

Project No.: Alaska Copper Works Project No.: 19ACW1		Inspection Date:		3/6/20	
		Т	Elaine Lytle		
System Performance:					
Was system running during the	inspection? 🛛 Yes l	□ No			
Flow Rates (gpm)	Influent 130.2	Effluent 138.2	The flows sh	ould be ~155 gpm	
Bag Filter #1 Pressures (psi)	Influent 9	Effluent 7	•	ers should be replaced	
Bag Filter #2 Pressures (psi)	Influent 9	Effluent 9	if differential pressure > 8 psi		
Carbon Filter Pressures (Lead)	Influent 8	Effluent 6	The carbon filters should be backflushed if differential		
Carbon Filter Pressures (Lag)	Influent5	Effluent 0	pressure > 8		
Were the bag filters replaced?	⊠ Yes □ No				
Was the carbon backflushed?	☐ Yes ☒ No				

Maintenance and Inspection Checklist:

Task	Completed (Y/N)	Issues/Notes/Comments	
Walchem Controller Inspected	⊠ Yes □ No	No issues.	
Flow Meters Inspected	⊠ Yes □ No	Influent flow meter reading properly.	
Level Sensor Cleaning/Inspection	⊠ Yes □ No	Reading properly.	
Inspect System Plumbing	⊠ Yes □ No	Had to clean out check valve on backflush tank. Works now.	
Pumps Inspected	⊠ Yes □ No	Running properly.	
General Housekeeping	⊠ Yes □ No	Clean and organized. Four dirty cartridge filters out on site.	
Chemistry Level	⊠ Yes □ No	2/3 in a 55 gallon drum, one full 55 gallon drum.	
Safety Materials Inspected	⊠ Yes □ No	All there in job box.	
pH Probe Inspection/Calibration	⊠ Yes □ No	Calibrated to 6.95 pH	



Water Sampling:								
Were water samples ta	ken? 🛛 Yes	□ No						
Raw water:	pH 6.48	Turbidity	6.63	NTU				
Bag Filter Influent	pH 8.30	Turbidity _	6.11	NTU				
Bag Filter Effluent	pH 8.23	Turbidity _	5.26	NTU				
Carbon Filter Influent	pH 8.41	Turbidity _	8.48	NTU	ı			
Carbon Filter Effluent	pH	Turbidity _	3.04	NTU				
Monthly Tasks:								
Were samples submitte	d to Analytical?	☐ Yes 🛛 No	o					
Analytical Lab: N/A		_						
Was Walchem data dov	vnloaded?	☐ Yes 🏻 No	o					
Were the tank sludge le	vels checked?	☐ Yes 図 No	o					
Sludge Depth (inches):								
Decant Tank: N/A	4							
Treatment tank: N/A	<u>4</u>							
Backflush tank: N/A	<u> </u>							
Main lift station: N/A	\							
North lift station:N//	4							
South lift station: N/A	4							
Additional Comments, Recommendations and System Upsets:								
Cartridge filters wer ground from the bac	e changed ou ckflush tank. T	t this morni he check v	ng. Th	ere was was plugged	ater dumping on the d and letting water into out and works properly.			
Elaine Lytle	\	Vater Treat	ment ⁻	Гесh	3/6/20			

Submit

Technician

Page 2 of 2

Title

Date