

Project No.: 19ACW1			Inspection Date:	1/20/20	
			Technician: David DuBois		
System Performance:					
Was system running duri	ng the inspection? 🏻 Y	es 🛛 No			
Flow Rates (gpm)	Influent 90	Effluent _	160 The flows sl	nould be ~155 gpm	
Bag Filter #1 Pressures (p	osi) Influent 10	_ Effluent _		ers should be replaced	
Bag Filter #2 Pressures (p	osi) Influent 10	Effluent _	10	if differential pressure > 8 psi -	
Carbon Filter Pressures (I	Lead) Influent 10	_ Effluent _		filters should be	
Carbon Filter Pressures (I	Lag) Influent 4	Effluent _	_	backflushed if differential pressure > 8 psi	
Were the bag filters repla	aced? ⊠ Yes □ No				
Was the carbon backflus	had? 🖾 Vas 🗆 No				

## Maintenance and Inspection Checklist:

Task	Completed (Y/N)	lssues/Notes/Comments		
Walchem Controller Inspected	⊠ Yes □ No	No issues		
Flow Meters Inspected	⊠ Yes □ No	Cleaned meters		
Level Sensor Cleaning/Inspection	⊠ Yes □ No	No ssues		
Inspect System Plumbing	⊠ Yes □ No	No leaks observed		
Pumps Inspected	⊠ Yes □ No	Good		
General Housekeeping	⊠ Yes □ No	Organized		
Chemistry Level	⊠ Yes □ No	<2 gallons 10% Caustic 45 gallons 25% Caustic		
Safety Materials Inspected	⊠ Yes □ No	Ok		
pH Probe Inspection/Calibration	⊠ Yes □ No	Calibrated		



Water Sampling:								
Were water samples taken? ☐ Yes ☒ No								
Raw water:	pH6.05	Turbidity _	7.10	NTU				
Bag Filter Influent	pH <u>9.06</u>	Turbidity $\_$	14.4	NTU				
Bag Filter Effluent	pH8.87	Turbidity _	6.88	NTU				
Carbon Filter Influent	pH 8.03	Turbidity $\_$	5.19	NTU				
Carbon Filter Effluent	pH7.86	Turbidity _	2.18	NTU				
Monthly Tasks:								
Were samples submitted to Analytical? ☐ Yes ☒ No								
Analytical Lab:		_						
Was Walchem data downloaded? ☐ Yes ☒ No								
Were the tank sludge levels checked? ☐ Yes ☒ No								
Sludge Depth (inches):								
Decant Tank:	<del></del>							
Treatment tank:			3100					
Backflush tank:								
Main lift station:	M-vel-Miller version (c							
North lift station:	-							
South lift station:								
Additional Comments, Recommendations and System Upsets:								
2 unused filters remaining onsite. Filters replaced on 1/18/20 Lead carbon vessel backflushed on 1/20/20 for 15 min. Initial lead carbon vessel pressures were 16 psi over 6 psi.								
	,							
David DuBois	s P	roject Lead	Techr	nician	1/20/20			
Technician		Title	e		Date			
		Subr	nit					

Page 2 of 2