

Project: Alaska Copper \	Norks		Inspection Date:	10/31/19				
Project No.: 19ACW1			Technician:	David DuBois				
System Performance:								
Was system running during the inspection? ☑ Yes ☑ No								
Flow Rates (gpm)	Influent n/a	Effluent	150 The flows s	hould be ~155 gpm				
Bag Filter #1 Pressures (psi)	Influent10	Effluent _		The bag filters should be replaced if differential pressure > 8 psi				
Bag Filter #2 Pressures (psi)	Influent 10	Effluent	10	ar pressure > 6 psi				
Carbon Filter Pressures (Lead)	Influent 8	Effluent _		The carbon filters should be backflushed if differential pressure > 8 psi				
Carbon Filter Pressures (Lag)	Influent3	Effluent _						
Were the bag filters replaced?	☐ Yes 🗵 No							
Was the carbon backflushed?	☐ Yes ☒ No							

Maintenance and Inspection Checklist:

Task	Completed (Y/N)	lssues/Notes/Comments
Walchem Controller Inspected	⊠ Yes □ No	No issues
Flow Meters Inspected	⊠ Yes □ No	No issues
Level Sensor Cleaning/Inspection	⊠ Yes □ No	
Inspect System Plumbing	⊠ Yes □ No	
Pumps Inspected	ĭ Yes ☐ No	
General Housekeeping	☑ Yes ☐ No	
Chemistry Level	⊠ Yes □ No	20 Gal 10% Caustic 55 Gal 25% Caustic
Safety Materials Inspected	☑ Yes □ No	
pH Probe Inspection/Calibration	⊠ Yes □ No	Verified good



Water Sampling:							
Were water samples	taken?	☐ Yes	⊠ No				
Raw water:	рН	n/a	Turbidity	n/a	NTU		
Bag Filter Influent	рН	8.21	Turbidity	4.03	NTU		
Bag Filter Effluent	рΗ	8.01	Turbidity	3.57	NTU		
Carbon Filter Influen	t pH	7.98	Turbidity	4.03	NTU		
Carbon Filter Effluen	t pH_	7.65	Turbidity	3.55	NTU		
Monthly Tasks:							
Were samples submi	tted to A	Analytical?	☐ Yes 図 N	No			
Analytical Lab:			_				
Was Walchem data d	lownload	ded?	☐ Yes 図 N	No			
Were the tank sludge	e levels o	hecked?	□ Yes 図 N	10			
Sludge Depth (inches	<u>)</u> :						
Decant Tank:	n/a						
Treatment tank:	n/a						
Backflush tank:	n/a						
Main lift station:	n/a						
North lift station:	n/a						
South lift station:	n/a						
Additional Comments, Recommendations and System Upsets: No water in vault to pump out to collect raw water parameters. Realigned lead gac filter discharge to line to stop drip from cam fitting and recharged both filters. Six unused filters left on site.							
David DuB	ois		Project L	ead Te	ch	10/31/19	

Title Submit

Technician

Page 2 of 2

Date