

Project:	Alaska Copper	<u>Works</u>	inspe	ction Date:	10/08/2019		
Project No.: 19ACW1				Technician: Dave Carrico			
System Perfo	ormance:						
Was system ru	inning during the	inspection?   ✓ Yes	□ No				
Flow Rates (gp	om)	Influent 95.6	Effluent _	150	The flows sh	nould be ~155	gpm
Bag Filter #1 Pressures (psi)		Influent 12	Effluent _	10	The bag filters should be replaced if differential pressure > 8 psi		
Bag Filter #2 P	ressures (psi)	Influent12	Effluent _	10		ii pressure > c	, h2i
Carbon Filter Pressures (Lead)		Influent 10	Effluent _	5	The carbon filters should backflushed if differential		
Carbon Filter F	Pressures (Lag)	Influent 5	Effluent _	2	pressure > 8		
Were the bag	filters replaced?	☑ Yes ☐ No					
Was the carbo	n backflushed?	☐ Yes ☒ No					

## **Maintenance and Inspection Checklist:**

Task	Completed (Y/N)	lssues/Notes/Comments
Walchem Controller Inspected	☑ Yes ☐ No	
Flow Meters Inspected	⊠ Yes □ No	
Level Sensor Cleaning/Inspection	☐ Yes ⊠ No	
Inspect System Plumbing	⊠ Yes □ No	
Pumps Inspected	⊠ Yes □ No	
General Housekeeping	☑ Yes ☐ No	
Chemistry Level	☑ Yes ☐ No	90gals on site
Safety Materials Inspected	☑ Yes ☐ No	everything up to date
pH Probe Inspection/Calibration	⊠ Yes □ No	



## **Water Sampling:**

Technician

Were water samples taken?   ☑ Yes □ No							
Raw water:	pH 8.54	Turbidity _	21.3	NTU			
Bag Filter Influent	pH <u>8.74</u>	Turbidity _	17.7	NTU			
Bag Filter Effluent	pH <u>8.64</u>	Turbidity _	15.2	NTU			
Carbon Filter Influent	pH	Turbidity _	14.3	NTU			
Carbon Filter Effluent	pH	Turbidity _	4.19	NTU			
Monthly Tasks:							
Were samples submitted to Analytical? ☐ Yes ☒ No							
Analytical Lab:							
Was Walchem data dov	vnloaded?	□ Yes 図 No	<b>o</b>				
Were the tank sludge levels checked?  図 Yes 口 No							
Sludge Depth (inches):							
Decant Tank: 3	and the state of t						
Treatment tank: 2							
Backflush tank: 2							
Main lift station:0	<del></del>						
North lift station: 0	And the Control of th						
South lift station: 0							
Additional Comments,	Recommendatio	ns and Syste	m Upse	ts:			
David Carrico	)	Field	Tech			10/09/2019	

Submit

Title

Page 2 of 2

Date