

Project: Alaska Copper Works		Inspection Date: 10/3/19				
Project No.: 19ACW1			Technician: Elaine Lytle			
System Performance:						
Was system running during the	inspection? 🛛 Yes	□ No				
Flow Rates (gpm)	Influent 104.6	Effluent _	54.7	The flows should be ~155 gpm		
Bag Filter #1 Pressures (psi)	Influent 9	Effluent _	9	The bag filters should be replaced if differential pressure > 8 psi		
Bag Filter #2 Pressures (psi)	Influent 9	Effluent _	8	ii uiiieieiitiai pressure > 0 psi		
Carbon Filter Pressures (Lead)	Influent 9	Effluent _	5	The carbon filters should be backflushed if differential		
Carbon Filter Pressures (Lag)	Influent 4	Effluent _	0	pressure > 8 psi		
Were the bag filters replaced?	☐ Yes ☒ No					
Was the carbon backflushed?	☐ Yes ☒ No					

Maintenance and Inspection Checklist:

Task	Completed (Y/N)	Issues/Notes/Comments
Walchem Controller Inspected	⊠ Yes □ No	no issues
Flow Meters Inspected	⊠ Yes □ No	clear of obstructions and reading properly
Level Sensor Cleaning/Inspection	⊠ Yes □ No	reading properly
Inspect System Plumbing	⊠ Yes □ No	no leaks or cracks
Pumps Inspected	⊠ Yes □ No	no issues
General Housekeeping	⊠ Yes □ No	some garbage in acid storage, otherwise site is clean
Chemistry Level	⊠ Yes □ No	two 55 gallon drums, both full
Safety Materials Inspected	⊠ Yes □ No	apron, gloves, face shield, HASP on site
pH Probe Inspection/Calibration	⊠ Yes □ No	verified



Turbidity 1.94 NTU

Water Sampling:

Were water samples taken?	🛛 Yes	☐ No
---------------------------	-------	------

рН	6.69	Turbidity _	11.4	_NTU
рΗ	7.41	Turbidity _	5.53	_NTU
рΗ	8.48	Turbidity _	4.97	NTU
рН _	7.52	Turbidity _	3.57	_NTU
	pH	pH 7.41 pH 8.48	pH 7.41 Turbidity pH 8.48 Turbidity	pH 7.41 Turbidity 5.53 pH 8.48 Turbidity 4.97

Monthly Tasks:

Were samples submitted to Analytical? ☐ Yes ☒ N	Were same	oles submitted	to Analytical?	☐ Yes	⊠ No
---	-----------	----------------	----------------	-------	------

Analytical Lab: N/A

Carbon Filter Effluent pH 7.15

Was Walchem data downloaded?
☐ Yes ☐ No

Were the tank sludge levels checked? $\ \square$ Yes $\ \square$ No

Sludge Depth (inches):

Decant Tank:	N/A
Treatment tank:	N/A
Backflush tank:	N/A

Main lift station: N/A
North lift station: N/A

South lift station: N/A

Additional Comments, Recommendations and System Upsets:

Elaine Lytle Water Treatment Tech 10/3/19

Technician Title Date

Submit

Page 2 of 2