



Project: Alaska Copper Works

Inspection Date: 4/5/19

Project No.: 19ACW1

Technician: David DuBois

System Performance:

Was system running during the inspection? ☐ Yes ☐ No

Flow Rates (gpm) Influent 95 Effluent 150 The flows should be ~155 gpm

Bag Filter #1 Pressures (psi) Influent 11 Effluent 10 The bag filters should be replaced if differential pressure > 8 psi

Bag Filter #2 Pressures (psi) Influent 10 Effluent 10

Carbon Filter Pressures (Lead) Influent 8 Effluent 5 The carbon filters should be backflushed if differential pressure > 8 psi

Carbon Filter Pressures (Lag) Influent 3 Effluent 0

Were the bag filters replaced? ☐ Yes ☒ No

Was the carbon backflushed? ☐ Yes ☒ No

Maintenance and Inspection Checklist:

Task	Completed (Y/N)	Issues/Notes/Comments
Walchem Controller Inspected	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Flow Meters Inspected	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Inspected and cleaned
Level Sensor Cleaning/Inspection	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Inspect System Plumbing	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Pumps Inspected	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
General Housekeeping	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
Chemistry Level	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Good
Safety Materials Inspected	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
pH Probe Inspection/Calibration	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	



Water Sampling:

Were water samples taken? ☐ Yes ☒ No

Raw water:	pH	<u>6.63</u>	Turbidity	<u>23</u>	NTU
Bag Filter Influent	pH	<u>7.79</u>	Turbidity	<u>10</u>	NTU
Bag Filter Effluent	pH	<u>7.96</u>	Turbidity	<u>8</u>	NTU
Carbon Filter Influent	pH	<u>7.31</u>	Turbidity	<u>4</u>	NTU
Carbon Filter Effluent	pH	<u>6.83</u>	Turbidity	<u>4</u>	NTU

Monthly Tasks:

Were samples submitted to Analytical? ☐ Yes ☒ No

Analytical Lab: _____

Was Walchem data downloaded? ☐ Yes ☒ No

Were the tank sludge levels checked? ☐ Yes ☒ No

Sludge Depth (inches):

Decant Tank: n/a

Treatment tank: n/a

Backflush tank: n/a

Main lift station: n/a

North lift station: n/a

South lift station: n/a

Additional Comments, Recommendations and System Upsets:

Cleaned influent flowmeter, clean no debris observed.

David DuBois

Technician

Project Lead Tech

Title

4/5/19

Date

Submit