CIC #:

99EPA

**EPA SUPERFUND PROGRAM** 

**VOUCHER FOR TRANSFERS** 

Accounts Of

**Billed Date:** 

01-Jul-2015

BETWEEN APPROPRIATIONS AND/OR FUNDS (AR 37-1)

Customer Order Number: DW96942057

Mission Assignment No:

**EPA 570** 

D.O. Voucher No.

BU. Voucher No.

Bill No.

ROLLING KNOLLS 132176 BZ729

Paid By Check No.

Collection Vou. No.

27073686

Partial # 97

01-Jun-2015 Thru 01-Jul-2015

Billed Office (Mail To):

U.S. ENVIRONMENTAL PROTECTION AGENCY ACCOUNTING OPERATIONS OFFICE 26 W MARTIN LUTHER KING DRIVE CINCINNATI OH 45268-7002

068 020 X 8145,0000 2005 00 0000 NA 00000

Billing Office (Send Remittance To):

USACE FINANCE CENTER G5 KANSAS CITY DISTRICT G5 5720 INTEGRITY DRIVE

**MILLINGTON TN 38054-5005** 

**Billed Accounting Classification** 

**Billing Accounting Classification** 

\$10.079.47

096 NA X 3122.0000 G5 08 2416 848 012057

96231

\$10,079.47

\$8,692.00

Line Item Moa

Description

1 CONTRACT - OUTSIDE GOVERNMENT PVT SCTR CONTRACTUAL ARCHITECTURAL & ENGINEERING SERVICES (AE CONTRACTOR EARNINGS)

1 INHOUSE - LABOR 1 INHOUSE - LABOR DEPARTMENTAL OVERHEAD COSTS

GENERAL AND ADMINISTRATIVE OVERHEAD COSTS

\$430.16 \$113.86 \$843.45

1 INHOUSE - LABOR

**LABOR** 

Subtotal:

**Eaid No** 

\$10,079.47

**Total Billed Amount:** 

\$10,079.47

Less Partial Amount Paid: Pay This Amount: \$0.00

Payment Due Date: 31-Jul-2015

\$10,079.47

**Amount** 

CORPS CERTIFICATION

"I CERTIFY THAT THE ABOVE ARTICLES WERE DELIVERED AND OR THE SERVICES PERFORMED AS STATED AND THAT THE PAYMENT REQUESTED IS CORRECT TO THE BEST OF MY KNOWLEDGE, AND SHOULD BE PAID AND CHARGED TO THE APPROPRIATION(S) OR FUNDS AS INDICATED.

SIGNATURE

**Funds Authorized:** 

\$750,000.00

CERTIFICATE OF OFFICE BILLED

**Total Billed Amount: Prev Billed Amount:** 

\$552,978.94 \$542,899.47

\$10,079.47

I certify that the above articles were received and accepted or the services performed as stated and should be charged to the appropriation(s) and/or fund(s) as indicated above, or that the advance payment requested is approved and should be paid as indicated.

**Current Billed Amount: Total Flux Billed:** 

\$0.00 \$0.00

\$0.00

Date:

Prev Flux Billed: Current Flux Billed:

Authorized Administrative or Certifying Officer

Page: 28 Date: 01-JUL-2015 Time: 10:14:16

KANSAS CITY DISTRICT

ROLLING KNOLLS LANDFILL, NJ

IA Number: DW96942057

MONTHLY REPORT FOR JUNE 2015

	Revised Reimbursable (096X3122)	Direct Fund Cite	IA Totals (096X3122)
STATEMENT OF CHARGES FOR PERIOD:	and date like the side of the control of the contro	and date and the case	men men han han han men men men men men men men men men me
Total Funds Authorized:	\$750,000.00	\$0.00	\$750,000.00
Less Total Expenditures: (-) Less Undelivered Orders: (-) Less Commitments: (-)	\$552,978.94 \$192,468.00 \$3,568.93	\$0.00 \$0.00 \$0.00	\$552,978.94 \$192,468.00 \$3,568.93
Funds Available Balance:	\$984.13	\$0.00	\$984.13

PROGRESS REPORT

BILLING ACTIVITY (096X3122):		A Administration of the Control of t
Bill Number: 27073686		
Funds Expended During Report Period: Total Billed to Date:	\$10,079.47 \$552,978.94	
DIRECT FUND CITE PAYMENTS:		
Funds Expended During Report Period: Total Expended to Date:	\$0.00 \$0.00	· dy

FOR OFFICIAL USE ONLY (FOUO)

Page: 29 Date: 01-JUL-2015 Time: 10:14:16

#### PROGRESS REPORT

KANSAS CITY DISTRICT ROLLING KNOLLS LANDFILL, NJ IA Number: DW96942057

Bill Number: 27073686

Bill Invoice Date: 01-JUL-2015

Monthly Billing Amount(096X3122):

\$10,079.47

Monthly Direct Fund Cite Contract Cost(068X8145):

\$0.00

Budget Categories		Costs for Current Month	Prior Month's Summary	Project Costs to Date
a Personnel		\$527.17	* \$57,693.47	\$58,220.64
b Fringe Benefits		\$316.28	\$32,218.01	\$32,534.29
c Travel		\$0.00	\$803.52	\$803.52
d Equipment		\$0.00	\$0.00	\$0.00
e Supplies		\$0.00	\$0.00	\$0.00
f Procurement		\$8,692.00	\$389,429.00	\$398,121.00
g Construction		\$0.00	\$0.00	\$0.00
h Other		\$0.00	\$4,870.47	\$4,870.47
i Total Direct Charges		\$9,535.45	\$485,014.47	\$494,549.92
j Total Indirect Charges		\$544.02	\$57,885.00	\$58,429.02
	· ·	THE THE THE THE STATE AND THE	water water water state, which water have been state order state state haspy happy state, sta	We see the See See See See See See See See See S
k TOTAL		\$10,079.47	\$542,899.47	\$552,978.94
LABOR BREAKOUT FOR MONTH:				
with later wide, with value dates after with years over view, were view, year, year view stater state view, year, year.				
Individual	Location	Function	Hours	Labor Amount
tern date man falls, who date have note have	1900 MON AND AND AND AND AND AND AND THE T	, mean water water faith white water, where	with the two two two two two two	THE THE THE SEE OUT THE SEE ON THE SEE ON THE SEE ON
SHELLY M ALLEN	KANSAS CITY DISTRICT	PROGRAM ANALYST	4.00	\$424.90
AMY DARPINIAN	KANSAS CITY DISTRICT	CHEMIST	5.00	\$575.45
GARY S RIZZOLO	KANSAS CITY DISTRICT	CONTRACT SPECIALIS	T 3.00	\$318.68

FOR OFFICIAL USE ONLY (FOUO)

Page: 30

Date: 01-JUL-2015

Time: 10:14:16

KANSAS CITY DISTRICT ROLLING KNOLLS LANDFILL, NJ

LABOR BREAKOUT FOR MONTH:

\*\*\*\*

Individual	Location	Function	Hours	Labor Amount
ROBERT M-PENDER, JR	KANSAS CITY DISTRICT	HTRW PROJECT MANAGER	0.50	\$68.44
TOTAL LABOR:			12.50	\$1,387.47

FOR OFFICIAL USE ONLY (FOUO)

PROGRESS REPORT

Site:	Rolling Knolls		Phase:	PRP Oversight – RI/FS		
Bill No.:	27073686, #97	IAG Number:	DW96942057, U	JSACE # P2-132176		
		IAG Award Date:	30 Sep 2005	ep 2005		
		IAG Expiration Date:	31 Dec 2016			
Reporting	From:	То:	EPA RPM:	USACE PM:		
Period:	01 Jun 2015	01 Jul 2015	Tanya Mitchell	Amy Darpinian		

## **Work Performed**

Narrative	USACE Activities include the following: Contract and program administration. CDM contract pay-estimates and progress report. Close out activities for previous contracts ongoing.
Meetings	Project Management calls.
Key Milestones Completed	Field oversight of MW work.  Review of MW FCRs.

## **Projected Work**

Narrative	CDM to provide additional RI oversite, RI/FS document review as required by EPA Region II. Anticipate review of RI Report and feasibility study documents.
Meetings	Biweekly project phone calls.
Key Milestones Forthcoming	Oversight of MW installations and sediment sampling.  Review EDD from PRP.

### Issues

Technical:	No issues
Schedule:	None
Funding:	No issues.

## **IAG Summary**

Issue Date	USACE	Procurement (Contractor)	Total Amend	Total IAG	Expiration Date
30 Sep 05	\$100,000	0	Initial \$100,000	\$100,000	31 Dec 06
01 Nov 06	0	0	\$0	\$100,000	31 Dec 09
15 May 08	\$15,000	\$85,000	\$100,000	\$200,000	31 Dec 09
17 Dec 09	0	0	0	\$200,000	31 Oct 13
12 Jan 10	\$15,000	\$35,000	\$50,000	\$250,000	31 Oct 13
30 Sep 10	\$17,646	\$82,354	\$100,000	\$350,000	31 Oct 13
23 Aug 13	\$25,000	\$125,000	\$150,000	\$500,000	31 Dec 15
21 Nov 14	\$10,000	\$90,000	\$100,000	\$600,000	31 Dec 15
10 Mar 15	\$50,000	\$100,000	\$150,000	\$750,000	31 Dec 16

**Expenditures** 

	Exportantia 00					
USACE – labor, MIPRs, M&S fee						
Budgeted	Cur	Current Bill Previous I		Previous Billed	Total USACE Billed	
\$172,646	\$1	,387.47	7	\$153,470	\$154,858	

#### Contract - CDM Smith

Budgeted	Awarded	Available to award	Previous Cum. Invoiced	Current Invoice	Total Invoiced	Remaining To Invoice
\$517,354	\$447,275	\$70,079	\$389,429	\$8,692	\$398,121	\$49,154

#### **Obligations Plan (FY)**

Contract	Planned	Date	Actual	Tasks	Notes
W912DQ-08-D-0018	FY11	21 Dec 2010	\$20,000	Contract Oversite and Maps	In close-out.
W912DQ-08-D-0018	FY11	29 Apr 2011	\$62,354	Contract Oversite and Maps	In close-out.
W912DQ-11-D-3004	FY14	14 Jan 2014	\$125,000	Continued RI/FS Oversite	Revised IAG
W912DQ-11-D-3004	FY15	29 Dec 2014	\$34,190	Continued RI/FS Oversite	Funding for field work
W912DQ-11-D-3004	FY15	3 Mar 2015	\$58,000	Continued RI/FS Oversite	Funding for field work
W912DQ-11-D-3004	FY15	May 2015	\$100,000	Continued RI/FS Oversite	Funding for field work
W912DQ-11-D-3004	FY16			Continued RI/FS Oversite	Request \$155k

## **Scope of Work Summary for Future Work**

USACE and Contractor, CDM Smith, to provide oversight of remedial investigation and feasibility study activities at the Rolling Knolls Landfill Superfund site in Chatham Township, Morris County, New Jersey.

Project Delivery Team							
Name	Responsibility						
Amy Darpinian	Project Manager						
Chris Kennedy	Chemist						
Kris Ann Huber	Contracting						
Julia Kisser	COR						

Amy S Darpinian

July 14, 2015

Project Manager, 816-389-3897

# Rolling Knolls Landfill Superfund Site Oversight of RI/FS DW96942059; P2: 132176

## Funds Availability for In-House (USACE) and Contractor Tasks

	FY14		FY15Q1		FY15Q2			FY15Q3				
Bill #	87	88	89	90	91	92	93	94	95	96	97	
Item	Aug-14	Sep-14	Oct-14	Nov-14	Dec-14	Jan-15	Feb-15	Mar-15	Apr-15	May-15	Jun-15	Totals
Travel Expenses												803.52
Other: Reproduction Services												-
Departmental Overhead	119.51	83.12	130.69	306.84	498.69	507.76	598.21	1,127.53	892.25	693.89	430.16	44,804.18
Administrative Overhead	34.87	24.25	36.77	86.31	140.25	142.81	168.23	317.10	250.95	183.68	113.86	13,624.84
Labor	248.98	173.17	272.28	639.25	1,038.95	1,057.84	1,246.28	2,348.99	1,858.85	1,360.54	843.45	90,754.93
Other COE (M&S fee)												4,870.47
Total KCD This Period:	403	281	440	1,032	1,678	1,708	2,013	3,794	3,002	2,238	1,387	154,857.94
Cummulative Total:	137,284.99	137,565.53	138,005.27	139,037.67	140,715.56	142,423.97	144,436.69	148,230.31	151,232.36	153,470.47	154,857.94	
Funding Received (KCD)				100,000.00			150,000.00					
Ctr Invoice Paid Ctr Cumulative Total	32,349 298,806	6,260 305,066	3,399 308,465	2,467 310,932	7,623 318,555	14,062 332,617	- 332,617	30,201 362,818	4,033 366,851	22,578 389,429	8,692 398,121	
Total Billed this Period	32,752	6,541	3,839	3,499	9,301	15,770	2,013	33,995	7,035	24,816	10,079	
Cumulative total billed	436,090.99	442,631.53	446,470.27	449,969.67	459,270.56	475,040.97	477,053.69	511,048.31	518,083.36	542,899.47	552,978.94	
Total IAG Rec'd	500,000	500,000	500,000	600,000	600,000	600,000	750,000	750,000	750,000	750,000	750,000	
Total IAG Remaining	63,909	57,368	53,530	150,030	140,729	124,959	272,946	238,952	231,917	207,101	197,021	

