



"Kerry Gee"  
<kcgee@unitedpark.com>  
06/18/2008 02:39 PM

To Kathryn Hernandez/EPR/R8/USEPA/US@EPA  
cc "Jim Fricke" <jim@rmc-ut.com>  
bcc  
Subject Richardson Flat Task 1 Completion Report

Kathy:

Please find attached the Richardson Flat Task 1 Completion Report. This report documents the completion of measure outlined in the Task 1 field construction plan.

This task 1 completion report is the document that supports the release of certain Financial Assurance that was made in November of 2007.

Please review the report and if you have any questions, please contact me.

Thank you



Kerry task 1 TCR - full backend.pdf task 1 completion report final to epa June 18-2008.doc



**Richardson Flat  
Task 1 Certificate of Completion  
and Approval**

**Prepared by:** Resource & Environmental Management Consultants, Inc. dba RMC  
8138 South State Street  
Suite 2A  
Midvale, Utah 84047

**Prepared for:** United Park City Mines Company  
P. O. Box 1450  
Park City, Utah 84060

**Site Owner:** United Park City Mines Company

**EPA Site ID:** UT9800952840 – Richardson Flat Tailings Site

**Site Location:** Park City, Utah  
Summit County

**Introduction:** Pursuant to Article XIII of that certain Remedial Design / Remedial Action Consent Decree between United Park City Mines Company (“United Park”) and the U.S. Environmental Protection Agency, entered by the U.S. District Court for the District of Utah in the matter of United States v. United Park City Mines Company, Civil Action No. 2:07-cv-00642-BSJ, effective on October 18, 2007 (the “Consent Decree”), United Park agreed to post a Performance Guarantee in the amount of \$4.3 million. Pursuant to Paragraph 47(a) of the Consent Decree, United Park has the right to request that EPA reduce the amount of the Performance Guarantee based upon United Park’s demonstration of completion of defined work tasks, all as more fully set forth in the Consent Decree and the attached Work Plan.

On or about November 1, 2007, United Park submitted to EPA a certification that it had completed certain defined work tasks. The purpose of this Certification is to provide additional documentation of United Park’s successful completion of these work tasks in connection with United Park’s request that EPA reduce the amount of the Performance Guarantee.

**Description of Task:** This Certificate of Completion is for the Task 1 Remedial Action area at the Richardson Flat Site (Site). Figure 1-1 in the attached Task Completion Report delineates the Task 1 boundary. The Site Remedial Action was partitioned into nine Tasks as part of the financial assurance obligation with EPA to conduct the work. Task 1 included construction of a wedge buttress at the main tailings embankment and placement of cover soils over certain areas within the tailings impoundment. A complete description of the Remedial Action work conducted as part of Task 1 is presented in the attached Task Completion Report.

Following approval of Task 1, a Park and Ride facility will be constructed in the F-7 area shown on Figure 1-1 and improvements will be made on the County Road. Park City Municipal Corporation is seeking funding from the Federal Transit Authority for the road improvements. The Federal Transit Authority requires EPA approval of Task 1 to provide the City with funding for the road improvements. The roadway improvements to be constructed by Park City fall outside of the site boundary for the Richardson Flat remediation project requirements and therefore are not subject to the constraints of the CERCLA action at Richardson Flat. The construction of the Park and Ride and reconstruction of the county road shall not interfere with the remediation construction that needs to be completed south of and adjacent to the county road.

A Field Construction Plan was submitted to EPA describing Remedial Actions needed to complete Task 1.

**Conditions of Issuance:**

Financial Assurance for a total of \$4,300,000 was provided by UPCM to guarantee that funds would be available to complete the Remedial Action. As mentioned above, the Remedial Action was partitioned into nine tasks for the purpose requesting, on an annual basis, release of financial guarantee funds upon completion of a Task. The request for a release of the Task 1 funds was provided to EPA in November 2007. The following costs were submitted in that request:

Wedge Buttress	\$266,199
Fill Area 1	\$190,843
Fill Area 2	\$294,471
Administrative	\$8,625
Design	\$10,089
<b>Total</b>	<b>\$760,828</b>

Institutional controls and land use restrictions are identified in the Consent Decree dated August 27, 2007. Long term monitoring of the Remedial Action will be conducted as outlined in the Operations and Maintenance Plan (OMP) attached to the Remedial Design/Remedial Action work plan. The acceptance of the completion of Task 1 is subject to the conditions in that Plan.

EPA has requested that all runoff from the Park and Ride facility and adjacent County Road be contained to ensure that salt and other potential contaminants do not impact the Site wetlands or other water features.

**DETERMINATION**

On November 1, 2007 United Park City Mines issued a formal request to EPA to release Performance Guarantee funds associated with the completion of Task 1.

This Certificate of Completion documents that the Remedial Action has been performed for Task 1, referred to as a Work Milestone 1 in the Remedial Design/ Remedial Action Consent Decree.

The U.S. Environmental Protection Agency (EPA) conducted a Site Inspection on June 20, 2008 to verify work has been completed for Task 1 as required to release financial guarantee funds for conducting the work.

**RESERVATION OF RIGHTS**

This certificate of completion applies to the Remedial Action conducted for Task 1 as described in the RD/RA Plan (RMC, 2007) and the Task 1 Field Construction Plan (RMC, 2008).

**RELEVANT INFORMATION**

UPCM is the owner of the Richardson Flat Tailings Site, a 247-acre parcel of land located three miles northeast of Park City, Utah. UPCM and EPA entered into a Consent Decree to conduct a Remedial Action at the Site. The effective date of the Consent Decree is October 18, 2007. EPA published the Site-wide Record of Decision on July 6, 2005 summarizing Site risks and the selected remedy.


Attached is the Task 1 Completion Report describing Remedial Actions completed, stormwater management, and data confirming completion of the Task. Long term monitoring will be conducted as part of the overall RD/RA and as described in the Consent Decree Statement of Work.

The following reports were utilized, referenced and followed as part of the completion of Task 1:

Task 1 Field Construction Plan for Richardson Flat Tailings Site, EPA Site ID:UT980952840,  
April 22, 2008

Remedial Design Remedial Action Plan Richardson Flat Tailings Site, EPA Site  
ID:UT980952840, December 11, 2007.

In consideration of the above the undersigned have determined that Task 1 as identified in the Field Construction Plan and the RD/RA Plan is complete and meets all requirements for that area in the RD/RA Consent Decree. This approval also applies to the Park and Ride facility.



By: \_\_\_\_\_

Date: 6-26-08

James R. Fricke  
Resource Management Consultants, Inc.

By: \_\_\_\_\_

Date:

Kerry Gee  
United Park City Mines

By: \_\_\_\_\_

Date:

Kathryn Hernandez  
U.S. EPA, Region VIII

**TASK COMPLETION REPORT  
FOR TASK 1**

**RICHARDSON FLAT TAILINGS SITE**

**EPA SITE ID: UT980952840**

**June 18, 2008**

**Prepared for:**

**United Park City Mines  
P.O. Box 1450  
Park City, UT 84060**

**Prepared by:**

**Resource Environmental Management Consultants d.b.a. RMC  
8138 South State Street, Suite 2A  
Midvale, Utah 84047**

**Phone: (801) 255-2626  
Fax: (801) 255-3266**

**TASK COMPLETION REPORT  
FOR TASK 1**


**RICHARDSON FLAT TAILINGS SITE**

EPA SITE ID: UT980952840

June 18, 2008

**Prepared for:**

**United Park City Mines  
P.O. Box 1450  
Park City, UT 84060**



Prepared by: \_\_\_\_\_  
Jim Fricke  
Resource Management Consultants

Date: 5-28-08

Reviewed by: \_\_\_\_\_  
Kerry Gee  
United Park City Mines Company

Date:

Reviewed by: \_\_\_\_\_  
Kathryn Hernandez  
USEPA Remedial Project Manager

Date:

## **Table of Contents**

<b>LIST OF FIGURES.....</b>	<b>1</b>
<b>1.0 INTRODUCTION.....</b>	<b>1</b>
<b>2.0 WORK PROCEDURES .....</b>	<b>1</b>
2.1 WEDGE BUTTRESS .....	2
2.2 F-1 AND F-7 .....	3
<b>3.0 STORMWATER MANAGEMENT.....</b>	<b>5</b>
<b>4.0 COMPLETION CONFIRMATION .....</b>	<b>6</b>
4.1 WEDGE BUTTRESS .....	7
4.2 AREAS F-1 AND F-7 .....	7
4.2.1 Cover Thickness confirmation.....	8
4.2.2 Imported Soil Sampling.....	8
4.2.3 QA/QC Sampling.....	8
<b>5.0 REFERENCES.....</b>	<b>8</b>

## **List of Figures**

Figure 1-1	Task 1 Completed Remedial Features
Figure 2-1	Wedge Buttress and Soil Cover Typical
Figure 4-1	Cover Depth Sample Results

## **List of Tables**

Table 1	Cover Depth XRF Sample Results
Table 2	Confirmation XRF Sample Results
Table 3	QA/QC Sample Results

## **List of Appendices**

Appendix A	AGEC Wedge Buttress Construction Observation Report
Appendix B	Analytical Laboratory Reports



## **1.0 INTRODUCTION**

This Task Completion Report (TCR) details the work completed for Remedial Task 1 at Richardson Flat, ID UT980952840. Task 1 remedial features are presented in Figure 1-1. The remedy selected by United States Environmental Protection Agency (EPA) at the Richardson Flat Tailings Site, (Site) was split into Tasks to facilitate remedy completion and bond release procedures. The Site is located approximately three miles northeast of Park City, Utah.

Construction procedures and methodologies documented in this report were described in the Task 1 Field Construction Plan (Task 1 FCP, RMC, 2007a). A full description of Site background, investigative history, specifications, health and safety, design elements, project management and construction procedures are presented in the Remedial Design and Remedial Action Work Plan (RD/RA, RMC 2007b). Sampling was conducted in accordance with the Field Sampling Plan (FSP, RMC 2007c). All work was conducted in accordance with the Richardson Flat Health and Safety Policy, Remedial Investigation (HASP, RMC 2007d)

Work performed in Task 1:

- 1) Construction of the Wedge Buttress; and
- 2) Cover placement, grading, confirmation sampling and erosion control structure placement in areas F-1 and F-7 (Figure 1-1).

## **2.0 WORK PROCEDURES**

Work was conducted according to procedures presented in the Task 1 FCP.

## **2.1 Wedge Buttress**

The Wedge Buttress was constructed to provide additional stability to the existing tailings pond embankment. The buttress design was based on an embankment stability study performed by Applied Geotechnical Engineering Consultants, Inc. (AGEC, 2001) presented in Appendix D of the RD/RA. The Wedge Buttress location is presented in Figure 1-1. Construction procedures for the Wedge Buttress consisted of:

- 1) Clearing and grubbing the Wedge Buttress footprint of all vegetation and unstable materials.
- 2) Abandonment of three monitoring wells located within the footprint of the Wedge Buttress. Monitoring well abandonment was conducted in accordance with State of Utah regulations.
- 3) The base of the buttress was sloped towards the wetland at a five-percent slope.
- 4) An initial layer of fill, approximately 1.5 feet thick, was placed in the embankment toe area. The fill was placed to provide a working area for construction equipment. The fill was compacted using several passes of tracked equipment.
- 5) The initial base layer of the buttress was keyed into the natural soils approximately twelve inches below the toe of the tailings embankment. Material for the initial base layer consisted of well-graded rock with no soil. This layer was placed twelve inches deep along the entire width and length of the Wedge Buttress. The material was well graded and consisted of approximately 385 cubic yards (cyds) of three-inch minus well-graded rock.
- 6) An area of seepage was observed near the east abutment of the embankment. A drainage trench was excavated from the east abutment down to the base of the fill of

the wedge buttress. The trench was excavated to collect seepage and allow it flow away from the embankment. The trench was lined with well-graded rock. No seepage was observed in other areas of the embankment.

- 7) Approximately 6,385 cyds of four-inch minus rock was placed on top of the base layer. This rock comprised the main body of the Wedge Buttress. The rock was placed at a slope of approximately three horizontal to one vertical extending from the top of the tailings embankment to the toe of the wedge buttress. The rock was compacted using several passes of a bulldozer.

Installation of the Wedge Buttress was overseen by AGECE. AGECE documented that the Wedge Buttress was installed according to specifications in the Wedge Buttress Construction Observation Report presented in Appendix A. The Wedge Buttress construction details are presented in Figure 2-1.

## **2.2 F-1 and F-7**

Work activities in areas F-1 and F-7 (Figure 1-1) consisted of the placement and grading of low permeability cover soil as specified in Section 6.0 of the RD/RA and Section 2.1 of the Task 1 FCP. The following activities were completed:

- 1) Excavation and construction areas were cleared and grubbed prior to the placement of materials. Clearing and grubbing included the removal of organic matter such as plants, trees and woody material, as well as any other material from the Site. Large non-organic materials such as boulders that interfered with grading were removed as required.
- 2) Appropriate dust control was conducted during all excavation, soil placement, transport and grading activities. Dust control was conducted by wetting work surfaces and haul roads.

- 3) Additional mine waste material was placed and graded to conform to general Site topography prior to the placement of cover soils.
- 4) Surfaces and subgrades were graded to approximate final configurations and shapes prior to cover and topsoil placement. Subgrades and final graded surfaces were confirmed by conventional survey techniques where applicable.
- 5) Imported soils were screened with the X-ray Fluorescence meter (XRF). In addition, five sub-sample composite samples were collected for every 5,000 cyds and sampled with the XRF. Five percent of XRF-sampled imported soil samples were submitted to the laboratory for QA/QC lead and arsenic analysis. All cover materials contained less than 500 ppm lead and 100 ppm arsenic. Sampling was conducted in accordance with protocols and analytical methodologies as described in the FSP. Sample results are presented in Section 4.0. No placement of materials was in restoration areas or areas where the 310 ppm lead limit is in place during this particular Task. All materials used as cover materials complied with the less than 500 ppm lead and 100 ppm arsenic limits.
- 6) Cover soils used were low permeability, high clay content soils. Large rock material was removed prior to placement. Clay rich soils from an on-Site stockpile were used as cover material using the same criteria outlined in Section 6.1 of the RD/RA and Section 2.2 of the Task 1 FCP for quality control.
- 7) Cover soils were compacted with tracked or equivalent equipment. Compaction methods also included rolling and/or vibrating, as necessary. Cover soils were inspected and approved by United Park or its representatives prior to topsoil placement.
- 8) The final cover subgrade was graded to allow for the placement of a consistent topsoil layer.

- 9) Final surfaces, grades and erosion control structures were approved by United Park or its representative.
- 10) Completion confirmation sampling is detailed in Section 4.0.
- 11) Topsoil placement and revegetation will be conducted concurrently with final impoundment closure. This will prevent potential damage to vegetation that may occur during remedy construction in adjacent task areas and allow for consistent revegetation.

### **3.0 STORMWATER MANAGEMENT**

Stormwater management was conducted to:

- Reduce the potential for off-Site migration of sediments, soil and tailings; and
- Eliminate the re-contamination of areas that have been covered or have undergone source removal.

General stormwater Best Management Practices (BMPs) included:

- Berms were placed as required to prevent the migration of materials from work areas;
- The banks of the South Diversion Ditch (SDD) contain a vegetative barrier. The vegetative barrier dispersed potential overland flow, reduced velocities and trapped materials prior to reaching the SDD;
- The pond at the downstream end of the SDD was used as a settling pond. The pond provided sufficient settling times for sediment attenuation. The pond will be remediated when all upstream work is complete;
- Sediment basins and diversion channels were constructed on an as-needed basis;
- General grading to direct potential stormwater runoff was conducted as needed;
- Silt fence barriers were placed in appropriate areas that drained from work areas;
- Stormwater runoff protection measures will remain in-place until revegetation efforts are complete.

General BMPs to reduce the tracking of contaminated materials into uncontaminated areas included:

- All trucks and equipment working in contaminated materials (e.g. tailings and sediments) were decontaminated prior to working with clean materials; Decontamination procedures are described in Section 11.8 of the RD/RA;
- A stabilized construction entrance was installed to remove gross contamination for trucks hauling tailings;
- Dust control was conducted as necessary as described in Section 11.1.1 of the RD/RA.

Specific stormwater runoff protection elements implemented prior to and during construction will include:

- Silt fence was placed below the Wedge Buttress construction area. The silt fence prevented the migration of soils into the wetland area.
- The general drainage pattern on the impoundment is from the outer edges towards the center of the impoundment. The inward sloping terrain creates a suitable gradient to ensure that all stormwater is captured on the impoundment. Where needed berms were placed to direct stormwater towards the center of the impoundment.

A Park and Ride facility will be built upon completion of remediation in Area F-7. A separate Stormwater Pollution Prevention Plan will be developed to address construction and operational stormwater runoff mitigation. The paved areas of the parking lot will replace the final vegetative cover where applicable.

#### **4.0 COMPLETION CONFIRMATION**

Completion of work is based upon confirmation that the following Task 1 Completion Milestones are complete:

- 1) Completion of the Wedge Buttress;
- 2) Cover Placement in areas F-1 and F-7 (Figure 2-1) is complete;
- 3) Reclamation (surface grading and drainage control) is complete; and
- 4) Confirmation samples verify cover installation meets specifications.

#### **4.1 Wedge Buttress**

Wedge Buttress completion confirmation was conducted by Applied Geotechnical Engineering Consultants, Inc (AGEC) performing Site inspections during the Wedge Buttress construction. The inspections were conducted to confirm that the Wedge Buttress was conducted in accordance with the recommendations presented in the Stability Evaluation prepared in 2001 and included as Appendix D of the RD/RA.

Based on the observations conducted during construction of the Wedge Buttress, AGEC estimates that the slope stability of the embankment has been increased by a safety factor of at least 1.5. In the professional opinion of AGEC, the construction of the buttress meets the recommendations given in the Stability Evaluation prepared in 2001 and has an adequate safety factor with regards to slope stability. Based on this information, the construction of the Wedge Buttress is complete.

#### **4.2 Areas F-1 and F-7**

Area F-1 and F-7 cover placement was confirmed using two methodologies:

- Cover thickness confirmation; and
- Confirmation sampling for lead and arsenic concentrations.

Confirmation data was collected on a grid located on 200-foot centers. Sample locations are presented on Figure 4-1

#### **4.2.1 Cover Thickness confirmation**

The thickness of clean cover was measured at thirty-four locations. Cover sample depths and XRF results are presented in Table 1. The results indicate that cover placement is complete and all areas measured contain at least eighteen inches of cover as specified in the RD/RA and FCP.

#### **4.2.2 Imported Soil Sampling**

Imported soils were screened with the XRF. In addition, five sub-sample composite samples were collected for every 5,000 cyds and sampled with the XRF. Five percent of XRF-sampled imported soil samples were submitted to the laboratory for QA/QC lead and arsenic analysis. Average lead and arsenic concentrations for all imported soil samples were 63 ppm and <10 ppm, respectively. Lead concentrations ranged from 30 to 220 ppm, arsenic concentrations were below instrument detection limits. Sample results are presented in Table 2. All cover and topsoil contained less than 500 ppm lead and 100 ppm arsenic. Sampling was conducted in accordance with protocols and analytical methodologies as described in the FCP and FSP.

#### **4.2.3 QA/QC Sampling**

Five-percent of imported soil confirmation samples were submitted to American West Analytical Laboratories for XRF-Lab confirmation. Duplicate laboratory samples were also submitted. Average lead and arsenic concentrations for laboratory confirmation samples were 32.3 ppm and 9.5 ppm, respectively. Analytical laboratory lead concentrations ranged from 29 to 34 ppm, arsenic concentrations ranged from 9.2 to 9.7 ppm. Relative percent differences for XRF and laboratory results were 6.1% for lead and 3.0% for arsenic. QA/QC sample results are presented in Table 3.

### **5.0 REFERENCES**



Resource Management Consultants, Inc (RMC), 2007a, Task 1 Field Construction Plan, Richardson Flat, Site ID Number: UT980952840.

Resource Management Consultants, Inc (RMC), 2007b, Remedial Design/Remedial Action Plan (RD/RA), Richardson Flat, Site ID Number: UT980952840, With Attached Work Plan.

Resource Management Consultants, Inc (RMC), 2007c, Field Sampling Plan, Remedial Investigation, Richardson Flat, Site ID Number: UT980952840, With Attached Work Plan.

Resource Management Consultants, Inc (RMC), 2007c, Health and Safety Policy, Remedial Investigation, Richardson Flat, Site ID Number: UT980952840, With Attached Work Plan.