

ERM Consulting & Engineering, Inc

Daily Field Report

Project Name:	Intelidata	Report No.:	1	
Location:	80 Pickett District Road	Temperature Range:	60-70 F	
Project No.:	0116794	Rain/Snow Amount:	0"	
Project Mgr:	Robert Drake	Wind Speed:	0-5 mph	
Completed by:	Jason Fernet	Time On-Site/Off-Site:	1230-1500	
Date:	9/20/10	Photographs Taken?	Yes	No
<u>Sub Company</u>	<u>Crew Size</u>	<u>Supervisor</u>	<u>Task</u>	
AES Remedial Contracting, LLC	2	Rick and Ben	Excavate additional soil around TR-Postex-S	
Work Activities Completed Today: (include production rates)				
1230	AES crew on site, Toolbox safety meeting held, discussed heavy lifting techniques and excavation near transformer.			
1245	ERM personnel located where the previous postexcavation sample (TR-Postex-S) was taken and marked out the proposed excavation area. Area marked was 2' by 2' to the south of the point.			
1300	AES began excavating area by hand with a shovel and placed soil in a wheelbarrow to transport to the pile. The area will be excavated to a depth of 1 foot below ground surface matching the depth of the original excavation.			
1400	Excavation completed, TR-Postex-S1 (sample collected at 1410) was collected from the southern sidewall at a depth of 6" below ground surface. Existing stockpile was uncovered and new soil was added to pile. The pile was recovered and secured.			
1430	Excavation backfilled with topsoil and area was seeded.			

1445	Cleanup area and load up tools.
1500	AES and ERM offsite

<u>Sub Company</u>	<u>Equipment Used</u>	<u>Make</u>	<u>Model</u>	<u>Hours Used</u>

<u>Name of Visitor On-Site</u>	<u>Representing</u>	<u>Purpose</u>	<u>Duration On-Site</u>

Were There Any Accidents or Incidents On-Site?	Yes	No
Were the Daily Photographs Taken?	Yes	No

Sketch of Daily Activities:

