


## Smoke and Dye-Water Observation Summary

# Western Run Pilot Project - Baltimore Maryland

## FIELD SKETCH



Sketch No:


108

#### Filename Path:

X:\Baltimore City\Western Run Pilot Area - Data Files\Smoke Testing\Pictures\Sketches\108.tif

Image Status: Image found and displayed.

NOTE: Sanitary sewer alignments and connectivity in the Western Run GIS have been revised following smoke testing to reflect updated information from various sources and may no longer match the field sketches shown.



RESULT CODES		SOURCE	an/Perioses	
1. POSITIVE	1. MAIN SEWER	5. DOWN SPOUT	9. STAIRWELL DRAI	13. STORM DRAIN
2. NEGATIVE	2. SERVICE LINE	6. DWNSPT CONN:	10. FOUNDATION DRAIN	14. CATCH BASIN
3. CANNOT TEST	3. TRANSITION JOIN	7. AREA DRAIN	11. BUILDING INTERIOR	15. STORM MH
4	4. CLEAN OUT	8. DRIVEWAY DRAIN	12. MH FRAME/SEAL	16. STORM DITCH

No Dye was seen in the Sanitary sewer.

127



Savin Engineers, P.C. 3 Campus Drive Pleasantville, NY 10570 Tel: (914) 769-3200, Fax: (914) 747-6686

## **INSPECTION REPORT**

DATE: 03/31/2005	WORK ORDER:	WEATHER: CLOUDY,DRY	OPERATOR: J.A.M.	SECTION NR: 21	SECTION NAME:
PRESENT:	VEHICLE: TV 175	CAMERA: PAN/TILT	PRESET:	CLEANED: NO	RATE: 1670

STREET:

PARKINGTON AVE (108 B 7)

MAP #1:

MH: MH: 1521272 STUB?

CITY: LOCALE: BALTIMORE SMALL RESIDENTIAL STREET MAP #2: TAPE #:

JAM 2

1

TV'D LGTH:

13.78 ft

INSPECT REASON:

DYE TESTING

PIPE SIZE:

8 in

SECTION TYPE:

WASTEWATER

MATERIAL: LINING:

VCP JT LGTH: 3 ft NO RELINING

AREA:

01-WR19

DIST

RSRVD:

REMARK:

DYE TEST 108 B 7

1:50

**OBSERVATION** 

RATE VCR# PH

0.00 521272 0.00 inspection begins at downstream manhole, 1521272 0 00:46:06

separated joint medium, AS PIPE COMES INTO M.H. 1521272

00:46:32

36a

7.00 7.00

13.78

roots medium, from 06 to 12 o'clock

Infiltration Running at joint at 04 o'clock to 12 o'clock

00:47:39

00:47:39

37a

38a. b

12.17

STUB ?

offset joint, severe

FROM 1521273

00:48:50

39a, b

00:49:21

40a

inspection ends, no more leaks

Infiltration Gushing at joint at 02 o'clock

00:50:42

41a



INODESTION IN A SEC

Savin Engineers, P.C.
3 Campus Drive
Pleasantville, NY 10570
Tel: (914) 769-3200, Fax: (914) 747-6686

# **INSPECTION IMAGES**

CITY:	STREET:	DATE:	SECTION NR:	SECTION NAME:
BALTIMORE	PARKINGTON AVE (108 B 7)	03/31/2005	21	



IMAGE: 36a, TAPE #: JAM 2, 00:46:32 0FT, separated joint medium, AS PIPE COMES INTO M.H. 1521272 FROM 1521273



IMAGE: 37a, TAPE #: JAM 2, 00:47:39 7FT, roots medium, from 06 to 12 o'clock



IMAGE: 38a, TAPE #: JAM 2, 00:47:39 7FT, Infiltration Running at joint at 04 o'clock to 12 o'clock




IMAGE: 38b, TAPE #: JAM 2, 00:47:39 7FT, Infiltration Running at joint at 04 o'clock to 12 o'clock



Savin Engineers, P.C. 3 Campus Drive Pleasantville, NY 10570 Tel: (914) 769-3200, Fax: (914) 747-6686

**INSPECTION IMAGES** 

CITY: STREET: DATE: SECTION NR: SECTION NAME: **BALTIMORE** PARKINGTON AVE (108 B 7) 03/31/2005 21



IMAGE: 39a, TAPE #: JAM 2, 00:48:50 12.17FT, offset joint, severe



IMAGE: 39b, TAPE #: JAM 2, 00:48:50 12.17FT, offset joint, severe



IMAGE: 40a, TAPE #: JAM 2, 00:49:21 12.17FT, Infiltration Gushing at joint at 02 o'clock



IMAGE: 41a, TAPE #: JAM 2, 00:50:42 13.78FT, inspection ends, no more leaks