# MONTHLY PROGRESS REPORT de maximis, inc.

PROJECT NAME: Bluff Road

TIME PERIOD COVERED: 1 May through 31 May 1989

## ACTIONS TAKEN TOWARD COMPLIANCE WITH ACO:

- \*Continued field activities associated with implementation of the EBASCO Work Plan.
- \*Initiated preparation of the Remedial Investigation Report.

## PLANS AND PROCEDURES COMPLETED:

- \*Completed installation of the deep aquifer monitoring wells on May 6, 1989. This completed the agreed upon well program for the RI. All drilling equipment was decontaminated and removed from the site by May 8, 1989.
- \*At the request of USEPA, provided support to the USEPA RPM for the Public Availability Session May 4, 1989. The meeting was cancelled and rescheduled for June 7, 1989.
- \*Completed development and sampling of all monitoring wells May 22, 1989. Rush turnaround for deep wells was requested to ensure data availability for the RI.
- \*Completed slug testing May 14, 1989.
- \*Initiated demobilization from the Site May 23, 1989. Full demobilization is expected to take approximately two weeks.
- \*Provided the requested CLP data packages for splits, spikes and blanks (32 EPA QA/QC check samples) taken to date to USEPA.
- \*With the help of the USEPA RPM and additional sample results, obtained the SCDHEC 15 day waiting period waiver for approval to ship and dispose of the tank sludge. This and the remaining waste from the site (PPE, decon water et al) is currently scheduled to occur June 7 and 8, 1989.
- \*The land survey of the site was initiated May 14, 1989. Due to the difficult terrain, the survey is not expected to be completed until June 2, 1989.

#### ACTION ITEMS FOR FOLLOWING MONTH:

- \*Ship remaining waste resulting from the RI for disposal June 7 and 8, 1989. This includes 12 drums of tank sludge to ThermalKem for incineration, at least one bulk shipment of PPE to Ross for incineration, and the final decon water shipment to the Cayce POTW.
- \*Complete land survey and all field activities by June 2, 1989. Complete site demobilization by June 10, 1989.
- \*At the request of USEPA, provide revised schedule based on accumulated minor force majeure events to the RPM the week of June 5, 1989.
- \*At the request of USEPA, provide support to the USEPA RPM for the Public Availability Session rescheduled for June 7, 1989.
- \*Continue preparation of the Remedial Investigation Report.

## ANTICIPATED DELAYS/PROBLEMS:

- \*Demobilization from the site was impacted by regulatory delays in arranging disposal of waste materials resulting from the RI field activities. This will, however, not impact deliverables identified in the overall RI/FS Project Schedule. It should be noted that the USEPA RPM assisted in expediting shipment scheduling.
- \*Due to the large volume of analytical data, the laboratory is having problems issuing data in a timely manner. The laboratory has released preliminary information so that work can be continued on the RI report. This is not expected to impact completion of the RI Report by July 17, 1989.

# RESULTS OF SAMPLING/TESTING:

\*Due to data compilation delays, the results of soil boring analyses have been rescheduled for issuance the week of June 12, 1989. All sample data will be available by June 17, 1989.