

de maximis, inc.

P.O. Box 90348
Knoxville, TN 37990
615-691-5052

August 8, 1990

Michelle M. Glenn
USEPA Region IV
345 Courtland Street, N.E.
Atlanta, Georgia 30365

SUBJECT: BLUFF ROAD JULY 1990 MONTHLY PROGRESS REPORT

Dear Ms. Glenn:

Pursuant to the Administrative Order By Consent enclosed is the July 1990 monthly progress report for Bluff Road.


If you or your staff have further questions concerning this report, please contact me at (615) 691-5052. Thank you for your assistance.

Best regards,

For *Bennie L. Anderson*
Michael A. Miller, P.E.
Senior Project Manager

cc: Lynn Wright

Enclosure



MONTHLY PROGRESS REPORT
de maximis, inc.

PROJECT NAME: Bluff Road

TIME PERIOD COVERED: 1 July through 31 July 1990

ACTIONS TAKEN TOWARD COMPLIANCE WITH ACO:

- *Implemented a pilot test of soil vacuum extraction technology at the Site.

PLANS AND PROCEDURES COMPLETED:

- *Based on a July 3, 1990 meeting with USEPA and SCDHEC, a revised vacuum extraction pilot test work plan was submitted July 12, 1990. EPA provided work plan approval July 16, 1990. Mobilization to the site was initiated July 22 and the pilot vacuum system was started up July 26, 1990.

ACTION ITEMS FOR FOLLOWING MONTH:

- *Complete the vacuum extraction pilot test field activities and complete the pilot test report by August 22, 1990 contingent upon the seven day sample analysis turnaround time provided by the USEPA-ESD Laboratory.
- *Provide post RI/FS support as requested by USEPA.

ANTICIPATED DELAYS/PROBLEMS:

- *No delays/problems are anticipated.

RESULTS OF SAMPLING/TESTING:

- *To be provided in the Vacuum Extraction Pilot Test Report.