



U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT

Copy for
Bobby OK
MARK SAEAD

I HEADING

DATE: 14 March 2000

FROM: Dilshad J. Perera, On-Scene Coordinator
Response and Prevention Branch

SUBJECT: Graebel Van Lines

TO:

B. Sprague, 2ERRD-RPB	D. Sweeney, NJDEP
J. Higgins, 2ERRD-RPB	J. Smolenski, NJDEP
J. Daloia, 2ERRD-RPB	J. Feeny, NJDEP
D. Karlen, 2ORC-NJSFB	A. Raddant, DOI
J. MacGillivray, 2ORC	LCDR G. Wheaton
C. Petersen, 2ERRD-NJRB	A. Block, ATSDR
R. Byrnes, 2OIG	T. Johnson, 5202G
J. ENG,	

POLREP N°: Two (2) and Final

II BACKGROUND

Site Number:	MA
Delivery Order N°:	
Response Authority:	CERCLA
NPL Status:	None
Action Memorandum Status	Verbal 10-06-98
	Ceiling Increase: April 15, 1999
Start Date:	22 October 1998
Completion Date:	2 February 2000

III SITE INFORMATION

See Pollution Report One (1)

IV RESPONSE INFORMATION

On October 22, 1998, the Radium 226 needle was picked up by a subcontractor to the ERRS contractor. The Radium 226 needle was then transferred to the subcontractors facility in Tennessee. In January 18, 2000, the needle was transferred to the ultimate disposal company's facility also in Tennessee. On March 24, 2000 the Radium 226 needle was transported to the disposal company's facility in Washington state, the ultimate disposal location. As of March 24,

2000, all field activities authorized by this Removal Action has been concluded.

NEXT STEPS

No further Action is warranted.

COST TO DATE*

ERRS (Including Awaits) [†]	\$	5,000.00
START	\$	0.00
EPA	\$	1,000.00
USCG-AST	\$	0.00
TOTAL	\$	6,000.00

PROJECT CEILING	\$	30,000.00
------------------------	-----------	------------------

% OF PROJECT CEILING REMAINING	80%
---------------------------------------	------------

* This is an estimated total

† ERRS cost is an estimate and includes all projected costs for such items as site security utilities and trailer

۱۰

