


# Hunters Point Naval Shipyard BCT Meeting







#### **Presentation Overview**



- RA Overview
- RA Implementation Update
  - RA Activities Completed to Date
  - Upcoming RA Activities
  - Issues Encountered During Construction
- RA Schedule Update
- RA Photos



#### **RA** Overview



- Prevent exposure to soil found below the surface
  - Nearly 2,000 feet of shoreline along San Francisco Bay armored with large rocks
  - Vegetated soil cover over slopes along the western edge of Parcel B
  - Asphalt pavement over nearly 40 acres of currently paved areas
  - Restoration of existing building foundations
- Address future soil vapor intrusion risks at IR-10
  - Installation and operation of an active soil vapor extraction system
  - Injection of polylactate in groundwater to promote cleanup by bacteria in groundwater










### RA Overview (Map)








### **RA Overview - Shoreline Revetment Design**








### **RA Overview - Soil and Asphalt Cover Design**








#### **RA Overview – Polylactate Injection Plan**








#### **RA Overview – SVE System Layout**







### **RA Overview - SVE System Photos**





**Current Condition of SVE System** 

System will be expanded and tested as part of a comprehensive commissioning process



# RA Implementation Update RA Activities Completed to Date - Mobilization



- Mobilized to site in early November 2012
- Established site office and set up support zones
- Installed and calibrated air monitoring stations, dust monitors, and weather station
- Installed perimeter fence and safety signage
- Installed site-wide stormwater BMPs
- Established stabilized site entrance with truck tire wash/recycle station
- Established stockpile management area
- Established barge offloading area
- Installed turbidity curtain in the SF Bay along shoreline areas where shoreline revetment is to be constructed
- Performed existing conditions survey and photo-documented condition of site
- Performed underground and overhead utility survey
- Installed power service to Building 123 to support SVE system operation
- Mobilized water trucks, hydrant stand, and street sweeper for dust management
- Held QC/safety construction kickoff meeting with ROICC



### RA Implementation Update - RA Activities Completed to Date - Revetment Construction




- Began shoreline revetment construction in mid-November to take advantage of favorable low tides
- Low tides to date have occurred in evening, (construction performed after dark: 3PM – 8PM start times); 9 days on, 6 days off
- Imported 4,700 tons of rip rap by barge to date (32% of total)
- Imported 2,600 tons of filter rock to date (79% of total)
- Imported 126,000 sq. feet of filter fabric by truck (100% of total)
- Surveyor established control points, stationing, and grade stakes to guide construction
- Shoreline debris removed, segregated by waste type, and stockpiled for off-site disposal/recycling
- Some natural rocks set aside for incorporation into revetment structure; used in deep toe sections beneath imported rock
- Constructed ~500 linear feet of revetment to date (27% of total) (see next slide)



### RA Implementation Update - RA Activities Completed to Date - Revetment Construction







### RA Implementation Update - RA Activities Completed to Date - Revetment Construction



- Began shoreline revetment construction in mid-November to take advantage of favorable low tides
- Low tides to date have occurred in the evening, so all construction performed after dark (3PM – 8PM start times); 9 days on, 6 days off
- Imported 4,700 tons of rip rap by barge to date (32% of total)
- Imported 2,600 tons of filter rock to date (79% of total)3272
- Imported 126,000 sq. feet of filter fabric by truck (100% of total)
- Surveyor established control points, stationing, and grade stakes to guide construction
- Shoreline debris removed, segregated by waste type, and stockpiled for off-site disposal/recycling
- Some natural rocks set aside for incorporation into revetment structure; used in deep toe sections beneath imported rock
- Constructed ~500 linear feet of revetment to date (27% of total) (see next slide)



# RA Implementation Update Upcoming RA Activities - Polylactate Injection



- IR-10 Polylactate injection plan presented in the RD was revised based on pre-injection data collected by the BGMP contractor in July/August
- Injection volumes, injectate makeup, and injection point spacing have been revised
- Primary reason for change is addition of an HRC primer; typically recommended where high levels of competing electron acceptors, primarily sulfate at IR-10, exist and should be reduced to pave the way for a more successful, cost-effective HRC application
- A technical memorandum including an updated RD calculation brief will be submitted to the regulatory agencies for review in early December
- Injections are planned for early January 2013



# RA Implementation Update Upcoming RA Activities – SVE



- IR-10 SVE operation information and SVE System Operation Plan (SSOP) were developed and presented to BAAQMD
- BAAQMD determined that due to low-level contaminant concentrations in soil gas and historical emissions, the system is exempted from abatement device and emissions testing requirements
- The Navy still plans to install two (2,000 lb.) GAC vessels in series to treat emissions and monitor influent, mid-system, and emissions in accordance with the RD
- The SSOP, which describes the operational sampling, will be provided to the regulatory agencies in early December
- SVE system expansion, upgrades, and commissioning are being performed in December 2012
- SVE system operation will commence in early to mid January 2013, following final regulatory agency acceptance of the SAP and successful commissioning



# RA Implementation Update Issues Encountered During Construction




- Petroleum Contamination in Shoreline Sediment
  - On 11/13/2012, the Navy began construction of the revetment structure at IR-26
  - The first section to be constructed was between STA 1300+00 and STA 1320+00 (approx. 130 feet SE of the TPH AOC)
  - A vitrified petroleum lens was identified approximately 3 feet below ground surface during excavation activities (~7 feet MSL)
  - The lens was visible over a 10-foot width across the face of the excavation
  - The Navy proceeded with excavation, as this was above the water line and easy to remove



# Revetment Excavation Between STA 1300+00 and STA 1320+00







# Revetment Excavation Between STA 1300+00 and STA 1320+00





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 18



### **Vitrified Petroleum Lens**







# RA Implementation Update Issues Encountered During Construction



- Petroleum Contamination in Shoreline Sediment (cont.)
  - While excavating the revetment slope at lower elevations, petroleum hydrocarbon material (product and contaminated soil) with a strong diesel odor was discovered
  - The contamination appeared to be present between -1.4 feet MSL and 2.5 feet MSL
  - Contaminated soil and free product was visible in the excavated soil and along the entire 20-foot wide excavation
  - An oily sheen was observed on the water trapped within the excavation and petroleum product leaching from the sidewall of the excavation at the water level elevation in the excavation



#### **Petroleum-Impacted Sediment Discovered**







# RA Implementation Update Issues Encountered During Construction



- Petroleum Contamination in Shoreline Sediment (cont.)
  - Upon discovery, the contractor notified the RPM and implemented the following corrective actions to contain the release:
    - A hydrocarbon boom was deployed at the toe of the excavation to prevent the leached product (sheen) from migrating out into the SF Bay
    - Contaminated sediment loosened during the excavation process was removed and relocated to a bermed, plastic-lined stockpile area, and the pile was covered with plastic
    - The excavation sidewall was lined with geotextile material and filter rock was installed over the entire footprint of the excavation to stabilize the geotextile
    - 8 samples of the contaminated stockpiled soil were collected and sent to an off-site laboratory for rush TPH analysis
    - Hydrocarbon-absorbent boom was deployed the next day along the entire length of the turbidity curtain as a precautionary measure



# Hydrocarbon-Absorbent Boom Deployed at Toe of Excavation to Prevent Oil Migration to SF Bay





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 23



### Impermeable Geotextile and Filter Rock Placed Over Excavation to Prevent Sediment Migration





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 24



### Stabilized Excavation with Hydrocarbon-Absorbent Boom Deployed





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 25



### **Stabilized Excavation the Next Morning**





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 26



### Hydrocarbon-Absorbent Boom Deployed Along Entire Length of Turbidity Curtain





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 27



# RA Implementation Update Issues Encountered During Construction



- Petroleum Contamination in Shoreline Sediment (cont.)
  - Sample results:
    - Gasoline Range Organics: Trace detections in all samples (<7.6 mg/Kg)</li>
    - Diesel Range Organics: 130 1,200 mg/Kg
    - Motor Oil Range Organics: 110 1,000 mg/Kg
  - HPNS Backfill Acceptance Criteria for TPH:
    - Gasoline Range Organics: 315 mg/Kg
    - Diesel Range Organics: 1,500 mg/Kg
    - Motor Oil Range Organics: 1,850 mg/Kg
    - Total TPH: 3,500 mg/Kg

Source: Screening criteria for shallow soil, residential reuse, from the New Preliminary Screening Criteria and Petroleum Program Strategy (Shaw Environmental, Inc., 2007).



#### **RA Schedule Update**



#### **Construction Schedule**

Mobilization and Site Preparation:
 Nov 5, 2012 – Nov 12, 2012

Revetment Construction: Nov 12, 2012 – Feb 21, 2013

Polylactate Injection: Jan 6, 2012 – Jan 16, 2012

SVE System Setup and Operation:
 Nov 27, 2012 – TBD

Soil Cover Installation:
 Feb 22, 2013 – Jun 4, 2013

Asphalt Cover Installation:
 Jun 5, 2013 – Sep 10, 2013

Fence and Settlement Monument Installation: Sep 11, 2013 – Sep 17, 2013

Site Cleanup, Final Survey, and Demobilization: Sep 11, 2013 – Sep 17, 2013

#### Post-Construction Documents

Draft RACR and RA Fact Sheet: Dec 18, 2013

Final RACR and RA Fact Sheet: Mar 18, 2014



# RA Photos Temporary Construction Fence Installed





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 30



#### RA Photos High Volume Air Monitoring Stations Set Up





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 31



#### RA Photos Constructing Truck Tire Wash with Recycle System





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 32



### RA Photos Resurfaced Haul Road with AB to Reduce Trackout





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 33



### RA Photos **Dust Control With Water Trucks**





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 34



### RA Photos Tire Wash and Street Sweeper in Operation






Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 35



### RA Photos Silt Curtain Deployment







## RA Photos Filter Rock Delivered by Truck





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 37



# RA Photos Rip Rap Delivery by Barge







#### RA Photos Shoreline Debris








#### RA Photos Shoreline Debris Removal









## RA Photos Shoreline Debris Segregated and Stockpiled







# RA Photos Segregating Natural Rocks from Debris for Reuse







# RA Photos Surveying the Shoreline







## RA Photos Survey Stakes for Revetment Grade Checking





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 44



# RA Photos Revetment Slope Excavation





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 45



# RA Photos Slope Prepared for Filter Fabric Placement





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 46



#### RA Photos Filter Fabric Placement at Low Tide





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 47



# RA Photos Filter Rock Placement with Low Ground Pressure Bulldozer





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 48



## RA Photos Grade Checking Filter Rock Thickness






Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 49



## RA Photos Filter Rock Placement Complete





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 50



# RA Photos Rip Rap Placement with Excavator





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 51



# RA Photos Completed Revetment Section





Hunters Point Naval Shipyard BCT Meeting – December 6, 2012 52