



Third West Weekly Report
Shepherd, Michael

to:

Joyce Ackerman, 'Craig Barnitz (cbarnitz@utah.gov)'

05/02/2012 04:56 PM

Hide Details

From: "Shepherd, Michael" <Michael.Shepherd@rockymountainpower.net>

To: Joyce Ackerman/R8/USEPA/US@EPA, "'Craig Barnitz (cbarnitz@utah.gov)'"
<cbarnitz@utah.gov>



7 Attachments



Weekly Report 04-23 to 04-27-12.pdf Third West Weekly Log 2012-17.pdf 234381-1.pdf 234494-1.pdf 234591-1.pdf



234685-1.pdf 234797-1.pdf

Joyce & Craig,

Attached are the reports for the week of April 23, 2012.

All air monitoring results came back negative, except one hit on Monday, April 23, 2012.

Please let me know if you have any questions.

Thanks,

Mike Shepherd
Project Manager
Rocky Mountain Power - Major Projects
801.220.4584 Office
801.631.1310 Cell
801.220.2797 Fax
michael.shepherd@pacificorp.com

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 04/23/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA. Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 04/23/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

<i>Standard</i>	<i>Title</i>	In Compliance	Out of Compliance	N/A	<i>Corrective Action Taken and Date</i>
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone not active today.

Newman continued excavation between switch gear and transformers for conduit and spread footings.

This uncovered a small amount of native soil in the bottom of the dig sites that workers were temporarily close to. They applied water to the stock pile and large area of the yard to help with dust control.

CVE fabricators suited up to enter EZ boundaries to pour FTB over conduit along south and west areas of the yard.

CVE line crew continued working on ground grid cables.

CVE electricians continued working on control cable placement and connections.

Weather was hot and dry with slight breezes and temperatures in the high 80s.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 04/24/11

General

NA Work area Health and Safety Inspection

NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day

NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP

NA Site hazard and safety instruction for all first time employees, contractors or visitors

NA Complete Employee Meeting Record Form B (where applicable)

NA Document required Respirator Training completion with Form H

NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.

NA Confirm return of waste material manifest documents for each load with site manager.

NA Complete all CSHASP Forms (for applicable activities planned for that day)

NA Illness/Injury Report Form A

NA Site-Specific Training Record Form C

NA Hot Work Permit Form D

NA Trench/Evacuation Permit Form E

NA Combined Space Entry Permit Form F

☒ Exclusion zone operations are practiced as instructed.

☒ Decontamination unit is working properly.

☒ Workers are using decontamination unit as instructed.

☒ Workers use personal protective equipment properly.

☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.

Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.

☒ Review sign-in/sign-out log throughout and at the end of the workday.

☒ Secure the site at the end of the workday

Sampling

NA Soil Confirmation sampling for any newly excavated areas

☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone

NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal

NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 04/24/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone not active today.

Newman began excavating for vaults near the west gate. They stopped once native material was uncovered along the bottom and east side of the hole. Decided to wait until tomorrow to use a dump truck to haul native material over to the EZ. They also back filled and compacted over conduit along the south fence.

CVE fabricators poured FTB over conduit between switch gear and transformers.

CVE line crews continued working on ground grid and structure componentry.

CVE electricians continued working on control cable placement and connections.

Weather was hot and dry with slight breezes and temperatures in the high 80s.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 04/25/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- ☒ Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 04/25/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone not active today.

Newman finished excavation for 12 kV vaults near the east gate. 4 dump truck loads of mixed material containing native soil were removed to the stockpile in the EZ. Vaults were placed and clean fill was used to cover exposed native soil. They continued excavation for conduits and spread footings near the S.W corner of the switch gear building. R&R encouraged the Newman in the continued application of water throughout the yard as weather conditions have become hot and dry.

CVE fabricators not on site today.

CVE line crew continued working on ground grid and attaching equipment to structure steel.

CVE electricians continued working on placing and connecting control cables.

Weather was overcast and humid with moderate south winds and temperatures in the mid 70's.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 04/26/11

General

NA Work area Health and Safety Inspection

- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
 - ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
 - NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
 - NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 04/26/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone inactive today.

Newman continued excavation of 12.5 kV conduit trench along east side of yard near the gate and worked on assembling conduit pipe. They also continued excavation for spread footings between switch gear and transformer in bay 2. This uncovered native soil temporarily that was covered with clean fill in the afternoon. They also began back filling and compaction around the west end of the switch gear.

CVE fabricators not on site today.

CVE line crew continued working on ground grid and connections for the center phase.

CVE electricians continued working on control cables.

Wasatch electric continued working on solving issues with pulling cable to the risers.

Weather was overcast, warm, and breezy with temperatures in the low 70's and no precipitation.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 04/27/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
 - ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
 - NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
 - NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 04/27/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone inactive today.

Heavy overnight rains had soaked the area leaving some water collection within the yard. Drainage appeared to be adequate.

Newman finished assembling 12.5 kV conduit into vaults near the east gate. They performed equipment maintenance throughout the rest of the day.

CVE fabricators poured FTB over conduit going into vaults near east gate.

CVE line crew continued working on structure steel componentry.

CVE had only one electrician on site working on control connections.

Wasatch electric continued working on issues with pulling cable.

Weather was cool, mostly cloudy and breezy with temperatures in the low 50's.




PHOTO 1




PHOTO 2




PHOTO 3



PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
04/23/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1



PHOTO 2

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

04/24/12

FILE:

SITE PHOTOGRAPHS



**3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah**




PHOTO 1



PHOTO 2



PHOTO 3



PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
04/25/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1




PHOTO 2



PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

04/26/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah



PHOTO 1



PHOTO 2



PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
04/27/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Monday, April 23, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 18:40

Tot Hrs mns: 11:50

FCR Start Time: 6:35

FCR Stop Time: 18:45

Tot Hrs mns: 12:10

Use military time format 00:00

WEATHER CONDITIONS: Sunny, 65 degrees in AM - 85 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew mobed from Ft. Douglas this morning and poured 50+ cyds of FTB on the 12 kV ductbank running from Vaults #9 and #10 to the SW corner of the 46 kV yard. They started working on forms for the 4-N fdns on the north side of Xfmr #2 and are removing the 4" of concrete they poured to set their forms on. CVE Electrical Crew is terminating wires in the YTC in the switchgear building and transformer #1 and pulling cables in between the control building and the switchgear. CVE Line Crew is working on grounding, prepping the brackets for hanging the 138 kV cables. Newman placed conduits for the 12 kV duct banks running west to the Capacitor Banks and east to vaults #7 and #8. They moved some ABC from the east side of the yard to the south side. Emerson completed testing the CCVT's for the Gadsby line and worked on the east half of the switchgear. KT Services ran innerduct and fiber from the control building to the switchgear. RMP Comm to terminate. I stayed late with KT until RMP Relay returned from dinner. Received replacement CT terminal block from Hyundai, delivered by Ken Foster. CVE Line Crew = 4, CVE Fab Crew = 4, CVE Electrical Crew = 3, Newman = 5, Emerson = 2, KT Services = 4, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Al Swinski 0635
Dispatcher logout, name and time:	???????? 1840

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/23 - Still waiting for the second CT terminal block from Hyundai	Received CT terminal block from Ken Foster
4/21 - Identified a dimension issue on the PASCOR ground switch control arm. (22' vs 25')	Sent e-mail to Roger F/ Mike Shepherd

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), JLG (2), tool trailer. Newman: trachoe (2), loader, bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Tuesday, April 24, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:55

Crew Stop Time: 17:35

Tot Hrs mns: 10:40

FCR Start Time: 6:39

FCR Stop Time: 17:48

Tot Hrs mns: 11:09

Use military time format 00:00

WEATHER CONDITIONS: Sunny, 58 degrees in AM - 85 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew was here until noon placing FTB on the 6" duct banks running east and west on the south side of the switchgear. CVE Electrical Crew terminated in the switchgear and transformer #1 and also dug in conduits to the automatic throwover switches. CVE Line Crew connected the circuit breaker and switch jumpers and mobed materials for the bundled 2500 jumpers from the transformers to the switchgear. Newman extended the 6" conduits toward vaults #7 and #8, started excavating for vaults #7 and #8, and placed ABC over the 12 kV ductbank running along the south fence line. Emerson completed all of the testing that is required for the May 7 charging and will be back on 4/30 to complete the rest of the work, approximately two day. KT Services pulled innerduct and fiber in the control building. CVE Line Crew = 4, CVE Fab Crew = 3, CVE Electrical Crew = 4, Newman = 5, Emerson = 1, KT Services = 4, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Al Swinski 0639
Dispatcher logout, name and time:	Barry Nielson 1748

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/23 - Still waiting for the second CT terminal block from Hyundai	Confirmed with Ken foster on 3/22 that RMP has not received this vet.
4/21 - Identified a dimension issue on the PASCOR ground switch control am. (22' vs 25')	Sent e-mail to Roger F/ Mike Shepherd

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), JLG (2), tool trailer Newman: trachoe (2), loader, bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

Russ Johnson

Field Construction Representative

A division of PacifiCorp

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Wednesday, April 25, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:55

Crew Stop Time: 18:05

Tot Hrs mns: 11:10

FCR Start Time: 6:44

FCR Stop Time: 18:15

Tot Hrs mns: 11:31

Use military time format 00:00

WEATHER CONDITIONS: Sunny, 58 degrees in AM - 80 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew was not on site today. CVE Electrical Crew backfilled conduits at transfer switches, terminated in the switchgear and transformer #1. CVE Line Crew pulled string into the 12 kV cubicles on the switchgear from the vaults and mobed materials and equipment to the site for the bundled 2500 jumpers to the switchgear. Newman set vaults #7 and #8, temporarily backfilled around vaults and the 12 kV duct banks between the transformers and switchgear. They demobed the trench box from the parking lot. They completed backfill and compaction along the west half of the south 12 kV duct bank. Emerson was not on site today but will return on Monday, April 30. Ken Foster dropped off the Hyundai CT terminal block for Xfmr #2 and STR came by in the PM and installed same. CVE Line Crew = 4, CVE Fab Crew = 0, CVE Electrical Crew = 3, Newman = 5, Emerson = 0, STR = 3, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Al Swinski 0644
Dispatcher logout, name and time:	Al Swinski 1815

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/23 - Still waiting for the second CT terminal block from Hyundai	Ken delivered and STR installed replacement CT terminal block in Xfmr #1.
4/21 - Identified a dimension issue on the PASCOR ground switch control arm. (22' vs 25')	Sent e-mail to Roger F/ Mike Shepherd

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), JLG (2), tool trailer. Newman: trachoe (2), loader, bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:	Reported by:	Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Thursday, April 26, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:55

Crew Stop Time: 17:35

Tot Hrs mns: 10:40

FCR Start Time: 6:45

FCR Stop Time: 18:05

Tot Hrs mns: 11:20

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy/Sunny - 55 degrees in AM, 70 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. I spent most of my day working with Roto Rooter/Southwire/Wasatch/CVE cleaning conduits, taking camera scans of the conduits to determine why the mandril would not go through the conduits. Determined after visually inspecting the conduits with the camera that the connections from PVC to the bore pipe, outside the vaults on 400 West, will not allow the mandril to pass. Southwire has concerns about pulling the conductor with the sharp/rough edges. Scott Collard talked to Mike Shepherd about our options. CVE Fab Crew was not on site today. CVE Electrical Crew pulled station service AC conductors and control cable between the switchgear and the control building. CVE Line Crew removed the jumpers to the center bushing on the four circuit breakers because of a clearance issue between the jumpers and the operating pipe for the ABS. It will be necessary to rebuild the jumpers with new terminations on both ends and add a 90 degree aluminum bus bar. They moved equipment to the site for the station service and for the bird guarding. Newman excavated for the balance of the conduits running between vaults 7/8 and 9/10. They ran the conduits into the west sides of vaults 7 and 8 and part way north into the south side of vaults 7 and 8. Emerson was not on site today but will return on Monday, April 30. Miller was on site today drilling holes into vaults 7 and 8. CVE Line Crew = 4, CVE Fab Crew = 0, CVE Electrical Crew = 3, Newman = 5, Emerson = 0, Miller = 1, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0644

Dispatcher logout, name and time: Al Swinski 1811

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

4/21 - Identified a dimension issue on the PASCOR ground switch control arm. (22' vs 25')	PASCOR is sending 3' extensions and couplers, should be here on Friday.

DELAYS OR LOST TIME ENCOUNTERED:

Issues with being able to pull mandrel through the 6" conduits between the 400 West vaults and the substation.

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), JLG (2), tool trailer. Newman: trachoe (2), loader, bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

Russ Johnson

Field Construction Representative

A division of PacifiCorp

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Friday, April 27, 2011

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:55

Crew Stop Time: 17:00

Tot Hrs mns: 10:05

FCR Start Time: 6:34

FCR Stop Time: 17:05

Tot Hrs mns: 10:31

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy/Sunny - 40 degrees in AM, degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew assisted Newman in completing the 6" conduit into the south side of vaults 7 and 8 and clearing away dirt that fell into the trench as a result of last night's storm. Placed 40 cyds of FTB. CVE Electrical Crew, one man, will be terminating and grounding in the control building and the switchgear. CVE Line Crew installed PASCOR extensions and couplers on the ground switch control pipe, checked aluminum 90 degrees adapters to make sure they will work for the center bushing jumpers on the CBs and installed bird guard on the switchgear bus. Newman completed the 6" conduit at the south side of vaults 7 and 8 and lubed equipment. Emerson was not on site today but will return on Monday, April 30. CVE Line Crew = 3, CVE Fab Crew = 5, CVE Electrical Crew = 1, Newman = 5, Emerson = 0, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0634

Dispatcher logout, name and time: Al Swinski 1706

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

4/21 - Identified a dimension issue on the PASCOR ground switch control arm. (22' vs 25')	Received extensions and couplers and installed.

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), JLG (2), tool trailer. Newman: trachoe (2), loader, bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Saturday, April 28, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:55

Crew Stop Time: 15:00

Tot Hrs mns: 8:05

FCR Start Time: 6:40

FCR Stop Time: 15:15

Tot Hrs mns: 8:35

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 40 degrees in AM, 70 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R was not on site today. CVE Fab Crew not on site. CVE Electrical Crew not on site. CVE Line Crew installed jumpers to center bushings on CBs 132 and 144 (Gadsby line) and adjusted switches. Newman not on site. Emerson was not on site today but will return on Monday, April 30. Southwire/Wasatch was able to pull in B phase of the Gadsby circuit. They will start on the next phase on Monday. CVE Line Crew = 3, CVE Fab Crew = 0, CVE Electrical Crew = 0, Newman = 0, Emerson = 0, R&R = 0, Wilding = 0.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Val Christensen 0640/0925

Dispatcher logout, name and time: Val Christensen 1615

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

4/21 - Identified a dimension issue on the PASCOR ground switch control arm. (22' vs 25')	Received extensions and couplers and installed.

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), JLG (2), tool trailer. Newman: trachoe (2), loader, bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative



April 25, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 234381-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 234381-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read 'Jeanne Spencer Orr', is written over a horizontal line.

Jeanne Spencer Orr
President

P: 303-964-1986
F: 303-477-4275

5801 Logan Street Suite 100 Denver, CO 80216

1-866-RESI-ENV
www.reilab.com

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 234381-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: April 24, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: April 25, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-042312 W	EM 878370	0.0900	912	ND	0.0047	BAS	BAS
3W-042312 N	EM 878371	0.1000	912	1	0.0042	0.0042	10.0
3W-042312 E	EM 878372	0.1000	846	ND	0.0046	BAS	BAS
3W-042312 S	EM 878373	0.0900	910	ND	0.0047	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

GN
 Digitally signed
 by Gene Williams
 Date: 2012.04.25
 12:01:12 -0400

DATA QA

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0016

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 234381-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: April 24, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: April 25, 2012

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W-042312 W	EM 878370	ND	0	0	0	0	0	0	0
3W-042312 N	EM 878371	Libby Amphibole	1	0	0	0	0	0	1
3W-042312 E	EM 878372	ND	0	0	0	0	0	0	0
3W-042312 S	EM 878373	ND	0	0	0	0	0	0	0

*See Analytical Procedure for definitions

**C = Excluded from total due to lack of confirmation

**L = Excluded from total for length less than 0.5 micron (AHERA only)

**A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 4-25-12
Due Time: 834h

RES 234381



Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: RIR Environmental	Company:	Contact: Dave Ruskeller	Contact: Justin Kargis
Address: 47 W 9000 S #2	Address:	Phone:	Phone:
Sandy UT. 84070		Fax:	Fax:
Project Number and/or P.O. #:		Cell/pager: 801 541-1035	Cell/pager: 801 828-5219
Project Description/Location: 3rd West Sub- Ramp		Final Date Deliverable Email Address: dave@renewiro.com	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:									
PLM / PCM (TEM) <input checked="" type="checkbox"/> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD	(Rush PCM = 2hr, TEM = 8hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, DSHA	DUST - Total, Respirable	METALS - Analyte(s)	RORA & TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli: +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y&M: +/- or Quantification	Mold: +/- or Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Air = A	Bulk = B	LAB NOTES: 4/25/12		
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																			Dust = O	Paint = P			
Metal(s) / Dust <input type="checkbox"/> RUSH <input type="checkbox"/> 24 hr. <input type="checkbox"/> 3-5 Day																			Soil = S	Wipe = W			
RCRA 8 / Metals & Welding Fume Scan / TCLP <input type="checkbox"/> RUSH <input type="checkbox"/> 5 day <input type="checkbox"/> 10 day																			Swab = SW	F = Food			
Organics <input type="checkbox"/> 24 hr. <input type="checkbox"/> 3 day <input type="checkbox"/> 5 Day																			Drinking Water = DW	Waste Water = WW			
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm		O = Other																					
E.coli O157:H7, Coliforms, S.aureus <input type="checkbox"/> 24 hr. <input type="checkbox"/> 2 Day <input type="checkbox"/> 3-5 Day		**ASTM E1792 approved wipe media only**																					
Salmonella, Listeria, E.coli, APC, Y & M <input type="checkbox"/> 48 Hr. <input type="checkbox"/> 3-5 Day																							
Mold <input type="checkbox"/> RUSH <input type="checkbox"/> 24 Hr. <input type="checkbox"/> 48 Hr. <input type="checkbox"/> 3 Day <input type="checkbox"/> 5 Day																							
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																							
Special Instructions:																							
Client sample ID number (Sample ID's must be unique)																							
1	3W-042312W		X																912	A	4/23/12		878378
2	3W-042312N																		412				71
3	3W-042312E																		846				72
4	3W-042312S																		910				73
5																							
6																							
7																							
8																							
9																							
10																							

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: Justin Kargis	Fed Ex	Date/Time: 4/23/12	Sample Condition: On Ice	Sealed	Intact
Laboratory Use Only			Temp (F°)	Yes / No	Yes / No
Received By: Dave Ruskeller	Date/Time: 4/24/12	Carrier: Fed Ex			
Results:	Contact: Dave	Phone Email Fax	Date: 4/25/12	Time: 11:45	Initials: DR
	Contact: Dave	Phone Email Fax	Date: 4/25/12	Time: 11:55	Initials: JR

Transf + 7983 1275 3983
7-2011_version 1

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX M S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	912
Date received by lab	4/24/12
Lab Job Number:	234381
Lab Sample Number:	878370

F-Factor Calculation (indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	4/25/12
Method (D=Direct, i=Indirect, IA=Indirect, ashed)	D
Counting mles (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G4-3	ND												
	F4-3	ND					Pap A	90% intact			5-10% debris			
	E4-3	ND					Pap B	70% intact			5-10% debris			
	E5-3	ND												
	C5-3	ND												
3	K3-6	ND												
	H3-6	ND												
	G3-6	ND												
	F3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Roservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	Ref
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	912
Date received by lab	4/24/12
Lab Job Number:	234381
Lab Sample Number:	878371

Analyzed by	JB
Analysis date	4/25/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Alt
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibola	C	NAM		Sketch	Photo	EDS
A	H2-3	ND												
	G2-3	ND					Pup A	80% intact		10% debris				
	F2-3	ND					Pup B	60% intact		10% debris				
	E2-3	ND												
	F3-6	ND												
B	G3-4	ND												
	F3-4	ND												
	E3-4	ND												
	H4-6	ND												
	G4-6	F		1	13	5	ADX	LA						

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX IV S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	846
Date received by lab	4/24/12
Lab Job Number:	234381
Lab Sample Number:	878372

Analyzed by	JB
Analysis date	4/25/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed).	D
Counting rules (ISO, AHERA, ASTM)	Alt
Grid storage location	Monti Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-4	ND												
	G4-4	ND												
	F4-4	ND												
	E4-4	ND												
	C4-4	ND												
B	L4-3	ND												
	K4-3	ND												
	H4-3	ND												
	G4-3	ND												
	F4-3	ND												

Preps A + B ~ 80% intact 10% debris

JB 4/25/12

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	910
Date received by lab	4/24/12
Lab Job Number:	234381
Lab Sample Number:	878373

Analyzed by	JB
Analysis date	4/25/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AI
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-1	ND												
JB	H3-1	ND					Pump A	70% intact	5% debris					
4/25/12	G3-1	ND					Pump B	80% intact	5% debris					
	F3-1	ND												
	E3-1	ND												
B	K3-3	ND												
	H3-3	ND												
	G3-3	ND												
	F3-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



April 26, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 234494-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 234494-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 234494-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: April 25, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: April 25, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-042412 W	EM 878517	0.0900	929	ND	0.0046	BAS	BAS
3W-042412 N	EM 878518	0.0900	929	ND	0.0046	BAS	BAS
3W-042412 E	EM 878519	0.1000	846	ND	0.0046	BAS	BAS
3W-042412 S	EM 878520	0.0900	929	ND	0.0046	BAS	BAS

NA = Not Analyzed

ND = None Detected

BAS = Below Analytical Sensitivity

Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester

Filter Diameter = 25 mm

Effective Filter Area = 385 sq mm

Digitally signed by Erika
 Shuman
 DN: cn = Erika
 Shuman, o =
 US, st =
 Reservoirs
 Environmental
 Inc.
 Date: 2012.04.26
 09:48:52 -0500

DATA QA

Due Date: 4/26/12
 Due Time: 8:45



Reservoirs Environmental, Inc.

5801 Logan St. Denver, CO 80226 • P: 303 854-1986 • Fax 303 477-4275 • Toll Free 888 RES-ENV

Pager: 303-689-2088

Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R/E Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 9000 S #2</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub. RMP</u>		<u>dave@rnewiro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES				LAB NOTES:							
PLM / PCM / TEM <u>TEM</u> RUSH (Same Day) <u>R</u> PRIORITY (Next Day) <u>STANDARD</u> (Rush PCM = 2hr, TEM = 1hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella +/-	E. coli O157:H7 +/-	Listeria +/-	Aerobic Plate Count +/- or Quantification	E. coli +/- or Quantification	Coliforms +/- or Quantification	S. aureus +/- or Quantification	Y & M +/- or Quantification	Mold +/-, Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Air = A	Bulk = B			
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																			Dust = D	Paint = P			
Metal(s) / Dust RUSH 24 hr. 3-5 Day																		Soil = S	Wipe = W				
RCRA S / Metals & Welding Fume Scan / TCLP RUSH 5 day 10 day																		SwBb = SW	F = Food				
Organics 24 hr. 3 day 5 Day																		Drinking Water = DW	Waste Water = WW				
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 5pm																		O = Other					
E. coli O157:H7, Coliforms, S. aureus 24 hr. 2 Day 3-5 Day																		**ASTM E1782 approved wipe media only**					
Salmonella, Listeria, E. coli, APC, Y & M 48 Hr. 3-5 Day																		Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yy	Time Collected hh:mm a/p	EM Number (Laboratory Use Only)
Mold RUSH 24 Hr 48 Hr 3 Day 5 Day																							
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																							
Special Instructions:																							
Client sample ID number (Sample ID's must be unique)																							
1	3W-042412 W		X															929	A		4/24/12		578517
2	3W-042412 N																	929					18
3	3W-042412 E																	846					15
4	3W-042412 S																	929					20
5																							
6																							
7																							
8																							
9																							
10																							

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u> Fed Ex		Date/Time: <u>4/24/12</u>		Sample Condition: On Ice Sealed Intact	
Laboratory Use Only		Temp. (F°) _____		Yes / No Yes / No Yes / No	
Received By: <u>[Signature]</u> Date/Time: <u>4/25/12</u> Carrier: <u>Fed Ex</u>					
Results:	Contact	Phone	Email	Fax	Date
	Contact	Phone	Email	Fax	Date

4 samples: 7574 8425 KAC
 7-2011_version 1

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N ⁶ S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	929
Date received by lab	4/25/12
Lab Job Number:	234494
Lab Sample Number:	878517

Analyzed by	<i>AK</i>
Analysis date	4/25/12
Method (D=Direct, i=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-1	ND												
	G4-1	ND					Prep A 90% water 5-77 debris							
	E4-1	ND					Prep B-A							
	E4-1	ND					<i>Sample 4/25/12</i>							
	C4-1	ND												
B	K4-4	ND												
	H4-4	ND												
	G4-4	ND												
	E4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N/S</u>
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Tyoe	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	929
Date received by lab	4/25/12
Lab Job Number:	234494
Lab Sample Number:	878518

Analyzed by	<i>M</i>
Analysis date	4/25/12
Method (D=Direct, I=Indirect, IA=indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G4-Y	ND												
	F4-Y	ND												
	E4-Y	ND												
	C4-Y	ND												
	B4-Y	ND												
B	F3-G	ND												
	E3-G	ND												
	C3-G	ND												
	B3-G	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N(S)
Voltage (KV)	100 KV
Magnification	2010X 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.26 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	846
Date received by lab	4/25/12
Lab Job Number:	234494
Lab Sample Number:	878519

Analyzed by	W
Analysis date	4/25/12
Method (D=Direct, (=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	44-3	ND												
	44-3	ND												
	45-3	ND					Prep A m50% intact				57 debris			
	45-3	ND					Prep B m 90% intact				57 debris			
	45-4	ND												
B	44-6	ND												
	44-6	ND												
	44-6	ND												
	44-6	ND												
	44-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	929
Date received by lab	4/25/12
Lab Job Number:	234494
Lab Sample Number:	878520

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	CH
Analysis date	4/25/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	126-4	ND												
	126-4	ND					Area A	50% intact	510% debris					
	126-4	ND					Area B	~90% intact	510% debris		7/25/12			
	126-4	ND												
	126-4	ND												
B	124-1	ND												
	124-1	ND												
	124-1	ND												
	124-1	ND												
	124-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 inm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13, samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



April 27, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 234591-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 234591-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 234591-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: April 26, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: April 27, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-042512 W	EM 878652	0.0800	993	ND	0.0048	BAS	BAS
3W-042512 N	EM 878653	0.0800	993	ND	0.0048	BAS	BAS
3W-042512 E	EM 878654	0.0800	993	ND	0.0048	BAS	BAS
3W-042512 S	EM 878655	0.0800	993	ND	0.0048	BAS	BAS

NA = Not Analyzed

ND = None Detected

BAS = Below Analytical Sensitivity

Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester

Filter Diameter = 25 mm

Effective Filter Area = 385 sq mm

AC
 Digitally signed by
 Elisha Ellerman
 DN: CN = Elisha
 Ellerman, C = US,
 O = Reservoirs
 Environmental, Inc.
 Date: 2012.04.27
 11:49:24 -0600

DATA QA

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 234591-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: April 26, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: April 27, 2012

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W-042512 W	EM 878652	ND	0	0	0	0	0	0	0
3W-042512 N	EM 878653	ND	0	0	0	0	0	0	0
3W-042512 E	EM 878654	ND	0	0	0	0	0	0	0
3W-042512 S	EM 878655	ND	0	0	0	0	0	0	0

*See Analytical Procedure for definitions

**C = Excluded from total due to lack of confirmation

**L = Excluded from total for length less than 0.5 micron (AHERA only)

**A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 4-27-12
Due Time: 5am

RES 234591



INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: R & E Environmental	Company: Dave Roskelley	Contact:
Address: 47 W 9800 S #2	Address:	Phone:
Sandy Ut. 84070	Address:	Fax:
	Cell/pager: 801 541-1035	Cell/pager:
Project Number and/or P.O. #:	Final Date Deliverable Email Address:	
Project Description/Location: 3rd West Sub - RMP		

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:								
PLM / PCM (TEM) <input type="checkbox"/> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD (Rush PCM = 2hr, TEM = 6hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E. coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count +/- or Quantification	E. coli +/- or Quantification	Califorms +/- or Quantification	S. aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/- Identification, Quantification	Air = A	Bulk = B			
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																		Dust = D	Paint = P			
Metal(s) / Dust <input type="checkbox"/> RUSH <input type="checkbox"/> 24 hr. <input type="checkbox"/> 3-5 Day																		Soli = S	Wipe = W			
RCRA 8 / Metals & Welding Fume Scan / TCLP <input type="checkbox"/> RUSH <input type="checkbox"/> 5 day <input type="checkbox"/> 10 day																		Swab = SW	F = Food			
Organics <input type="checkbox"/> 24 hr. <input type="checkbox"/> 3 day <input type="checkbox"/> 5 Day																		Drinking Water = DW	Waste Water = WW			
MICROBIOLOGY LABORATORY HOURS: Weekdays: 8am - 6pm												O = Other										
E. coli O157:H7, Coliforms, S. aureus <input type="checkbox"/> 24 hr. <input type="checkbox"/> 2 Day <input type="checkbox"/> 3-5 Day												**ASTM E1792 approved wipe media only**										
Salmonella, Listeria, E. coli, APC, Y & M <input type="checkbox"/> 48 Hr. <input type="checkbox"/> 3-5 Day												Sample Volume (L) / Area	Matrix Code	Date Collected mm/dd/yy	Time Collected h:mm a/p	EM Number (Laboratory Use Only)						
Mold <input type="checkbox"/> RUSH <input type="checkbox"/> 24 Hr. <input type="checkbox"/> 48 Hr. <input type="checkbox"/> 3 Day <input type="checkbox"/> 5 Day																						
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																						
Special Instructions:																						
Client sample ID number (Sample ID's must be unique)																						
1	3W-042512 W		X														993	A	4/25/12		878652	
2	3W-042512 N																	993				83
3	3W-042512 E																	993				54
4	3W-042512 S																	993				55
5																						
6																						
7																						
8																						
9																						
10																						

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: Justin Krueger	Fed Ex	Date/Time: 4/25/12	Sample Condition: On Ice	Sealed	Intact
Laboratory Use Only			Temp. (F°) _____	Yes / No	Yes / No
Received By: [Signature]	Date/Time: 4-26-12	Carrier: FedEx			
Results:	Contact	Phone Email Fax	Date	Time	Initials
	Contact	Phone Email Fax	Date	Time	Initials

Franklin # 7303 2779 4977
7-2011_version 1

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N(S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	993
Date received by lab	4/26/12
Lab Job Number:	234591
Lab Sample Number:	878652

Analyzed by	AH
Analysis date	4/26/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G5-4	ND												
	F4-1	ND												
	C5-6	ND												
	B5-6	ND												
B	K4-1	ND												
	H4-1	ND												
	C3-6	ND												
	G3-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	993
Date received by lab	4/26/12
Lab Job Number:	234591
Lab Sample Number:	878653

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	7/27/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibola	C	NAM		Sketch	Photo	EDS
A	H4-3	ND												
	G4-3	ND												
	H4-4	ND												
	G4-4	ND												
B	E3-4	ND												
	C3-4	ND												
	F4-3	ND												
	E4-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotila

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX NS
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	993
Date received by lab	4/26/12
Lab Job Number:	234591
Lab Sample Number:	878654

Analyzed by	JB
Analysis date	4/27/12
Method (D=Direct, I=Indirect, 1A=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	E3-1	MD												
	C3-1	MD												
	B3-1	MD												
	C3-6	MD												
B	F2-6	MD												
	E2-6	MD												
	C2-6	MD												
	G2-1	MD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	993
Date received by lab	4/26/12
Lab Job Number:	234591
Lab Sample Number:	878655

Analyzed by	JB
Analysis date	4/27/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G2-6	ND												
	F2-6	ND					Pump A	80% in front			5-10% debris			
	E2-6	ND					Pump B	~60% in front			5-10% debris			
	C2-6	ND												
B	G3-1	ND					4/3				4/27/12			
	F3-1	ND												
	F2-4	ND												
	E2-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm}^2\text{)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



April 28, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 234685-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 234685-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 234685-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: April 27, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: April 27, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-042612 W	EM 878899	0.0900	957	ND	0.0045	BAS	BAS
3W-042612 N	EM 878900	0.0900	957	ND	0.0045	BAS	BAS
3W-042612 E	EM 878901	0.1000	785	ND	0.0049	BAS	BAS
3W-042612 S	EM 878902	0.0900	955	ND	0.0045	BAS	BAS

NA = Not Analyzed

ND = None Detected

BAS = Below Analytical Sensitivity

Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester

Filter Diameter = 25 mm

Effective Filter Area = 385 sq mm

AC
 Digitally signed by Chris
 Vetrovsky
 DN: CN = Chris Vetrovsky,
 C = US, O = Reservoirs
 Environmental, Inc.
 Date: 2012.04.28
 13:17:23 -0500

DATA QA

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 234685-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: April 27, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: April 27, 2012

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W-042612 W	EM 878899	ND	0	0	0	0	0	0	0
3W-042612 N	EM 878900	ND	0	0	0	0	0	0	0
3W-042612 E	EM 878901	ND	0	0	0	0	0	0	0
3W-042612 S	EM 878902	ND	0	0	0	0	0	0	0

*See Analytical Procedure for definitions

**C = Excluded from total due to lack of confirmation

**L = Excluded from total for length less than 0.5 micron (AHERA only)

**A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 4-28-12
 Due Time: Jan



Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R.E.R. Environmental</u>	Company:	Contact: <u>Dave Reskelley</u>	Contact:
Address: <u>47 W 9000 S #2</u>	Address:	Phone:	Phone:
<u>Sandy, Ut. 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 341-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Data Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub - RMP</u>		<u>dave@renviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 5pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:								
PLM / PCM / TEM <u>TEM</u> <u>RUSH</u> (Same Day) <u>X</u> PRIORITY (Next Day) <u>STANDARD</u> (Rush PCM = 2hr, TEM = 5hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Progs	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella +/-	E.coli O157:H7 +/-	Listeria +/-	Aerobic Plate Count +/- or Quantification	E.coli +/- or Quantification	Cellulose +/- or Quantification	S.aureus +/- or Quantification	Y & M +/- or Quantification	Mold +/- Identification, Quantification	SAMPLE'S INITIALS OR OTHER NOTES	Air = A	Bulk = B		
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																			Dust = D	Paint = P		
Metal(s) / Oust <u>RUSH</u> 24 hr. 3-5 Day																		Soll = S	Wipe = W			
RCRA 8 / Metals & Welding Fume Scan / TCLP <u>RUSH</u> 5 day 10 day																		Swab = SW	F = Food			
Organics <u>24 hr. 3 day 5 Day</u>																		Drinking Water = DW	Waste Water = WW			
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm																		O = Other				
E.coli O157:H7, Coliforms, S.aureus <u>24 hr. 2 Day 3-5 Day</u>																		**ASTM E1792 approved wipe media only**				
Salmonella, Listeria, E.coli, APC, Y & M <u>48 Hr. 3-5 Day</u>																		Sample Volume (L) / Area	Matrix Code	Date Collected mm/dd/yy	Time Collected h:mm a/p	EM Number (Laboratory Use Only)
Mold <u>RUSH 24 Hr 48 Hr 3 Day 5 Day</u>																						
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																						
Special Instructions:																						
Client sample ID number (Sample ID's must be unique)																						
1	3W-042612 W		X															957	A	4/26/12		876859
2	3W-042612 N																	957				900
3	3W-042612 E																	785				81
4	3W-042612 S																	955				82
5																						
6																						
7																						
8																						
9																						
10																						

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of biological data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody and analytical services agreement with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>Justin Kzin</u>	Date/Time: <u>4/26/12</u>	Sample Condition: On Ice	Sealed	Intact
Laboratory Use Only		Temp. (F°)	Yes / No	Yes / No
Received By: <u>Justin Kzin</u>	Date/Time: <u>4/27/12</u>	Carrier: <u>FedEx</u>		
Results:	Contact: <u>Dave</u>	Phone Email Fax	Date	Time
	Contact: <u>Dave</u>	Phone Email Fax	Date	Time

Translog # 798533060571
 7-2011_version 1

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	957
Date received by lab	4/27/12
Lab Job Number:	234685
Lab Sample Number:	878899

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JK
Analysis date	4/27/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	LS-1	ND												
	KS-1	ND												
	HS-1	ND												
	GS-1	ND												
	FS-1	ND												
B	HS-6	ND												
	FS-6	ND												
	ES-6	ND												
	CS-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	957
Date received by lab	4/27/12
Lab Job Number	234685
Lab Sample Number:	878900

Analyzed by	TK
Analysis date	4/27/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibola	C	NAM		Sketch	Photo	EDS
A	G3-4	ND												
	F3-4	ND					Prox A 508Wester				5-7% debris			
	E3-4	ND					Prox B 1A				4/27/12			
	C3-4	ND												
	B3-4	ND												
B	H3-1	ND												
	G3-1	ND												
	F3-1	ND												
	E3-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Raservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm2)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.058 um
Primary filter area (mm2)	385
Secondary Filter Area (mm2)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm2)	785
Date received by lab	4/27/12
Lab Job Number:	234685
Lab Sample Number:	878901

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JK
Analysis date	4/27/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	A-H
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	i = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-3	ND												
	H3-3	ND					Prep A	90% intact 5-78 debris						
	G3-3	ND					Prep B	70% intact 5-78 debris						
	F3-3	ND												
	E3-3	ND												
B	H3-1	ND												
	G3-1	ND												
	F3-1	ND												
	E3-1	ND												
	C3-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	955
Date received by lab	4/27/12
Lab Job Number:	234685
Lab Sample Number:	878902

Analyzed by	JK
Analysis date	4/27/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (m)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H3-3	ND												
	H3-3	ND												
	G3-3	ND												
	F3-3	ND												
	E3-3	ND												
B	H6-4	ND												
	G6-4	ND												
	F6-4	ND												
	E6-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/inm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



Reservoirs Environmental, Inc.

May 1, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 234797-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 234797-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 234797-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub - RMP
Date Samples Received: April 30, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: April 30, 2012

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm ²)	(L)		(s/cc)	(s/cc)	(s/mm ²)
3W-042712 W	EM 879146	0.0900	884	ND	0.0048	BAS	BAS
3W-042712 N	EM 879147	0.0900	882	ND	0.0049	BAS	BAS
3W-042712 E	EM 879148	0.0900	884	ND	0.0048	BAS	BAS
3W-042712 S	EM 879149	NA	884	NA	Sample Rejected Due to Blown Filter		

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm

gv
Digitally signed
by Gail
Vernore
Date
2013.05.01
16:42:29 -0500

DATA QA

Due Date: 5-1-12Due Time: 945Page 1 of

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REILAS Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 9800S #2</u>	Address:	Phone:	Phone:
<u>Sandy UT 84670</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Fax Deliv. Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub - Ramp</u>		<u>dave@reenviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES		LAB NOTES:					
PLM / PCM / TEM	<u> </u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) <u> </u> STANDARD	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-sec, ISO-Infrared Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli: +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	SAMPLE'S INITIALS OR OTHER NOTES	Alr = A	Bulk = B	<u>5-1-12</u>
(Rush PCM = 2hr, TEM = 6hr.)																			Dust = D	Paint = P	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																			Soil = S	Wipe = W	
Metal(s) / Dust	<u> </u> RUSH <u> </u> 24 hr. <u> </u> 3-5 Day																		Swab = SW	F = Food	
RCRA 8 / Metals & Welding	<u> </u> RUSH <u> </u> S day <u> </u> 10 day																		Drinking Water = DW	Waste Water = WW	
Fume Scan / TCLP	<u> </u> RUSH <u> </u> S day <u> </u> 10 day	O = Other																			
Organics	<u> </u> 24 hr. <u> </u> 3 day <u> </u> 5 Day	**ASTM E1792 approved wipe media only**																			
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm																					
E.coli O157:H7, Coliforms, S.aureus	<u> </u> 24 hr. <u> </u> 2 Day <u> </u> 3-5 Day	Sample Volume (L) / Area	Matrix Code	Date Collected mm/dd/yy	Time Collected hr/mm a/o	EM Number (Laboratory Use Only)															
Salmonella, Listeria, E.coli, APC, Y & M	<u> </u> 48 Hr. <u> </u> 3-5 Day																				
Hold	<u> </u> RUSH <u> </u> 24 Hr <u> </u> 48 Hr <u> </u> 3 Day <u> </u> 5 Day																				
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																					
Special Instructions:																					
Client sample ID number (Sample ID's must be unique)																					
1	<u>3W-042712 W</u>	X						884	A	4/27/12		879146									
2	<u>3W-042712 N</u>							882				47									
3	<u>3W-042712 E</u>							884				48									
4	<u>3W-042712 S</u>							884				49									
5																					
6																					
7																					
8																					
9																					
10																					

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	Fed-Ex	Date/Time: <u>4/27/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only			Temp. (F°) Yes / No Yes / No Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>4-30-12</u>	Carrier: <u>FedEx</u>	
Results:	Contact Phone Email Fax	Date	Time
	Contact Phone Email Fax	Date	Time

7235 0256 8058

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <i>N S</i>
Voltage (KV)	100 KV
Magnification	<i>20KX</i> 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	<i>R&R</i>
Sample Type (A=Air, D=Dust):	<i>A</i>
Air volume (L) or dust area (cm ²)	<i>884</i>
Date received by lab	<i>4/30/12</i>
Lab Job Number:	<i>234797</i>
Lab Sample Number:	<i>879146</i>

Analyzed by	<i>AH</i>
Analysis date	<i>4/30/12</i>
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	<i>D</i>
Counting rules (ISO, AHERA, ASTM)	<i>Ahera</i>
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EOS
<i>A</i>	<i>A4-1</i>	<i>ND</i>												
	<i>G4-1</i>	<i>ND</i>												
	<i>F4-1</i>	<i>ND</i>												
	<i>E4-1</i>	<i>ND</i>												
	<i>C4-1</i>	<i>ND</i>												
<i>B</i>	<i>G5-1</i>	<i>ND</i>												
	<i>F5-1</i>	<i>ND</i>												
	<i>E5-1</i>	<i>ND</i>												
	<i>C5-1</i>	<i>ND</i>												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>NS</u>
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	882
Date received by lab	4/30/12
Lab Job Number:	234797
Lab Sample Number:	879147

Analyzed by	AH
Analysis date	4/30/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	FS-6	ND												
	ES-6	ND												
	CS-6	ND												
	BS-6	ND												
	AS-6	ND												
B	H7-4	ND												
	G7-4	ND												
	F7-4	ND												
	E7-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX 11 S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	884
Date received by lab	4/30/12
Lab Job Number:	234797
Lab Sample Number	879148

Analyzed by	AH
Analysis date	4/30/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-4	ND												
	G4-4	ND												
	F4-4	ND												
	E3-6	ND												
	C3-6	ND												
B	F4-3	ND												
	E4-3	ND												
	C4-3	ND												
	B4-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N.S</u>
Voltage (KV)	100 KV
Magnification	<u>200X</u> 100X
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	884
Date received by lab	4/30/12
Lab Job Number:	234797
Lab Sample Number:	879149

Analyzed by	AH
Analysis date	4/30/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS

Sample rejected due to blown filter

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm}^2\text{)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening