



Third West Weekly Report
Shepherd, Michael


124 1234 - R8 SDMS

to:

Joyce Ackerman, 'Craig Barnitz (cbarnitz@utah.gov)'

03/27/2012 10:55 AM

Hide Details

From: "Shepherd, Michael" <Michael.Shepherd@PacifiCorp.com>

To: Joyce Ackerman/R8/USEPA/US@EPA, "'Craig Barnitz (cbarnitz@utah.gov)'"
<cbarnitz@utah.gov>

7 Attachments



Weekly Report 03-19 to 03-23-12.pdf Third West Weekly Log 2011-12.pdf 232029-1.pdf 232136-1.pdf 232199-1.pdf



232286-1.pdf 232406-1.pdf

Joyce & Craig,

Attached are the reports for the week of March 19, 2012.

All air monitoring results came back negative.

Please let me know if you have any questions.

Thanks,

Mike Shepherd
Project Manager
Rocky Mountain Power - Major Projects
801.220.4584 Office
801.631.1310 Cell
801.220.2797 Fax
michael.shepherd@pacificorp.com

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 03/19/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
 - ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
 - NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
 - NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 03/19/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone not active today.

Newman backfilled and compacted over excavated area that was previously part of EZ. This included temporarily working around exposed native material in a few areas.

CVE fabricators poured concrete in the conduit trenches from the 46kV vaults down to the south getaway structure. EZ was modified to create a clean zone for the pump truck and concrete trucks to park on by entering the yard through the north gate on 4th west.

CVE line crew continued erecting structure steel in bay 2.

STR continued pulling vacuum and testing for moisture in bay 1 transformer. Planning on working overnight.

Weather was cool, dry, and sunny with temperatures in the high 40s and light winds.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 03/20/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 03/20/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone not active today.

Newman continued to backfill area previously inside the exclusion zone. Very little exposed native soil outside the EZ boundary present. They applied water to the pile of contaminated material inside the EZ.

CVE line crew continued to erect structure steel and attach componentry.

CVE fabricators poured 200 yards of FTB from 46kV vaults down to the south getaway structure. This encapsulated much of the exposed native material throughout this area.

STR continued to pull vacuum and set up transformers.

Weather was dry, sunny and mild. Temperatures in the mid 50s and slightly breezy.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 03/21/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 03/20/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

		In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
Standard	Title	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Date
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.	<input type="checkbox"/>	<input type="checkbox"/>	x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.	<input type="checkbox"/>	<input type="checkbox"/>	x	

Comments:

Exclusion zone not active today.

Newman continued to backfill area previously inside the exclusion zone and covered the FTB pour from 3/20. They wet up additional sections of fencing to properly section off the pile of contaminated material inside the EZ.

CVE line crew continued adding componentry to structure steel and assembled buss work.

CVE fabricators not on site today.

STR added oil to transformer in bay 1.

Weather was warm, dry, and sunny with highs in the mid 60s and slight south breezes.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 03/22/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
 - ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
 - NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
 - NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 03/22/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone not active today.

Newman continued to backfill area west of bay 2 and around the switchgear building.

CVE line crew continued work on structure steel and buss work.

CVE fabricators applied grout to structural steel foundation piers.

STR continued testing transformers.

Weather was warm, dry, and sunny with temperatures around 70 and no winds.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 03/23/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 03/23/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone not active today.

Newman continued to backfill area west of bay 2 and around the switchgear building. They applied water to stockpiled native soil in the EZ and throughout the yard.

CVE line crew continued work on structure steel and buss work.

CVE fabricators applied grout and foundation plaster to piers. and transformer pads.

STR continued testing transformers.

Weather was warm, dry, and overcast with temperatures around 70 and light wind.




PHOTO 1




PHOTO 2



PHOTO 3



PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

03/20/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1




PHOTO 2



PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
03/21/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1




PHOTO 2




PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

03/22/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1




PHOTO 2




PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

03/23/12

FILE:

SITE PHOTOGRAPHS



**3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah**

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Sunday, March 18, 2011

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 7:55

Crew Stop Time: 12:25 Tot Hrs mns: 4:30

FCR Start Time: 7:55

FCR Stop Time: 12:28 Tot Hrs mns: 4:33

Use military time format 00:00

WEATHER CONDITIONS: Rain and Snow, 35 degrees in AM, 40 degrees at Noon.

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

No R&R monitoring today. STR moved oil processing trailer and generator, along with auxiliary equipment to Xfmr #1. STR replaced one of the damaged CT blocks. We are still waiting for one additional CT block from Hyundai. No CVE or Newman crews are on site today. CVE Fab Crew = 0, CVE Line Crew = 0, CVE Electrical Crew = 0, Newman = 0, STR = 4, R&R = 0, Wilding = 0.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Mike Spence 0755
Dispatcher logout, name and time:	Mike Spence 1228

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/2 - Two aux relays missing from Pederson Switchgear.	Pederson has confirmed that aux relays will be shipped on 3/23.
11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe. STR = crew truck, tool trailer, boom truck, processing trailer, generator.

OSHA Recordable Safety Incidents:

Reported by:

Time:



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Monday, March 19, 2012

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 23:59

Tot Hrs mns: 17:09

FCR Start Time: 6:42

FCR Stop Time: 23:59

Tot Hrs mns: 17:17

Use military time format 00:00

WEATHER CONDITIONS: Rain and Snow, 35 degrees in AM, 45 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitdors. CVE Line crew installed 9 insulators in center bay, received the last four columns for box strcture and installed the columns on anchor bolts and some beams in position in the yard. IRH delivered the last two HVB CBs (which had sustained some bushing damage) to the site. CVE electrical crew is working at another site. CVE fab crew is preparing to pour concrete over/around 46 kV duct bank. Fab crew is also working at 550 W and 100 So to place conduit, sand, elbows and concrete for 138 kV risers on the Jordan and Gadsby lines. Fab crew also poured 2000 psi concrete (40 cyds) for 46 kV duct bank and north end of 46 kV vaults. Newman is completing 46 kV duct bank and ensuring that there is adequate clearance under and around the conduits before fab crew installs concrete this afternoon. Newman is repositioning the EZ fence and adding fence along north access drive for pump and trucks to place duct bank concrete. STR is installing grounding cable to the LV and HV arrestors and the X) bushings and is proceeding with pulling vacuum on Xfmr #1. They started pulling vacuum at 12:00 and started pumping and circulating oil at 13:00. Cold trap test at 16:00 resulted in 3+ oz. STR has identified that there may be a leak in the nitrogen regulator systems on both Xfmrs, as we lost pressure overnight on both of them. STR is preparing an email, with pictures to send to Hyundai, STR, and RMP. Ron Olieken relieved me at 1900 and worked until 0700. CVE Fab Crew =5, CVE Line Crew = 4, Newman = 4, STR = 4, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Manny LuHaun 0642
Dispatcher logout, name and time:	Notified dispatcher that Ron was in the yard and we will log out when our 24/7 is over.

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/2 - Two aux relays missing from Pederson Switchgear.	Pederson has confirmed that aux relays will be shipped on 3/23.
11/30 - identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe. STR = crew truck, tool trailer, boom truck, processing trailer, generator.

OSHA Recordable Safety Incidents:

Reported by:

Time:



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Tuesday, March 20, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 0:00

Crew Stop Time: 23:59

Tot Hrs mns: 23:59

FCR Start Time: 0:00

FCR Stop Time: 23:59

Tot Hrs mns: 23:59

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy - 29 degrees in AM, 60 degrees in the PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitdors. CVE Line crew set the 138 kV CBs on the pads (legs and anchors have not been installed), completed erection of the structural steel and installed nine insulators in the west bay. CVE fab crew placed 200 cyds of FTB over the 46 kV duct bank, including the north end of the 46 kV vaults where the old conduit ties into the vaults. This will allow CVE to initiate the 46 kV cable pull on Wednesday, to be followed by the splicing of the cables. Newman supported the placement of FTB and backfilled along the east side of the 46 kV vaults. Newman also placed additional material in the excavation over the 46 kV duct bank. STR is continuing the processing of Xfmr #1, with cold trap tests last night at 2000 hours of 9 oz., at 2400 hours of 5 oz., and at 0400 hours at 3 oz. Test at 0800 hours yielded a 2+ result, so STR will now continue the vacuum process with additional tests at 1200 hours (1+) and 1600 hours (1). They will now continue pulling vacuum through the night tonight and start processing oil in the morning. Ron Olieken came on last night at 1900 and I relieved him at 0700. Ron will return again this evening at 1900 hours and work with STR through the night. CVE Fab Crew = 5, CVE Line Crew = 5, Newman = 4, STR = 4, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Dispatcher knows we are here until further notified
Dispatcher logout, name and time:	

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/2 - Two aux relays missing from Pederson Switchgear.	Pederson has confirmed that aux relays will be shipped on 3/23.
11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe. STR = crew truck, tool trailer, boom truck, processing trailer, generator.

OSHA Recordable Safety Incidents:

Reported by:

Time:

--	--	--



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Wednesday, March 21, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 0:00

Crew Stop Time: 19:15

Tot Hrs mns: 19:15

FCR Start Time: 0:00

FCR Stop Time: 19:25

Tot Hrs mns: 19:25

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy - 35 degrees in AM,

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew #1 installed bus supports and hung bus in the center and west bays. CVE Line Crew #2 set up and pull 46 kV cables from vaults to the getaways in the old 46 kV yard. Had to ring out the cables from West Temple to verify phasing and pulled extra cable on West Temple Circuit #1 to allow for splicing in the vault out in 100 South. CVE Fab Crew is off-site today. Newman is backfilling over the 46 kV duct bank and cleaned up the parking lot east of the 46 kV vaults. Parking lot is back to useable condition. STR pulled vacuum last night and at 0800 hours started processing oil into Xfmr #1. They are also performing testing on Xfmr #2. Completed filling of Xfmr #1 at about 1600 and started cleaning up hoses, generator, etc. Inspector, Ron Olieken worked during the night, until 0700 hours. CVE Line Crew #1 = 5, CVE Line Crew #2 = 5, CVE Fab Crew = 0, Newman = 4, STR = 4, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Notified dispatcher on Monday we will be 24/7 until further notice
Dispatcher logout, name and time:	Ken Barto - 1949

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/2 - Two aux relays missing from Pederson Switchgear.	Pederson has confirmed that aux relays will be shipped on 3/23.
11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew #1: Pickup (2) boom truck, JLG (2), tool trailer. Line Crew #2: Crew truck, bucket truck, boom truck, wire truck. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe. STR = crew truck, tool trailer, boom truck, processing trailer, generator.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Thursday, March 22, 2012

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 19:05 Tot Hrs mns: 12:15

FCR Start Time: 6:34

FCR Stop Time: 19:10 Tot Hrs mns: 12:36

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 40 degrees in AM, 70 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew #1 insulator assemblies in the center and west bays and welding aluminum bus and expansion bus supports in the center and west bays. They hauled in the remainder of the 138 kV switches and placed them in the yard. CVE Line Crew #2 pulled in the second 46 kV circuit and also pulled the initial circuit out to the vault in 100 South, where it will be spliced. They also pulled out the old cable that ran from the 100 South vault, into the new 46 kV vaults. CVE Fab Crew installed grounding on the north side of the switchgear. All welds passed inspection. Newman placed a lift of backfill in the area over the 46 kV duct bank and also one lift along the north side of the switchgear, over the grounding. STR installed pressure relief tubing on both Xfmrs, did some touchup painting, performed testing and started demobing hoses and equipment. CVE Line Crew #1 = 5, CVE Line Crew #2 = 5, CVE Fab Crew = 2, Newman = 3, STR = 4, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Jim Batt - 0634

Dispatcher logout, name and time: Ken Barto 1713

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/2 - Two aux relays missing from Pederson Switchgear. Pederson has confirmed that aux relays will be shipped on 3/23.

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan. Will excavate to determine dimensions.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank. Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe. STR = crew truck, tool trailer, boom truck, processing trailer, generator.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Friday, March 23, 2012

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 17:30

Tot Hrs mns: 10:40

FCR Start Time: 6:47

FCR Stop Time: 17:35

Tot Hrs mns: 10:48

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 55 degrees in AM, 70 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew #1 installed 138 kV switches (133A, 135A, 142A, 143A, 144A, 145A, 150A and 151A). Previously installed switches include 140A, 141A, 146A, and 147A. Ground blades have not been installed on 150A and 151A. CVE Line Crew #2 was not on site today. CVE Fab Crew grouted foundations. Newman placed another lift of backfill in the area over the 46 kV duct bank, compacted and tested. They placed rings and covers over the 46 kV vaults and spread the ABC material to provide access for the crew to do the splicing next week. STR continued testing, did touch-up painting, fabricated brackets for grounding and installed grounding on the HV and LV arrestors on Xfmr #1. Kevin Freestone came by and suggested that the rigid pipe and the insulated 4/0 copper be changed out to PVC and bare copper. He also discussed installing new arrestors at the 46 kV termination locations. Mike Shepherd later confirmed that this was to be done. STR replaced the steel conduits for the X0 bushing neutral with PVC and placed 4/0 bare copper in the conduit. CVE Line Crew #1 = 5, CVE Line Crew #2 = 0, CVE Fab Crew = 1, Newman = 4, STR = 3, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Jim Batt 0647
Dispatcher logout, name and time:	Al Swinski 1732

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/2 - Two aux relays missing from Pederson Switchgear.	Pederson has confirmed that aux relays will be shipped on 3/23.
3/23 - Still waiting for the second CT terminal block from Hyundai	Confirmed with Ken Foster on 3/22 that RMP has not received this yet.
11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: tractor (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe. STR = crew truck, tool trailer, boom truck, processing trailer, generator.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Saturday, March 24, 2012

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 7:55

Crew Stop Time: 17:25

Tot Hrs mns: 9:30

FCR Start Time: 7:50

FCR Stop Time: 17:30

Tot Hrs mns: 9:40

Use military time format 00:00

WEATHER CONDITIONS:

Sunny - 57 degrees in AM, 70 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

No monitors were set up today as STR is the only contractor on site. STR continues to perform testing, cleaning, and paint touchup. STR completed their work. STR equipment was left on site and they will demobe from the site on Monday morning. CVE Line Crew #1 = 0, CVE Line Crew #2 = 0, CVE Fab Crew = 0, Newnan = 0, STR = 3, R&R = 0, Wilding = 0.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Val Christensen 0700

Dispatcher logout, name and time: Val Christensen 1725

DISCREPANCIES:

3/2 - Two aux relays missing from Pederson Switchgear.

3/23 - Still waiting for the second CT terminal block from Hyundai

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank

IMMEDIATE CORRECTIVE ACTION TAKEN:

Pederson has confirmed that aux relays will be shipped on 3/23.

Confirmed with Ken Foster on 3/22 that RMP has not received this yet.

Will excavate to determine dimensions.

Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe. STR = crew truck, tool trailer, boom truck, processing trailer, generator.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative



Reservoirs Environmental, Inc.

March 21, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 232029-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 232029-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 232029-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 20, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 21, 2012

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm ²)	(L)		(s/cc)	(s/cc)	(s/mm ²)
3W-031912 W	EM 873290	0.0900	873	ND	0.0049	BAS	BAS
3W-031912 N	EM 873291	0.0900	873	ND	0.0049	BAS	BAS
3W-031912 E	EM 873292	0.0900	873	ND	0.0049	BAS	BAS
3W-031912 S	EM 873293	0.0900	873	ND	0.0049	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

ll
 Digitally signed by
 Elaine E. Herman
 DN: cn = Elaine
 E. Herman, c = US,
 o = Reservoirs
 Environmental,
 INC.,
 Date: 2012.03.21
 10:43:13 -0800

DATA QA

Due Date: 3-21-12
Due Time: 8:45a

RES 232029

REILAB Reservoirs Environmental, Inc.

5841 Logan St. Denver, CO 80218 • Ph: 303 954-1988 • Fax 303 477-4275 • Toll Free: 866 RES-ENV
Pager: 363-809-2098

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REIL Environmental</u>	Company: _____	Contact: <u>Dave Roskelley</u>	Contact: _____
Address: <u>47 W 9000 S #2</u>	Address: _____	Phone: _____	Phone: _____
<u>Sandy UT. 84670</u>		Fax: _____	Fax: _____
Project Number and/or P.O. #: _____		Cell/pager: <u>801 541-1035</u>	Cell/pager: _____
Project Description/Location: <u>3rd West Sub-RMP</u>		Final Data Deliverable Email Address: <u>dave@reenviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:						
PLM / PCM / TEM	<u>RUSH</u> (Same Day) <u>X</u> PRIORITY (Next Day) <u>STANDARD</u> (Rush PCM = 2hr, TEM = 6hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli: +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	Air = A	Bulk = B	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																		Dust = D	Paint = P	
Metal(s) / Dust	<u>RUSH</u> 24 hr. 3-5 Day																	Soil = S	Wipe = W	
RCRA 8 / Metals & Welding Fume Scan / TCLP	<u>RUSH</u> 5 day 10 day																	Swab = SW	F = Food	
Organics	24 hr. 3 day 5 Day																	Drinking Water = DW	Waste Water = WW	
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm												O = Other								
E.coli O157:H7, Coliforms, S.aureus	24 hr. 2 Day 3-5 Day											**ASTM E1782 approved wipe media only**								
Salmonella, Listeria, E.coli, APC, Y & M	48 Hr. 3-5 Day											Sample Volume (L) / Area	Matrix Code	Date Collected m/m/yyyy	Time Collected h/m a/p	EM Number (Laboratory Use Only)				
Mold	<u>RUSH</u> 24 Hr. 48 Hr. 3 Day 5 Day											# Containers								
Special Instructions: _____																				
Client sample ID number (Sample ID's must be unique)																				
1	<u>3W-031912 W</u>	<u>X</u>																	<u>873220</u>	
2	<u>3W-031912 N</u>																		<u>31</u>	
3	<u>3W-031912 E</u>																		<u>31</u>	
4	<u>3W-031912 S</u>																		<u>33</u>	
5																				
6																				
7																				
8																				
9																				
10																				

Number of samples received: 4 (Additional samples shall be listed on attached log form.)
NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>Justin Rabin</u>	<u>FedEx</u>	Date/Time: <u>3/19/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only			Tamp. (F°) Yes / No Yes / No Yes / No
Received By: <u>Justin Rabin</u>	Date/Time: <u>3/21/12 @ 8:45a</u>	Carrier: <u>FedEx</u>	
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials	
	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials	

Handwritten signature 773 5553 6473
7-2011_version 1

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N</u> S
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	873
Date received by lab	3/20/12
Lab Job Number:	232024
Lab Sample Number:	873290

Analyzed by	JB
Analysis date	3/21/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K4-1	ND												
	H4-1	ND					Pure A	80% in front			5% debris			
	G4-1	ND					Pure B	70% in front			5% debris			
	F4-1	ND												
	E4-1	ND												
B	F3-4	ND												
	E3-4	ND												
	C3-4	ND												
	B3-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N</u> S
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Tyoe	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	873
Date received by lab	3/20/12
Lab Job Number:	232024
Lab Sample Number:	873291

Analyzed by	JB
Analysis date	3/21/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G2-3	ND												
	F2-3	ND					Pmp A	60% in tent		5% debris				
	E3-6	ND					Pmp B	80% in tent		5% debris				
	C3-6	ND												
	C4-6	ND												
B	H4-6	ND												
	G4-6	ND												
	F4-6	ND												
	E4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Rasevolis Environmental, Inc.
- TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N/S</u>
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Oust):	A
Air volume (L) or dust area (cm ²)	873
Date received by lab	3/20/12
Lab Job Number:	232024
Lab Sample Number:	873292

Analyzed by	JB
Analysis date	3/21/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H5-1	ND												
	G5-1	ND												
	F5-1	ND												
	E5-1	ND												
	F5-1	ND												
B	G5-1	ND												
	F5-1	ND												
	E5-1	ND												
	C5-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	873
Date received by lab	3/20/12
Lab Job Number:	232024
Lab Sample Number:	873293

Analyzed by	JB
Analysis date	3/21/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	W/Th		Amphibole	C	NAM		Sketch	Photo	EDS
A	H3-6	ND												
	G3-6	ND					Page A	50% in hmf		5% debris				
	F3-6	ND					Page B	~A						
	E3-6	ND												
	C3-6	ND												
B	G4-3	ND												
	F4-3	ND												
	E4-3	ND												
	C4-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm}^2\text{)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



March 22, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 232136-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 232136-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 232136-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 21, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 22, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-032012 W	EM 873443	0.0900	907	ND	0.0047	BAS	BAS
3W-032012 N	EM 873444	0.0900	907	ND	0.0047	BAS	BAS
3W-032012 E	EM 873445	0.0900	907	ND	0.0047	BAS	BAS
3W-032012 S	EM 873446	0.0900	907	ND	0.0047	BAS	BAS

NA = Not Analyzed

ND = None Detected

BAS = Below Analytical Sensitivity

Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester

Filter Diameter = 25 mm

Effective Filter Area = 385 sq mm

gvr
 Digitally signed
 by GVR
 Date
 2012.03.22
 10:04:12 -0500

DATA QA

Due Date: 3.22.12
Due Time: 905

REILAB Reservoirs Environmental, Inc.
8601 Logan St. Denver, CO 80216 • PII: 303-964-1986 • Fax 303-477-4275 • Toll Free: 866-RESI-ENV
Pager: 303-508-2098

RES 232136

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R & R Environmental</u>	Company:	Contact: <u>Dave Orrentho</u>	Contact:
Address: <u>47 W 9000 S #2</u>	Address:	Phone:	Phone:
<u>Sandy Ut. 84770</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub. Pump</u>		<u>dave.orrntho.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:								
PLM / PCM / TEM	<u>TEM</u> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD <input type="checkbox"/> (Rush PCM = 2hr, TEM = 6hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RORA & TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella +/-	E. coli O157:H7 +/-	Listeria +/-	Aerobic Plate Count +/- or Quantification	E. coli +/- or Quantification	Coliforms +/- or Quantification	S. aureus +/- or Quantification	Y & M +/- or Quantification	Mold +/-, Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Alr = A	Bulk = B	<u>32212</u>	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm	Metal(s) / Dust																		RUSH	24 hr.		3-6 Day
Organics	24 hr.	3 day	S Day															Drinking Water = DW	Waste Water = WW			
																			O = Other			
																			ASTM E1792 approved wipe media only			
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 5pm		Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected m/d/yyyy	Time Collected h/mm a/p	EM Number (Laboratory Use Only)															
E. coli O157:H7, Coliforms, S. aureus	24 hr.							2 Day	3-5 Day													
Salmonella, Listeria, E. coli, APC, Y & M	48 Hr.	3-5 Day																				
Mold	RUSH	24 Hr	48 Hr	3 Day	5 Day																	
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																						
Special Instructions:																						
Client sample ID number (Sample ID's must be unique)																						
1	3W-032012W	X																	907	A	3/20/12	873443
2	3W-032012N																		907			44
3	3W-032012E																		907			45
4	3W-032012S																		907			46
5																						
6																						
7																						
8																						
9																						
10																						

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>Justin Kagi</u>	Fed Ex	Date/Time: <u>3/20/12</u>	Sample Condition: On Ice	Sealed	Intact
Laboratory Use Only			Temp. (F°)	Yes / No	Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>3.21.12</u>	Carrier: <u>Fed Ex</u>			
Results:	Contact	Phone Email Fax	Date	Time	Initials
	Contact	Phone Email Fax	Date	Time	Initials

7433 5553 7314

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion

1 length unit = 5 mm on screen = 0.278 micron

1.80 length units = 0.5 micron


18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX(N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	907
Date received by lab	3/21/12
Lab Job Number:	232136
Lab Sample Number:	873443

Analyzed by	JTB
Analysis date	3/22/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ait
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-3	ND												
	H3-3	ND					Pup A				70% in tent			
	G3-3	ND					Pup B ~ A				5-7% at base			
	F3-3	ND												
	C3-3	ND												
B	K3-6	ND												
	H3-6	ND												
	G3-6	ND												
	F3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX/Ni S
Voltage (KV)	100 Kv
Magnification	200X 100X
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 10 =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	907
Date received by lab	3/21/12
Lab Job Number:	232136
Lab Sample Number:	873444

Analyzed by	JTB
Analysis date	3/22/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	A14
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (m ³)	
Volume Applied to secondary filter (m ³)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	E4-1	ND												
	C4-1	ND					Pump A	100% in front		5-10% debris				
	F5-4	ND					Pump B	70% in front		5-10% debris				
	E5-4	ND												
	F6-1	ND												
B	A4-4	ND												
	G4-4	ND												
	F4-4	ND												
	E4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX(R) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 10 =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	907
Date received by lab	3/21/12
Lab Job Number:	232136
Lab Sample Number:	873445

Analyzed by	JTB
Analysis data	3/22/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting miles (ISO, AHERA, ASTM)	A14
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to Secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-3	ND												
	H3-3	ND					Pap A	70% in hnt		5% debris				
	K4-3	UD					Pap B	70% in hnt		5% debris				
	H4-3	ND												
	G4-3	ND												
B	L4-1	ND												
	H4-1	ND												
	K4-1	ND												
	G4-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	907
Date received by lab	3/21/12
Lab Job Number:	232136
Lab Sample Number:	873446

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volumes Applied to secondary filter (ml)	

Analyzed by	JVB
Analysis date	3/22/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting miles (ISO, AHERA, ASTM)	A14
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-1	ND												
	L5-1	ND					Page A 70% in front			3-5% debris				
	K5-1	ND					Page B 60% in front			3-5% debris				
	H5-1	ND												
	G5-1	ND												
B	L4-3	ND												
	K4-3	ND												
	L5-3	ND												
	K5-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



Reservoirs Environmental, Inc.

March 23, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 232199-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 232199-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 232199-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 22, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 23, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-032112 W	EM 873567	0.0900	934	ND	0.0046	BAS	BAS
3W-032112 N	EM 873568	0.0900	934	ND	0.0046	BAS	BAS
3W-032112 E	EM 873569	0.0900	934	ND	0.0046	BAS	BAS
3W-032112 S	EM 873570	0.0900	934	ND	0.0046	BAS	BAS

NA = Not Analyzed

ND = None Detected

BAS = Below Analytical Sensitivity

Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester

Filter Diameter = 25 mm

Effective Filter Area = 385 sq mm

ee
 Digitally signed by
 Cheryl E. Brown
 DN: cn=Cheryl E. Brown,
 o=Reservoirs Environmental, Inc.,
 email=cebrown@reservoirsenv.com,
 c=US

DATA QA

Due Date: 3-23-12
Due Time: 8:30a

RES 232199

REI LAB Reservoirs Environmental, Inc.

5801 Logan St. Denver, CO 80216 • Ph: 303 964-1886 • Fax 303-477-4218 • Toll Free: 866-REI-SNV

Page: 303-508-2088

Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R & R Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 9800S #2</u>	Address:	Phone:	Phone:
<u>Sandy Ut. 84017</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub - RMP</u>		<u>dave@reiviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 1pm		REQUESTED ANALYSIS										VALID MATRIX CODES				LAB NOTES:
PLM / PCM / TEM	<input type="checkbox"/> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD (Rush PCM = 2hr, TEM = 6hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/- Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s) RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/- E.coli O157:H7: +/- Listeria: +/- Aerobic Plate Count: +/- or Quantification E.coli: +/- or Quantification Coliforms: +/- or Quantification S.aureus: +/- or Quantification Y & M: +/- or Quantification Mold: +/-, Identification, Quantification	MICROBIOLOGY	SAMPLER'S INITIALS OR OTHER NOTES	Air = A	Bulk = B	LAB NOTES:			
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm											Dust = D	Paint = P				
Metal(s) / Dust	<input type="checkbox"/> RUSH 24 hr. <input type="checkbox"/> 3-5 Day										Soil = S	Wipe = W				
RCRA 8 / Metals & Welding Fume Scan / TCLP	<input type="checkbox"/> RUSH 5 day <input type="checkbox"/> 10 day										Swab = SW	F = Food				
Organics	24 hr. <input type="checkbox"/> 3 day <input type="checkbox"/> 5 Day										Drinking Water = DW	Waste Water = WW				
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm											O = Other					
E.coli O157:H7, Coliforms, S.aureus											**ASTM E1782 approved wipe media only**					
Salmonella, Listeria, E.coli, APC, Y & M											Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yyyy	Time Collected hh:mm a/p	EM Number (Laboratory Use Only)
Mold																
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																
Special Instructions:																
Client sample ID number (Sample ID's must be unique)																
1	3W-032112 W		X								934	A		3/21/12		873567
2	3W-032112 N										934					68
3	3W-032112 E										934					69
4	3W-032112 S										934					76
5																
6																
7																
8																
9																
10																

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing this company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	Date/Time: <u>3/21/12</u>	Sample Condition:	On Ice	Sealed	Intact
Laboratory Use Only		Temp. (F°)	Yes / No	Yes / No	Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>3/22/12</u>	Carrier: <u>Fed Ex</u>			
Results:	Contact	Phone Email Fax	Date	Time	Initials
	Contact	Phone Email Fax	Date	Time	Initials

Shawley # 7981 9616 4251
7-2011 version 1

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	934
Date received by lab	3/22/12
Lab Job Number:	232197
Lab Sample Number:	873567

Analyzed by	JB
Analysis date	3/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-3	ND												
	G4-3	ND												
	F4-3	ND												
	E4-3	ND												
	C4-3	ND												
B	H4-6	ND												
	G4-6	ND												
	F4-6	ND												
	E4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N)S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	934
Date received by lab	3/22/12
Lab Job Number:	232197
Lab Sample Number:	873508

Analyzed by	JB
Analysis date	3/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-3	ND												
	G4-3	ND					Pimp A	70% amant			5-10% debris			
	F4-3	ND					Pimp B	80% amant			5-10% debris			
	E4-3	ND												
	C4-3	ND												
B	G5-4	ND												
	F5-4	ND												
	E5-4	ND												
	C5-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	934
Date received by lab	3/22/12
Lab Job Number:	232197
Lab Sample Number:	873569

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	3/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	L3-3	ND												
	K3-3	ND					Pump A	70% in front	5-7%	debris				
	H3-6	ND					Pump B	70% in front	5-7%	debris				
	G3-6	ND												
	F3-6	ND												
B	K3-6	ND												
	H3-6	ND												
	G3-6	ND												
	F3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	934
Date received by lab	3/22/12
Lab Job Number:	232199
Lab Sample Number:	873570

Analyzed by	JB
Analysis date	3/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-4	ND												
	H3-4	ND					Pump A	60% in tent		5-10% debris				
	G3-4	ND					Pump B	70% in tent		5-10% debris				
	F3-4	ND												
	E3-4	ND												
B	E3-3	ND												
	C3-3	ND												
	B3-3	ND												
	C3-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

- Fiber:** is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
- Bundle:** is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
- Cluster:** is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
- Matrix:** is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm}^2\text{)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



March 26, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 232286-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 232286-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

NVLAP Lab Code 101896-0: TDH: #30-0015

RES Job Number: RES 232286-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub
Date Samples Received: March 23, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: March 23, 2012

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm ²)	(L)		(s/cc)	(s/cc)	(s/mm ²)
3W-032212 W	EM 873724	0.1000	853	ND	0.0045	BAS	BAS
3W-032212 N	EM 873725	0.1000	855	ND	0.0045	BAS	BAS
3W-032212 E	EM 873726	0.1000	855	ND	0.0045	BAS	BAS
3W-032212 S	EM 873727	0.1000	855	ND	0.0045	BAS	BAS

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm

Digitally signed by
Gina Veronesi
Date: 2012.03.26
11:54:01 -
CST

DATA QA

Due Date: 3-26-12
Due Time: 8:40

RES 232286

REILAS Reservoirs Environmental, Inc.

5801 Logan St. Denver, CO 80215 • Ph: 303 964-1686 • Fax 303-477-4275 • Toll Free 866 RES-ENV

Pager: 303-609-2098

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R&P Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 9800 S. #2</u>	Address:	Phone:	Phone:
<u>Sandy UT. 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Data Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub</u>		<u>dave@renviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES				LAB NOTES:							
PLM / PCM / TEM <u>TEM</u> RUSH (Same Day) <u>PRIORITY</u> (Next Day) STANDARD (Rush PCM = 2hr, TEM = 6hr.)												Air = A Bulk = B Dust = D Paint = P Soil = S Wipe = W Swab = SW F = Food Drinking Water = DW Waste Water = WW O = Other **ASTM E1792 approved wipe media only**				EM Number (Laboratory Use Only)							
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																							
Metal(s) / Dust RUSH 24 hr. 3-5 Day																							
RCRA 8 / Metals & Welding RUSH 5 day 10 day																							
Fume Scan / TCLP																							
Organics 24 hr. 3 day 5 day																							
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 5pm																							
E.coli O157:H7, Coliforms, S.aureus 24 hr. 2 Day 3-5 Day																							
Salmonella, Listeria, E.coli, APC, Y & M 48 Hr. 3-5 Day																							
Mold RUSH 24 Hr 48 Hr 3 Day 5 Day																							
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																							
Special Instructions:																							
Client sample ID number (Sample ID's must be unique)																							
1	3W-032212 W	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli: +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yyyy	Time Collected hh:mm a/p	873724
2	3W-032212 N																	853	A		3/22/12		25
3	3W-032212 E																	855					26
4	3W-032212 S																	855					27
5																							
6																							
7																							
8																							
9																							
10																							

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	FedEx	Date/Time: <u>3/22/12</u>	Sample Condition: On ice Sealed Injct.
Laboratory Use Only			Temp. (F°) Yes / No Yes / No Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>3-23-12</u>	8:40	Carrier: <u>FedEx</u>
Results:	Contact Phone Email Fax	Date Time Initials	Contact Phone Email Fax
	Contact Phone Email Fax	Date Time Initials	Contact Phone Email Fax

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	200X 100X
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R + R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	853
Date received by lab	3/23/12
Lab Job Number:	2322-86
Lab Sample Number:	Q73724

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	CK
Analysis date	3/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-3	ND												
	H3-3	ND												
	G3-3	ND												
	F3-3	ND												
	E3-3	ND												
B	F5-4	ND												
	E5-4	ND												
	C5-4	ND												
	E4-4	ND												
	C4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\AQCLab\ITEMLab Docs\Archive\TEM Count Sheet rev.1-1.xls

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	200X 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.065 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R + R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	855
Date received by lab	3/23/12
Lab Job Number:	232286
Lab Sample Number:	873725

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volumes Applied to secondary filter (ml)	

Analyzed by	CK
Analysis date	3/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-1	ND												
	H3-1	ND												
	H3-1	ND												
	F3-1	ND												
	E3-1	ND												
B	H3-6	ND												
	F3-6	ND												
	E3-6	ND												
	C3-6	ND												
	B3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QAAC\lab\ITEM\Lab Docs\Archive\TEM Count Sheet rev.1-11.xls

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	200X 100X
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R + R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	855
Date received by lab	3/23/12
Lab Job Number:	232286
Lab Sample Number:	Q73726

Analyzed by	ek
Analysis date	3/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volumes Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	C3-6	ND												
	B3-6	ND					Prep A 60% criner 5-7X debris							
	E4-6	ND					Prep B ~ 50% inner 5-7X debris							
	C4-6	ND												
	E5-1	ND												
B	H5-6	ND												
	F5-4	ND												
	F5-6	ND												
	K4-6	ND												
	G6-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QAQC\Lab\ITEM\Lab Docs\Archive\ITEM Count Sheet rev.1-11.xls

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	200X 100X
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R + R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	855
Date received by lab	3/23/12
Lab Job Number:	232286
Lab Sample Number:	873727

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	PK
Analysis date	3/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H5-3	ND												
	Q5-3	ND												
	F5-3	ND												
	E5-1	ND												
	C5-1	ND												
B	Q4-1	ND												
	F4-1	ND												
	E4-1	ND												
	C4-1	ND												
	B4-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QAQC\Lab\ITEM\Lab Docs\Archive\ITEM Count Sheet rev.1-11.xls

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1 \text{ L}}{1000 \text{ cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



March 27, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 232406-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 232406-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 232406-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 26, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 27, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-032312 W	EM 873909	0.1000	864	ND	0.0045	BAS	BAS
3W-032312 N	EM 873910	0.1000	864	ND	0.0045	BAS	BAS
3W-032312 E	EM 873911	0.1000	864	ND	0.0045	BAS	BAS
3W-032312 S	EM 873912	0.1000	864	ND	0.0045	BAS	BAS

NA = Not Analyzed

ND = None Detected

BAS = Below Analytical Sensitivity

Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester

Filter Diameter = 25 mm

Effective Filter Area = 385 sq mm

ll
 Digitally signed by
 Elaine Sherman
 DN: CN = Elaine
 Sherman, C = US,
 O = Reservoirs
 Environmental,
 Inc.
 Date: 2012.03.27
 10:31:38 -0800

DATA QA

Due Date: 3-27-12
Due Time: 2:20pm



Reservoirs Environmental, Inc.

5501 Logan St. Denver, CO 80215 • Ph: 303 964-1906 • Fax 303-477-4275 • Toll Free: 866-RES-ENV

Pager: 303-508-2098

RES 232406

Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REI Environmental</u>	Company:	Contact: <u>Dave Reskelly</u>	Contact:
Address: <u>47 W 9000 S #2</u>	Address:	Phone:	Phone:
<u>Sandy UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-0335</u>	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub-RMP</u>		<u>dave@reiviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:	
PLM / PCM / TEM	<u>TEM</u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) STANDARD (Rush PCM = 2hr, TEM = 6hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s) RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/- E.coli O157:H7: +/- Listeria: +/- Aerobic Plate Count: +/- or Quantification E.coli: +/- or Quantification Coliforms: +/- or Quantification S.aureus: +/- or Quantification Y & M: +/- or Quantification Mold: +/-, Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Air = A	Bulk = B				
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm										Dust = D	Paint = P				
Metal(s) / Dust	RUSH 24 hr. 3-5 Day									Soil = S	Wipe = W				
RCRA 8 / Metals & Welding	RUSH 5 day 10 day									Swab = SW	F = Food				
Fume Scan / TCLP										Drinking Water = DW	Waste Water = WW				
Organics	24 hr. 3 day 5 Day			O = Other											
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm										**ASTM E1792 approved wipe media only**					
E.coli O157:H7, Coliforms, S.aureus	24 hr. 2 Day 3-5 Day									Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yy	Time Collected h:mm ap	EM Number (Laboratory Use Only)
Salmonella, Listeria, E.coli, APC, Y & M	48 Hr. 3-5 Day														
Mold	RUSH 24 Hr 48 Hr 3 Day 5 Day														
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.															
Special Instructions:															
Client sample ID number (Sample ID's must be unique)															
1	<u>3W-032312W</u>		X										864 A	3/23/12	883005
2	<u>3W-032312N</u>												864		18
3	<u>3W-032312F</u>												864		11
4	<u>3W-032312S</u>												864		12
5															
6															
7															
8															
9															
10															

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u> Fed Ex	Date/Time: <u>3/23/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only		Temp. (P°) Yes / No Yes / No Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>3/23/12</u> Carrier: <u>Fed Ex</u>	
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials
	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	n/a
QA Type	Not QA

Client:	R & R Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	864
Date received by lab	03/26/2012
Lab Job Number	232406
Lab Sample Number	873909

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbelman
Analysis date	03/26/2012
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number: 3W-032312W

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H5-4	LD												
	H6-3	LD												
	F1-6	LD												
	T2-3	LD												
	F3-4	LD												
	F2-3	LD												
	F2-3	LD												
B	F2-3	LD												
	F3-4	LD												
	F4-6	LD												
	F4-3	LD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	n/a
QA Type	Not QA

Client:	R & R Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	864
Date received by lab	03/26/2012
Lab Job Number:	232406
Lab Sample Number	87391D

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbelman
Analysis date	03/25/2012
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client sample ID Number: 3W-032312N

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	64-1	FD												
	44-1	SD												
	Q3-6	SD												
	F3-6	SD												
	F2-6	SD												
	Q2-6	SD												
3	F2-6	SD												
	F3-1	SD												
	F3-6	SD												
	F4-1	SD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	n/a
QA Type	Not QA

Client:	R & R Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	864
Date received by lab	03/26/2012
Lab Job Number:	232406
Lab Sample Number:	873911

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimelman
Analysis date	03/26/2012
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number: 3W-032312E

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EOS
A	B3-1	NS												
	B2-6	NS												
	F3-6	NS												
	F3-1	NS												
	E2-6	NS												
	E2-1	NS												
	E2-6	NS												
B	E3-6	NS												
	F3-3	NS												
	H4-1	NS												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	n/a
QA Type	Not QA

Client:	R & R Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	864
Date received by lab	03/26/2012
Lab Job Number:	232406
Lab Sample Number:	873912

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbelman
Analysis date	03/26/2012
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting miles (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number: 3W-0323125

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H5-3	SLD												
	H4-4	SLD												
	H3-4	SLD												
	E3-6	SLD												
	F3-6	SLD												
B	E3-6	SLD												
	H3-1	SLD												
	F3-4	SLD												
	E3-4	SLD												
	E3-4	SLD												
	E3-4	SLD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening