

## 8.0 SCHEDULE

The schedule for the tasks described in this Work Plan is shown below.

### Previous Work/Site Studies Delivered to EPA

April 1, 2011

### Task A - Pre-Design And Ongoing Site Monitoring

#### A1 Ongoing Water Quality and Flow Monitoring

Flow monitor installation

Quarterly downloads

*april*

*may 30*  
~~March 31, 2011~~  
~~begin June 2011~~

#### A2 Seasonal Water Quality and Flow Monitoring

SAP/QAPP

First sampling event

*may*

*20*  
April 4, 2011  
April, 2011

### Task B - Management of Precipitation Solids in the Upper Settling Ponds

#### B1 Develop Initial Solids Removal Plan

May 1, 2011

#### B2 Drying Bed Construction and Solids Removal, and Solids Management

Mobilization and site preparation

June 6, 2011

Pond 18 solids removal

July 6 – December 1, 2011

Downstream ponds solids removal

July 2012 – December 2013

Permanent drying facility design

March 2012

Permanent drying facility construction

Completed by December 2012

#### B3 Pond Stability Analysis and Upgrades

Pond stability analysis (Geotechnical and Hydrology)

September 2011

Embankment armoring

December 2011-August 2012

Stability upgrades – structural

(see Task F schedule)

### Task C - Design and Construction of a Solids Repository

#### C1 Develop a Repository Design and Operating Plan

Submit Repository Design and Operating Plan

October 1, 2011

Permitting (not required; anticipated timing)

Complete by May 2012

#### C2 Solids Repository Construction and Initial Solids Placement

Completed by October 2012

Mobilization

June 2012

Construct repository

June – October 2012

Placement of dried Pond 18 solids

December 2012

Placement of downstream ponds solids

June 2013 – December 2014

### Task D - Hydraulic Control Measures for the Collapsed area of St. Louis Tunnel Adit

#### D1 Adit Collapse Area Investigations Plan

July 15, 2011

Adit and Portal Investigation Report

December 8, 2011

#### D2 Preliminary Design of Hydraulic Controls of the Adit Discharge

Preliminary Design Report

March 1, 2012

#### D3 Final Design and Construction of Adit Hydraulic Controls

Final design

June 15, 2012

Construction

August – November 2012

### Task E - Source Water Investigations and Controls

#### E1 Review Existing Data

April – July 2011

#### E2 Additional Investigations

July 2011 – September 2012

#### E3 Evaluation of Hydraulic Controls Alternatives

October 2012

E4	Mine Water Source Controls - Design and Construction (Pending E3 Findings)	
	Preliminary design and Additional Data Collection	March - June 2013
	Final design	July 2013
	Construction	August 2013

**Task F – Water Treatment System Analysis and Design**

F1	Preliminary Water Treatment Technology Alternatives Screening Report	August 2011
F2	Treatment System Conceptual Designs and Additional Investigations	June – October 2011
F3	30-Percent Design Report	June 2012
F4	Final Design and Construction of the Water Treatment Facility	
	Final Design	December 1, 2012
	Construction	May – November 2013