

## **DAILY WORK REPORT**

### **Eaton Sugar Beet Factory Site**

#### **Eaton CO**

**Date:** Tuesday November 15, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 12

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Mobilize crew and equipment
2. Review HASP
3. Perform fit tests for all assigned field personnel

**Accomplishments:**

1. Received loader, mini ex, skid steer and 125' lift
2. Complete
3. Complete

**Incidents:** Truck carrying supplies from Libby office blew a tire on icy roads and rolled over near Casper WY. Driver not injured, truck destroyed

**Weather:** Cool

**Problems/Delays:**

- 1) Mini ex and skid steer arrived w/o enclosed cab – working with vendor to rectify

**Comments:**

1. None

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Wednesday November 16, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 12

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Clear Grub

**Accomplishments:**

1. initiated

**Incidents:** None

**Weather:** Cool – very cold in morning

**Problems/Delays:** none

**Comments:**

1. Discussed putting trees and shrubs in pile to be shredded by Eaton. Utilizing FEL on wet surfaces to transport
2. Discovered much of the perimeter has asphalt or concrete under dirt that has blown in over the years of neglect

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Thursday November 17, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 13

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Clear Grub
2. Seal up work area 1

**Accomplishments:**

1. Continued
2. 50% complete

**Incidents:** None

**Weather:** Cool – very cold in morning

**Problems/Delays:** none

**Comments:**

1. Discussed use of spray foam as sealant for holes in brick mortar that go all the way through to building interior. Consulted with Thom Koch and he agreed it was best and shouldn't be an issue with CDPHE since it was being applied to exterior.
2. Invited Thom Koch to visit site and discuss characterization of exterior waste with OSC and me. Agree on Friday late morning.
3. Talked to Town of Eaton employees about a discharge point for filtered water. They identified a 4" sanitary sewer line at the corner of 2<sup>nd</sup> Ave. We will need to get a trailer mounted tank to shuttle filtered water.

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Friday November 18, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 13

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Clear Grub
2. Seal up work area 1 (exterior)

**Accomplishments:**

1. Continued
2. complete

**Incidents:** None

**Weather:** Cool – very cold in morning

**Problems/Delays:** none

**Comments:**

1. Sealed large hole in area 1 by construction framework around hole, attaching 6ml poly sheeting and then covering with plywood.
2. Thom Koch on site to discuss debris piles. Agreed that dirt covered items need to be considered asbestos contaminated

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Saturday November 19, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 13

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Clear Grub
2. Remove brick from roof of metal structure

**Accomplishments:**

1. Complete
2. N side complete

**Incidents:** None

**Weather:** Snow overnight

**Problems/Delays:** none

**Comments:**

1. Short day – 8hrs, off tomorrow.

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Monday November 21, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 14

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Clean out debris from "atrium"
2. Remove brick from roof of metal structure
3. Remove loose brick from roof line

**Accomplishments:**

1. Complete
2. S side complete
3. 25% Complete

**Incidents:** None

**Weather:** Cold morning, nice afternoon

**Problems/Delays:** none

**Comments:**

1. Koch Environmental provided personal air sampling kits. Pumps put on 3 employees.
2. Office trailer arrived
3. Supplied signed waste profiles to WM

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Monday November 22, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 14

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Stack and secure debris piles from exterior clean up – including installing silt fence or waddles for runoff control
2. Remove loose brick from roof line
3. Construct walkway from building door to trailers

**Accomplishments:**

1. 80% Complete
2. 50% complete
3. 40% Complete

**Incidents:** None

**Weather:** Cold morning, nice afternoon

**Problems/Delays:** none

**Comments:**

1. Pumps put on 3 employees.
2. Hooked generator to office trailer and moved in
3. Received 3 rolloff boxes from WM

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Monday November 28, 2011

**RM:** Evan Wortman

**OSC:** Pete Stevenson

**ERRS Crew Size:** 15

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Stage debris piles for loadout
2. Install silt fence and waddles for runoff control in area surrounding water tower
3. Clean/wash asphalt surrounding front door to delineate as clean area for staging decon trailers
4. Begin repairing holes in roof
5. Construct walkway from building door to decon trailers

**Accomplishments:**

1. Complete
2. Complete
3. Complete
4. 10% Complete
5. 80% Complete

**Incidents:** None

**Weather:** Cool morning, nice afternoon, mid 60s and breezy

**Problems/Delays:** none

**Comments:**

1. Received supply order of PPE
2. Arranged for T&D of ACM debris piles starting 11/30/11
3. Mobilized 2 additional laborers and 1 foreman

(3 Photos)



# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Monday November 29, 2011

**RM:** Evan Wortman

**OSC:** Pete Stevenson

**ERRS Crew Size:** 15

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Load contaminated tin sheeting into roll off container
2. Install silt fence and waddles for runoff control along eastern building perimeter
3. Continue repairing holes in roof
4. Construct walkway from building door to decon trailers, frame in decon trailers

**Accomplishments:**

1. 90% complete
2. Complete
3. 15% Complete
4. 85% Complete

**Incidents:** None

**Weather:** Cool morning, nice afternoon, mid 50s and sunny

**Problems/Delays:** none

**Comments:**

1. Mobilized additional 40'x50ft decon trailer
2. Arranged for T&D of ACM debris piles starting 11/30/11

(3 photos)

# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Wednesday November 30, 2011

**RM:** Evan Wortman

**OSC:** Pete Stevenson

**ERRS Crew Size:** 15

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Finish loading contaminated tin sheeting into roll off container
2. Load out ACM debris piles
3. Continue repairing holes in roof
4. Frame in decon trailers to containment entrance, insulate beneath decon trailers for heating water lines

**Accomplishments:**

1. Complete
2. 20% Complete (102 CY shipped off site)
3. 20% Complete
4. 80% Complete

**Incidents:** None

**Weather:** Cool morning, nice afternoon, mid 50s and sunny

**Problems/Delays:** None

**Comments:**

1. Mobilized 60ft manlift, wheel loader was called off rent
2. Prepped site for approaching winter storm

2 photos

# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Thursday December 1, 2011

**RM:** Evan Wortman

**OSC:** Pete Stevenson

**ERRS Crew Size:** 15

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Plow snow and rock salt around support zone
2. Frame in decon trailers to containment entrance, insulate beneath decon trailers for heating water lines, heat adjacent connex box supplies & potable water
3. Line corridor entrance to building with poly

**Accomplishments:**

1. Complete
2. 85% Complete
3. 80% Complete

**Incidents:** None

**Weather:** 2-3 inches of snow, high winds, temps in upper 20s

**Problems/Delays:** High winds prevented load out of debris piles and use of manlifts.

**Comments:**

1. Arranged for disposal of remaining debris piles for 12/2. Negotiated with landfill to stay open later in order get more waste loads shipped off site.
2. Notified CDPHE of permit modification to enter building on 12/5/11.
3. Worked short day (8hrs) and partial crew due to weather

2 phls

# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Friday December 2, 2011

**RM:** Evan Wortman

**OSC:** Pete Stevenson

**ERRS Crew Size:** 15

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Continue load out of debris/soil piles
2. Frame in decon trailers to containment entrance, insulate beneath decon trailers for heating water lines
3. Line corridor entrance to building with poly

**Accomplishments:**

1. 80% Complete
2. 95% Complete
3. 95% Complete

**Incidents:** None

**Weather:** Cold, Sunny, temps in lower 20s

**Problems/Delays:** Cold weather created freezing on water truck.

**Comments:**

1. Arranged for disposal of remaining debris piles for 12/3.
2. Wheel loader was demobilized, 2 electric scissor lifts were delivered to start inside the building Monday, 12/5
3. 11 end dumps (187 CY) and 1 roll off (35CY) shipped off site today

2 photos

**DAILY WORK REPORT**  
**Eaton Sugar Beet Factory Site**  
**Eaton CO**

**Date:** Saturday December 3, 2011

**RM:** Evan Wortman

**OSC:** Pete Stevenson

**ERRS Crew Size:** 15

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Insulate beneath decon trailers for heating water lines, vent negative air from decon trailers
2. Line corridor entrance to building with poly, apply outdoor carpet to corridor floor as anti-slip measure
3. Insulate supply connex box with foam board
4. Plow snow and apply rock salt around support zone

**Accomplishments:**

1. 90% Complete
2. 95% Complete
3. 65% Complete
4. Complete

**Incidents:** None

**Weather:** Cold, 2-3 inches of snow and clouds, temps in 20s

**Problems/Delays:** Canceled T&D or debris piles due to snow and wind.

**Comments:**

1. Arranged for disposal or remaining debris piles for 12/5.
2. Worked partial crew due to weather, 8hrs only.

2 photos

# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Monday December 5, 2011

**RM:** Evan Wortman

**OSC:** Pete Stevenson

**ERRS Crew Size:** 16

**ERRS Equipment:** See weekly Equipment Utilization Report

**Tasks:**

1. Load out remaining soil/debris piles
2. Finish corridor entrance, build shelving for tool storage and construct airlocks going into building, add additional hasps & locks on decon trailers to secure entrance to building
3. Insulate supply connex box with foam board

**Accomplishments:**

1. Complete
2. Complete
3. Complete

**Incidents:** None

**Weather:** Cold, temps around 10°F

**Problems/Delays:** Cold weather created problems getting equipment started.

**Comments:**

1. Mobilized 1 additional laborer
2. 11 end dumps (187 CY) and 1 roll off (35CY) shipped off site today

546 cu yds Non Regulated Solid  
"FRI ACM Remo Relinis" Cont Set 2

1 Photo

# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Monday December 7, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 16

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Receive vacuum trailer unit
2. Ship two rolloff boxes
3. Seal up exterior of building
4. Repair broken thumb on excavator. Metal broke due to extreme cold and needs to be repaired by welding to avoid very expensive replacement
5. Build storage shelves in warehouse

**Accomplishments:**

1. Complete
2. Complete
3. Continues
4. Complete
5. Complete

**Incidents:** None

**Weather:** Cold in morning, nice by mid-day

**Problems/Delays:** None

**Comments:**

1. Two rolloffs shipped as Friable asbestos debris
2. Switched regular trash vendors to streamline billing
3. Removed 20cy of regular trash

30  
CY

6 Photos

4. Discussed billing of cold weather gear that will go into the exclusion zone and be laundered/reused but eventually sent out as asbestos waste (expended on site) with Marilyn. She said make it non-billable as PPE.



# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Thursday December 8, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 16

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Build and install wall piece for E side metal building
2. Frame windows on W side
3. Seal up exterior of building w/ foam
4. Set up potable and gray water tanks
5. Reinforce fall warning zone over RR spur

**Accomplishments:**

1. Complete
2. Continues
3. Continues
4. Complete
5. Complete

**Incidents:** None

**Weather:** Cold in morning, nice by mid-day

**Problems/Delays:** 25KW generator insufficient for office trailer loads. Ordered larger unit to be delivered today

**Comments:**

1. Called off water excavator, skid steer and water truck.

5 phts

# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Friday December 9, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 16

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Frame windows on W side
2. Seal up exterior of building w/ foam
3. Stairway and hand rail restoration
4. Fourth floor flooring

**Accomplishments:**

1. Continues
2. Continues
3. Started
4. Started

**Incidents:** None

**Weather:** Cold with morning fog

**Problems/Delays:** Discovered interior stair treads are cast and not feasible to repair by welding. Ordered replacement steel treads.

**Comments:**

1. Added telescoping forklift
2. Discussed seeking variance for containment with OSC. Will draft variance and talk with CDPHE on their next visit

7 photos

# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Saturday December 10, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 16

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Frame windows on W side and install poly
2. Seal up exterior of building w/ foam
3. Stairway and hand rail restoration
4. Build load area on ground floor
5. Service site equipment

**Accomplishments:**

1. Continues
2. Continues
3. Continues
4. Started
5. Complete for 25KW generator and vacuum trailer

**Incidents:** None

**Weather:** Cold

**Problems/Delays:** None

**Comments:**

3 phts

# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Monday December 12, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 18

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Frame windows on W side and install poly
2. Seal up exterior of building w/ foam
3. Stairway and hand rail restoration
4. Build load out area on ground floor exterior
5. Build load out area on ground floor interior between areas 1 and 2
6. Receive electric knuckle-boom lift and place in area 1
7. Discharge filtered gray water
8. Receive ER skid-steer

**Accomplishments:**

1. Continues
2. Continues
3. Continues
4. Complete
5. Started
6. Complete
7. 200 gallons discharged to sanitary
8. Complete

**Incidents:** None

**Weather:** Cold

8 photos

**Problems/Delays:** Tele-lift not long enough to reach upper window for delivering lumber. Will build up with clean soil from silo construction to get closer.

**Comments:** None

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Tuesday December 13, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 19

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Frame windows on W side and install poly
2. Seal up exterior of building w/ foam
3. Stairway and hand rail restoration
4. Build load out area on ground floor interior between areas 1 and 2

**Accomplishments:**

1. Continues
2. Continues
3. Continues
4. Continues

**Incidents:** None

**Weather:** Cold

**Problems/Delays:** None

**Comments:** Discussed sequencing and layout issues with OSC. Project Design may need to be modified to reflect actual site conditions for abatement in SE brick building, area 3, and the attached office building. SE brick building requires decon area at main entrance, area 3 may need to be completed before area 2 and attached office building may need to be done floor by floor.

7 photos

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Wednesday December 14, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 19

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Frame windows on W side and install poly
2. Seal up exterior of building w/ foam
3. Stairway and hand rail restoration
4. Build load out area on ground floor interior between areas 1 and 2

**Accomplishments:**

1. Continues
2. Continues
3. Continues
4. Continues

**Incidents:** Washer/Dryer broke – need to find replacement ASAP

**Weather:** Cold

**Problems/Delays:** None

**Comments:** Scheduled project designer for meeting tomorrow

7 photos

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Thursday December 15, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 20

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Frame windows on W side and install poly
2. Seal up exterior of building w/ foam
3. Stairway and hand rail restoration
4. Build load out area on ground floor interior between areas 1 and 2
5. Construct flooring supports for safe work platforms in Area 2
6. Receive ER Vacuum trailer
7. Pump and dispose gray water
8. Live trap wildlife living in building

**Accomplishments:**

1. Continues
2. Continues
3. Continues
4. Complete
5. Started
6. Complete
7. 250gal discharged into sanitary system
8. Caught 1 large raccoon and released in wildlife area between Eaton and Fort Collins

**Incidents:** None

**Weather:** Cold morning, warmer later

**Problems/Delays:** None

1 sh to



**Comments:**

1. Met with Project Designer and determined the following
  - a. Area 3 needs modification in PD. ER will provide dimensions and PDer will make mods
  - b. Sequencing will be modified. ER will notify CDPHE via email
  - c. Alterations to sketches will be managed on site as amendments but not as official notifications to CDPHE
  - d. PDer agreed that lock-down after passing visual was an industry standard step
  - e. Toured S end of warehouse and found ACM identified in URS report. Will require mod to PD.
2. Showed site needs to 2 electricians for RFQ
3. Vince Parker took entire crew through building to familiarize them with hazards and work load
4. Purchased washer/dryer combo to be picked up on Saturday

# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Friday December 16, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 20

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Frame windows on W side and install poly
2. Seal up exterior of building w/ foam
3. Stairway and hand rail restoration
4. Construct flooring supports for safe work platforms in Area 2
5. Pump and dispose gray water
6. Live trap wildlife living in building

**Accomplishments:**

1. Continues
2. Continues
3. Continues
4. Continues
5. 250gal discharged into sanitary system
6. Caught 1 large raccoon and released in wildlife area between Eaton and Fort Collins

**Incidents:** None

**Weather:** Cold morning, warmer later

**Problems/Delays:** None

**Comments:**

8 PM 15

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Saturday December 17, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 3

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Install grounding rods for all trailers
2. Pick up new washer/dryer
3. Pickup loose non-friable asbestos
4. Live trap wildlife living in building

**Accomplishments:**

1. Complete
2. Complete – need to install on Monday
3. Continues
4. Raccoon not caught – ate food and got away

**Incidents:** None

**Weather:** Cold morning, warmer later

**Problems/Delays:** None

**Comments:** Most of crew in refresher class

3 Photos

# **DAILY WORK REPORT**

## **Eaton Sugar Beet Factory Site**

### **Eaton CO**

**Date:** Monday December 20, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 22

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Frame windows on W side and install poly
2. Seal up exterior of building w/ foam
3. Stairway and hand rail restoration
4. Construct flooring supports for safe work platforms in Area
5. Pump and dispose gray water
6. Live trap wildlife living in building
7. Line waste rolloff
8. Extend load out area exterior to allow for pass through door for items such as raccoons
9. Remove ankle twist hazard in front of office

**Accomplishments:**

1. Continues
2. Continues
3. Continues
4. Continues
5. 250gal discharged into sanitary system
6. No catch
7. 2 complete
8. 60% complete

**Incidents:** None

**Weather:** Cold in morning

*6 Photos*

**Problems/Delays:** None

**Comments:**

1. Toured bldg with Lonnie Wright – ER Safety VP
  - a. Improve lighting around trailer
  - b. Clean up ankle hazards around trailer
  - \*c. Install middle rail on main staircase
  - d. Make designated smoking area
  - e. Enforce facial hair requirements
  - f. Mod HASP to include SOPs for height work and
  - g. Add MSDS inventory
  - h. Make video tour of the building interior
  - i. Streamline decon procedure
  - j. Fix trailer handrails

# DAILY WORK REPORT

## Eaton Sugar Beet Factory Site

### Eaton CO

**Date:** Wednesday December 21, 2011

**RM:** Matt Francis

**OSC:** Pete Stevenson

**ERRS Crew Size:** 22

**ERRS Equipment:** See weekly Equipment Utilization Report contained within 1900-55s

**Tasks:**

1. Frame windows on exterior and install poly
2. Seal up exterior of building w/ foam
3. Stairway and hand rail restoration
4. Construct flooring supports for safe work platforms in Area
5. Pump and dispose gray water
6. Live trap wildlife living in building
7. Hookup vac units to bags in box
- 8.

**Accomplishments:**

1. Continues
2. Continues
3. Continues
4. Complete
5. 500gal discharged into sanitary system
6. I raccoon caught and released
7. Complete

**Incidents:** None

**Weather:** Cold in morning

**Problems/Delays:** None

**Comments:** None

5 phdy