

Hunters Point Naval Shipyard Petroleum Program



Status of Petroleum Program Parcels B, C and E Hunters Point Naval Shipyard

BCT Meeting
CH2MHill Office
155 Grand Ave, Suite 800, Oakland, CA
February 28, 2013



Overview




- Status of Parcel B Site Closeout Report Sites
- Status of the Combined Site, Parcel B
 - Conceptual Site Model
 - Data Gaps
- Parcel C Site Status
 - Parcel C Work Plan sites requiring additional work.
 - Sites ready for NFA closure letters.
- Parcel E Site Status
- Status of Documents



Parcel B TPH Sites







Parcel B TPH Site Status



- 31 low-risk TPH sites in Parcel B recommended for closure in the TPH Closeout Report in 2011.
- Water Board completed 20 NFA Packages and letters: AOC 07-A through 07-F, AOC 10-A through 10-C, AOC 18-A and 18-B, AOC 20-A, AOC 23-A, AOC 23-B, AOC 24-A, 24-B and 24-D, AOC 26-A, and AOC 46-D, and AOC 60-B.
- Water Board requested additional information on 9 sites: AOC 24-C and 24-E, AOC 26-B and 26-C, AOC 46-C, AOC 46-E1 and 46-E2, and AOC 61-A and 61-B.
- 2 sites sites pending NFA: AOC 24-F and AOC 60-A.



Parcel B Site Status Tracking Table



	T	·		Class	ification	Parcel B Petroleum Site Status										
TPH Site ID	Location	Parcel B Corrective Action Plan Site	NFA Site	TPH Only	Commingled (see Notes)	TPH Impacts Have Been Fully Delineated	Meets 6 Onteria for Closure of Low-Risk Fuel Site	Corrective Action Needed Prior to Closure	Site Closcout	Awaiting Water Board Review of Site Closeout Report	Expected NFA Pending Water Board Request for Additional Information	Site Closed: Navy Has Received NFA Letter / NFA Package Complete				
OAA-21	COMBINED SITE Building 129	٧		√ ′	<u> </u>			1		· ·						
CAR-22	COMBINED SITE Building 190	٧		√				4								
AOC 46-A	OCMBINED SITE, Fuel Line A	√		√				1								
AOC 46-B	CCMBINED SITE Fuel Line B	V		√				- √								
AOC 07-A	IR 07 "Sub Base"		4		4	7	4		4			1				
AOC 07-B	IR 07 "Sub Base"		√		4	1	4		1			1				
ACC 07 C	IR 07 "Sub Base"		1		4	4	1		٧			1				
ACC 07-D	IR 07 "Sub Pase"		4		V	7	4		٧			1				
AOC 07-E	IR 07 "Sub Base"		1		4	7	4		4			√				
AGC 07-F	IR 07 "Sub Base"		1		4	1	V		√			1				
AOC 10 A	Building 123		1	√	1	1	1		٧			1				
AOC 10-B	Building 129		√		4	7	4	Ì	Ą			٧				
ACC 10-0	Building 123		√		4	7	4		٧			٧				
A00 19-A	IR 18 "Sub Base"		1	ĺ	√	4	4	Ì	4			4				
AQC 19-B	IR 18 "Sub Base"		1		4	7	4		٧			4				
AOC 20-A	Fast of Building 156		√	√	1	7	4	Ì	4			٧				
AOC 23-A	Building 146		√	√		7	4		4			1				
A00 29-B	Berlin 64		1	√		4	4	1	√			1				
A00.24A	Excavation B2414		√	٧		7	4		٧			1				
A00 24B	Excavation 804 I		√	√		7	4		4			1				
A0024.0	Building 130		1		4	1	1		√ √		4					
A0024 D	Excaval on B3718		1	√		4	1		√			1				
A00.24F	Buildings 129 & 125	4	4	-√		7	4		٧		4					
A0024F	Excavation B4315		1	-√		7	4		4	4						
A00 26-A	Former Building 157		1	√		4	- √		- √			1				
A00 26 B	Former Building 141		√		٧	7	4		٧		4					
A0026-0	Building 140; Dry D∞k 3	-√	4	√		7	4		4		4					
ACC 46-C	Fuel Line C		√		4	1	4		4		٧					
ACC 46-D	Excavations 23-1, 23-3 and Fuel Line F		√	√		1	4	Ĭ	√			1				
A00 46-E1	Building 117 Fuel Line		1	-√		7	4		٧		4					
AOC 46-E2	Former Building 114 Fue Line		4	√		7	4		4		4					
AOC 60-A	Excavation 60-2; Dry Dock 6		√	√		1	4		√			٧				
A00 60 B	Excavation B1616, Dry Dock 6		√	√		1	1		-√	4						
A00.61-V	Fulding 122		4		-√	7	4		٧		4					
AOC 61-B	Building 122; Fuel Line	√*	- √		4	7	4		4		→					

NOTE

Comming of as originally classified in Parcel FICAP; the site overties a OFRO. A plume

¹ Originally proposed to be managed under CERCLA, later added to scope of work for implementation of the Parcel B CAF.



Combined Site Status




- The Combined Site (CAA-21, CAA-22, AOC 46-A and AOC 46-B) was addressed in the *Parcel B Corrective Action Plan* (Shaw, 2008). The CAP recommended NFA status for shallow soil (< 10 feet bgs) further postremediation groundwater monitoring to determine whether or not to implement the selected alternative for groundwater: an air sparging/DVE system.
- The November 2012 discovery of NAPL in the intertidal zone along the Parcel B shoreline during remedial action revetment construction changed the interpretation of site conditions. The Combined Site is no longer considered a "low-risk" fuel site - this changes the path forward to closure.
- Navy planning further delineation of TPH impacts along the Parcel B shoreline. These data will help refine the CSM and aid in the selection of the corrective action.



Conceptual Site Model Soil Impact – Pre Excavation



Total TPH for All In-Place and Removed Soil Results






Conceptual Site Model Soil Impact (cont.)




Estimated Total TPH in soil along Quay Wall





Conceptual Site Model Soil Impact (cont.)








Residual Soil Contamination (0-10 ft bgs)








Residual Soil Contamination (10-15 ft bgs)








Residual Soil Contamination (15-20 ft bgs)








Residual Soil Contamination (20-25 ft bgs)








Post 2004 Groundwater Monitoring Results for the Combined Site







Combined Site Data Gaps




- Groundwater impacts in areas of high TPH in soil near boring IR24B32 and along Parcel B shoreline southeast of concrete Quay Wall not fully characterized.
- Potential for mobile LNAPL in intertidal zone.
- Potential for TPH impacts to groundwater in the intertidal zone.
- Potential for migration of TPH-impacted groundwater underneath the concrete Quay Wall.



Parcel C TPH Site Map







Parcel C Site Status



- Draft Petroleum Hydrocarbon Project Work Plan submitted to Agencies in May, 2012.
- Agency comments received September 2012.
- RTCs currently being prepared.
- Parcel C TPH sites fall into two categories:
 - (1) Sites requiring additional work (20 sites scheduled for additional field investigation)
 - (2) Sites ready for NFA consideration
- Close coordination will have to occur between the TPH program and CERCLA RA contractor and radiological contractor.
 - Field work projected to begin in July 2013



Parcel C Site Status



- 26 sites are ready for consideration for site closure as low-risk fuel sites.
- Individual Site Closeout Reports (ISCRs) will be prepared and submitted separately for agency review (as requested by the WB). This will facilitate a more manageable review schedule for the Water Board.



Parcel C Site Status Tracking Table



Parcel C Petroleum Program Sites

				Classification						Information Needed for Work Plan			Information Needed Prior to Site Closeout Report				
TPH Site ID	Location	Work Plan	NFA	TPH Only	Commingled (see Notes)	Indentifier for CERCLA Excavation Within TPH Site	Adjacent CERCLA Excavations ²	CERCLA In-Situ Actions Within TPH Site ¹	Adjacent CERCLA In- Situ Actions ²	COCs for each Matrix Driving CERCLA Action	Remediation Technology for each Matrix (In- Situ)	Expected Date(s) of CERCLA Action	COCs Driving CERCLA Action for each Matrix	Remediation Technology for each Matrix (In- Situ)	Expected Date(s) of CERCLA action	Location Coordinates and Depth of Excavation	TPH COPC Data Collected with Location Coordinates & Sample Depth
CAA-1	Building 211	V	- 6	1	٧	9							- 8		1	P .	
CAA-2	S of B281, E of B270		₽	V		2						3	(i)	2		6	
CAA-3	Van Keuren Ave North of B258		4	Ĩ	1	20B-2							√		1		
CAA-13	Building 211	1		X.	√												
CAA-14	Building 253	√			1												
AOC 06-A	Tank Farm	4			4	10-3 ¹ , 10-4 ¹ , 10-5 ¹	10-1, 10-2	RUC5-2, ISB (CrVI)	RU-C5 SVE Area 3, GW BioRem	1	1	1					
AOC 25-A ³	Building 134	V			1			RU-C5 GW ZVI, SVE Area 4		√	1	1					
AOC 27-A	Building 205	1			V	22-21				√		1					
AOC 28-A	Btwn B270 & B271		1		1	24-1					i,		√		1	1	1
AOC 28-B	Building 272		1		4	24-4		RUC-4, SVE-1, ZVI & ISB					1	1	4	1	4
AOC 28-C	Adj to B235	1			1												
AOC 28-D	W of B258		√5	V													
AOC 28-E	Adj to SE comer of B270		√		V	24-3							V		√		
AOC 28-F	E of B270		V		V												
AOC 28-G	Btwn B251 & B258		√	Υ	V								0				
AOC 28-H ³	B251	V		1	√	20B-1				√	1	V					
AOC 28-I	S of B272		√		√					100							
AOC 28-J	Building 231	√			V	Exc 22-14				√		1					
AOC 28-K	Building 253	٧			٧			RUC-1, SVE-8, ISB		√	1	1					
AOC 28-L	S of B211	Removed from	n Closure List		√							,					
AOC 28-M	N of B231		√		1												
AOC 28-N	N of B231		√		V												
AOC 28-O	N of B231	٧		J	1		0										
AOC 28-P	E of B231		1		V	COS-2-1							٧		1		
AOC 28-Q	E of B219		1		1												
AOC 29-B	Btwn B217 & B241		1		1	S	3 2										
AOC 29-C	Btwn B217 & B241		1	4	1	18-3	1				1		√	2	1	1	1
AOC 30-A	South portion B241	٧			1		18-2, 18-4, 18- 3			٧		٧	l i				
AOC 30-B	North portion B241		1		V	18-3							√		1	V	V
AOC 45C-A	Dry Dock 4	1	1.0	V													
AOC 46C-A ³	Building 134	٧			٧			RU-C5 ⁴ SVE Area 5, GW Thermal, ZVI, BioRem		٧	4	٧					
AOC 49-A	btwn B203 & B272 ³ , UST 209	1			1	23-1 ⁴ , 26-1				√		1					

C_TPH_All_Site_Chcksht.xlsx



Parcel C Site Status Tracking Table (cont)



Parcel C Petroleum Program Sites

	71		T)	Classi	fication		i i			Information Needed for Work Plan			- 1	Information Needed Prior to Site Closeout Report				
TPH Site ID	Location	Work Plan	NFA	TPH Only	Commingled (see Notes)	Indentifier for CERCLA Excavation Within TPH Site	Adjacent CERCLA Excavations ²	CERCLA In-Situ Actions Within TPH Site ¹	Adjacent CERCLA In- Situ Actions ²	COCs for each Matrix Driving CERCLA Action	Remediation Technology for each Matrix (In- Situ)	Expected Date(s) of CERCLA Action	COCs Driving CERCLA Action for each Matrix	Remediation Technology for each Matrix (In- Situ)	Expected Date(s) of CERCLA action	Location Coordinates and Depth of Excavation	TPH COPC Data Collected with Location Coordinates & Sample Depth	
AOC 49-B	S of Nimitz, fuel lateral	1		V														
AOC 49-C	Fuel Line along Bay margin		√ 6	1														
AOC 49-D	Dry Dock 2		√6	V			(i										Ü	
AOC 49-E	N of B205		√6	1			[()							0.01				
AOC 57-A	Dry Dock 4	√		V			Ţ.											
AOC 58-A	N of Van Keuren		√6	1														
AOC 58-B	N of Van Keuren		√6	1														
BOC IR22B022	Dry Dock 4	1			1	CMI-1 ¹	î î			1		1					4	
BOC IR28257	Van Keuren Ave		√5	√														
IR28MW271A	SE Bay Margin		√6	V														
IR28MW294A	S of Nimitz Ave.		1		1		(i i							. 11			j	
IR28MW297A	S of Nimitz Ave.		1		1		II. I							Ü. U.				
IR29B040	Building 280		√6	1										,				
IR49TA22	SE Bay margin, fuel line	1		1														
PA58SS01	Van Keuren at Lockwood	1			1	20B-1 ¹				4		1						

NOTES

Commingled as originally classified, the site overlies a CERCLA plume (i.e. RU-C1, RU-C2, RU-C4, or RU-C5). Not all commingled sites coincide with ongoing CERCLA program work. Some TPH sites may have had previous CERCLA work (e.g. TCRA excavation).

¹ CERCLA Action must be completed prior to TPH Field effort.

² May require close logistical coordination between TPH Program and CERCLA action.

³ Requires Post CERCLA Action TPH Data Gap assessment prior to scoping TPH field effort.

⁴ CERCLA remediation area includes reported LNAPL occurence; will require Post-Excavation TPH Data Gap assessment.


⁵ Navy and WB agreed NFA for this area, TPH meeting 10/29/08

⁶ WB tentatively agreed with Navy reommndation of NFA for this area pending review of existing reports, TPH meeting 10/29/08



Parcel E TPH Site Map







Parcel E Site Status



- Draft Petroleum Program Corrective Action Implementation Work Plan submitted to Agencies in April, 2010.
- Agency comments received June 2010.
- Final Parcel E Work Plan placed on hold because much of the planned investigation area is serving as a Radiological Screening Yard and is covered by RSY pads.
- Due to contractual issues Navy will move forward to finalize the work plan and address sites that are not affected by the radiological program.
 - We are currently preparing RTCs to the Work Plan
 - Field work projected to begin in June 2013



Status of Documents



Parcel B

Post Construction Summary Report (Combined Site and IPOs)

Draft to WB: 11/2/11
WB comments received: 3/22/12
RTCs to WB: 7/19/2012
WB comments re revised RTCs received: 10/4/12
Submit Final: March 2013

Fourth Quarter 2011 GMR

• Submitted: February 2013

First Quarter 2012 GMR

• Submitted: February 2013

Second Quarter 2012 GMR

• Submitted: February 2013

Fourth Quarter 2012 GMR

• Submit: April 2013

Parcel C

Parcel C Project Work Plan

•	Draft to WB:	May 2012
•	WB comments received:	September 2012
•	RTCs to WB:	May 2013
•	Submit Final:	July 2013
•	Mobilize to Field:	July 2013



Status of Documents



Parcel E

Parcel E Project Work Plan

•	Draft to WB:	April 2010
•	WB comments received:	June 2010
•	RTCs to WB:	April 2013
•	Submit Final:	June 2013
•	Mobilize to Field:	June 2013