

276110 (AC4)

PAYMENT ESTIMATE - CONTRACT PERFORMANCE

For use of this form, see ER 37 -2 -10 and ER 37 -345 -10

1. INVOICE RECEIVED DATE 22 Feb 2012

PAYMENT DUE DATE 07 Mar 2012

FY12 FY12 FY12



B2001318060

2. CONTRACTOR AND ADDRESS Severson Environmental Services Inc.
2749 Lockport Road Niagara Falls NY 14305

3. CONTRACT NO.
W912DO-04-D-0023 0011

4. DISTRICT
New York District

5. DESCRIPTION OF WORK (Sch pgs 3/7/12)
Cornell Dubilier OU2 Soils (LTDD)

6. APPROPRIATION AND PROJECT
68-20-X-8145-0000

7. REQUIRED COMPLETION DATE
30 Oct 2013

8. LOCATION
333 Hamilton Boulevard, SP, NJ 07080

9. PERIOD COVERED BY THIS ESTIMATE
FROM 01 Dec 2011 THRU 31 Dec 2011

10. JOB ORDER NO.

11. ESTIMATE NO.
49ITEM NO.
aDESCRIPTION
b

CONTRACT

TOTAL TO DATE

QUANTITY AND UNIT
cUNIT PRICE
dAMOUNT
eQUANTITY AND UNIT
fAMOUNT
g

CONTRACT AMOUNT (contract line items - see attached sheets)

IFMS INPUT

CERTIFIED BY

INCLUDES MODIFICATIONS
THRU R00004

DATE CERTIFIED 3/6/12
93 % EARNINGS TO DATE
93 % LESS STORED MATERIAL

TOTAL CONTRACT

\$63,835,968.61

TOTAL EARNINGS TO DATE

\$59,062,650.77

REMARKS

CEFMS used for tracking purposes. 68-68X8145 / TAS 68-20X8145. DW-96-94216601

DW96942166 (S/F)

12. PRESENTED FOR PAYMENT

PAYEE

PER

SEVENSON ENVIRONMENTAL SERV

TITLE PROJ MGR

DATE 22 FEB 12

13. APPROVED AMOUNT

I certify that I have checked the quantities covered by this bill or estimate; that the work was actually performed; that the quantities are correct and consistent with all previous computations as actually checked; that the quantities and amounts are wholly consistent with the requirements of the contract or other instrument involved.

SIGNATURE

DATE

Patrick Nejand
Contracting Officer's Representative

22 Feb 2012

CONTRACTING OFFICER APPROVAL (Signature)

DATE

Neal F. Kolb
Alt. Contracting Officer Representative

01 March
2012

14. A. PREVIOUS DEDUCTIONS OTHER THAN
RETAINED PERCENTAGE**

\$100,000.00

B. PREVIOUS RETAINED PERCENTAGE

\$0.00

C. PREVIOUS PAYMENTS

\$56,909,333.05

D. PREVIOUS EARNINGS (A+B+C)

\$57,009,333.05

E. EARNINGS THIS PERIOD (TOTAL
EARNINGS TO DATE MINUS D)

\$2,053,317.72

F. LESS RETAINED PERCENTAGE

\$0.00

G. LESS DEDUCTION OTHER THAN
RETAINED PERCENTAGE FOR

\$0.00

H. TOTAL DEDUCTIONS FOR THIS PERIOD (F+G)

\$0.00

I. RETAINAGE REFUNDED

\$0.00

J. OTHER REFUNDS

\$0.00

K. TOTAL REFUNDS THIS PERIOD

\$0.00

L. AMOUNT DUE CONTRACTOR (E-H+K)

\$2,053,317.72

15. RECAPITULATION:

RETAINED PERCENTAGE (B + F - I)

\$0.00

TOTAL PAID (C + L)

\$58,962,650.77

OTHER DEDUCTIONS (A + G - J)

\$100,000.00


PAYMENT ESTIMATE - CONTRACT PERFORMANCE (Continuation)				2. CONTRACT NO.		Sheet 2 of 2	
PAYMENT ESTIMATE CLIN DETAILS				W912DQ-04-D-0023 0011			
3. CONTRACTOR AND ADDRESS				4. PERIOD COVERED BY THIS ESTIMATE		ESTIMATE NO.	
Sevenson Environmental Services Inc. 2749 Lockport Road Niagara Falls NY 14305				FROM 01 Dec 2011 THRU 31 Dec 2011		49	
ITEM NO. a	MOD. NO. b	DESCRIPTION CONTRACT LINE ITEMS c	CONTRACT			TOTAL TO DATE	
			QUANTITY AND UNIT d	UNIT PRICE e	AMOUNT f	QUANTITY AND UNIT g	AMOUNT h
0001		Initial Contract Award	1.00 LS	\$14,000,000.00	\$14,000,000.00	97%	\$13,637,113.16
0002	R00001	Initial ARRA award (\$6M)	1.00 LS	\$0.00			
		Lump Sum Unit Price Increase	1.00 LS	\$6,000,000.00			
		Revised Amount CLIN 0002	1.00 LS		\$6,000,000.00	100%	\$6,000,000.00
0003	R00002	Final ARRA Funding (\$24Million)	1.00 LS	\$24,000,000.00	\$24,000,000.00	100%	\$24,000,000.00
0004	R00003	Modification 03 (ATP #12)	1.00 LS	\$9,909,483.61			
	R00004	Lump Sum Unit Price Increase	1.00 LS	\$5,000,000.00			
		Revised Amount CLIN 0004	1.00 LS		\$14,909,483.61	91%	\$13,595,867.27
0005		4,926,485.00	1.00 LS	\$4,926,485.00	\$4,926,485.00	37%	\$1,829,670.34
TOTALS THIS PAGE					63,835,968.61		59,062,650.77

OBLIGATION ACCOUNT SUMMARY		CONTRACT NO.	Sheet 1 of 2
CONTRACTOR AND ADDRESS Sevenston Environmental Services Inc. 2749 Lockport Road Niagara Falls NY 14305		W912DQ-04-D-0023 0011	
		PERIOD COVERED BY THIS ESTIMATE FROM 01 Dec 2011 THRU 31 Dec 2011	ESTIMATE NO. 49
OBLIGATION LINE ITEM / FUNDED WORK ITEM		This Invoice	All Invoices
OBLIGATION LINE ITEM - 0001 CPFF SOILS REMEDIATION SERVICES PROJECT CORNELL DU FUNDED WORK ITEM 29K089 30DS1-Cornell OU2 RA Soils Const ConB [157171] No Payment Due	Earnings	\$0.00	\$14,000,000.00
	Less Retained Percentage	\$0.00	\$0.00
	Less other Deductions	\$0.00	\$100,000.00
	Retainage Refund	\$0.00	\$0.00
	Other Refund	\$0.00	\$0.00
	Amount Due	\$0.00	\$13,900,000.00
OBLIGATION LINE ITEM - 1101 ADDITIONAL FUNDS IN ACCORDANCE WITH ATP #4 DATED 1 FUNDED WORK ITEM 0HB941 A11490-ARRA - Cornell RA OU2 Soils Construction- U [157171] No Payment Due	Earnings	\$0.00	\$6,000,000.00
	Less Retained Percentage	\$0.00	\$0.00
	Less other Deductions	\$0.00	\$0.00
	Retainage Refund	\$0.00	\$0.00
	Other Refund	\$0.00	\$0.00
	Amount Due	\$0.00	\$6,000,000.00
OBLIGATION LINE ITEM - 1102 ADDITIONAL FUNDS IN ACCORDANCE WITH ATP #9 DATED 1 FUNDED WORK ITEM 0HB941 A11490-ARRA - Cornell RA OU2 Soils Construction- U [157171] No Payment Due	Earnings	\$0.00	\$24,000,000.00
	Less Retained Percentage	\$0.00	\$0.00
	Less other Deductions	\$0.00	\$0.00
	Retainage Refund	\$0.00	\$0.00
	Other Refund	\$0.00	\$0.00
	Amount Due	\$0.00	\$24,000,000.00
OBLIGATION LINE ITEM - 1103 ADDITIONAL FUNDS IN ACCORDANCE WITH ATP #12 DATED FUNDED WORK ITEM 29K089 30DS1-Cornell OU2 RA Soils Const ConB [157171] Payment Due Date 03/23/2012	Earnings	\$970,183.61	\$9,733,686.43
	Less Retained Percentage	\$0.00	\$0.00
	Less other Deductions	\$0.00	\$0.00
	Retainage Refund	\$0.00	\$0.00
	Other Refund	\$0.00	\$0.00
	Amount Due	\$970,183.61	\$9,733,686.43
OBLIGATION LINE ITEM - 1104 ADDITIONAL FUNDS IN ACCORDANCE WITH ATP #27 DATED FUNDED WORK ITEM 29K089 30DS1-Cornell OU2 RA Soils Const ConB [157171] Payment Due Date 03/23/2012	Earnings	\$686,018.82	\$3,102,178.71
	Less Retained Percentage	\$0.00	\$0.00
	Less other Deductions	\$0.00	\$0.00
	Retainage Refund	\$0.00	\$0.00
	Other Refund	\$0.00	\$0.00
	Amount Due	\$686,018.82	\$3,102,178.71
OBLIGATION LINE ITEM - 1105 ADDITIONAL FUNDS IN ACCORDANCE WITH ATP #31 DATED FUNDED WORK ITEM 29K089 30DS1-Cornell OU2 RA Soils Const ConB [157171]	Earnings	\$397,115.29	\$2,226,785.63
	Less Retained Percentage	\$0.00	\$0.00
	Less other Deductions	\$0.00	\$0.00
	Retainage Refund	\$0.00	\$0.00
	Other Refund	\$0.00	\$0.00

OBLIGATION ACCOUNT SUMMARY		CONTRACT NO. W912DQ-04-D-0023 0011		Sheet 2 of 2
CONTRACTOR AND ADDRESS Sevenson Environmental Services Inc. 2749 Lockport Road Niagara Falls NY 14305		PERIOD COVERED BY THIS ESTIMATE FROM 01 Dec 2011 THRU 31 Dec 2011		ESTIMATE NO. 49
OBLIGATION LINE ITEM / FUNDED WORK ITEM		This Invoice	All Invoices	
Payment Due Date	03/23/2012	Amount Due	\$397,115.29	\$2,226,785.63
TOTALS		\$2,053,317.72	\$58,962,650.77	

Standard Form 1034 (EG) Revised October 1987 Department of the Treasury 1 TFM 4-2000 1034-121		PUBLIC VOUCHER FOR PURCHASES AND SERVICES OTHER THAN PERSONAL				VOUCHER NO. 049
U.S. DEPARTMENT, BUREAU, OR ESTABLISHMENT AND LOCATION US ARMY CORPS OF ENGINEERS ENVIRONMENTAL RESIDENCY 214 STATE HIGHWAY 18 EAST BRUNSWICK NJ 08816			DATE VOUCHER PREPARED — February 22, 2012		SCHEDULE NO.	
			CONTRACT NUMBER AND DATE: W912DQ-04-D-0023-TO-0011, Cornell-Dubilier Superfund Site, OU2 Soils (LTDD) 31 October 08		PAID BY	
			REQUISITION NUMBER AND DATE:			
PAYEE-S NAME AND ADDRESS		SEVENSON ENVIRONMENTAL SERVICES, INC. 2749 LOCKPORT ROAD NIAGARA FALLS, NEW YORK 14305				
		DATE INVOICE RECEIVED				
		DISCOUNT TERMS				
		PAYEE-S ACCOUNT NUMBER				
NUMBER AND DATE OF ORDER	Date Of Task Order	ARTICLES OR SERVICES (Enter description, item number of contract or Federal supply schedule, and other information deemed necessary)	QUAN- TITY	UNIT PRICE		AMOUNT
				COST	PER	(1)
Task Order No. 0011 31 October 2008	FROM: 1 December 2011 TO: 31 December 2011	FOR REIMBURSEMENT OF COSTS INCURRED AS DETAILED IN THE ATTACHED PAYMENT ESTIMATE AND SUPPORTING DOCUMENTATION SEVENSON ENVIRONMENTAL PROJECT NUMBER G254				\$ 2,053,317.72

A: I Certify that all payments requested are for appropriate purposes and in accordance with the agreements set forth in the Contract

 Kim Lickfield		"Direct Submission is Authorized"		Project Manager TITLE	
(Use continuation sheet(s) if necessary)		(Payee must NOT use the space below)		TOTAL	\$ 2,053,317.72
PAYMENT:	APPROVED FOR:	EXCHANGE RATE:	Differences		
	= \$	= \$1.00			
Payment <input type="checkbox"/> PROVISIONAL <input type="checkbox"/> COMPLETE <input type="checkbox"/> PARTIAL <input type="checkbox"/> FINAL <input type="checkbox"/> PROGRESS <input type="checkbox"/> ADVANCE	BY (2)				
			Amount verified; correct for payment		
	TITLE		(Signature or initials)		

Pursuant to authority vested in me, I certify that this voucher is correct and proper for payment.

(Date)	(Authorized Certifying Officer)	(Title)
ACCOUNTING CLASSIFICATION		

B Y	CHECK NUMBER	ON TREASURY OF THE UNITED STATES	CHECK NUMBER	On (Name of Bank)
	CASH	DATE	PAYEE (3)	

When stated in foreign currency, insert name of currency.	PER
If the ability to certify and authority to approve are combined in one person one signature only is necessary; otherwise the approving officer will sign in the space provided over his official title.	
When a voucher is receipted in the name of a company or corporation, the name of the person writing the company or corporate name, as well as the capacity in which he signs, must appear. For example, "John Doe Company, per John Smith, Secretary", or Treasurer as the case may be.	TITLE

Previous edition usable

NSN 7540-00-900-2234

PRIVACY ACT STATEMENT

The information requested on this form is required under the provisions of 31 U.S.C. 82b and 82c, for the purpose of dispersing Federal money. The information requested is to identify the particular creditor and the amounts to be paid. Failure to furnish this information will hinder discharge of the payment obligation.



UPSTATE NEW YORK BRANCH
NORTHEASTERN REGION
DEFENSE CONTRACT AUDIT AGENCY
DEPARTMENT OF DEFENSE
433 STATE STREET, SUITE 201
SCHENECTADY, NEW YORK 12305-2305

IN REPLY, REFER TO
2501 820.4

September 17, 2008

Mr. Richard A. Elia, Executive Vice President
Sevenson Environmental Services, Inc.
2749 Lockport Road
Niagara Falls, NY 14035

Subject: Direct Billing Authorization

Dear Mr. Elia:

In response to your letter dated September 16, 2008, your company is authorized to submit interim vouchers directly to U. S. Army Corps of Engineers (USACE) paying offices based on the enclosed DCAA authorization memorandum. The authorization is contingent upon the continued (1) maintenance of adequate billing system internal controls for the preparation of public vouchers and (2) submission of incurred cost proposals and final vouchers in accordance with FAR 52.216-7, Allowable Cost and Payment contract clause. If the authorization is subsequently rescinded by DCAA, you will be notified immediately and the requirement to submit interim vouchers to DCAA will be reactivated.

A copy of this letter is being sent to your cognizant PCO point of contact. In addition, a copy of this letter is being sent the USACE paying office notifying them that you are authorized to submit vouchers directly. You informed us that your Commercial and Government entity (CAGE) code is OLT07. If this code is not correct, please notify us immediately. DFAS requires a correct CAGE code to process payments of vouchers.

When submitting interim vouchers directly to the Government paying offices, one copy of the DCAA authorization memorandum should be forwarded with the voucher; the signature block on the voucher should state: "Direct Submission Authorized." Final vouchers on each contract will continue to be submitted to our office to assist in the closing of contracts.

FOR OFFICIAL USE ONLY


2501 820.4

September 17, 2008

Subject: Direct Billing Authorization

If you have any questions regarding this letter, please contact Ms. Donna Schirching, Supervisory Auditor, at (716) 681-7529 or fax number (716) 681-5953. Our office email address is dcaa-fao2501@dcaa.mil.

Sincerely,


Joseph A. Cook
Branch Manager
DCAA Upstate New York Branch Office

Enclosure

DCAA Authorization Memorandum

Copy Furnished (with Enclosure)

Edward Odo, Vice President, Chief of Information Systems, Severson Environmental Services
Robert R. Nunn, Contracting Officer, USACE, Kansas City
US Army Engineer District, Philadelphia



UPSTATE NEW YORK BRANCH
NORTHEASTERN REGION
DEFENSE CONTRACT AUDIT AGENCY
DEPARTMENT OF DEFENSE
433 STATE STREET, SUITE 201
SCHENECTADY, NEW YORK 12305-2305

IN REPLY, REFER TO
2501 820.4

September 17, 2008


MEMORANDUM FOR GOVERNMENT PAYING OFFICES


SUBJECT: Authorization for Direct Submission of Public Vouchers

Sevenson Environmental Services, Inc. (1) maintains an adequate billing system and (2) submits its incurred proposals and final vouchers in accordance with FAR 52.216-7, Allowable Cost and Payment contract clause. Therefore, this contractor is permitted to directly submit public vouchers on Government contracts without DCAA advance approval. By attaching one copy of this memorandum, and indicating in the signature block of the voucher that "Direct Submission is Authorized," the contractor is representing that DCAA has authorized direct submission of public vouchers to the USACE paying offices by Sevenson Environmental Services, Inc. DCAA will continue to review Sevenson Environmental Services, Inc.'s procedures for preparing public vouchers as part of our ongoing surveillance of the contractor's billing system. The contractor's CAGE (Commercial and Government Entity) code is OLT07.

The direct billing authorization does not apply to final vouchers. If the contractor inappropriately submits a final voucher directly to the paying office, please return the voucher to the contractor with instructions to submit the final voucher to the cognizant DCAA office for review and forwarding to the contracting officer before final payment can be made.

Please direct any questions regarding this memorandum to Ms. Donna Schirching, Supervisory Auditor, at (716) 681-7529.


Joseph A. Cook
Branch Manager, DCAA
DCAA Upstate New York Branch Office

PAYMENT ESTIMATE-CONTRACT PERFORMANCE					Date Voucher Prepared	
ENG FORM 93-E ELECTRONIC VERSION APPROVED BY HQUSACE 15 MAR 1987					22-Feb-2012	
2. CONTRACTOR AND ADDRESS Sevenson Environmental Services Inc., 2749 Lockport Road, Niagra Falls, NY 14302			3. CONTRACT NO. W912DQ-04-D-0023-TO-0011		4. DISTRICT NEW YORK	
5. DESCRIPTION OF WORK Cornell-Dublier Superfund Site OU2 Soils (LTID)			6. APPROPRIATION AND PROJECT: 6820x81450000E3200800000001216600000323029K089		7. REQUIRED COMPLETION DATE 31-Dec-2011	
8. LOCATION: South Plainfield, Middlesex County, NJ 07080			9. PERIOD COVERED BY THIS ESTIMATE FROM 1 December 2011 THRU 31 December 2011		10. JOB ORDER NO.	
					11. VOUCHER NO. 049 Partial	
ITEM NO a	DESCRIPTION b	QUANTITY AND UNIT c	UNIT PRICE d	AMOUNT e	QUANTITY AND UNIT f	AMOUNT g
	Work Order			Ex. 4 - CBI		
1	Work Plans	Job				\$6,312.55
2	General Conditions	Job				\$3,528,461.97
3	Temporary Facilities	Job				\$583,956.60
4	Air Monitoring	Job				\$215,518.36
5	Clearing & Grubbing	Job				\$46,958.39
6	Excavation, Handling Mat'l within Excav. Limits	Job				\$3,537,099.64
7	Post Excavation Confirmatory Sampling	Job				\$718,317.44
8	Utility Protection During Excavation	Job				\$202,061.88
9	Dewatering & Liquid Treatment	Job				\$1,271,399.93
10	Removal, Disposal of Bit. Pavement Outside Excav. Li	Job				\$148,200.04
11	Bedrock Removal for Associated Stormwater Piping	Job				\$5,421.64
12	Bituminous Base Coarse and Surface Coarse	Job				\$349,769.16
13	Dense Graded Aggregate	Job				\$722,491.24
14	Geotextile	Job				\$15,553.48
15	Imported Backfill	Job				\$17,394.64
16	Backfill Replacement of Overcut for Benching & Over	Job				\$14,548.65
17	Backfill Replacement Using Soils Treated On-site	Job				\$1,462,138.14
INCLUDES MODIFICATIONS THRU Mod 5 (TOTAL MOD AMOUNT: \$63,835,968.61)			TOTAL CONTRACT \$63,835,968.61		TOTAL EARNINGS TO DATE \$59,062,650.77	
12. PRESENTED FOR PAYMENT:			14. A. PREVIOUS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE (MINUS REFUNDS)**			
PAYEE: Sevenson Environmental Services Inc. 2749 Lockport Road, Niagra Falls Niagra Falls, NY 14302		PER 	B. PREVIOUS RETAINED PERCENTAGE		\$100,000.00	
DATE 22 FEB 12		TITLE Kim Lickfield - Project Manager	C. PREVIOUS PAYMENTS		\$56,909,333.05	
13. APPROVED FOR PAYMENT			D. PREVIOUS EARNINGS (A+B+C)			
I CERTIFY that I have checked the quantities covered by this bill or estimate: that the work was actually performed, that the quantities are correct and consistent with all previous computations as actually checked; that the quantities and amounts are wholly consistent with the requirements of the contract or other instrument involved.			E. EARNINGS THIS PERIOD (TOTAL EARNINGS TO DATE MINUS D)		\$57,009,333.05	
			F. LESS RETAINED PERCENTAGE		\$2,053,317.72	
			G. LESS DEDUCTIONS OTHER THAN RETAINED PERCENTAGE		\$0.00	
			H. TOTAL DEDUCTIONS THIS PERIOD (F+G)		\$0.00	
			I. RETAINAGE REFUNDED THIS PERIOD		\$0.00	
SIGNATURE		TITLE Project Engineer	J. OTHER REFUNDS THIS PERIOD		\$0.00	
CONTRACTING OFFICER APPROVAL (Signature)		DATE	K. TOTAL REFUNDS THIS PERIOD (I + J)		\$0.00	
			L. AMOUNT DUE CONTRACTOR (E-H+K)		\$2,053,317.72	
			15. RECAPITULATION			
			TOTAL RETAINED PCTG (B+F-I)		\$0.00	
			TOTAL PAID (C+L)		\$58,962,650.77	

PAYMENT ESTIMATE-CONTRACT PERFORMANCE					Date Voucher Prepared	
ENG FORM 93-E ELECTRONIC VERSION APPROVED BY HQUSACE 15 MAR 1987					22-Feb-2012	
2. CONTRACTOR AND ADDRESS Sevenson Environmental Services Inc., 2749 Lockport Road, Niagra Falls, NY 14302			3. CONTRACT NO. W912DQ-04-D-0023-TO-0011		4. DISTRICT NEW YORK	
5. DESCRIPTION OF WORK Cornell-Dubilier Superfund Site OU2 Soils (LTTD)			6. APPROPRIATION AND PROJECT: 6820x81450000E3200800000001216600000323029K089		7. REQUIRED COMPLETION DATE 31-Dec-2011	
8. LOCATION: South Plainfield, Middlesex County, NJ 07080			9. PERIOD COVERED BY THIS ESTIMATE FROM 1 December 2011 THRU 31 December 2011		10. JOB ORDER NO. 11. VOUCHER NO. 049 Partial	
ITEM NO a	DESCRIPTION b	QUANTITY AND UNIT c	UNIT PRICE d	AMOUNT e	QUANTITY AND UNIT f	AMOUNT g
				TOTAL TO DATE		
				CONTRACT		
				TOTAL TO DATE		
18	Storm Water	Job				
19	Mobilization / Demobilization	Job				\$1,196,242.27
20	Permitting / Engineering	Job				\$365,183.05
21	Performance Testing	Job				\$220,538.90
22	Indirect Fite, LTTD System Rental, Operation, & Equipt. Maintenance	Job				\$0.00
23	Sampling, Characterization, & Off-site Disposal Non-RCRA/Non-TSCA Soil > IGWSCC	Job				\$3,827,778.41
24	Sampling, Characterization, & Off-site Disposal RCRA Soil Not Requiring Pre-treatment & > IGWSCC	Job				\$0.00
25	Sampling, Characterization, & Off-site Disposal RCRA Soil Not Meeting LDRS for Organics/Inorganics & > IGWSCC	Job				\$0.00
26	Sampling, Characterization, & Off-site Disposal of TSCA Soil (PCBs >50 ppm)	Job				\$1,308,681.67
27	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (HOCs < 1,000 ppm)	Job				\$6,870.99
28	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (HOCs > 1,000 ppm)	Job				\$0.00
29	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (RCRA metals, Organics, PCBs<100 ppm, & Can Treat Non-PCB UHCs to meet LDRs)	Job				\$0.00
30	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (RCRA metals, Organics, PCBs<100 ppm, & Cannot Treat Non-PCB UHCs to meet LDRs)	Job				\$0.00
31	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (RCRA metals, Organics, PCBs>100 ppm)	Job				\$0.00
32	Sampling, Characterization, & Off-site Disposal Non-RCRA/Non-TSCA Debris > IGWSCC	Job				\$1,282,374.17
33	Sampling, Characterization, & Off-site Disposal RCRA Debris Not Requiring Pre-treatment & > IGWSCC	Job				\$0.00
34	Sampling, Characterization, & Off-site Disposal RCRA Debris Not Meeting LDRS for Organics/Inorganics & > IGWSCC	Job				\$0.00
35	Sampling, Characterization, & Off-site Disposal of TSCA Debris (PCBs >50 ppm)	Job				\$6,651,911.49

Ex. 4 - CBI

PAYMENT ESTIMATE-CONTRACT PERFORMANCE					Date Voucher Prepared	
ENG FORM 93-E ELECTRONIC VERSION APPROVED BY HQUSACE 15 MAR 1987					22-Feb-2012	
2. CONTRACTOR AND ADDRESS Sevenson Environmental Services Inc., 2749 Lockport Road, Niagara Falls, NY 14302			3. CONTRACT NO. W912DQ-04-D-0023-TO-0011		4. DISTRICT NEW YORK	
5. DESCRIPTION OF WORK Cornell-Dubilier Superfund Site OU2 Soils (LTTD)			6. APPROPRIATION AND PROJECT: 6820x81450000E3200800000001216600000323029K089		7. REQUIRED COMPLETION DATE 31-Dec-2011	
8. LOCATION: South Plainfield, Middlesex County, NJ 07080			9. PERIOD COVERED BY THIS ESTIMATE FROM 1 December 2011 THRU 31 December 2011		10. JOB ORDER NO. 049 Partial	
11. VOUCHER NO.						
ITEM NO	DESCRIPTION	QUANTITY AND UNIT	UNIT PRICE	AMOUNT	QUANTITY AND UNIT	AMOUNT
a	b	c	d	e	f	g
36	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Debris (VOCs < 500 ppm)	Job				\$0.00
37	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Debris (VOCs > 500 ppm)	Job				\$0.00
38	Fixed Fee	Job				\$1,357,466.27
						\$29,062,650.77
1R	Work Plans	Job				\$1,315.10
2R	General Conditions	Job				\$1,303,630.49
3R	Temporary Facilities	Job				\$120,754.17
4R	Air Monitoring	Job				\$141,877.27
5R	Clearing & Grubbing	Job				\$10,608.33
6R	Excavation, Handling Mat'l within Excav. Limits	Job				\$5,353,262.26
7R	Post Excavation Confirmatory Sampling	Job				\$454,638.75
8R	Utility Protection During Excavation	Job				\$0.00
9R	Dewatering & Liquid Treatment	Job				\$429,063.05
10R	Removal, Disposal of Bit. Pavement Outside Excav. Li	Job				\$103,232.81
11R	Bedrock Removal for Associated Stormwater Piping	Job				\$0.00
12R	Bituminous Base Coarse and Surface Coarse	Job				\$457,616.28
13R	Dense Graded Aggregate	Job				\$238,732.01
14R	Geotextile	Job				\$69,882.88
15R	Imported Backfill	Job				\$3,260.86
16R	Backfill Replacement of Overcut for Benching & Over	Job				\$1,261.93
17R	Backfill Replacement Using Soils Treated On-site	Job				\$1,096,032.97
18R	Storm Water	Job				\$937.85
19R	Mobilization / Demobilization	Job				\$2,205,137.92
20R	Permitting / Engineering	Job				\$95,875.96
21R	Performance Testing	Job				\$257,839.10
22R	Indirect Fite, LTTD System Rental, Operation, & Equipt. Maintenance	Job				\$9,836,865.63
23R	Sampling, Characterization, & Off-site Disposal Non-RCRA/Non-TSCA Soil > IGWSCC	Job				\$0.00
24R	Sampling, Characterization, & Off-site Disposal RCRA Soil Not Requiring Pre-treatment & > IGWSCC	Job				\$0.00
25R	Sampling, Characterization, & Off-site Disposal RCRA Soil Not Meeting LDRS for Organics/Inorganics & > IGWSCC	Job				\$0.00
26R	Sampling, Characterization, & Off-site Disposal of TSCA Soil (PCBs >50 ppm)	Job				\$95,985.74

Ex. 4 - CBI

PAYMENT ESTIMATE-CONTRACT PERFORMANCE					Date Voucher Prepared	
ENG FORM 93-E ELECTRONIC VERSION APPROVED BY HQUSACE 15 MAR 1987					22-Feb-2012	
2. CONTRACTOR AND ADDRESS Sevenson Environmental Services Inc., 2749 Lockport Road, Niagra Falls, NY 14302			3. CONTRACT NO. W912DQ-04-D-0023-TO-0011		4. DISTRICT NEW YORK	
5. DESCRIPTION OF WORK Cornell-Dubilier Superfund Site OU2 Soils (LTTD)			6. APPROPRIATION AND PROJECT: 6820x81450000E3200800000001216600000323029K089		7. REQUIRED COMPLETION DATE 31-Dec-2011	
8. LOCATION: South Plainfield, Middlesex County, NJ 07080			9. PERIOD COVERED BY THIS ESTIMATE FROM 1 December 2011 THRU 31 December 2011		10. JOB ORDER NO.	
					11. VOUCHER NO. 049 Partial	
ITEM NO a	DESCRIPTION b	QUANTITY AND UNIT c	UNIT PRICE d	AMOUNT e	QUANTITY AND UNIT f	AMOUNT g
				Ex. 4 - CBI		
27R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (HOCs < 1,000 ppm)	Job				\$0.00
28R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (HOCs > 1,000 ppm)	Job				\$0.00
29R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (RCRA metals, Organics, PCBs<100 ppm, & Can Treat Non-PCB UHCs to meet LDRs)	Job				\$0.00
30R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (RCRA metals, Organics, PCBs<100 ppm, & Cannot Treat Non-PCB UHCs to meet LDRs)	Job				\$0.00
31R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (RCRA metals, Organics, PCBs<100 ppm, & Cannot Treat Non-PCB UHCs to meet LDRs)	Job				\$0.00
32R	Sampling, Characterization, & Off-site Disposal of RCRA/Non-TSCA Debris > IGWSCC	Job				\$380,116.58
33R	Sampling, Characterization, & Off-site Disposal of RCRA Debris Not Requiring Pre-treatment & > IGWSCC	Job				\$0.00
34R	Sampling, Characterization, & Off-site Disposal of RCRA Debris Not Meeting LDRS for Organics/Inorganics & > IGWSCC	Job				\$0.00
35R	Sampling, Characterization, & Off-site Disposal of TSCA Debris (PCBs >50 ppm)	Job				\$5,965,715.70
36R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Debris (VOCs < 500 ppm)	Job				\$0.00
37R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Debris (VOCs > 500 ppm)	Job				\$0.00
38R	Fixed Fee	Job				\$1,376,356.36
						\$30,000,000.00

Contract Name Cornell-Dubilier Superfund Site OU2 Soils (LTTD)

Date Awarded: 31-Oct-08

Voucher: # 049

Contract ID: W912DQ-04-D-0023-TO-0011

Project ID No: G254

Services from: 1 December 11 to 31 December 11

Location South Plainfield, Middlesex County, New Jersey 07080

Cost Code	Description	Current Funding Breakdown ATD 033 Ex. 4 - CBI	Voucher 1-45 Actual	Voucher 46 Actual	Voucher 47 Actual	Voucher 48 Actual	Voucher 49 Actual	Voucher 50 Actual	Voucher 51 Actual	Cost To-Date	Cost Remaining
25401	Work Plans	Ex. 4 - CBI	\$6,312.55	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,312.55	Ex. 4 - CBI
25402	General Conditions		\$3,052,575.45	\$118,474.57	\$124,486.27	\$99,926.15	\$132,999.53	\$0.00	\$0.00	\$3,528,461.97	
25403	Temporary Facilities		\$542,469.89	\$4,627.43	\$11,731.88	\$8,732.51	\$16,394.89	\$0.00	\$0.00	\$583,956.60	
25404	Air Monitoring		\$189,081.95	\$5,092.94	\$5,866.62	\$5,713.06	\$9,763.79	\$0.00	\$0.00	\$215,518.36	
25405	Clearing & Grubbing		\$46,958.39	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$46,958.39	
25406	Excavation, Handling Mat'l within Excav. Limits		\$3,063,612.90	\$156,437.38	\$175,317.59	\$107,417.07	\$34,314.70	\$0.00	\$0.00	\$3,537,099.64	
25407	Post Excavation Confirmatory Sampling		\$586,866.33	\$38,012.44	\$28,792.61	\$21,615.89	\$43,030.17	\$0.00	\$0.00	\$718,317.44	
25408	Utility Protection During Excavation		\$202,061.68	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$202,061.68	
25409	Dewatering & Liquid Treatment		\$879,205.88	\$83,588.36	\$107,750.99	\$103,612.14	\$97,242.56	\$0.00	\$0.00	\$1,271,399.93	
25410	Removal, Disposal of Bit. Pavement Outside Excav. Limits		\$102,811.00	\$21,467.83	\$12,799.55	\$11,121.66	\$0.00	\$0.00	\$0.00	\$148,200.04	
25411	Bedrock Removal for Associated Stormwater Piping		\$0.00	\$1,667.33	\$3,754.31	\$0.00	\$0.00	\$0.00	\$0.00	\$5,421.64	
25412	Bituminous Base Coarse and Surface Coarse		\$349,769.16	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$349,769.16	
25413	Dense Graded Aggregate		\$721,423.72	\$1,067.52	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$722,491.24	
25414	Geotextile		\$15,553.48	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,553.48	
25415	Imported Backfill		\$16,985.04	\$0.00	\$0.00	\$409.60	\$0.00	\$0.00	\$0.00	\$17,394.64	
25416	Backfill Replacement of Overcut for Benching & Overburden...		\$14,548.65	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$14,548.65	
25417	Backfill Replacement Using Soils Treated On-site		\$1,113,046.27	\$76,578.14	\$102,663.67	\$78,457.19	\$91,392.87	\$0.00	\$0.00	\$1,462,138.14	
25418	Storm Water		\$501,186.89	\$212,755.92	\$76,197.57	\$269,437.78	\$136,664.11	\$0.00	\$0.00	\$1,196,242.27	
25419	Mobilization / Demobilization		\$365,183.05	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$365,183.05	
25420	Permitting / Engineering		\$220,538.90	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$220,538.90	
25421	Performance Testing		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25422	Indirect Fite, LTTD System Rental, Operation, & Equipt. Maintenance		\$3,827,778.41	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,827,778.41	
25423	Sampling, Characterization, & Off-site Disposal Non-RCRA/Non-TSCA Soil > IGWSCC		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25424	Sampling, Characterization, & Off-site Disposal RCRA Soil Not Requiring Pre-treatment & > IGWSCC		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25425	Sampling, Characterization, & Off-site Disposal RCRA Soil Not Meeting LDRS for Organics/Inorganics & > IGWSCC		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25426	Sampling, Characterization, & Off-site Disposal of TSCA Soil (PCBs > 50 ppm)		\$940,938.35	\$29,625.30	\$18,235.87	\$11,211.89	\$308,670.26	\$0.00	\$0.00	\$1,308,681.67	
25427	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (HOCs < 1,000 ppm)		\$0.00	\$0.00	\$0.00	\$0.00	\$6,870.99	\$0.00	\$0.00	\$6,870.99	
25428	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (HOCs > 1,000 ppm)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25429	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (RCRA metals, Organics, PCBs < 100 ppm, & Can Treat Non-PCB UHCs to meet LDRs)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25430	TSCA & RCRA Soil (RCRA metals, Organics, PCBs < 100 ppm, & Cannot Treat Non-PCB UHCs to meet LDRs)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25431	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (RCRA metals, Organics Failure & Sampling, Characterization, & Off-site Disposal Non-RCRA/Non-TSCA Debris > IGWSCC		\$457,614.36	\$37,788.06	\$208,357.85	\$108,830.13	\$469,783.77	\$0.00	\$0.00	\$1,282,374.17	
25433	Sampling, Characterization, & Off-site Disposal RCRA Debris Not Requiring Pre-treatment & > IGWSCC		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25434	Sampling, Characterization, & Off-site Disposal RCRA Debris Not Meeting LDRS for Organics/Inorganics & > IGWSCC		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25435	Sampling, Characterization, & Off-site Disposal of TSCA Debris (PCBs > 50 ppm)		\$5,761,908.15	\$75,291.27	\$55,493.17	\$53,028.82	\$706,190.08	\$0.00	\$0.00	\$6,651,911.49	
25436	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Debris (VOCs < 500 ppm)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25437	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Debris (VOCs > 500 ppm)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25438	Fixed Fee		\$1,333,564.04	\$5,193.73	\$81,787.00	(\$63,078.50)	\$0.00	\$0.00	\$0.00	\$1,357,466.27	

•Contract Name Cornell-Dubilier Superfund Site OU2 Soils (LTTD)

Date Awarded: 31-Oct-08

Voucher: # 049

Contract ID: W912DQ-04-D-0023-TO-0011

Project ID No: G254

Services from: 1 December 11 to 31 December 11

Location South Plainfield, Middlesex County, New Jersey 07080

Cost Code	Description	Current Funding Breakdown ATP 033 Ex. 4 - CBI	Voucher 1-45 Actual	Voucher 46 Actual	Voucher 47 Actual	Voucher 48 Actual	Voucher 49 Actual	Voucher 50 Actual	Voucher 51 Actual	Cost To-Date	Cost Remaining
25401R	Work Plans		\$1,315.10	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,315.10	Ex. 4 - CBI
25402R	General Conditions		\$1,303,630.49	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,303,630.49	
25403R	Temporary Facilities		\$120,754.17	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$120,754.17	
25404R	Air Monitoring		\$141,877.27	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$141,877.27	
25405R	Clearing & Grubbing		\$10,608.33	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$10,608.33	
25406R	Excavation, Handling Mat'l within Excav. Limits		\$5,353,262.26	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,353,262.26	
25407R	Post Excavation Confirmatory Sampling		\$454,638.75	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$454,638.75	
25408R	Utility Protection During Excavation		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25409R	Dewatering & Liquid Treatment		\$429,063.05	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$429,063.05	
25410R	Removal, Disposal of Bit. Pavement Outside Excav. Limits		\$103,232.81	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$103,232.81	
25411R	Bedrock Removal for Associated Stormwater Piping		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25412R	Bituminous Base Coarse and Surface Coarse		\$457,616.28	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$457,616.28	
25413R	Dense Graded Aggregate		\$238,732.01	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$238,732.01	
25414R	Geotextile		\$69,882.88	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$69,882.88	
25415R	Imported Backfill		\$3,260.86	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,260.86	
25416R	Backfill Replacement of Overcut for Benching & Overburden...		\$1,261.93	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,261.93	
25417R	Backfill Replacement Using Soils Treated On-site		\$1,096,032.97	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,096,032.97	
25418R	Storm Water		\$937.85	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$937.85	
25419R	Mobilization / Demobilization		\$2,205,137.92	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,205,137.92	
25420R	Permitting / Engineering		\$95,875.96	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$95,875.96	
25421R	Performance Testing		\$257,839.10	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$257,839.10	
25422R	Indirect Fite, LTDD System Rental, Operation, & Equipt. Maintenance		\$9,836,865.63	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$9,836,865.63	
25423R	Sampling, Characterization, & Off-site Disposal Non-RCRA/Non-TSCA Soil > IGWSCC		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25424R	Sampling, Characterization, & Off-site Disposal RCRA Soil Not Requiring Pre-treatment & > IGWSCC		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25425R	Sampling, Characterization, & Off-site Disposal RCRA Soil Not Meeting LDRS for Organics/Inorganics & > IGWSCC		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25426R	Sampling, Characterization, & Off-site Disposal of TSCA Soil (PCBs >50 ppm)		\$95,985.74	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$95,985.74	
25427R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (HOCs < 1,000 ppm)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25428R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (HOCs > 1,000 ppm)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25429R	TSCA & RCRA Soil (RCRA metals, Organics, PCBs<100 ppm, & Can Treat Non-PCB UHCs to meet LDRs)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25430R	TSCA & RCRA Soil (RCRA metals, Organics, PCBs<100 ppm, & Cannot Treat Non-PCB UHCs to meet LDRs)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25431R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Soil (RCRA metals, Organics Failure & Sampling, Characterization, & Off-site Disposal Non-RCRA/Non-TSCA Debris > IGWSCC		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25432R	Sampling, Characterization, & Off-site Disposal RCRA Debris Not Requiring Pre-treatment & > IGWSCC		\$380,116.58	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$380,116.58	
25433R	Sampling, Characterization, & Off-site Disposal RCRA Debris Not Meeting LDRS for Organics/Inorganics & > IGWSCC		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25434R	Sampling, Characterization, & Off-site Disposal of TSCA Debris (PCBs >50 ppm)		\$5,965,715.70	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,965,715.70	
25436R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Debris (VOCs < 500 ppm)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25437R	Sampling, Characterization, & Off-site Disposal of Mixed TSCA & RCRA Debris (VOCs > 500 ppm)		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
25438R	Fixed Fee		\$1,376,356.36	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,376,356.36	
	Total WO		\$54,311,994.49	\$867,668.22	\$1,013,234.95	\$816,435.39	\$2,053,317.72	\$0.00	\$0.00	\$59,062,650.77	
	DEDUCTIONS		(\$121,604.00)	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	(\$121,604.00)	
	REFUNDS		\$1,604.00	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$21,604.00	
	TOTAL		\$54,191,994.49	\$887,668.22	\$1,013,234.95	\$816,435.39	\$2,053,317.72	\$0.00	\$0.00	\$58,962,650.77	

PROMPT PAYMENT CERTIFICATION AND SUPPORTING DATA FOR CONTRACTOR PAYMENT INVOICE

Contractor Name and Address Severson Environmental Services 2749 Lockport Road Niagara Falls, NY 14305	Contract No. W912DQ-04-D-0023 TO-0011	Est. No. 049	Date 22-Feb-12	Discount Terms
Description & Location of Work Cornell-Dubilier Superfund Site OU2 Soils (LTDD) South Plainfield, New Jersey 07080	Designated Contractor Official and Address for Payment Mr. Rick Elia Vice President 2749 Lockport Road Niagara Falls, NY 14305	Defective Invoice Notification (Name, Title, Telephone) Kim Lickfield Project Manager 333 Hamilton Blvd South Plainfield, NJ 07080 908-769-5301		

I hereby certify, to the best of my knowledge and belief, that:

1. The amounts requested are only for performance in accordance with the Specifications, terms and conditions of the contract.
2. Payments to subcontractors and vendors have been made from previous payments received under the contract and timely payments will be made from proceeds of the payment covered by this certification, in accordance with subcontract agreements and the requirements of Chapter 39 of Title 31, United States Code.
3. This request for progress payments does not include any amounts which the prime contractor intends to withhold or retain from a subcontractor or supplier in accordance with the terms and conditions of the subcontract.
4. All required prime and subcontractor payrolls have been submitted.

Kim Lickfield
NAME

Signature



Project Manager
TITLE

February 22, 2012
DATE

USACE PRIME CONTRACTOR

In accordance with the provisions of EM 385-1-1, Section 01 Program Management, Paragraph 01.D Accident Reporting and Recording, sub-paragraphs 01.D.05, you (the Prime Contractor) shall provide a monthly record of all exposure and accident experience incidental to the work (this includes exposure and accident experience of the Prime Contractor and its sub-contractor(s)). As a minimum, these records shall include exposure work hours and a record of occupational injuries and illnesses that include the data elements listed below. Definitional criteria for each data element is found in 29 CFR Part 1904. If the maintenance of OSHA 300 Logs are required by OSHA, most of this information can be obtained from those logs. If data on log provided below is revised after it is submitted to USACE, Contractor shall provide a revised report to the GDA. You must complete the USACE ENG Form 3394, Report of Accident Investigation Report for all recordable accidents. If you're not sure whether a case is recordable, call your local Safety and Occupational Health Office for help.



Month December
Year 2011

USACE Command	New York District
Contractor Name	Sevenson Environmental Services, Inc
Contract Number	W912DQ-04-D-0023, Task Order 0011
Project Title	Cornell-Dubilier Superfund Site OU2 Soils (LTDT)
City	South Plainfield
	State New Jersey
USACE Office Overseeing Work:	New York District

[illegible]

For Government Use Only			
TYPE OF WORK ACTIVITY (Choose One):		Type of Contract (Choose One):	
Construction	<input type="checkbox"/>	Environmental Remediation	<input type="checkbox"/>
Op & Maint	<input type="checkbox"/>	Supply and Support	<input checked="" type="checkbox"/>
Eng. Services	<input type="checkbox"/>	FUEB	<input type="checkbox"/>
Dredging	<input type="checkbox"/>	IRP	<input type="checkbox"/>
Res. & Dev.	<input type="checkbox"/>	FUSRAP	<input type="checkbox"/>
Emerg. Cont.	<input type="checkbox"/>	On/Offsite Emerg. Cleanup	<input type="checkbox"/>
Other	<input type="checkbox"/>	Environmental Other	<input type="checkbox"/>

December SFTY Hours from 12/01/11 to 12/31/11

Exposure Hours		Certification of Record	
Month	4,396.0	Name of Person Submit. Record	Kim Lickfield
Year to Date	281,981.0	Signature	
		Date	2-Jan-12

REQUEST FOR PAYMENT

3/2/12

Intergovernmental Document On-line Tracking System (IDOTS)

Interagency Agreement (IA) No. DW96942166

Invoice No. EST#49

Site/Project	Site Name	Amount
02GZRA02	CORNELL-DUBILIER ELECTRONICS, INC.	\$2,053,317.72

Total Invoice Amount: \$2,053,317.72

SCORPIOS Proof of Payment

VENDOR CODE: 276110

TRANS CODE: PV

VOUCHER NO: EST#49

NAME: SEVENSON ENVIRONMNTL SVCS INC

NO CHECK DISB FLAG: C

PROMPT PAY TYPE:

APPROVED BY:

DESCRIPTION: CONVERSION

VOUCHER TYPE: C

CHECK TYPE:

D. O. : KC00

AGREEMENT #:

SCHD FISC YR: 2012

SCHD CAT:

SCHD TYPE: C

SCHD NO: AVC120054

VOUCHER DATE: 03/01/2012

VOUCHER AMT: 2,053,317.72

SCHD DATE: 03/08/2012

HOLDBACK AMT: 0.00

CLOSED DATE: 03/08/2012

CLOSED AMT: 2,053,317.72

SUBMITTING SFO: 27

OUTSTANDING AMT:

AGENCY HEAD APRVL:

IN TRANSIT AMT: 0.00

COMMENTS TO PRINT: DW96942166 EST#49 W912DQ04D0023/0011

DIRECT DISB NUMBER:

FY: 2012

SCHEDULE CAT:

SCHEDULE TYPE: C

SCHEDULE NUMBER: AVC120054

INDICATORS -

TREAS ACT: C

POST TREAS ACT: T

POST DETAILS: T

EXP: F

BACKOUT: F

-----PAYMENT VOUCHER-----

VENDOR CODE	TC	NUMBER	ADV NUM	LN	SITE ID	PAYMENT AMOUNT	CHECK NUMBER
276110	PV	B2001318060		2	02GZ	195,433.64	00316541
				1	02GZ	1,857,884.08	00316541