

### **Parcel C Remedial Action**



# Project Update for Parcel C Hunters Point Naval Shipyard San Francisco, California

### **Tony Konzen**

Project Manager
Contracted Support to NAVFAC BRAC PMO
BRAC Program Management Office West

**BCT Meeting September 26, 2013** 



## **Outline Parcel C Remedial Action**




- Overview Status Map
- Excavation Status
  - RU-C5
  - RU-C1
  - RU-C4
  - Building 241 Area
- What's Next
- Schedule



## **Excavation Progress**







Approximately 17,300 bcy have been excavated and stockpiled (Sep 20, 2013). A total of 22,300 bcy is anticipated to be removed (not including stepouts and/or benching).



### RU-C5




- 100% of excavations within RU-C5 have been excavated and confirmation sampled
- 1,847 bank cubic yards (bcy) have been excavated (planned 1,059 bcy), including benching for 10-3, 10-4, 10-5 and 11-2, and volumes for step-out locations at 10-3, 10-5, and 11-2
- All confirmation sample data now below cleanup goals – backfill using clean import fill planned



## **RU-C5 Excavation 10-3**







## **RU-C5 Excavation 10-3 (cont'd)**



### At 10-3:

Three locations needed step-outs:

Site	Туре	Depth (ft)	PAHs	Metals	TPHs	ОСР	РСВ
10-3	B04	10	ok	Mn 2,570 mg/kg	ok	ok	ok
10-3	SW03	7	ok	ok	tTPH 7,184.3 mg/kg	ok	ok
10-3	SW05	3	ok	Mn 1,590 mg/kg	ok	ok	ok


 Three locations were over-excavated (approx 80 cy) -Confirmation samples now below cleanup goal:

Site	Туре	Depth (ft)	PAHs	Metals	TPHs	ОСР	PCB
10-3	B06	11	ok	ok	ok	ok	ok
10-3	SW19	7	ok	ok	ok	ok	ok
10-3	SW20	3	ok	ok	ok	ok	ok



# **RU-C5 Excavation 10-3 Below Cleanup Goals**








### **RU-C5 Excavation 10-4**






#### At 10-4:

 No step-outs needed. All sidewall samples below cleanup goals



## **RU-C5 Excavation 10-5**







## RU-C5 Excavation 10-5 (cont'd)



### At 10-5:

One location needed a step-out:

Site	Туре	Depth (ft)	PAHs	TPHs
10-5	SW03	8	ok	tTPH 8,925 mg/kg


 The location was over-excavated (approx 16 cy) -Confirmation sample now below cleanup goal:

Site	Туре	Depth (ft)	PAHs	TPHs
10-5	SW05	8	ok	ok



# RU-C5 Excavation 10-5 – Below Cleanup Goals







# RU-C5





Excavation at 10-3, RU-C5 looking southeast – July 18, 2013



Excavation at 10-5, RU-C5 looking west – July 26, 2013



### RU-C1



- 9,757 bcy have been excavated as of 9/18 (planned 14,715 bcy)
- COS-2-1 excavation footprint has been completed.
   Results are below clean-up goals backfill planned
- Excavation 22-1 excavation footprint nearing completion. Confirmation samples collected up to other contractor's RCA that abuts the southwest portion of the excavation (sample results pending)
  - Oily material at corner of Bldg 214 and 231 to be excavated in phases
  - Lateral and vertical step-out excavation decisions pending sample results



# **RU-C1 Excavation COS-2-1**





Excavation of COS-2-1 looking northwest – August 13, 2013



## **RU-C1 Excavation 22-1**



Bldg 253



Bldg 281

Excavation between Buildings 231 (not shown on photo) and 253 at Excavation 22-1 looking southwest – August 19, 2013



## **RU-C1 Excavation 22-1**



Bldg 214 Bldg 231 Bldg 253



TPH observed


Panoramic view of Excavation 22-1 facing east – September 2013



## RU-C4



- 386 bcy excavated as of 9/18 (planned 3,398 bcy)
- 24-6 excavation footprint has been completed and sampled; additional stepout excavations are planned based on confirmation sample results (manganese, copper)
- Three excavations are still in other contractor's RCA to be completed once area is radiologically down-posted



Hunters Point Naval Shipyard BCT Meeting – September 26, 2013



## **RU-C4 Excavation 24-6**





Excavation 24-6 footprint looking south; over-excavations planned – September 9, 2013



## **Building 241**



- 2,292 bcy excavated as of 9/18 (planned 3,046 bcy)
- 18-1 footprint has been excavated and cleared confirmation samples met cleanup goals
- Bedrock was encountered when excavating 18-3 (anticipated)
- 18-3 footprint inside of Building 241 has been excavated and cleared – confirmation samples within the building footprint met cleanup goals. Excavation outside building still underway
- Excavation of 18-2 footprint planned westbound traffic along Spear Ave will require temporary traffic detour



# **Building 241 Excavation 18-1**






18-1 excavation complete; looking south near Building 217 – September 4, 2013



# **Building 241 Excavation 18-3**





Excavation 18-3 within Building 241 looking northwest – September 5, 2013



Exposed bedrock at excavation 18-3 looking west – September 18, 2013



# **Building 241**







Excavation 18-1 stockpiling between Buildings 241 and 217 looking southwest – September 4, 2013

Tarped dump truck with Parcel C excavated soil – September 18, 2013



### What's Next



- Continue excavation of 22-1 and overexcavate locations as needed when confirmation sample results are received
- Commence backfilling of excavations that meet cleanup goals (starting in RU-C5)



# **Schedule**



Activity	Date			
Complete Excavation of RU-C4 and Over-excavations As Needed	September – October 2013			
Import Clean Backfill	September – October 2013			
Placement of Backfill and Site Restoration	October – November 2013			
Continue Concrete Coring and Well Install	September – November 2013			
SVE System Assembly and Install	October – December 2013			
Baseline Groundwater Sampling	November 2013			
Remedial Injection Bio and ZVI	December 2013/January 2014			
Post-injection Groundwater Sampling	(est.) March 2014			