

JUNE 2013

CORRECTION 002

CIC #: 99EPA SUPERFUND

Billed Date: 01-Jul-2013

Customer Order Number DW9694216601

VOUCHER FOR TRANSFERS  
BETWEEN APPROPRIATIONS AND/OR FUNDS (AR 37-1)

Mission Assignment No:

Accounts Of



B300084214 4

D.O. Voucher No.

BU. Voucher No.

Bill No.

Paid By Check No.

Collection Vou. No.

58032338

Partial # 61

03-Jun-2013 Thru 01-Jul-2013

## Billed Office (Mail To):

ENVIRONMENTAL PROTECTION AGENCY  
FINANCIAL MANAGEMENT CENTER M S 002  
ATTN JEFF MARSALA  
26 W MARTIN LUTER KING DRIVE  
CINCINNATI OH 45268-7702

## Billing Office (Send Remittance To):

USACE FINANCE CENTER  
USACE FINANCE CENTER E3  
5722 INTEGRITY DRIVE  
MILLINGTON TN 38054-5005

## Billed Accounting Classification

068 020 X 8145.0000 2008 00 0000 012166 2500 00000 68010727  
068 068 X 8145.0000 2008 00 0000 012166 2500 00000 68010727

\$1,263.11

\$2,663.33

## Billing Accounting Classification

096 NA X 3122.0000 E3 08 2421 868 012166 96303

\$3,926.44

Line Item	Moa	Description	Eaid No	Amount
1	INHOUSE - LABOR	DEPARTMENTAL OVERHEAD COSTS		\$364.07
1	INHOUSE - LABOR	GENERAL AND ADMINISTRATIVE OVERHEAD COSTS		\$156.03
1	INHOUSE - LABOR	LABOR		\$743.01
Subtotal:				\$1,263.11
2	INHOUSE - OTHER RESOURCES	SUPERFUND M&S		\$65.63
2	INHOUSE - LABOR	DEPARTMENTAL OVERHEAD COSTS		\$740.33
2	INHOUSE - LABOR	GENERAL AND ADMINISTRATIVE OVERHEAD COSTS		\$322.35
2	INHOUSE - LABOR	LABOR		\$1,535.02
Subtotal:				\$2,663.33

Total Billed Amount: \$3,926.44

Less Partial Amount Paid: \$0.00

Payment Due Date: 31-Jul-2013

Pay This Amount: \$3,926.44

## COPS CERTIFICATION

I CERTIFY THAT THE ABOVE ARTICLES WERE DELIVERED AND THE SERVICES PERFORMED AS STATED AND THAT THE PAYMENT REQUESTED IS CORRECT TO THE BEST OF MY KNOWLEDGE AND WOULD BE PAID AND CHARGED TO THE APPROPRIATION(S) AND FUND(S) AS INDICATED.

11 Aug 13

Ruf E. Mayhew

ADDITION BY Jm 8/19/13

CPMS INPUT

CERTIFIED BY

DATE CERTIFIED 8-20-13

DW96942166

(S/F)

CIC #: 99EPA SUPERFUND  
 Billed Date: 01-Jul-2013  
 Customer Order Number DW9694216601

Mission Assignment No:

D.O. Voucher No.      BU. Voucher No.      Bill No.      Paid By Check No.      Collection Vou. No.

58032338

Partial # 61      03-Jun-2013 Thru 01-Jul-2013

**Billed Office (Mail To):**

ENVIRONMENTAL PROTECTION AGENCY  
 FINANCIAL MANAGEMENT CENTER M S 002  
 ATTN: JEFF MARSALA  
 26 W MARTIN LUTER KING DRIVE  
 CINCINNATI OH 45268-7702

**Billing Office (Send Remittance To):**

USACE FINANCE CENTER  
 USACE FINANCE CENTER E3  
 5722 INTEGRITY DRIVE

MILLINGTON TN 38054-5005

Line Item	Moa	Description	Eaid No	Amount
-----------	-----	-------------	---------	--------

Funds Authorized:	\$6,200,000.00			
Total Billed Amount:	\$5,928,268.58			
Prev Billed Amount:	\$5,924,342.14			
Current Billed Amount	\$3,926.44			
Total Flux Billed:	\$0.00			
Prev Flux Billed:	\$0.00			
Current Flux Billed:	\$0.00			

**CERTIFICATE OF OFFICE BILLED**

I certify that the above articles were received and accepted or the services performed as stated and should be charged to the appropriation(s) and/or fund(s) as indicated above, or that the advance payment requested is approved and should be paid as indicated.

Date:

Authorized Administrative or Certifying Officer

*Rec'd  
8/16/13  
J*

TRANSACTION LISTING  
NEW YORK DISTRICTPage: 1  
Date: 11-AUG-2013  
Time: 20:17:24

AMSCO CODE: 012166

ACCOUNTING PERIOD: 06-2013

## INHOUSE - OTHER RESOURCES

Transaction Date	PR&C	Obligation	Del Order No	Emp ID	Line Item	Resource Code	Accrual Ind	Total
14-JUN-2013	W16ROE22332979					SFMSFEE		\$48.74
26-JUN-2013	W16ROE22332979					SFMSFEE		\$16.89
SUBTOTAL COST:								\$65.63

## INHOUSE - LABOR

Transaction Date	Charge Code	Work Date	Emp ID	FOA	Hours	Type	Labor \$	G&A \$	Indirect \$	Total
14-JUN-2013	OE15D9	12-JUN-2013	KOLBN9370		5	RG	\$483.33	\$101.50	\$236.83	\$821.66
14-JUN-2013	1CB714	11-JUN-2013	NEJAP4500		3	OS	\$130.07	\$27.31	\$63.73	\$221.11
14-JUN-2013	OE15D9	12-JUN-2013	KOLBN9370		1	OS	\$68.01	\$14.28	\$33.32	\$115.61
14-JUN-2013	1CB714	12-JUN-2013	NEJAP4500		11	RG	\$813.40	\$170.81	\$398.57	\$1,382.78
14-JUN-2013	OE15D9	12-JUN-2013	E00024701		4	RG	\$191.67	\$40.25	\$93.92	\$325.84
26-JUN-2013	1CB714	28-JUN-2013	NEJAP4500		8	RG	\$591.55	\$124.23	\$278.03	\$993.81
SUBTOTAL CO							\$2,278.03	\$478.38	\$1,104.40	\$3,860.81
TOTAL COST:									\$3,926.44	

\*\*\*\*\*  
 \*\*\* END OF REPORT - 11-AUG-2013 - 20:17 - SID E3CEPMP1 \*\*\*  
 \*\*\*\*\*

PROGRESS REPORT

NEW YORK DISTRICT  
CORNELL DUBILIER, NJ  
IA Number: DW9694216601

MONTHLY REPORT FOR JUNE 2013

	Revised Reimbursable (096X3122)	Direct Fund Cite	IA Totals (096X3122)
STATEMENT OF CHARGES FOR PERIOD:			
Total Funds Authorized:	\$6,200,000.00	\$0.00	\$6,200,000.00
Less Total Expenditures: (-)	\$5,928,268.58	\$0.00	\$5,928,268.58
Less Undelivered Orders: (-)	\$151,668.79	\$0.00	\$151,668.79
Less Commitments: (-)	\$71,313.45	\$0.00	\$71,313.45
Funds Available Balance:	\$48,749.18	\$0.00	\$48,749.18

BILLING ACTIVITY (096X3122):

Bill Number: 58032338

Funds Expended During Report Period: \$3,926.44  
Total Billed to Date: \$5,928,268.58

DIRECT FUND CITE PAYMENTS:

Funds Expended During Report Period: \$0.00  
Total Expended to Date: \$0.00

PROGRESS REPORT

NEW YORK DISTRICT  
CORNELL DUBILIER, NJ  
IA Number: DW9694216601

Bill Number: 58032338  
Bill Invoice Date: 01-JUL-2013

Monthly Billing Amount(096X3122): \$3,926.44

Monthly Direct Fund Cite Contract Cost: \$0.00

Budget Categories	Costs for Current Month	Prior Month's Summary	Project Costs to Date
a Personnel	\$1,543.46	\$1,270,958.98	\$1,272,502.44
b Fringe Benefits	\$734.57	\$551,198.38	\$551,932.95
c Travel	\$0.00	\$2,852.46	\$2,852.46
d Equipment	\$0.00	\$0.00	\$0.00
e Supplies	\$0.00	\$0.00	\$0.00
f Procurement	\$0.00	\$0.00	\$0.00
g Construction	\$0.00	\$0.00	\$0.00
h Other	\$65.63	\$2,865,939.82	\$2,866,005.45
i Total Direct Charges	\$2,343.66	\$4,690,949.64	\$4,693,293.30
j Total Indirect Charges	\$1,582.78	\$1,233,392.50	\$1,234,975.28
k TOTAL	\$3,926.44	\$5,924,342.14	\$5,928,268.58

LABOR BREAKOUT FOR MONTH:

Individual	Location	Function	Hours	Labor Amount
BRIAN J PACKOWSKI	NEW YORK DISTRICT	CIVIL ENGINEER	4.00	\$325.64
NEAL F KOLB	NEW YORK DISTRICT	SUPV CIVIL ENGINEER	6.00	\$937.27
PATRICK C NEJAND	NEW YORK DISTRICT	CIVIL ENGINEER	21.50	\$2,597.70
TOTAL LABOR:			31.50	\$3,860.61

\*\*\*\*\*  
\*\*\* END OF REPORT - 11-AUG-2013 - 20:39 - SID E3CEFP1 \*\*\*  
\*\*\*\*\*

## Progress Report for EPA Region II

<b>Site:</b>	<b>Cornell (OU2) Superfund Site South Plainfield, NJ</b>	<b>Phase:</b> <b>OU2 - Soils</b>	<b>Project Site</b> <b>P: 908-769-1601</b>	
<b>Bill No. :</b>	<b>58032146</b>	<b>IAG Number:</b>	<b>DW96942166-01-0</b>	
		<b>IAG Award Date:</b>	<b>26 September 2008</b>	
		<b>IAG Expiration Date:</b>	<b>31 July 2015</b>	
<b>Reporting Period:</b>	<b>From:</b>	<b>To:</b>	<b>EPA RPM:</b>	<b>USACE TM:</b>
	<b>01 June 2013</b>	<b>30 June 2013</b>	<b>Diego Garcia 212-637-4947</b>	<b>Ken Maas 816-389-3709</b>
<b>Work Performed</b>	<ul style="list-style-type: none"> <li>• Building Demolition and Remedial Action for Soils Completed,</li> <li>•</li> </ul>			
<b>USACE Contract funded with the ARRA Appropriation (TAS: 68 9/0 8195)</b>	<ul style="list-style-type: none"> <li>• Corps awarded ARRA funded contract modification for LTTD on 26 August 09 for \$ 6,000,000 under Corps Contract: W912DQ-04-D-0023, D.O. #11, Line Item 1101 to Severson Environmental Services, Inc. Severson's Low Temperature Thermal Desorption (LTTD) contractor Maxymillian Technologies.</li> <li>• Corps awarded ARRA funded contract modification for LTTD on 21 December 09 for \$ 24,000,000 under Corps Contract: W912DQ-04-D-0023, D.O. #11, Line Item 1102 to Severson Environmental Services, Inc.</li> <li>• Total ARRA contract awarded to date for Cornell OU2 Soils under Corps Contract W912DQ-04-D-0023, D.O. #11 is \$ 30,000,000.</li> </ul>			
<b>USACE Contractor work funded with the ARRA Appropriation (TAS: 68 9/0 8195)</b>	<ul style="list-style-type: none"> <li>• General - The ARRA contract includes the excavation and handling of contaminated materials within the excavation limits; the mobilization, start-up and operation of a Low Temperature Thermal Desorption (LTTD) unit; Engineering Services supporting the obtainment of necessary permits for operation of the LTTD unit and the conducting of monitoring of the LTTD unit.</li> <li>• The final ARRA Progress Payment (payment # 34 ARRA Funding Amount= \$507,551.00) was processed on 16 December 2010. This payment was the Final ARRA payment for a cumulative total of \$30,000,000.00.</li> </ul>			
<b>Meetings</b>	<ul style="list-style-type: none"> <li>• As necessary as per direction of the USEPA RPM.</li> <li>•</li> </ul>			
<b>Key Milestones Completed</b>	<ul style="list-style-type: none"> <li>• Award Date: 31 October 2008</li> <li>• NTP Date: 31 October 2008</li> <li>• Pre-Construction Conference: 12 November 2008</li> <li>• Pre-Work Conference: 10 December 2008</li> <li>• Pre-Construction Safety Conference: 4 March 2009</li> <li>• March 2009 - Severson Environmental Services (SES) issued a notice to proceed to their LTTD subcontractor, Maxymillian for preparation of plans, permit equivalency documents and procurement related to the LTTD unit.</li> <li>• April 2009 - Severson commenced excavation of contaminated soil at project site.</li> <li>• May 2009 - Contractor completed switch to 100% renewable energy sources for site power through the local utility (PSE&amp;G).</li> <li>• June 2009 - Severson and their Low Thermal Desorption Unit (LTTD) Maxymillian Technologies, Inc. and ENSR submitted an equivalency permit application to the NJDEP.</li> <li>• August 2009 - Severson's Low Thermal Desorption unit subcontractor Maxymillian Technologies,</li> </ul>			

## Progress Report for EPA Region II

Inc. commenced mobilization of plant equipment to the site.

- August 2009 – Maxymillian received a Permit Equivalency permit for their LTTD unit from the NJDEP.
- 1 October 2009 – Severson commenced screening of excavated material for LTTD unit.
- 3 November 2009 – LTTD unit commenced 24 hr clean material testing.
- 9 November 2009 – LTTD unit commenced contaminated material treatment.
- 16 November 2009 – LTTD unit commenced 24 hour operations for treatment of contaminated material.
- 16 November 2009 – Severson commenced loading and transportation of debris with Haz-PCB TSCA classification for disposal at EQ facility in Michigan. Maxymillian continued operating their LTTD unit.
- 10 December 2009 – NJDEP provided Conditional approval of the LTTD Performance Test Plan.
- 11 December 2009 – USEPA Region 2 Administrator Judith Enck conducted a site tour and a press event with local elected officials.
- ARRA Award: 26 August 2009 for \$ 6,000,000.
- ARRA Award: 21 December 2009 for \$ 24,000,000.
- Total ARRA Award to date = \$ 30,000,000.
- The final ARRA Progress Payment (payment # 34 ARRA Funding Amount= \$507,551.00) was processed on 16 December 2010. This payment was the Final ARRA payment for a cumulative total of \$30,000,000.00.
- Building Demolition and Remedial Action for Soils Completed.
-

## Progress Report for EPA Region II

Projected Work	
<b>Narrative</b>	<ul style="list-style-type: none"> <li>• Perform 1 year O&amp;M storm water system started Oct 2012</li> <li>• Final Negotiation for Severson WVN.</li> <li>• Drafting OU2 Construction Closeout Report</li> <li>• Remedial Action Report and Contract Closeout to be completed</li> <li>• Files shipment scheduled with NARA.</li> </ul>
<b>Meetings</b>	<ul style="list-style-type: none"> <li>• As necessary as per direction of the USEPA RPM.</li> <li>•</li> </ul>
<b>Key Milestones Forthcoming</b>	<ul style="list-style-type: none"> <li>• Completion of Projected work items noted above.</li> <li>•</li> </ul>

<b>Technical Issues:</b>	<ul style="list-style-type: none"> <li>• None</li> </ul>
<b>Schedule Issues:</b>	<ul style="list-style-type: none"> <li>• None</li> </ul>
<b>Funding:</b>	Estimate Cost At Completion: \$80,600,000.00
<b>MIPR to Other Corps:</b>	NWK % 82882646, E&DDC, A/E (Malcolm Pirnie) - \$0 expended in June 2013 M&S Fee %. 83366152/22332979 - \$ 65.63 expended in June 2013

### IAG Summary

USACE	Direct Fund Cite	Total Amend	Total IAG	Date
\$2,000,000	\$14,000,000	\$16,000,000	\$16,000,000	26 Sep 08
\$0 ARRA Funds	\$30,000,000 ARRA Funds	\$30,000,000	\$46,000,000	1 May 09
\$1,000,000	\$24,000,000	\$25,000,000	\$71,000,000	22 June 09
\$1,100,000	(-) \$1,100,000	\$0.00	\$71,000,000	8 June 10
\$600,000	(-) \$600,000	\$0.00	\$71,000,000	30 Dec 10
\$1,760,000	(-) \$1,760,000	\$0.00	\$71,000,000	12 Apr 11
\$150,000	\$6,950,000	\$7,100,000	\$78,100,000	16 Aug 11
(-) \$610,000	\$610,000	\$0.00	\$78,100,000	2 Feb 12
\$100,000	\$2,400,000	\$2,500,000	\$80,600,000	24 Aug 12
\$100,000	(-) \$100,000	\$0.00	\$80,600,000	21 June 13

### Expenditures

#### USACE

Funded	Current Bill	Previous Cum Billed	Remaining Funding
--------	--------------	---------------------	-------------------



## Progress Report for EPA Region II

\$6,200,000	\$3,926.44	\$5,924,342.14	\$271,731.42
-------------	------------	----------------	--------------

### Contract

Funded	Awarded	Available Funding	Previous Cum. Invoiced	Estimated Accrued Invoice – March 2013	Estimated Total Accrued Through Invoiced through March 2013	Estimated Remaining To Invoice
\$44,500,000	\$41,462,094.61	\$3,037,905.39	Earnings Through Payment # 57 (Aug 2012) \$41,452,466.30	\$0.00	Earnings Through Payment # 57 (Aug 2012) \$41,452,466.30	Value through Invoice #57 \$3,037,905.39
\$ 30,000,000 ARRA	\$30,000,000	\$ 0.00	Earnings Through Payment # 34 (Nov 2010) \$30,000,000.00	\$0.00	Earnings Through Payment # 34 \$30,000,000.00	Value through Invoice #34 \$0.00

### Obligations Plan

Contract	Planned	Date	Actual	Date	Notes
W912DQ-04-D-00023/0011/0001	\$14,000,000.00	31 Oct 2008	\$14,000,000.00	31 Oct 2008	Award
W912DQ-04-D-00023/0011/1101	\$6,000,000.00	26 Aug 2009	\$6,000,000.00	26 Aug 2009	ARRA Award
W912DQ-04-D-00023/0011/1102	\$24,000,000.00	21 Dec 2009	\$24,000,000.00	21 Dec 2009	ARRA Award
W912DQ-04-D-00023/0011/1103	\$9,909,483.61	24 Feb 2010	\$9,909,483.61	24 Feb 2010	Award
W912DQ-04-D-00023/0011/1104	\$5,000,000.00	10 Jun 2011	\$5,000,000.00	10 Jun 2011	Award
W912DQ-04-D-00023/0011/1105	\$4,926,485.00	30 Nov 2011	\$4,926,485.00	30 Nov 2011	Award

### Site History & IAG Scope of Work Summary

#### BACKGROUND:

The Cornell Dubilier Electronics site is located at 333 Hamilton Boulevard in South Plainfield, New Jersey. During its years of operation at the site (1936 to 1962), Cornell Dubilier Electronics, Inc. manufactured electronic parts and components, including capacitors. It is reported that transformer oils were tested for an unknown period of time during plant operations. It is alleged that during their operations, Cornell Dubilier Electronics, Inc. dumped material contaminated with polychlorinated biphenyls (PCBs) and other hazardous substances directly onto site soils. The site is currently known as Hamilton Industrial Park and is occupied by an estimated 15 commercial businesses. Through the years, numerous companies have operated at the site as tenants. It is estimated that approximately 540 people reside within 0.25 miles of the site, and the nearest residential homes are less than 200 feet from the site.

#### Overall Operable Unit 2 Soils Remedy includes:


- Excavation of contaminated soil containing PCBs at concentrations greater than 500 ppm and contaminated soils that exceed New Jersey's Impact to Groundwater Cleanup Criteria (IGWSCC) for contaminants other than PCBs;
- On-Site treatment of excavated soils amenable to treatment by Low Temperature Thermal Desorption (LTTD), followed by backfilling of excavated area with treated soils;
- Transportation of contaminated soils and debris not suitable for LTTD treatment to an Off Site facility for disposal, with treatment as necessary;
- Installation of a multi-layer cap or hardscape;
- Installation of engineering controls;
- Property restoration.
- Implementation of institutional controls.
- All miscellaneous activities to complete the above.
- ARRA funding will fund the excavation and handling of contaminated materials within excavation limits; the

## Progress Report for EPA Region II

mobilization, start-up and operation of a Low Temperature Thermal Desorption (LTTD) unit; Engineering Services supporting the obtainment of necessary permits for operation of the LTTD unit and conducting monitoring of the LTTD unit.

### Project Delivery Team

Name	Responsibility
Diego Garcia RPM	USEPA Remedial Project Manager
Eugene Urbanik, P.E.	New Jersey Area Engineer COR
Neal F. Kolb, P.E.	Resident Engineer Alt. COR
Patrick Nejand	Project Engineer COR
Matthew Creamer	Project Engineer
Ronny Hwee, P.E.	Project Engineer
Ken Maas	Project/Technical Manager (NWK)
Richard Gajdek, P.E.	Project Manager
Heather Morrow	Contract Specialist (NWK)
Shelley Thomas	Contracting Officer (NWK)

  
Name: Richard Gajdek, 907 790 8234

11 August 13  
Date:

Intergovernmental Document On-line Tracking System (IDOTS)

Interagency Agreement (IA) No. DW96942166

Invoice No. 58032338

Site/Project	Site Name	Amount
02GZRA02	CORNELL-DUBILIER ELECTRONICS, INC.	\$3,926.44

**Total Invoice Amount:** \$3,926.44

## SCORPIOS Proof of Payment

VENDOR CODE: 278348

TRANS CODE: PV

VOUCHER NO: 58032338

NAME: U.S. ARMY CORP OF ENGINEERS

NO CHECK DISB FLAG: C

PROMPT PAY TYPE:

APPROVED BY:

DESCRIPTION: CONVERSION

VOUCHER TYPE: C

CHECK TYPE:

D. O. : KC00

AGREEMENT #:

SCHD FISC YR: 2013

SCHD CAT:

SCHD TYPE: C

SCHD NO: AVC130252

VOUCHER DATE: 08/11/2013

VOUCHER AMT: 3,926.44

SCHD DATE: 08/22/2013

HOLDBACK AMT: 0.00

CLOSED DATE: 08/22/2013

CLOSED AMT: 3,926.44

SUBMITTING SFO: 27

OUTSTANDING AMT:

AGENCY HEAD APRVL:

IN TRANSIT AMT: 0.00

COMMENTS TO PRINT: DW96942166 58032338 E3

DIRECT DISB NUMBER:

FY: 2013

SCHEDULE CAT:

SCHEDULE TYPE: C

SCHEDULE NUMBER: AVC130252

INDICATORS -

TREAS ACT: C

POST TREAS ACT: T

POST DETAILS: T

EXP: F

BACKOUT: F

## -----PAYMENT VOUCHER-----

VENDOR CODE	TC	NUMBER	ADV NUM	LN	SITE ID	PAYMENT AMOUNT	CHECK NUMBER
278348	PV	B3000842144		1	02GZ	3,926.44	01516704