MANURRY

99EPA

EPA SUPERFUND PROGRAM

Billed Date:

CIC #:

03-Feb-2014

Customer Order Number: DW9694216601

CURNAIL

**VOUCHER FOR TRANSFERS** 

BETWEEN APPROPRIATIONS AND/OR FUNDS (AR 37-1)

Mission Assignment No:

**Accounts Of** 

COE58033636

D.O. Voucher No.

BU. Voucher No.

Bill No. 58033636

Paid By Check No.

Collection Vou. No.

Partial # 68

02-Jan-2014 Thru 03-Feb-2014

Billed Office (Mail To):

Line Item

**ENVIRONMENTAL PROTECTION AGENCY** FINANCIAL MANAGEMENT CENTER M \$ 002 ATTN JEFF MARSALA 26 W MARTIN LUTER KING DRIVE CINCINATTI OH 45268-7702

Moa

3 REIMBURSABLE - INSIDE CORPS

INHOUSE - LABOR

Billing Office (Send Remittance To):

**USACE FINANCE CENTER USACE FINANCE CENTER E3 5722 INTEGRITY DRIVE** 

**MILLINGTON TN 38054-5005** 

Billed Accounting Classification

068 020 X 8145.0000 2008 00 0000 012166 2500 00000 68010727

068 068 X 8145.0000 2008 00 0000 012166 2500 00000 68010727

068 068 X 8145.0000 2012 00 0000 012166 2500 00000 68010727

**Billing Accounting Classification** 

096 NA X 3122.0000 E3 08 2421 868 012166 96303

\$2,560,14

\$70.31

\$31.12

\$153.69

\$382.69

Amount

Page 1 of

\$382.69 \$1.922.33

\$255.12

DEPARTMENTAL OVERHEAD COSTS 1 INHOUSE - LABOR GENERAL AND ADMINISTRATIVE OVERHEAD COSTS 1 INHOUSE - LABOR LABOR 2 INHOUSE - LABOR DEPARTMENTAL OVERHEAD COSTS 2 INHOUSE - LABOR GENERAL AND ADMINISTRATIVE OVERHEAD COSTS 2 INHOUSE - LABOR LABOR

CORPS CERTIFICATION

"I CERTIFY THAT THE ABOVE ARTICLES WE'RE DELIVERED MISSES

THE SERVICES PERFORMED AS STATED REQUESTED IS CORRECT TO THE BEA! SHOULD BE PAID AND CHARGED TO

LER PUNCION AS INDICATED.

The state of the state of

WORK PERFORMED BY OTHER COE EST

Description

Subtotal: \$255.12 \$105.47 \$46.68 \$230.54

\$1,922,33

Subtotal:

Subtotal:

Eaid No

\$1,922.33

**Total Billed Amount:** 

\$2,560.14

Less Partial Amount Paid: Payment Due Date: 05-Mar-2014

Pay This Amount:

\$2,560,14

REVIEWED

By Jeffrey Marsala at 7:01 am, Mar 13, 2014

Certified By:

N93-14-1

DA Form 4445-R Approved by Treasury For Use In Lieu of SF 1080

DW96942166

S/F

cobilnonit.572 v2.1.4

cuortl.2.1.42 581

TRANSACTION LISTING NEW YORK DISTRICT

Page: 1

Date: 14-FEB-2014

Time: 20:37:17

AMSCO CODE:	012166		ACCOUNT	ING PERIOD	: 01-2014				
INHOUSE - LABOR			•						
Transaction Date 09-JAN-2014 09-JAN-2014	Charge Code 0E15D9 1CB714	Work Date 02-JAN-2014 06-JAN-2014	Emp ID FOA NEJAP4500 NEJAP4500	Hours 2 3	Type RG RG	Labor \$ \$153.69 \$230.54	G&A \$ \$31.12 \$46.68	Indirect \$ \$70.31 \$105.47	Total \$255.12 \$382.69
				SUBTOTAL	co	\$384.23	\$77.80	\$175.78	\$637.81
REIMBURSABLE - IN	SIDE CORPS								
Transaction Date 03-JAN-2014 03-JAN-2014	PR&C W16ROE22483402 W16ROE31774155	Obligation W16ROE22483402 W16ROE31774155	Del Order No NA NA	Emp ID	Line Item 1	Resource Code WKBOTHCOE WKBOTHCOE	Accrual I	Ind	Total \$1.79 \$1,920.54
				SUBTOTAL	COST:				\$1,922.33
			·					TOTAL COST:	\$2,560.14
		**************************************	**************************************	********* - 14-FBB	********* -2014 - 20: *****	**************************************	******** EFMPl ***		

**RECEIVED** 

FOR OFFICIAL USE ONLY (FOUO)

MAR 12 2014

Page: 1 Date: 14-FEB-2014 Time: 20:45:13

#### PROGRESS REPORT

NEW YORK DISTRICT CORNELL DUBILIER, NJ IA Number: DW9694216601

MONTHLY REPORT. FOR JANUARY 2014

	211199111931493149314931494			
<u> </u>	Revised Reimbursable (096X3122)	Direct Fund Cite	IA Totals (096X3122)	0
STATEMENT OF CHARGES FOR PERIOD:	-			000
C C Total Funds Authorized: C	\$6,200,000.00	\$0.00	\$6,200,000.00	0.00
Less Total Expenditures: (-)	\$6,042,924.36	\$0.00	\$6,042, <b>9</b> 24.36	0
Less Undelivered Orders: (-) Less Commitments: (-)	\$110,943.72 \$18,841.07	\$0.00 \$0.00	\$110,943.72 \$18,841.07	0
		and the first contribution and the delication of the state of the delication and contribution and contributi		0
<pre>0 Funds Available Balance: 00000091000000000000000000000000000000</pre>	\$27,290.85 	\$0.00 	\$27,290.85	

©CITE: III) CONTROL (096x3122):		0.0000000000000000000000000000000000000
		. 🗖
	•	
☐ Bill Number: 58033636		
	•	
Funds Expended During Report Period:	\$2,560.14	ם
□ Total Billed to Date:	\$6,042,924.36	ם
		5
		Ð
D DIRECT FUND CITE PAYMENTS:		ם,
	•	<b>5</b>
☐ Funds Expended During Report Period:	\$0.00	
☐ Total Expended to Date: '	\$0.00	. 5

FOR OFFICIAL USE ONLY (FOUO)

Page: 2

Date: 14-FEB-2014 Time: 20:45:13

#### PROGRESS REPORT

NEW YORK DISTRICT CORNELL DUBILIER, NJ IA Number: DW9694216601

Bill Number: 58033636

Bill Invoice Date: 03-FEB-2014

Monthly Billing Amount (096X3122):

\$2,560.14

Monthly Direct Fund Cite Contract Cost:

\$0.00

Budget Categories		Costs for Current Month	Prior Month's Summary	Project Costs to Date
a Personnel b Fringe Benefits		\$241.65 \$142.58	\$1,283,650.32 \$558,104.25	\$1,283,891.97 \$558,246.83
c Travel d Equipment e Supplies f Procurement		\$0.00 \$0.00 \$0.00 \$0.00	\$2,852.46 \$0.00 \$0.00 \$0.00	\$2,852.46 \$0.00 \$0.00 \$0.00
g Construction h Other i Total Direct Charges j Total Indirect Charges		\$0.00 \$1,922.33 \$2,306.56 \$253.58	\$0.00 \$2,949,150.91 \$4,793,757.94 \$1,246,606.28	\$0.00 \$0.00 \$2,951,073.24 \$4,796,064.50 \$1,246,859.86
k TOTAL		\$2,560.14	\$6,040,364.22	\$6,042,924.36
LABOR BREAKOUT FOR MONTH:		•		
Individual	Location	Function	Hours	Labor Amount
PATRICK C NEJAND	NÉW YORK DISTRICT	CIVIL ENGINEER	5.00	\$637.81
TOTAL LABOR:			5.00	\$637-81

\*\*\* END OF REPORT - 14-FEB-2014 - 20:45 - SID E3CEFMPI \*\*\*

FOR OFFICIAL USE ONLY (FOUO)

Site:		(OU2) Superfund Site uth Plainfield, NJ	Phase: OU2 - Soils	Project Site P: 908-769-1601
Bill No. :	58033636	IAG Number:	DW969	42166-01-0
*****		IAG Award Date:	26 Sept	ember 2008
		IAG Expiration Date:		uly 2015
Reporting Period:	From:	То:	EPA RPM:	USACE TM:
	01 January 2014	31 January 2014	Diego Garcia 212-637-4947	Ken Maas 816-389-3709
Work Performed	Future 2 year	r O&M contract for CDE site is being		
USACE Contract	Corps awards	ed ARRA funded contract modification	on for LTTD on 26 August	00 for
funded with the		s Contract: W912DQ-04-D-0023, D.O.		
ARRA	Services, Inc. Sevenson	i's Low Temperature Thermal Desorpti	on (LTTD) contractor Max	enson Environmental vmillian Technologies
Appropriation	Services, Inc. Sevenson's Low Temperature Thermal Description (LTTD) contractor Maxymillian Technologic  Corps awarded ARRA funded contract modification for LTTD on 21			
(TAS: 68 9/0 8195)	<u>-</u>	000,000 under Corps Contract: W91		Line Item 1102 to
(170.00 8/0 0180)	Sevenson Environmen	tal Services, Inc.	-5 4 6 1 5 6 6 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	, 2010 1011 1102 10
	Total ARRA c	ontract awarded to date for Cornell C	DU2 Soils under Corps	•
	Contract W912DQ-04-D-0023, D.O. #11 is \$ 30,000,000.			
USACE	General - The	ARRA contract includes the excava	tion and handling of conta	minated materials
Contractor work		limits; the mobilization, start-up and		
funded with the	Desorption (LTTD) un	it; Engineering Services supporting	the obtainment of nece	ssary permits for
ARRA		unit and the conducting of monito		
Appropriation (TAS: 68 9/0 8195)	• The final ARI processed on of \$30,000,00	RA Progress Payment (payment # 16 December 2010. This payment v 0.00.	E 34 ARRA Funding Amo was the Final ARRA paym	ount= \$507,551.00) was ent for a cumulative tota
Meetings	As necessary as per direction of the USEPA RPM.			
Key Milestones	Award Date: 3	31 October 2008		
Completed		October 2008		
		ion Conference: 12 November 2008		
		nference: 10 December 2008		
		ion Safety Conference: 4 March 200	۵	
		•		
	subcontractor related to the	<ul> <li>Sevenson Environmental Services</li> <li>Maxymillian for preparation of plans LTTD unit.</li> </ul>	s, permit equivalency docu	proceed to their LTTD iments and procurement
	<ul> <li>April 2009 – S</li> </ul>	evenson commenced excavation of	contaminated soil at proje	ct site.
	<ul> <li>May 2009 - C</li> <li>the local utility</li> </ul>	ontractor completed switch to 100% (PSE&G).	renewable energy source	es for site power through
	June 2009 - S Inc. and ENSE	Sevenson and their Low Thermal D R submitted an equivalency permit a	Description Unit (LTTD) Manager	axymillian Technologies,
1	ino. and Elfor	roubinition an equivalency permit a	philication to the Nadice.	

Inc. commenced mobilization of plant equipment to the site.

- August 2009 Maxymillian received a Permit Equivalency permit for their LTTD unit from the NJDEP.
- 1 October 2009 Sevenson commenced screening of excavated material for LTTD unit.
- 3 November 2009 LTTD unit commenced 24 hr clean material testing.
- 9 November 2009 LTTD unit commenced contaminated material treatment.
- 16 November 2009 LTTD unit commenced 24 hour operations for treatment of contaminated material.
- 16 November 2009 Sevenson commenced loading and transportation of debris with Haz-PCB TSCA classification for disposal at EQ facility in Michigan. Maxymillian continued operating their LTTD unit.
- 10 December 2009 NJDEP provided Conditional approval of the LTTD Performance Test Plan.
- 11 December 2009 USEPA Region 2 Administrator Judith Enck conducted a site tour and a press
  event with local elected officials.
- ARRA Award: 26 August 2009 for \$ 6,000,000.
- ARRA Award: 21 December 2009 for \$ 24,000,000.
- Total ARRA Award to date = \$ 30,000,000.
- The final ARRA Progress Payment (payment # 34 ARRA Funding Amount= \$507,551.00) was processed on 16 December 2010. This payment was the Final ARRA payment for a cumulative total of \$30,000,000.00.
- Punch List items Installed seep holes in CB-12 on Monday 10/28/13.
- Building Demolition and Remedial Action for Soils Completed.
- Operation & Maintenance (O&M) of CDE site was initiated on September 12, 2012. 1st inspection was held on January 7, 2013. 2nd inspection held on August 29, 3013. 3rd inspection held on October 1, 3013. Final inspection was held on October 30, 2013
- SES Task order closeout completion date Oct 30, 2013.

Projected Work	
Narrative	<ul> <li>Final Closure Report - USEPA/USACE revising.</li> <li>Final Inspection of SES Operation &amp; Maintenance (O&amp;M) of CDE site was held on October 30 2013. Future 2 year O&amp;M contract for CDE site is being formulated.</li> <li>DCAA audit.</li> </ul>
Meetings	As necessary as per direction of the USEPA RPM.
Key Milestones Forthcoming	Completion of Projected work items noted above.

Technical Issues:	None
Schedule Issues:	None
Funding:	Estimate Cost At Completion: \$80,600,000.00
MIPR to Other Corps:	NWK/ E&DDC/ A/E (Malcolm Pirnie) % 82882646 / % 31774155 / % 22483402 \$1,922.33 expended in January 2014.

**IAG Summary** 

USACE	Direct Fund Cite	Total Amend	Total IAG	Date
\$2,000,000	\$14,000,000	\$16,000,000	\$16,000,000	26 Sep 08
\$0 ARRA Funds	\$30,000,000 ARRA Funds	\$30,000,000	\$46,000,000	1 May 09
\$1,000,000	\$24,000,000	\$25,000,000	\$71,000,000	22 Jun 09
\$1,100,000	(-)\$1,100,000	\$0.00	\$71,000,000	8 Jun 10
\$600,000	(-)\$600,000	\$0.00	\$71,000,000	30 Dec 10
\$1,760,000	() \$1,760.000	\$0.00	\$71,000,000	12 Apr 11
\$150,000	\$6,950,000	\$7,100,000	\$78,100,000	16 Aug 11
(-) \$610,000	\$610,000	\$0.00	\$78,100,000	2 Feb 12
\$100,000	\$2,400,000	\$2,500,000	\$80,600,000	24 Aug 12
\$100,000	(-) \$100,000	\$0.00	\$80,600,000	21 Jun 13

### Expenditures

USACE			
Funded	Current Bill	Previous Cum Billed	Remaining Funding

\$6,200,000 \$2,560.14 \$6,040,364.22 \$157,075.64

#### Contract

Funded	Awarded	Available Funding	Previous Cum. Invoiced	Estimated Accrued / Invoiced January 2014	Estimated Total Accrued / Invoiced through January 2014	Estimated Remaining To Invoice	Notes
\$36,773,874.00	\$36,273,142.61	\$500,731.39	Earnings Through Payment # 60 + #61 (Oct 2013) \$36,169,896.17	\$0.00	Earnings Through Payments # 60 + #61 (Oct 2013) \$36,169,896.17	Value through Invoice #60 + #61 \$103,246.45 (\$100,000 retained)	SES Env Physically Complete
\$ 30,000,000 ARRA	\$30,000,000	\$ 0.00	Earnings Through Payment # 34 (Nov 2010) \$30,000,000.00	\$0.00	Earnings Through Payment # 34 (Nov 2010) \$30,000,000.00	Value through Invoice #34 \$0.00	SES Env Physically Complete
\$7,626,126.00	\$7,626,126.00	\$ 0.00	\$7,622,723.46 Through Final Payment #8 (May 2013) \$7,622,723.46	\$0.00	\$7,622,723.46 Through Final Payment #8 \$7,622,723.46 (May 2013)	\$3,402.54	LATA- Physically Complete

**Obligations Plan** 

Contract	Planned	Date	Actual	Date	Notes
W912DQ-04-D-00023/0011/0001	\$14,000,000.00	31 Oct 2008	\$14,000,000.00	31 Oct 2008	OFO A
W912DQ-04-D-00023/0011/1101	\$6,000,000.00	26 Aug 2009	\$6,000,000.00		SES Award
W912DQ-04-D-00023/0011/1102	\$24,000,000.00	21 Dec 2009		26 Aug 2009	SES ARRA Award
W912DQ-04-D-00023/0011/1103	\$9,909,483.61		\$24,000,000.00	21 Dec 2009	SES ARRA Award
W912DQ-10-D-3014/0001		24 Feb 2010	\$9,909,483.61	24 Feb 2010	SES Award
W912DQ-10-D-3014/0001	\$3,574,791.00	07-Jun-2011	\$3,574,791.00	07-Jun-2011	LATA Award
W912DQ-04-D-00023/0011/1104	\$0.00	08-Jun-2011	\$0.00	08-Jun-2011	LATA Award
	\$5,000,000.00	10 Jun 2011	\$5,000,000.00	10 Jun 2011	SES Award
W912DQ-10-D-3014/0001	\$1,721,000.00	22-Sep-2011	\$1,721,000.00	22-Sep-2011	LATA Award
W912DQ-10-D-3014/0001	\$2,330,335.00	27-Oct-2011	\$2,330,335.00	27-Oct-2011	LATA Award
W912DQ-04-D-00023/0011/1105	\$4,926,485.00	30 Nov 2011	\$4,926,485.00	30 Nov 2011	SES Award
W912DQ-04-D-	\$35,944.00	16 Jul 2013	\$35,944.00	16 Jul 2013	
00023/0011/1106A/1107	•	75 04. 20 10	Ψ00,0-14.00	10 30, 2013	SES Award
W912DQ-04-D- 00023/0011/1107/1107A	\$2,401,230.00	19 Sep 2013	\$2,401,230.00	19 Sep 2013	SES Award

## Site History & IAG Scope of Work Summary

#### BACKGROUND:

The Cornell Dubilier Electronics site is located at 333 Hamilton Boulevard in South Plainfield, New Jersey. During its years of operation at the site (1936 to 1962), Cornell Dubilier Electronics, Inc. manufactured electronic parts and components, including capacitors. It is reported that transformer oils were tested for an unknown period of time during plant operations. It is alleged that during their operations, Cornell Dubilier Electronics, Inc. dumped material contaminated with polychlorinated biphenyls (PCBs) and other hazardous substances directly onto site soils. The site is currently known as Hamilton Industrial Park and is occupied by an estimated 15 commercial businesses. Through the years, numerous companies have operated at the site as tenants. It is estimated that approximately 540 people reside within 0.25 miles of the site, and the nearest

Overall Operable Unit 2 Soils Remedy includes:

- Excavation of contaminated soil containing PCBs at concentrations greater than 500 ppm and contaminated soils
  that exceed New Jersey's Impact to Groundwater Cleanup Criteria (IGWSCC) for contaminants other than PCBs;
- On-Site treatment of excavated soils amenable to treatment by Low Temperature Thermal Desorption (LTTD), followed by backfilling of excavated area with treated soils;
- Transportation of contaminated soils and debris not suitable for LTTD treatment to an Off Site facility for disposal, with treatment as necessary;
- · Installation of a multi-layer cap or hardscape;
- Installation of engineering controls;
- Property restoration.
- · Implementation of institutional controls.
- All miscellaneous activities to complete the above.
- ARRA funding will fund the excavation and handling of contaminated materials within excavation limits; the
  mobilization, start-up and operation of a Low Temperature Thermal Desorption (LTTD) unit; Engineering Services
  supporting the obtainment of necessary permits for operation of the LTTD unit and conducting monitoring of the
  LTTD unit.

**Project Delivery Team** 

Name	Responsibility		
Diego Garcia RPM	USEPA Remedial Project Manager		
Eugene Urbanik, P.E.	New Jersey Area Engineer COR		
Neal F. Kolb, P.E.	Resident Engineer Alt. COR		
Patrick Nejand	Project Engineer COR		
Matthew Creamer	Project Engineer		
Ronny Hwee, P.E.	Project Engineer		
Ken Maas Project/Technical Manager (N			
Richard Gajdek, P.E.	ard Gajdek, P.E. Project Manager		
Heather Morrow Contract Specialist (NWK)			
Shelley Thomas Contracting Officer (NWK)			

Name: Richard Gajdek, 91/0/790 8234	12 Marin 2014	
Name: Richard Gajdek, 917/790 8234	Date:	

	+	
		•

### Intergovernmental Document On-line Tracking System (IDOTS)

### Interagency Agreement (IA) No. DW96942166

Invoice No. 58033636

Site/Project	Site Name	Amount
02GZRA02	CORNELL-DUBILIER ELECTRONICS, INC.	\$2,560.14

**Total Invoice Amount:** \$2,560.14

Report Date: 09/22/2015 Page 1 of 1

### SCORPIOS Proof of Payment

VENDOR CODE: 278348 TRANS CODE: PV VOUCHER NO: 58033636

NAME: U.S. ARMY CORP OF ENGINEERS

NO CHECK DISB FLAG: C PROMPT PAY TYPE:

2,560.14

**APPROVED BY:** 

**DESCRIPTION: CONVERSION** 

VOUCHER TYPE: C CHECK TYPE: D. O. : KC00

AGREEMENT #:

SCHD FISC YR: 2014 SCHD CAT: SCHD TYPE: C SCHD NO: AVC140115

 VOUCHER DATE: 03/12/2014
 VOUCHER AMT: 2,560.14

 SCHD DATE: 03/18/2014
 HOLDBACK AMT: 0.00

CLOSED DATE: 03/18/2014 CLOSED AMT:
SUBMITTING SFO: 27 OUTSTANDING AMT:

AGENCY HEAD APRVL: IN TRANSIT AMT: 0.00

**COMMENTS TO PRINT:** DW96942166 58033636 E3

DIRECT DISB NUMBER:

FY: 2014 SCHEDULE CAT: SCHEDULE TYPE: C SCHEDULE NUMBER: AVC140115

INDICATORS - TREAS ACT: C POST TREAS ACT: T POST DETAILS: T EXP: F BACKOUT: F

---PAYMENT VOUCHER------SITE **PAYMENT CHECK AMOUNT NUMBER** NUMBER **ADV NUM** ID **VENDOR CODE** TC LN 278348 PV COE58033636 1 02GZ 2,560.14 01373827