

FEBRUARY 2014

Carnell 002

CIC #: 99EPA EPA SUPERFUND PROGRAM  
Billed Date: 05-Mar-2014  
Customer Order Number: DW9694216601

**VOUCHER FOR TRANSFERS**  
**BETWEEN APPROPRIATIONS AND/OR FUNDS (AR 37-1)**  
Mission Assignment No:

Accounts Of  
COE58033680

D.O. Voucher No. BU. Voucher No. Bill No. Paid By Check No. Collection Vou. No.

58033680

Partial # 09 03-Feb-2014 Thru 05-Mar-2014

**Billed Office (Mail To):**

ENVIRONMENTAL PROTECTION AGENCY  
FINANCIAL MANAGEMENT CENTER M S 002  
ATTN: JEFF MARSALA  
26 W MARTIN LUTER KING DRIVE  
CINCINNATI OH 45268-7702

**Billing Office (Send Remittance To):**

USACE FINANCE CENTER  
USACE FINANCE CENTER E3  
5722 INTEGRITY DRIVE  
MILLINGTON TN 38054-5005

Billed Accounting Classification					Billing Accounting Classification				
068 020 X	8145.0000	2008 00 0000	012166 2500 00000	68010727	\$128.84	096 NA X	3122.0000 E3 08 2421 868 012166	96303	\$38,410.97
068 068 X	8145.0000	2008 00 0000	012166 2500 00000	68010727	\$554.03				
068 068 X	8145.0000	2012 00 0000	012166 2500 00000	68010727	\$37,728.10				

Line Item	Moa	Description	Eaid No	Amount
1	INHOUSE - LABOR	DEPARTMENTAL OVERHEAD COSTS		\$35.51
1	INHOUSE - LABOR	GENERAL AND ADMINISTRATIVE OVERHEAD COSTS		\$15.72
1	INHOUSE - LABOR	LABOR		\$77.61
Subtotal:				\$128.84
2	INHOUSE - LABOR	DEPARTMENTAL OVERHEAD COSTS		\$152.69
2	INHOUSE - LABOR	GENERAL AND ADMINISTRATIVE OVERHEAD COSTS		\$67.59
2	INHOUSE - LABOR	LABOR		\$333.75
Subtotal:				\$554.03
3	REIMBURSABLE - INSIDE CORPS	WORK PERFORMED BY OTHER COE EST		\$37,728.10
Subtotal:				\$37,728.10

**CORPS CERTIFICATION**

I CERTIFY THAT THE ABOVE ARTICLES WERE DELIVERED AND/OR THE SERVICES PERFORMED AS STATED AND THAT THE PAYMENT REQUESTED IS CORRECT TO THE BEST OF MY KNOWLEDGE AND SHOULD BE PAID AND CHARGED TO THE APPROPRIATION IN FUNDS AS INDICATED.

13 March 2014 *Jeffrey Marsala*  
DATE SIGNATURE

Total Billed Amount:	\$38,410.97
Less Partial Amount Paid:	\$0.00
Payment Due Date: 04-Apr-2014	Pay This Amount: \$38,410.97

**REVIEWED**

By Jeffrey Marsala at 7:01 am, Mar 14, 2014

Certified By: *6-3-14*

CIC #: 99EPA EPA SUPERFUND PROGRAM

Billed Date: 05-Mar-2014

Customer Order Number:DW9694216601

Mission Assignment No:

D.O. Voucher No.BU. Voucher No.Bill No.Paid By Check No.Collection Vou. No.

58033680

Partial # 69 03-Feb-2014 Thru 05-Mar-2014

**Billed Office (Mail To):**

ENVIRONMENTAL PROTECTION AGENCY  
 FINANCIAL MANAGEMENT CENTER M S 002  
 ATTN JEFF MARSALA  
 26 W MARTIN LUTER KING DRIVE  
 CINCINNATI OH 45268-7702

**Billing Office (Send Remittance To):**

USACE FINANCE CENTER  
 USACE FINANCE CENTER E3  
 5722 INTEGRITY DRIVE  
 MILLINGTON TN 38054-5005

Line Item	Moa	Description	Eaid No	Amount
<div> <div> <b>Funds Authorized:</b> \$6,200,000.00  <b>Total Billed Amount:</b> \$6,081,335.33  <b>Prev Billed Amount:</b> \$6,042,924.36  <b>Current Billed Amount:</b> \$38,410.97  <b>Total Flux Billed:</b> \$0.00  <b>Prev Flux Billed:</b> \$0.00  <b>Current Flux Billed:</b> \$0.00 </div> <div> <b>CERTIFICATE OF OFFICE BILLED</b>            I certify that the above articles were received and accepted or the services performed as stated and should be charged to the appropriation(s) and/or fund(s) as indicated above, or that the advance payment requested is approved and should be paid as indicated.   <b>Date:</b> _____            Authorized Administrative or Certifying Officer </div> </div>				

RECEIVED

MAR 13 2014

TRANSACTION LISTING  
NEW YORK DISTRICTPage: 1  
Date: 13-MAR-2014  
Time: 18:19:41

AMSCO CODE: 012166

ACCOUNTING PERIOD: 02-2014

## INHOUSE - LABOR

Transaction Date	Charge Code	Work Date	Emp ID	FOA	Hours	Type	Labor \$	G&A \$	Indirect \$	Total
21-FEB-2014	0H15D9	13-FEB-2014	NEJAP4500		1	RG	\$77.61	\$15.72	\$35.51	\$128.84
21-FEB-2014	1CB714	21-FEB-2014	NEJAP4500		3	RG	\$232.83	\$47.15	\$106.52	\$386.50
26-FEB-2014	1CB714	26-FEB-2014	KOLBN9370		1	RG	\$100.92	\$20.44	\$46.17	\$167.53
SUBTOTAL CO							\$411.36	\$83.31	\$188.20	\$682.87

## REIMBURSABLE - INSIDE CORPS

Transaction Date	PR&C	Obligation	Del Order No	Emp ID	Line Item	Resource Code	Accrual Ind	Total
04-FEB-2014	W16ROE22483402	W16ROE22483402	NA		1	WKBOHCOE		\$35,371.48
04-FEB-2014	W16ROE31774155	W16ROE31774155	NA		1	WKBOHCOE		\$2,356.62
SUBTOTAL COST:								\$37,728.10
TOTAL COST:								\$38,410.97

\*\*\*\*\*  
 \*\*\* END OF REPORT - 13-MAR-2014 - 18:19 - SID E3CEFP1 \*\*\*  
 \*\*\*\*\*

FOR OFFICIAL USE ONLY (FOUO)

PROGRESS REPORT

NEW YORK DISTRICT  
CORNELL DUBILIER, NJ  
IA Number: DW9694216601

MONTHLY REPORT FOR MARCH 2014

	Revised Reimbursable (096X3122)	Direct Fund Cite	IA Totals (096X3122)
STATEMENT OF CHARGES FOR PERIOD:			
Total Funds Authorized:	\$6,200,000.00	\$0.00	\$6,200,000.00
Less Total Expenditures: (-)	\$6,084,016.76	\$0.00	\$6,084,016.76
Less Undelivered Orders: (-)	\$90,534.19	\$0.00	\$90,534.19
Less Commitments: (-)	\$20,058.20	\$0.00	\$20,058.20
Funds Available Balance:	\$5,390.85	\$0.00	\$5,390.85

BILLING ACTIVITY (096X3122):	
Bill Number:	58033680
Funds Expended During Report Period:	\$2,681.43
Total Billed to Date:	\$6,084,016.76
DIRECT FUND CITE PAYMENTS:	
Funds Expended During Report Period:	\$0.00
Total Expended to Date:	\$0.00

FOR OFFICIAL USE ONLY (FOUO)

PROGRESS REPORT

NEW YORK DISTRICT  
CORNELL DUBILIER, NJ  
IA Number: DW9694216601

Bill Number: 58033680  
Bill Invoice Date: 05-MAR-2014

Monthly Billing Amount(096X3122): \$2,681.43

Monthly Direct Fund Cite Contract Cost: \$0.00

Budget Categories	Costs for Current Month	Prior Month's Summary	Project Costs to Date
a Personnel	\$0.00	\$1,284,150.68	\$1,284,150.68
b Fringe Benefits	\$0.00	\$558,399.48	\$558,399.48
c Travel	\$0.00	\$2,852.46	\$2,852.46
d Equipment	\$0.00	\$0.00	\$0.00
e Supplies	\$0.00	\$0.00	\$0.00
f Procurement	\$0.00	\$0.00	\$0.00
g Construction	\$0.00	\$0.00	\$0.00
h Other	\$2,681.43	\$2,988,801.34	\$2,991,482.77
i Total Direct Charges	\$2,681.43	\$4,834,203.96	\$4,836,885.39
j Total Indirect Charges	\$0.00	\$1,247,131.37	\$1,247,131.37
k TOTAL	\$2,681.43	\$6,081,335.33	\$6,084,016.76
TOTAL LABOR:		0.00	\$0.00

FOR OFFICIAL USE ONLY (FOUO)

PROGRESS REPORT

NEW YORK DISTRICT  
CORNELL DUBILIER, NJ  
IA Number: DW9694216601

Unbilled Amount

Budget Categories

Unbilled Costs  
Current Month

a Personnel	\$0.00
b Fringe Benefits	\$0.00
c Travel	\$0.00
d Equipment	\$0.00
e Supplies	\$0.00
f Procurement	\$0.00
g Construction	\$0.00
h Other	\$2,681.43
i Total Direct Charges	\$2,681.43
j Total Indirect Charges	\$0.00
k Total Unbilled Amount	\$2,681.43

Total Unbilled Amount	\$-2,681.43
Plus Expended for Month	\$2,681.43

Total	\$0.00
-------	--------

You may query the cost\_account\_detail table, column name unbilled\_amt, for further details.

\*\*\*\*\*  
\*\*\* END OF REPORT - 13-MAR-2014 - 18:14 - SID E3CEFMP1 \*\*\*  
\*\*\*\*\*

FOR OFFICIAL USE ONLY (FOUO)

## Progress Report for EPA Region II

<b>Site:</b>	<b>Cornell (OU2) Superfund Site</b> <b>South Plainfield, NJ</b>		<b>Phase:</b> <b>OU2 - Soils</b>	<b>Project Site</b> <b>P: 908-769-1601</b>
<b>Bill No. :</b>	<b>58033680</b>	<b>IAG Number:</b> <b>DW96942166-01-0</b>		
		<b>IAG Award Date:</b> <b>26 September 2008</b>		
		<b>IAG Expiration Date:</b> <b>31 July 2015</b>		
<b>Reporting Period:</b>	<b>From:</b>	<b>To:</b>	<b>EPA RPM:</b>	<b>USACE TM:</b>
	<b>01 February 2014</b>	<b>28 February 2014</b>	<b>Diego Garcia</b> <b>212-637-4947</b>	<b>Ken Maas</b> <b>816-389-3709</b>
<b>Work Performed</b>	<ul style="list-style-type: none"> <li>Future 2 year O&amp;M contract for CDE site is being formulated.</li> </ul>			
<b>USACE Contract funded with the ARRA Appropriation (TAS: 68 9/0 8195)</b>	<ul style="list-style-type: none"> <li>Corps awarded ARRA funded contract modification for LTTD on 26 August 09 for \$ 6,000,000 under Corps Contract: W912DQ-04-D-0023, D.O. #11, Line Item 1101 to Severson Environmental Services, Inc. Severson's Low Temperature Thermal Desorption (LTTD) contractor Maxymillian Technologies.</li> <li>Corps awarded ARRA funded contract modification for LTTD on 21 December 09 for \$ 24,000,000 under Corps Contract: W912DQ-04-D-0023, D.O. #11, Line Item 1102 to Severson Environmental Services, Inc.</li> <li>Total ARRA contract awarded to date for Cornell OU2 Soils under Corps Contract W912DQ-04-D-0023, D.O. #11 is \$ 30,000,000.</li> </ul>			
<b>USACE Contractor work funded with the ARRA Appropriation (TAS: 68 9/0 8195)</b>	<ul style="list-style-type: none"> <li>General - The ARRA contract includes the excavation and handling of contaminated materials within the excavation limits; the mobilization, start-up and operation of a Low Temperature Thermal Desorption (LTTD) unit; Engineering Services supporting the obtainment of necessary permits for operation of the LTTD unit and the conducting of monitoring of the LTTD unit.</li> <li>The final ARRA Progress Payment (payment # 34 ARRA Funding Amount= \$507,551.00) was processed on 16 December 2010. This payment was the Final ARRA payment for a cumulative total of \$30,000,000.00.</li> </ul>			
<b>Meetings</b>	<ul style="list-style-type: none"> <li>As necessary as per direction of the USEPA RPM.</li> <li></li> </ul>			
<b>Key Milestones Completed</b>	<ul style="list-style-type: none"> <li>Award Date: 31 October 2008</li> <li>NTP Date: 31 October 2008</li> <li>Pre-Construction Conference: 12 November 2008</li> <li>Pre-Work Conference: 10 December 2008</li> <li>Pre-Construction Safety Conference: 4 March 2009</li> <li>March 2009 - Severson Environmental Services (SES) issued a notice to proceed to their LTTD subcontractor, Maxymillian for preparation of plans, permit equivalency documents and procurement related to the LTTD unit.</li> <li>April 2009 - Severson commenced excavation of contaminated soil at project site.</li> <li>May 2009 - Contractor completed switch to 100% renewable energy sources for site power through the local utility (PSE&amp;G).</li> <li>June 2009 - Severson and their Low Thermal Desorption Unit (LTTD) Maxymillian Technologies, Inc. and ENSR submitted an equivalency permit application to the NJDEP.</li> <li>August 2009 - Severson's Low Thermal Desorption unit subcontractor Maxymillian Technologies,</li> </ul>			

## Progress Report for EPA Region II

Inc. commenced mobilization of plant equipment to the site.

- August 2009 – Maxymillian received a Permit Equivalency permit for their LTDD unit from the NJDEP.
- 1 October 2009 – Severson commenced screening of excavated material for LTDD unit.
- 3 November 2009 – LTDD unit commenced 24 hr clean material testing.
- 9 November 2009 – LTDD unit commenced contaminated material treatment.
- 16 November 2009 – LTDD unit commenced 24 hour operations for treatment of contaminated material.
- 16 November 2009 – Severson commenced loading and transportation of debris with Haz-PCB TSCA classification for disposal at EQ facility in Michigan. Maxymillian continued operating their LTDD unit.
- 10 December 2009 – NJDEP provided Conditional approval of the LTDD Performance Test Plan.
- 11 December 2009 – USEPA Region 2 Administrator Judith Enck conducted a site tour and a press event with local elected officials.
- ARRA Award: 26 August 2009 for \$ 6,000,000.
- ARRA Award: 21 December 2009 for \$ 24,000,000.
- Total ARRA Award to date = \$ 30,000,000.
- The final ARRA Progress Payment (payment # 34 ARRA Funding Amount= \$507,551.00) was processed on 16 December 2010. This payment was the Final ARRA payment for a cumulative total of \$30,000,000.00.
- Punch List items – Installed seep holes in CB-12 on Monday 10/28/13.
- Building Demolition and Remedial Action for Soils Completed.
- Operation & Maintenance (O&M) of CDE site was initiated on September 12, 2012. 1st inspection was held on January 7, 2013. 2nd inspection held on August 29, 2013. 3rd inspection held on October 1, 2013. Final inspection was held on October 30, 2013
- SES Task order closeout completion date - Oct 30, 2013.
-



## Progress Report for EPA Region II

<b>Projected Work</b>	
<b>Narrative</b>	<ul style="list-style-type: none"> <li>Final Closure Report - USEPA/USACE revising.</li> <li>Final Inspection of SES Operation &amp; Maintenance (O&amp;M) of CDE site was held on October 30, 2013. Future 2 year O&amp;M contract for CDE site is being formulated.</li> <li>DCAA audit.</li> </ul>
<b>Meetings</b>	<ul style="list-style-type: none"> <li>As necessary as per direction of the USEPA RPM.</li> <li></li> </ul>
<b>Key Milestones Forthcoming</b>	<ul style="list-style-type: none"> <li>Completion of Projected work items noted above.</li> <li></li> </ul>

<b>Technical Issues:</b>	<ul style="list-style-type: none"> <li>None</li> </ul>
<b>Schedule Issues:</b>	<ul style="list-style-type: none"> <li>None</li> </ul>
<b>Funding:</b>	Estimate Cost At Completion: \$80,600,000.00
<b>MIPR to Other Corps:</b>	NWK/ E&DDC/ A/E (Malcolm Pirnie) % 82882646 / % 31774155 / % 22483402 \$37,728.10 expended in February 2014.

### IAG Summary

USACE	Direct Fund Cite	Total Amend	Total IAG	Date
\$2,000,000	\$14,000,000	\$16,000,000	\$16,000,000	26 Sep 08
\$0 ARRA Funds	\$30,000,000 ARRA Funds	\$30,000,000	\$46,000,000	1 May 09
\$1,000,000	\$24,000,000	\$25,000,000	\$71,000,000	22 Jun 09
\$1,100,000	(-) \$1,100,000	\$0.00	\$71,000,000	8 Jun 10
\$600,000	(-) \$600,000	\$0.00	\$71,000,000	30 Dec 10
\$1,760,000	(-) \$1,760,000	\$0.00	\$71,000,000	12 Apr 11
\$150,000	\$6,950,000	\$7,100,000	\$78,100,000	16 Aug 11
(-) \$610,000	\$610,000	\$0.00	\$78,100,000	2 Feb 12
\$100,000	\$2,400,000	\$2,500,000	\$80,600,000	24 Aug 12
\$100,000	(-) \$100,000	\$0.00	\$80,600,000	21 Jun 13

### Expenditures

#### USACE

Funded	Current Bill	Previous Cum Billed	Remaining Funding
--------	--------------	---------------------	----------------------

## Progress Report for EPA Region II

\$6,200,000	\$38,410.97	\$6,042,924.36	\$118,664.67
-------------	-------------	----------------	--------------

### Contract

Funded	Awarded	Available Funding	Previous Cum. Invoiced	Estimated Accrued / Invoiced February 2014	Estimated Total Accrued / Invoiced through February 2014	Estimated Remaining To Invoice	Notes
\$36,773,874.00	\$36,273,142.61	\$500,731.39	Earnings Through Payment # 60 + #61 (Oct 2013) \$36,169,896.17	\$0.00	Earnings Through Payments # 60 + #61 (Oct 2013) \$36,169,896.17	Value through Invoice #60 + #61 \$103,246.45 (\$100,000 retained)	SES Env Physically Complete
\$ 30,000,000 ARRA	\$30,000,000	\$ 0.00	Earnings Through Payment # 34 (Nov 2010) \$30,000,000.00	\$0.00	Earnings Through Payment # 34 (Nov 2010) \$30,000,000.00	Value through Invoice #34 \$0.00	SES Env Physically Complete
\$7,626,126.00	\$7,626,126.00	\$ 0.00	\$7,622,723.46 Through Final Payment #8 (May 2013) \$7,622,723.46	\$0.00	\$7,622,723.46 Through Final Payment #8 \$7,622,723.46 (May 2013)	\$3,402.54	LATA-Physically Complete

### Obligations Plan

Contract	Planned	Date	Actual	Date	Notes
W912DQ-04-D-00023/0011/0001	\$14,000,000.00	31 Oct 2008	\$14,000,000.00	31 Oct 2008	SES Award
W912DQ-04-D-00023/0011/1101	\$6,000,000.00	26 Aug 2009	\$6,000,000.00	26 Aug 2009	SES ARRA Award
W912DQ-04-D-00023/0011/1102	\$24,000,000.00	21 Dec 2009	\$24,000,000.00	21 Dec 2009	SES ARRA Award
W912DQ-04-D-00023/0011/1103	\$9,909,483.61	24 Feb 2010	\$9,909,483.61	24 Feb 2010	SES Award
W912DQ-10-D-3014/0001	\$3,574,791.00	07-Jun-2011	\$3,574,791.00	07-Jun-2011	LATA Award
W912DQ-10-D-3014/0001	\$0.00	08-Jun-2011	\$0.00	08-Jun-2011	LATA Award
W912DQ-04-D-00023/0011/1104	\$5,000,000.00	10 Jun 2011	\$5,000,000.00	10 Jun 2011	SES Award
W912DQ-10-D-3014/0001	\$1,721,000.00	22-Sep-2011	\$1,721,000.00	22-Sep-2011	LATA Award
W912DQ-10-D-3014/0001	\$2,330,335.00	27-Oct-2011	\$2,330,335.00	27-Oct-2011	LATA Award
W912DQ-04-D-00023/0011/1105	\$4,926,485.00	30 Nov 2011	\$4,926,485.00	30 Nov 2011	SES Award
W912DQ-04-D-00023/0011/1106A/1107	\$35,944.00	16 Jul 2013	\$35,944.00	16 Jul 2013	SES Award
W912DQ-04-D-00023/0011/1107/1107A	\$2,401,230.00	19 Sep 2013	\$2,401,230.00	19 Sep 2013	SES Award

### Site History & IAG Scope of Work Summary

#### BACKGROUND:

The Cornell Dubilier Electronics site is located at 333 Hamilton Boulevard in South Plainfield, New Jersey. During its years of operation at the site (1936 to 1962), Cornell Dubilier Electronics, Inc. manufactured electronic parts and components, including capacitors. It is reported that transformer oils were tested for an unknown period of time during plant operations. It is alleged that during their operations, Cornell Dubilier Electronics, Inc. dumped material contaminated with polychlorinated biphenyls (PCBs) and other hazardous substances directly onto site soils. The site is currently known as Hamilton Industrial Park and is occupied by an estimated 15 commercial businesses. Through the years, numerous companies have operated at the site as tenants. It is estimated that approximately 540 people reside within 0.25 miles of the site, and the nearest residential homes are less than 200 feet from the site.

## Progress Report for EPA Region II

**Overall Operable Unit 2 Soils Remedy includes:**

- Excavation of contaminated soil containing PCBs at concentrations greater than 500 ppm and contaminated soils that exceed New Jersey's Impact to Groundwater Cleanup Criteria (IGWSCC) for contaminants other than PCBs;
- On-Site treatment of excavated soils amenable to treatment by Low Temperature Thermal Desorption (LTTD), followed by backfilling of excavated area with treated soils;
- Transportation of contaminated soils and debris not suitable for LTTD treatment to an Off Site facility for disposal, with treatment as necessary;
- Installation of a multi-layer cap or hardscape;
- Installation of engineering controls;
- Property restoration.
- Implementation of institutional controls.
- All miscellaneous activities to complete the above.
- ARRA funding will fund the excavation and handling of contaminated materials within excavation limits; the mobilization, start-up and operation of a Low Temperature Thermal Desorption (LTTD) unit; Engineering Services supporting the obtainment of necessary permits for operation of the LTTD unit and conducting monitoring of the LTTD unit.

### Project Delivery Team

Name	Responsibility
Diego Garcia RPM	USEPA Remedial Project Manager
Eugene Urbanik, P.E.	New Jersey Area Engineer COR
Neal F. Kolb, P.E.	Resident Engineer Alt. COR
Patrick Nejand	Project Engineer COR
Matthew Creamer	Project Engineer
Ronny Hwee, P.E.	Project Engineer
Ken Maas	Project/Technical Manager (NWK)
Richard Gajdek, P.E.	Project Manager
Heather Morrow	Contract Specialist (NWK)
Shelley Thomas	Contracting Officer (NWK)

*Richard E. Gajdek*

Name: Richard Gajdek 917 790 8234

*13 March 2014*

Date:



Intergovernmental Document On-line Tracking System (IDOTS)

Interagency Agreement (IA) No. DW96942166

Invoice No. 58033680

Site/Project	Site Name	Amount
02GZRA02	CORNELL-DUBILIER ELECTRONICS, INC.	\$38,410.97

**Total Invoice Amount:** \$38,410.97

## SCORPIOS Proof of Payment

VENDOR CODE: 278348

TRANS CODE: PV

VOUCHER NO: 58033680

NAME: U.S. ARMY CORP OF ENGINEERS

NO CHECK DISB FLAG: C

PROMPT PAY TYPE:

APPROVED BY:

DESCRIPTION: CONVERSION

VOUCHER TYPE: C

CHECK TYPE:

D. O. : KC00

AGREEMENT #:

SCHD FISC YR: 2014

SCHD CAT:

SCHD TYPE: C

SCHD NO: AVC140116

VOUCHER DATE: 03/13/2014

VOUCHER AMT: 38,410.97

SCHD DATE: 03/19/2014

HOLDBACK AMT: 0.00

CLOSED DATE: 03/19/2014

CLOSED AMT: 38,410.97

SUBMITTING SFO: 27

OUTSTANDING AMT:

AGENCY HEAD APRVL:

IN TRANSIT AMT: 0.00

COMMENTS TO PRINT: DW96942166 58033680 E3

DIRECT DISB NUMBER:

FY: 2014

SCHEDULE CAT:

SCHEDULE TYPE: C

SCHEDULE NUMBER: AVC140116

INDICATORS -

TREAS ACT: C

POST TREAS ACT: T

POST DETAILS: T

EXP: F

BACKOUT: F

## -----PAYMENT VOUCHER-----

VENDOR CODE	TC	NUMBER	ADV NUM	LN	SITE ID	PAYMENT AMOUNT	CHECK NUMBER
278348	PV	COE58033680		1	02GZ	38,410.97	01509194