

PERFORMANCE PERIOD: 04/06/09-04/10/09

DAILY WORK ORDER

SITE NAME: RARITAN BAY SLAG

DELIVERY ORDER # 0073

CONTRACT #EP-W-04-055

DATE: 04/03/09

EPA REGION: II

OSC: CONFORTINI MONITORS: Weston

CONTRACTOR: ETI WORK ORDER #: 02

THIS WORK ORDER AUTHORIZES THE OFF-SITE HOURS FOR ADMINSTRATIVE WORK.

- I. ADMINISTRATIVE ISSUES-some tasks may not apply at this time.
 - 1) dally cost documents (1900-55's) will be required the following day of work (except weekend hours and costs).
 - 2) OFF-SITE HOURS MUST BE ACCOMPANIED BY AN OFF-SITE HOURS SUMMARY REPORT DOCUMENTING WORK PERFORMED.
 - 3) Draft 1900s are to accompany Final 1900s submitted for approval.
- II. DESCRIPTION OF AUTHORIZED ACTIVITIES TO BE COMPLETED DURING THE PERFORMANCE PERIOD:
 - 1) Prepare IFB for installation of permanent fencing along areas specified by EPA (to be determined shortly);
 - 2) Arrange for the preparation of signage specified by EPA; and
 - 3) Arrange for the installation of signage.

III. NUMBER OF PERSONNEL AUTHORIZED IS AS FOLLOWS:

TITLE	CLIN No.	QUANTITY	
Response Manager	S1 -05-0 1	, [*]	1(on-site)
Field Cost/Typist	S2-10-01		1(off-site)
Industrial Hygenist	S4 -30-0 1		1(off-site-8 hrs)
T&D Coordinator	S 5-20-0 1		0 (off-site-6 hrs total)
Equipment Operator Cleanup Technician	S2-05-01 S2-03-01		0 2

IV. LIST OF EQUIPMENT AUTHORIZED FOR THE PERFORMANCE PERIOD:

DESCRIPTION	CLIN#	QUANTITY
Laptop Computer	7-23-20	0
Computer Printer	7-23-40	0
4WD Pickup Truck	1-36-20	1
2WD Pickup Truck	1-36-10	1
Van-Passenger	1-54-10	0
Cellular Phone	6-15-20	2

V. MISCELLANEOUS ITEMS AUTHORIZED FOR THE PERFORMANCE PERIOD:

- 1) providing wooden snow fence;
- 2) provide zip ties;
- 3) fence posts as needed; and
- 4) install signs(to be provided by EPA).

EPA On-Scene Coordinator

EJI Response Manager

Amendments:

On-site hours incurred installing fence and signage on April 2, 2009 are subject to DBA rates. This does not travel time.

This DWO also correctly identifies the personnel which were used on April 2, 2009. Two cleanup technicians and one Response Manager.

* 10 HOURS (OFF-SITE) ANTHOMIZED TO COORDINATE SUBCONTRACTORS. D 4/07/09 6

PERFORMANCE PERIOD: 04/20/09-04/24/09

DAILY WORK ORDER

SITE NAME: RARITAN BAY SLAG

DELIVERY ORDER # 0073

CONTRACTOR: ETI

WORK ORDER #: 03

CONTRACT #EP-W-04-055

DATE:

04/20/09

EPA REGION:

OSC: CONFORTINI

MONITORS: Weston

THIS WORK ORDER AUTHORIZES THE OFF-SITE HOURS FOR ADMINSTRATIVE WORK. FIELD WORK MAY BE REQUIRED DURING THIS PERIOD.

- **ADMINISTRATIVE ISSUES**-some tasks may not apply at this time.
 - 1) daily cost documents (1900-55's) will be required the following day of work (except weekend hours and costs).
 - 2) OFF-SITE HOURS MUST BE ACCOMPANIED BY AN OFF-SITE HOURS SUMMARY REPORT DOCUMENTING WORK PERFORMED.
 - Draft 1900s are to accompany Final 1900s submitted for approval. 3)
- DESCRIPTION OF AUTHORIZED ACTIVITIES TO BE COMPLETED DURING 11. THE PERFORMANCE PERIOD:
 - 1) Evaluate permanent fencing IFBs for installation along Sayreville and Old Bridge areas:
 - 2) Schedule successful bidders to be on-site immediately;
 - Deliver signage specified by EPA; and 3)
 - 4) Arrange for the installation of signage.

III. NUMBER OF PERSONNEL AUTHORIZED IS AS FOLLOWS:

TITLE	CLIN No.	QUANTITY	,
Response Manager	S1-05-01		1(possible on-site work)
Field Cost/Typist	S2-10-01		1(off-site)
Industrial Hygenist	S 4-30-0 1		0
T&D Coordinator	S5-20-01		0
Equipment Operator Cleanup Technician	S2-05-01 S2-03-01		0 2(possible on-site work)

IV. LIST OF EQUIPMENT AUTHORIZED FOR THE PERFORMANCE PERIOD:

DESCRIPTION	CLIN#	QUANTITY
Laptop Computer	7-23-20	0
Computer Printer	7-23-40	. 0
4WD Pickup Truck	1-36-20	
2WD Pickup Truck	1-36-10	1
Van-Passenger	1-54-10	´ O
Cellular Phone	6-15-20	1

V. MISCELLANEOUS ITEMS AUTHORIZED FOR THE PERFORMANCE PERIOD:

- 1) Plywood sheeting (exterior);
- 2) Necessary bolts,, nuts, washers;
- 3) fence posts as needed; and
- 4) install signs.

EPA On-Scene Coordinator

ETi Response Manager

PERFORMANCE PERIOD: 04/27/09-05/01/09

DAILY WORK ORDER

SITE NAME: RARITAN BAY SLAG

DELIVERY ORDER # 0073

CONTRACT #EP-W-04-055

DATE:

04/27/09

EPA REGION:

CONTRACTOR: WORK ORDER #: 04

OSC: CONFORTINI

MONITORS: Weston

THIS WORK ORDER AUTHORIZES THE OFF-SITE HOURS FOR ADMINSTRATIVE WORK. FIELD WORK MAY BE REQUIRED DURING THIS PERIOD.

- I. ADMINISTRATIVE ISSUES-some tasks may not apply at this time.
 - daily cost documents (1900-55's) will be required the following day of work 1) (except weekend hours and costs).
 - OFF-SITE HOURS MUST BE ACCOMPANIED BY AN OFF-SITE HOURS **2**) · SUMMARY REPORT DOCUMENTING WORK PERFORMED.
 - 3) Draft 1900s are to accompany Final 1900s submitted for approval.
- DESCRIPTION OF AUTHORIZED ACTIVITIES TO BE COMPLETED DURING II. THE PERFORMANCE PERIOD:
 - 1) Installation of permanent fencing along Sayreville jetty property;
 - Deliver signage specified by EPA; and 2)
 - Arrange for the installation of signage. 3)

III. NUMBER OF PERSONNEL AUTHORIZED IS AS FOLLOWS:

TITLE	CLIN No.	QUANTITY	
Response Manager	S1-05-01		1(possible on-site work)
Field Cost/Typist	S2-10-01	· 	1(off-site, 8 hrs)
Industrial Hygenist	S 4-30-0 1		0
T&D Coordinator	S 5-20-0 1		0
Equipment Operator Cleanup Technician	S2-05-01 S2-03-01		0 0(possible on-site work)

IV. LIST OF EQUIPMENT AUTHORIZED FOR THE PERFORMANCE PERIOD:

DESCRIPTION	CLIN#	QUANTIT
Laptop Computer	7-23-20	0
Computer Printer	7-23-40	. 0
4WD Pickup Truck	1-36-20	1
2WD Pickup Truck	1-36-10	0
V an-Passenger	1-54-10	0
Cellular Phone	6-15-20	1

V. MISCELLANEOUS ITEMS AUTHORIZED FOR THE PERFORMANCE PERIOD:

- 1) Plywood sheeting (exterior);
- 2) Necessary bolts,, nuts, washers;
- 3) fence posts as needed; and
- 4) install signs.

EPA On-Scene Coordinator

ETI Response Manager

PERFORMANCE PERIOD: 05/04/09-05/0S/09

DAILY WORK ORDER

SITE NAME: RARITAN BAY SLAG

DELIVERY ORDER # 0073

CONTRACT #EP-W-04-055

DATE:

05/04/09

EPA REGION:

CONTRACTOR: WORK ORDER #: 05

ETI

OSC: CONFORTINI **MONITORS: Weston**

THIS WORK ORDER AUTHORIZES THE OFF-SITE HOURS FOR ADMINSTRATIVE WORK. FIELD WORK MAY BE REQUIRED DURING THIS PERIOD.

- I. ADMINISTRATIVE ISSUES-some tasks may not apply at this time.
 - 1) daily cost documents (1900-55's) will be required the following day of work (except weekend hours and costs).
 - OFF-SITE HOURS MUST BE ACCOMPANIED BY AN OFF-SITE HOURS 2) SUMMARY REPORT DOCUMENTING WORK PERFORMED.
 - Draft 1900s are to accompany Final 1900s submitted for approval. 3)
- Ħ. DESCRIPTION OF AUTHORIZED ACTIVITIES TO BE COMPLETED DURING THE PERFORMANCE PERIOD:
 - Installation of permanent fencing along Old Bridge property; 1)
 - 2) Deliver signage specified by EPA; and
 - Arrange for the installation of signage. 3)

III. NUMBER OF PERSONNEL AUTHORIZED IS AS FOLLOWS:

TITLE	CLIN No.	QUANTITY	
Response Manager	S1- 05- 01	1(possible on-site work) (off-site, S hours)	
Field Cost/Typist	S2-10-01	1(off-site, S hrs)	
Industrial Hygenist	S 4 -30-01	0	
Equipment Operator	S2- 05 -01	0	
Cleanup Technician	S2-03-01	0(possible on-site work)	

IV. LIST OF EQUIPMENT AUTHORIZED FOR THE PERFORMANCE PERIOD:

DESCRIPTION	CLIN#	QUANTITY
Laptop Computer	7-23-20	0
Computer Printer	7-23-40	0
4WD Pickup Truck	1-36-20	1
2WD Pickup Truck	1-36-10	0

Cellular Phone	6-15-20	1	
V. MISCELLANI	EOUS ITEMS AUTHOR	RIZED FOR THE PERFORM	IANCE PERIOD
2) Necessary bo	eting (exterior); olts, nuts, washers; s needed; and		
EPA On-Scene Coo	rdinator	ETI Respense M) lanager
Amendments			4.

(ITEM# 3770)

& ORDER KNOX LOCKS, & FOR OLD BRIDGE

PERFORMANCE PERIOD: 05/11/09-05/15/09

DAILY WORK ORDER

SITE NAME: RARITAN BAY SLAG

DELIVERY ORDER # 0073

CONTRACT #EP-W-04-055

DATE:

05/07/09

CONTRACTOR:

ETI WORK ORDER #: 06

EPA REGION:

OSC: CONFORTINI

MONITORS: Weston

THIS WORK ORDER AUTHORIZES THE OFF-SITE HOURS FOR ADMINSTRATIVE WORK. FIELD WORK MAY BE REQUIRED DURING THIS PERIOD.

- I. ADMINISTRATIVE ISSUES-some tasks may not apply at this time.
 - 1) daily cost documents (1900-55's) will be required the following day of work (except weekend hours and costs).
 - OFF-SITE HOURS MUST BE ACCOMPANIED BY AN OFF-SITE HOURS 2) SUMMARY REPORT DOCUMENTING WORK PERFORMED.
 - Draft 1900s are to accompany Final 1900s submitted for approval.
- DESCRIPTION OF AUTHORIZED ACTIVITIES TO BE COMPLETED DURING 11. THE PERFORMANCE PERIOD:
 - 1) Installation of permanent fencing along Old Bridge property, and
 - Post signage along waterfront properties. 2)

III. NUMBER OF PERSONNEL AUTHORIZED IS AS FOLLOWS:

TITLE	CLIN No.	QUANTITY	
Response Manager	S1-05-01		1(possible on-site work) (off-site, 8 hours)
Field Cost/Typist	S2-10- 0 1		1(off-site, S hrs)
Industrial Hygenist	S4-30-01		0
Equipment Operator	S2-0 5- 01		1
Cleanup Technician	S2-03-01	. ·	1(possible on-site work)

IV. LIST OF EQUIPMENT AUTHORIZED FOR THE PERFORMANCE PERIOD:

DESCRIPTION	CLIN#	QUANTITY
Laptop Computer	7 -23-20	, '0
Computer Printer	7 -23-40	0
4WD Pickup Truck	1-36-20	1
2WD Pickup Truck	1-36-10	0
Van-Passenger	1-54-10	0

Cellular Phone	6-15-20		1
Bobcat with auger	NA		1

MISCELLANEOUS ITEMS AUTHORIZED FOR THE PERFORMANCE PERIOD: ٧.

- Plywood sheeting (exterior);
 Necessary bolts, nuts, washers;
- 3) fence posts as needed; and
- 4) install signs.

EPA On-Scene Coordinator

PERFORMANCE PERIOD: 05/18/09-05/29/09

DAILY WORK ORDER

SITE NAME: RARITAN BAY SLAG

CONTRACT #EP-W-04-055

DELIVERY ORDER # 0073

DATE: 05/18/09

EPA REGION:

CONTRACTOR: ETI

OSC: CONFORTINI

WORK ORDER #: 07

MONITORS: Weston

THIS WORK ORDER AUTHORIZES THE OFF-SITE HOURS FOR ADMINSTRATIVE WORK. FIELD WORK WILL BE REQUIRED DURING THIS PERIOD.

- I. ADMINISTRATIVE ISSUES-some tasks may not apply at this time.
 - 1) daily cost documents (1900-55's) will be required the following day of work (except weekend hours and costs).
 - 2) OFF-SITE HOURS MUST BE ACCOMPANIED BY AN OFF-SITE HOURS SUMMARY REPORT DOCUMENTING WORK PERFORMED.
 - 3) Draft 1900s are to accompany Final 1900s submitted for approval.
 - 4) DBA rates may apply to specific tasks being completed.
- II. DESCRIPTION OF AUTHORIZED ACTIVITIES TO BE COMPLETED DURING THE PERFORMANCE PERIOD:
 - 1) Assisting fencing contractor with installation of permanent fencing along Old Bridge property:
 - 2) Post signage along waterfront properties; and
 - 3) removal of old split rail fence along park.

III. NUMBER OF PERSONNEL AUTHORIZED IS AS FOLLOWS:

IIILE	CLIN No.	QUANTITY	
Response Manager	S1-05-01		1(on-site work)
Field Cost/Typist	S2-10-01		1(off-site, 8 hrs)
Industrial Hygenist	S4-30-01		#0
Equipment Operator	S2-0 5 -01		1(on-site work)
Cleanup Technician	S2-03-01		0(on-site work)

IV. LIST OF EQUIPMENT AUTHORIZED FOR THE PERFORMANCE PERIOD:

DESCRIPTION	CLIN#	QUANTITY 🕢
Laptop Computer	7 -23-20	QUANTITY ()
Computer Printer	7-23-40	61 B
4WD Pickup Truck	1-36-20	ó

2WD Pickup Truck	1-36-10	. *		0
Van-Passenger	1-54-10		* *	1
Cellular Phone	6-15-20			1
Bobcat with auger	NA			. 1

V. MISCELLANEOUS ITEMS AUTHORIZED FOR THE PERFORMANCE PERIOD:

- 1) lumber (exterior grade);
- 2) Necessary bolts, nuts, washers;
- 3) fence posts as needed;
- 4) locks, chain, etc.; and
- 5) delivery of topsoil for grading.

EPA On-Scene Coordinator

ETi Response Manager

PERFORMANCE PERIOD: 06/01/09-06/12/09

DAILY WORK ORDER

SITE NAME: RARITAN BAY SLAG

ETI

DELIVERY ORDER # 0073

CONTRACT #EP-W-04-055

DATE:

05/27/09

BEEN EN ONBER # 0010

EPA REGION: II OSC: CONFORTINI

WORK ORDER #: 08

CONTRACTOR:

MONITORS: Weston

THIS WORK ORDER AUTHORIZES THE OFF-SITE HOURS FOR ADMINSTRATIVE WORK. FIELD WORK WILL BE REQUIRED DURING THIS PERIOD.

- I. ADMINISTRATIVE ISSUES-some tasks may not apply at this time.
 - 1) daily cost documents (1900-55's) will be required the following day of work (except weekend hours and costs).
 - 2) OFF-SITE HOURS MUST BE ACCOMPANIED BY AN OFF-SITE HOURS SUMMARY REPORT DOCUMENTING WORK PERFORMED.
 - 3) Draft 1900s are to accompany Final 1900s submitted for approval.
 - 4) DBA rates may apply to specific tasks being completed.
 - 5) Additional personnel to mobe to the site on Monday June 1, 2009.
- II. DESCRIPTION OF AUTHORIZED ACTIVITIES TO BE COMPLETED DURING THE PERFORMANCE PERIOD:
 - 1) Assisting fencing contractor with installation of permanent fencing along Old Bridge property;
 - 2) Post signage along waterfront;
 - 3) remove portions of old split rail fence along park; and
 - 4) removal of debris from beach portion.

III. NUMBER OF PERSONNEL AUTHORIZED IS AS FOLLOWS:

TITLE	CLIN No.	QUANTITY	
Response Manager	S1-0 5 -01		1(on-site work)
Field Cost/Typist	S2-10-01		1(off-site, 8 hrs/week)
Industrial Hygenist	S4-30-01		0
Equipment Operator	S2-05-01		2(on-site work)
Cleanup Technician	S2-03-01		1(on-site work)

IV. LIST OF EQUIPMENT AUTHORIZED FOR THE PERFORMANCE PERIOD:

DESCRIPTION	CLIN#	QUANTITY
Laptop Computer	7-23-20	1

Computer Printer	7-23-40		1	
4WD Pickup Truck	1-36-20		0,	1/6
2WD Pickup Truck	1-36-10		øı Ø	5/27/09
Van-Passenger	1-54-10	·	2	•
Cellular Phone	6-15-20		1	
Bobcat with auger	NA		1	
Excavator w/thumb	NA		1	

٧. MISCELLANEOUS ITEMS AUTHORIZED FOR THE PERFORMANCE PERIOD:

- lumber (exterior grade);
 Necessary bolts, nuts, washers;
 fence posts as needed; and
 supplies necessary for signs.

ÉPA On-Scene Coordinator

PERFORMANCE PERIOD: 06/15/09-06/26/09

DAILY WORK ORDER

SITE NAME: RARITAN BAY SLAG

CONTRACT #EP-W-04-055

DELIVERY ORDER # 0073

DATE: 06/12/09

EPA REGION:

CONTRACTOR: ETI

WORK ORDER,#: 09

OSC: CONFORTINI

MONITORS: Weston

THIS WORK ORDER AUTHORIZES THE OFF-SITE HOURS FOR ADMINSTRATIVE WORK. FIELD WORK WILL BE REQUIRED DURING THIS PERIOD.

- ADMINISTRATIVE ISSUES-some tasks may not apply at this time.
 - daily cost documents (1900-55's) will be required the following day of work 1) (except weekend hours and costs).
 - 2) OFF-SITE HOURS MUST BE ACCOMPANIED BY AN OFF-SITE HOURS SUMMARY REPORT DOCUMENTING WORK PERFORMED.
 - Draft 1900s are to accompany Final 1900s submitted for approval. 3)
 - 4) DBA rates may apply to specific tasks being completed.
 - Personnel to demobe from the site starting June 15, 2009.
- DESCRIPTION OF AUTHORIZED ACTIVITIES TO BE COMPLETED DURING THE PERFORMANCE PERIOD:
 - Assisting fencing contractor with installation of permanent fencing along 1) Old Bridge property;
 - Post signage along waterfront; 2)
 - remove portions of old split rail fence along park; and
 - removal of debris from beach portion. 4)
- NUMBER OF PERSONNEL AUTHORIZED IS AS FOLLOWS:

TITLE C	LIN No.	QUANTITY	
Response Manager	S1-05-01		1(on-site work/16 per week off-site)
Field Cost/Typist	S2-10-01		1(off-site, 8 hrs/week)
Industrial Hygenist	S4-30-01		0
Equipment Operator	S2-05-01		1(on-site work until 6/12/09)
Cleanup Technician	S2-03-01		1(on-site work until 6/16/09)

LIST OF EQUIPMENT AUTHORIZED FOR THE PERFORMANCE PERIOD:

DESCRIPTION

CLIN#

QUANTITY

Laptop Computer	7-23-20		1
Computer Printer	7-23-40		1
4WD Pickup Truck	1-36-20)	0
2WD Pickup Truck	1-36-10		2
V an-Passenger	1-54-10	•	0
Cellular Phone	6-15-20		1
Bobcat with auger	NA		1
Excavator w/thumb	NA		1 (until June 5, 2009)

MISCELLANEOUS ITEMS AUTHORIZED FOR THE PERFORMANCE PERIOD:

- lumber (exterior grade);
 Necessary bolts, nuts, washers;
 fence posts as needed; and
 supplies necessary for signs.

EPA On-Scene Coordinator

PERFORMANCE PERIOD: 06/29/09-07/10/09

DAILY WORK ORDER

SITE NAME: RARITAN BAY SLAG

DELIVERY ORDER # 0073

CONTRACT #EP-W-04-055

DATE:

06/23/09

DELIVER ORDER # 0070

EPA REGION:

. !!

CONTRACTOR: E

OSC: CONFORTINI

WORK ORDER #: 10 MONITORS: Weston

THIS WORK ORDER AUTHORIZES THE OFF-SITE HOURS FOR ADMINSTRATIVE WORK. FIELD WORK WILL BE REQUIRED DURING THIS PERIOD.

- I. ADMINISTRATIVE ISSUES-some tasks may not apply at this time.
 - 1) daily cost documents (1900-55's) will be required the following day of work (except weekend hours and costs).
 - 2) OFF-SITE HOURS MUST BE ACCOMPANIED BY AN OFF-SITE HOURS SUMMARY REPORT DOCUMENTING WORK PERFORMED.
 - 3) Draft 1900s are to accompany Final 1900s submitted for approval.
- II. DESCRIPTION OF AUTHORIZED ACTIVITIES TO BE COMPLETED DURING THE PERFORMANCE PERIOD;
 - Post signage along waterfront;
 - 2) Fence repair, if necessary;
 - 3) Compilation of 1900-55s; and
 - 4) Provide fish advisory signs.

III. NUMBER OF PERSONNEL AUTHORIZED IS AS FOLLOWS:

TITLE	CLIN No.	QUANTITY	
Response Manager	S1-05-01		1(16 hrs/week off-site)
Field Cost/Typist	S2-10-01		1(8 hrs/week off-site)
Industrial Hygenist	S4-30-01		0
Equipment Operator	S2-05-01		0(on-site work until 6/12/09)
Cleanup Technician	S2-03-01		0(on-site work until 6/16/09)

IV. LIST OF EQUIPMENT AUTHORIZED FOR THE PERFORMANCE PERIOD:

DESCRIPTION	CLIN#	QUANTITY
Laptop Computer	7-23-20	0
Computer Printer	7-23-40	0
4WD Pickup Truck	1-36-20	0 1
2WD Pickup Truck	1-36-10	 0

Van-Passenger	1-54-10	0
Cellular Phone	6-15-20	, 1
Bobcat with auger	NA	0
Excavator w/thumb	NA	0
V. MISCELLANEOUS	TITEMS AUTHORIZED FOR	THE PERFORMANCE PERIOD:

- lumber (exterior grade);
 Necessary boits, nuts, washers;
 fence posts as needed; and
 supplies necessary for signs.

ERA On-Scene Coordinator