



Removal Sequence	Area (Sq Ft)	Volume (Cu Yrds)	Excavation Days
Stage 1	11,896.4	440.6	8.8
Stage 2	6,290.0	233.0	4.7
Stage 3	9,496.8	351.7	7.0
Stage 4	18,911.5	700.4	14.0
Stage 5	14,007.5	518.8	10.4
Stage 6	9,961.7	369.0	7.4
Stage 7	2,189.7	81.1	1.6
Stage 8	961.4	35.6	0.7
Stage 9	7,030.8	260.4	5.2
Stage 10	10,713.8	396.8	7.9
Stage 11	26,248.4	972.2	19.4
Stage 12	28,182.0	1,043.8	20.9
Stage 13	32,689.9	1,210.7	24.2

DRAFT - DO NOT DISTRIBUTE

Source: Esri, DigitalGlobe, GeoEye, i-cubed, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AEX, Getmapping, Aerogrid, IGN, IGP, swisstopo, and the GIS User Community

Legend

Excavation Areas

Gamma Scan

- 0 - 20
- 20 - 30
- 30 - 100
- >100

Weston Solutions, Inc.

In association with
 Scientific and Environmental Associates, Inc.,
 Avatar Environmental, LLC, Environmental Compliance Consultants,
 On-Site Environmental, Inc., and Sovereign Consulting, Inc.

**Figure X:
Proposed Excavation Sequence**

NIAGARA FALLS BLVD
 NIAGARA FALLS, NEW YORK

U.S. ENVIRONMENTAL PROTECTION AGENCY
 REMOVAL SUPPORT TEAM 3
 CONTRACT # EP-S2-14-01

DATE MODIFIED: 7/22/2016
GIS ANALYST: P. LISICHENKO
EPA OSC: E. DALY
RST SPM: P. LISICHENKO
FILE NAME: 160722 NFB PropExcavStages.mxd