


August 09

62P4LL 002 - 501LS

CIC #: 99EPA SUPERFUND  
Billed Date: 01-Sep-2009  
Customer Order Number DW9694216601

VOUCHER FOR TRANSFERS  
BETWEEN APPROPRIATIONS AND/OR FUNDS (AR 37-1)

Mission Assignment No:



D.O. Voucher No. BU. Voucher No. Bill No. 58022528  
Paid By Check No. Collection Vou. No.  
Partial # 11 03-Aug-2009 Thru 01-Sep-2009

Billed Office (Mail To):

ENVIRONMENTAL PROTECTION AGENCY  
FINANCIAL MANAGEMENT CENTER M S 002  
ATTN JEFF MARSALA  
26 W MARTIN LUTER KING DRIVE  
CINCINNATI OH 45268-7702

Billing Office (Send Remittance To):

USACE FINANCE CENTER  
E3 NEW YORK DISTRICT  
5722 INTEGRITY DRIVE

MILLINGTON TN 38054-5005

Billed Accounting Classification

68 20 X 8145.0000 2008 00 0000 012166 2500 00000 68010727

Billing Accounting Classification

\$72,113.64 96 NA X 3122.0000 E3 08 2421 868 012166 96303 \$72,113.64

Line Item	Moa	Description	Eaid No	Amount
1	INHOUSE - OTHER RESOURCES	SUPERFUND M&S		
1	INHOUSE - LABOR	DEPARTMENTAL OVERHEAD COSTS		\$6,505.29
1	INHOUSE - LABOR	GENERAL AND ADMINISTRATIVE OVERHEAD COSTS		\$9,889.17
1	INHOUSE - LABOR	LABOR		\$4,462.19
1	REIMBURSABLE - INSIDE CORPS	WORK PERFORMED BY OTHER COE EST		\$24,119.96
				\$27,137.03
			Subtotal:	\$72,113.64

CORPS CERTIFICATION

"I CERTIFY THAT THE ABOVE ARTICLES WERE DELIVERED AND/OR THE SERVICES PERFORMED AS STATED AND THAT THE PAYMENT REQUESTED IS CORRECT TO THE BEST OF MY KNOWLEDGE AND SHOULD BE PAID AND CHARGED TO THE APPROPRIATION(S) OR FUND(S) AS INDICATED."

10/01/09  
DATE

Richard E. Gayle  
SIGNATURE

Total Billed Amount: \$72,113.64  
Less Partial Amount Paid: \$0.00  
Payment Due Date: 01- Oct- 2009 Pay This Amount: \$72,113.64

AUDITED BY 12-3-09

IFMS INPUT CI7H9K

CERTIFIED BY 12/4/09

Funds Authorized: \$3,000,000.00  
Total Billed Amount: \$741,255.97  
Prev Billed Amount: \$669,142.33  
Current Billed Amount: \$72,113.64  
Total Flux Billed: \$0.00  
Prev Flux Billed: \$0.00  
Current Flux Billed: \$0.00

CERTIFICATE OF OFFICE BILLED

I certify that the above articles were received and accepted or the services performed as stated and should be charged to the appropriation(s) and/or fund(s) as indicated above, or that the advance payment requested is approved and should be paid as indicated.

Date:

Authorized Administrative or Certifying Officer

S/F

DW96942166

TRANSACTION LISTING  
NEW YORK DISTRICTPage: 1  
Date: 12-NOV-2009

AMSCO CODE: 012166

ACCOUNTING PERIOD: 08-2009

-----  
INHOUSE - OTHER RESOURCES

Transaction Date	PR&C	Obligation	Del Order No	Emp ID	Line Item	Resource Code	Accrual Ind	Total
04-AUG-2009	W16ROE83366152					SFMSFEE		\$542.74
05-AUG-2009	W16ROE83366152					SFMSFEE		\$5,193.13
13-AUG-2009	W16ROE83366152					SFMSFEE		\$288.98
17-AUG-2009	W16ROE83366152					SFMSFEE		\$158.41
26-AUG-2009	W16ROE83366152					SFMSFEE		\$250.43
27-AUG-2009	W16ROE83366152					SFMSFEE		\$71.60
SUBTOTAL COST:								\$6,505.29

-----  
INHOUSE - LABOR

Transaction Date	Charge Code	Work Date	Emp ID	FOA	Hours	Type	Labor \$	G&A \$	Indirect \$	Total
13-AUG-2009	0E15D9	14-AUG-2009	NEJAP4500		80	RG	\$5,495.76	\$1,016.72	\$2,253.26	\$8,765.74
13-AUG-2009	0E15D9	14-AUG-2009	HWEER2054		32	RG	\$2,079.82	\$384.77	\$852.73	\$3,317.32
13-AUG-2009	0E15D9	13-AUG-2009	NEJAP4500		18	OS	\$870.03	\$160.96	\$356.71	\$1,387.70
13-AUG-2009	0FC173	14-AUG-2009	E00009210		12	RG	\$613.41	\$113.48	\$251.50	\$978.39
17-AUG-2009	0E15E5	13-AUG-2009	URBAE6275		3	RG	\$296.06	\$54.77	\$121.38	\$472.21
17-AUG-2009	0E155C	14-AUG-2009	GAJDR5607		14	RG	\$1,205.73	\$223.06	\$494.35	\$1,923.14
17-AUG-2009	0E15D9	14-AUG-2009	KOLBN9370		17	RG	\$1,556.18	\$287.89	\$638.03	\$2,482.10
17-AUG-2009	0E15D9	12-AUG-2009	KOLBN9370		6	OS	\$386.44	\$71.49	\$158.44	\$616.37
17-AUG-2009	0E15E5	13-AUG-2009	URBAE6275		6	CE	\$542.77	\$100.41	\$222.54	\$865.72
17-AUG-2009	0E155C	03-AUG-2009	TSOLJ8375		1	RG	\$61.28	\$11.34	\$25.12	\$97.74
17-AUG-2009	0E15F2	11-AUG-2009	SAIDS4570		9	RG	\$635.07	\$117.49	\$260.38	\$1,012.94
17-AUG-2009	0E155C	07-AUG-2009	CIMAT7213		4	RG	\$282.25	\$52.22	\$115.72	\$450.19
26-AUG-2009	0E15D9	20-AUG-2009	KOLBN9370		6	RG	\$549.24	\$101.61	\$225.19	\$876.04
26-AUG-2009	0E15D9	28-AUG-2009	NEJAP4500		56	RG	\$3,847.03	\$711.70	\$1,577.28	\$6,136.01
26-AUG-2009	0E15F2	24-AUG-2009	SAIDS4570		9	RG	\$635.07	\$117.49	\$260.38	\$1,012.94
26-AUG-2009	0E15D9	19-AUG-2009	KOLBN9370		2	OS	\$96.62	\$17.87	\$39.61	\$154.10
26-AUG-2009	0E15D9	25-AUG-2009	HWEER2054		2	OS	\$91.46	\$16.92	\$37.50	\$145.88
26-AUG-2009	0FC173	28-AUG-2009	E00009210		16	RG	\$817.88	\$151.31	\$335.33	\$1,304.52
26-AUG-2009	0E15D9	25-AUG-2009	HWEER2054		16	RG	\$1,039.91	\$192.38	\$426.36	\$1,658.65
26-AUG-2009	0E15D9	28-AUG-2009	NEJAP4500		16	OS	\$773.36	\$143.07	\$317.08	\$1,233.51
27-AUG-2009	0E155C	26-AUG-2009	GAJDR5607		13	RG	\$1,119.61	\$207.13	\$459.04	\$1,785.78
27-AUG-2009	0E155C	14-AUG-2009	GAJDR5607		-2	RG	\$ -172.25	\$ -31.87	\$ -70.62	\$ -274.74
27-AUG-2009	0E15E5	26-AUG-2009	URBAE6275		3	RG	\$296.06	\$54.77	\$121.38	\$472.21
27-AUG-2009	0E155C	25-AUG-2009	CIMAT7213		3	RG	\$211.69	\$39.16	\$86.79	\$337.64
27-AUG-2009	0E15E5	26-AUG-2009	URBAE6275		8	CE	\$789.48	\$146.05	\$323.69	\$1,259.22
SUBTOTAL CO							\$24,119.96	\$4,462.19	\$9,889.17	\$38,471.32

-----  
REIMBURSABLE - INSIDE CORPS

Transaction Date	PR&C	Obligation	Del Order No	Emp ID	Line Item	Resource Code	Accrual Ind	Total
04-AUG-2009	W16ROE82882646	W16ROE82882646	NA		1	WKBOTHCOR		\$27,137.03
SUBTOTAL COST:								\$27,137.03
TOTAL COST:								\$72,113.64

TRANSACTION LISTING  
NEW YORK DISTRICT

Page: 2  
Date: 12-NOV-2009

AMSCO CODE: 012166

ACCOUNTING PERIOD: 08-2009

---

\*\*\*\*\*  
\*\*\* E N D O F R E P O R T - 12-NOV-2009 - 20:24 - SID E3CEFMP1 \*\*\*  
\*\*\*\*\*

<b>ARRA</b>	
<b>Site:</b>	<b>Cornell OU2 – Soils</b>
<b>IA Number:</b>	<b>DW96942166</b>
<b>IA Award Date:</b>	<b>05/01/2009</b>
<b>IA Expiration Date:</b>	<b>12/30/2012</b>
<b>Reporting Period:</b>	<b>From: 01 August 09 To: 31 August 09</b>
<b>Summary of USACE In-House Work Performed</b>	
<b>USACE Reimbursable In-house work reimbursed with the Superfund Appropriation (TAS: 68 20X 8145)</b>	<ul style="list-style-type: none"> <li>Corps awarded ARRA funded contract modification for LTTD on 26 August 09 for \$ 6,000,000 under Corps Contract: W912DQ-04-D-0023, D.O. #11, Line Item 1101 to Severson Environmental Services, Inc. Corps provided oversight and monitoring of the Remedial Action Contractor Severson Environmental Services, Inc. and its Low Temperature Thermal Desorption (LTTD) contractor Maxymillian Technologies as per direction of the EPA Remedial Project Manager to ensure compliance with all contract requirements. The USACE provided weekly updates and meetings on the site to discuss construction progress, problems, and any other pertinent issues.</li> </ul>
<b>USACE Reimbursable In-house work reimbursed with the ARRA Appropriation (TAS: 68 9/0 8195)</b>	N/A
<b>Summary of USACE Contractor Work Performed</b>	
<b>USACE Direct Contractor work funded with the Superfund Appropriation (TAS: 68 20X 8145)</b>	N/A
<b>USACE Direct Contractor work funded with the ARRA Appropriation (TAS: 68 9/0 8195)</b>	<ul style="list-style-type: none"> <li>Corps awarded ARRA funded contract modification for LTTD on 26 August 09 for \$ 6,000,000 under Corps Contract: W912DQ-04-D-0023, D.O. #11, Line Item 1101 to Severson Environmental Services, Inc.. Severson's Low Temperature Thermal Desorption (LTTD) contractor Maxymillian Technologies. In August ARRA funding funded the excavation and handling of contaminated materials within excavation limits; the mobilization, start-up and operation of a Low Temperature Thermal Desorption (LTTD) unit; Engineering Services supporting the obtainment of necessary permits for operation of the LTTD unit and conducting monitoring of the LTTD unit</li> </ul>

**Expenditure Tables: 01 August 09 – 31 August 09**

**USACE In-House Expenditures**

TAS	DCN	Funded	Current Bill	Previous Cum Billed	Remaining Funding
68 20X 8145		\$3,000,000	\$72,113.64	\$669,142.33	\$2,258,744.03
68 9/0 8195		\$0	\$0	\$0	\$0

TAS	DCN	Funded	Awarded	Available Funding	Previous Cum. Invoiced	Current Invoiced	Total Invoiced	Remaining To Invoice
68 20X 8145		\$38,000,000	\$14,000,000	\$24,000,000	\$1,576,777.38	Payment # 10 \$293,096.77	\$1,869,874.15	\$12,130,125.85
68 9/0 8195	HE0158	\$30,000,000	\$6,000,000	\$24,000,000	\$0	Payment # 9 \$1,721,428.94	\$1,721,428.94	\$4,278,571.06

## Progress Report for EPA Region II

<b>Site:</b>	<b>Cornell (OU2) Superfund Site South Plainfield, NJ</b>		<b>Phase: OU2 - Soils</b>	<b>Project Site P: 908-769-1601</b>
<b>Bill No. :</b>	<b>58022528</b>	<b>IAG Number: DW96942166-01-0</b>		
		<b>IAG Award Date: 26 September 2008</b>		
		<b>IAG Expiration Date: 31 December 2012</b>		
<b>Reporting Period:</b>	<b>From:</b>	<b>To:</b>	<b>EPA RPM:</b>	<b>USACE TM:</b>
	<b>01 August 09</b>	<b>31 August 09</b>	<b>Pietro Mannino 212-637-4395</b>	<b>Ken Maas 816-389-3709</b>
<b>Work Performed</b>	<ul style="list-style-type: none"> <li>• March 09 - Severson issued a notice to proceed to their LTDD subcontractor, Maxymillian for preparation of plans, permit equivalency documents and procurement related to the LTDD unit.</li> <li>• March 09 – Severson contractor H W Alward commenced installation of new sewer and water connections to the site.</li> <li>• Apr 09 – Malcolm Pirnie Archaeologist commenced observation and documentation of potentially historically significant remnants of structures and materials within the excavation areas.</li> <li>• Apr 09 – Severson commenced excavation of contaminated soil at project site.</li> <li>• Apr 09 – Severson completed sampling along perimeter of the site by the railroad property.</li> <li>• May 09 - Contractor completed switch to 100% renewable energy sources for site power through the local utility (PSE&amp;G).</li> <li>• May 09 - Draft preliminary equivalency was submitted by Severson to USEPA, USACE and Malcolm Pirnie for comment.</li> <li>• May 09 - Comments were provided by USEPA, USACE and MP with regard to the LTDD permit equivalency application.</li> <li>• May 09 - Severson submitted to USACE KCD and NYD a draft ATP to obligate recovery money into the contract for review.</li> <li>• June 09 - Severson and their Low Thermal Desorption Unit (LTDD) Maxymillian Technologies, Inc. and ENSR submitted an equivalency permit application to the NJDEP.</li> <li>• June 09 - Severson commenced clearing operations along the southern and southwestern portions of the site.</li> <li>• June 09 - Verizon and PSE&amp;G completed relocation of utilities including fiber optics and removal of excess utility poles at the site.</li> <li>• July 09 – Borough of South Plainfield issued temporary building permit for the Severson LTDD stockpile area building.</li> <li>• July 09 – USEPA, USACE, Severson and local agencies conducted a meeting to review permit equivalency applications for the subject site.</li> <li>• July 09 – Severson continued sampling at grids to determine boundary of excavation limits.</li> <li>• July 09 – Severson's subcontractor Maxymillian unloaded the material for construction of a temporary building for the LTDD unit.</li> <li>• July 09 – Severson completed the initial clearing of vegetation and to stockpile the same on site for future chipping at a later date.</li> </ul>			

## Progress Report for EPA Region II

- |  |  |
|--|--|
|  | <ul style="list-style-type: none"><li>• August 09 – Severson's Low Thermal Desorption unit subcontractor Maxymillian Technologies, Inc. commenced mobilization of plant equipment to the site.</li><li>• August 09 – Severson Environmental Services, Inc (Severson) the prime contractor, performed backfilling and associated compaction in certain grids along the northern portion of the site,</li><li>• August 09 - Maxymillian Technologies, Inc. placed staging material for their building construction, placed the footing for their treatment plant, and stockpiled staging area buildings,</li><li>• August 09 – Middlesex County Utility Authority submitted a permit for the operation and discharge from a proposed Severson Water Treatment Building.</li><li>• August 09 – Maxymillian received a Permit Equivalency permit for their LTDD unit from the NJDEP.</li><li>• August 09 – Maxymillian commenced the mobilization and assembly of major components of their LTDD unit.</li><li>•</li></ul> |
|--|--|

## Progress Report for EPA Region II

<b>USACE Contractor work funded with the ARRA Appropriation (TAS: 68 9/0 8195)</b>	<ul style="list-style-type: none"> <li>Corps awarded ARRA funded contract modification for LTTD on 26 August 09 for \$ 6,000,000 under Corps Contract: W912DQ-04-D-0023, D.O. #11, Line Item 1101 to Severson Environmental Services, Inc.. Severson's Low Temperature Thermal Desorption (LTTD) contractor Maxymillian Technologies. In August ARRA funding funded the excavation and handling of contaminated materials within excavation limits; the mobilization, start-up and operation of a Low Temperature Thermal Desorption (LTTD) unit; Engineering Services supporting the obtainment of necessary permits for operation of the LTTD unit and conducting monitoring of the LTTD unit.</li> </ul>
<b>Meetings</b>	<ul style="list-style-type: none"> <li>Daily Safety Meetings and Weekly Progress/Cost Tracking Meetings</li> <li></li> </ul>
<b>Key Milestones Completed</b>	<ul style="list-style-type: none"> <li>Award Date: 31 October 2008</li> <li>NTP Date: 31 October 2008</li> <li>Pre-Construction Conference: 12 November 2008</li> <li>Pre-Work Conference: 10 December 2008</li> <li>Pre-Construction Safety Conference: 4 March 2009</li> <li>ARRA Award: 26 August 2009</li> <li></li> </ul>
<b>Projected Work</b>	
<b>Narrative</b>	<ul style="list-style-type: none"> <li>September 09 – Severson anticipated to complete installation of temporary building/tent structure for their stockpile staging area building.</li> <li>September 09 – Maxymillian's subcontractor DC Steel anticipates commencing installation of LTTD stockpile and Water Treatment Building.</li> <li>September 09 – Anticipate holding a Public Information meeting at the Borough of South Plainfield to discuss the commencement of the LTTD operation.</li> </ul>
<b>Meetings</b>	<ul style="list-style-type: none"> <li>Weekly Progress/Cost Tracking Meetings and Daily Safety Meetings</li> <li></li> </ul>
<b>Key Milestones Forthcoming</b>	<ul style="list-style-type: none"> <li>Construction Physically Complete: 18 Aug 11</li> </ul>
<b>Technical Issues:</b>	<ul style="list-style-type: none"> <li>None</li> </ul>
<b>Schedule Issues:</b>	<ul style="list-style-type: none"> <li>None</li> </ul>
<b>Funding:</b>	<ul style="list-style-type: none"> <li>Estimate Cost At Completion: \$53,688,143.00</li> <li></li> </ul>
<b>MIPR to Other Corps:</b>	<p>NWK % 82882646, E&amp;DDC, A/E (CDM) - \$27,137.03 expended in August 09</p> <p>M&amp;S Fee %. 83366152 - \$ 6,505.29 expended in August 09</p>



## Progress Report for EPA Region II

### IAG Summary

USACE	Direct Fund Cite	Total Amend	Total IAG	Date
\$2,000,000	\$14,000,000	\$16,000,000	\$16,000,000	26 Sep 08
\$0 ARRA Funds	\$30,000,000 ARRA	\$30,000,000	\$46,000,000	1 May 09
\$1,000,000	\$24,000,000	\$25,000,000	\$71,000,000	22 June 09

### Expenditures

#### USACE

Funded	Current Bill	Previous Cum Billed	Remaining Funding
\$3,000,000	\$72,113.64	\$669,142.33	\$2,258,744.03

#### Contract

Funded	Awarded	Available Funding	Previous Cum. Invoiced	Current Invoice	Total Invoiced	Remaining To Invoice
\$38,000,000	\$14,000,000	\$24,000,000	\$1,576,777.38	\$293,096.77 #10	\$1,869,874.15	\$12,130,125.85
\$ 30,000,000 ARRA	\$6,000,000	\$ 24,000,000	\$0	\$1,721,428.94 #9	\$1,721,428.94	\$4,278,571.06

#### Obligations Plan (FY09)

Contract	Planned	Date	Actual	Date	Notes
W912DQ-04-D-00023/0011/0001	\$14,000,000	31 Oct 08	\$14,000,000	31 Oct 08	Award
W912DQ-04-D-00023/0011/1101	\$6,000,000	26 Aug 09	\$6,000,000	26 Aug 09	ARRA Award

#### Site History & IAG Scope of Work Summary

##### BACKGROUND:

The Cornell Dubilier Electronics site is located at 333 Hamilton Boulevard in South Plainfield, New Jersey. During its years of operation at the site (1936 to 1962), Cornell Dubilier Electronics, Inc. manufactured electronic parts and components, including capacitors. It is reported that transformer oils were tested for an unknown period of time during plant operations. It is alleged that during their operations, Cornell Dubilier Electronics, Inc. dumped material contaminated with polychlorinated biphenyls (PCBs) and other hazardous substances directly onto site soils. The site is currently known as Hamilton Industrial Park and is occupied by an estimated 15 commercial businesses. Through the years, numerous companies have operated at the site as tenants. It is estimated that approximately 540 people reside within 0.25 miles of the site, and the nearest residential homes are less than 200 feet from the site.

Overall Operable Unit 2 Soils Remedy includes:

- Excavation of contaminated soil containing PCBs at concentrations greater than 500 ppm and

## Progress Report for EPA Region II

contaminated soils that exceed New Jersey's Impact to Groundwater Cleanup Criteria (IGWSCC) for contaminants other than PCBs;

- On-Site treatment of excavated soils amenable to treatment by Low Temperature Thermal Desorption (LTTD), followed by backfilling of excavated area with treated soils;
- Transportation of contaminated soils and debris not suitable for LTTD treatment to an Off Site facility for disposal, with treatment as necessary;
- Installation of a multi-layer cap or hardscape;
- Installation of engineering controls;
- Property restoration.
- Implementation of institutional controls.
- All miscellaneous activities to complete the above.

ARRA funding will fund the excavation and handling of contaminated materials within excavation limits; the mobilization, start-up and operation of a Low Temperature Thermal Desorption (LTTD) unit; Engineering Services supporting the obtainment of necessary permits for operation of the LTTD unit and conducting monitoring of the LTTD unit.

### Project Delivery Team

Name	Responsibility
Pietro Mannino RPM	USEPA Remedial Project Manager
Eugene Urbanik, P.E.	New Jersey Area Engineer COR
Neal F. Kolb, P.E.	Resident Engineer Alt. COR
Patrick Nejand	Project Engineer COR
Ronny Hwee, P.E.	Project Engineer
Kam Yin Chan	Project Engineer
Ken Maas	Project/Technical Manager (NWK)
Evangelos Antzoulis	New York District Superfund Team Leader
Richard Gajdek, P.E.	Project Manager
Heather N. Morrow	Contract Specialist (NWK)
Robert R. Nunn	Contracting Officer (NWK)

*Richard E. Gajdek*

Name: Richard Gajdek, 917 790 8234

*1 October 09*

Date:

## Intergovernmental Document On-line Tracking System (IDOTS)

Project Officer Approval Information from IDOTS for:

Interagency Agreement (IAG) No. DW96942166

Invoice No. 58022528

---

<u>Site/Project</u>	<u>Site Name</u>	<u>Amount</u>
02GZRA02	CORNELL-DUBILIER ELECTRONICS, INC.	\$72,113.64

**Project Officer Approval By:** GOTTESMAN, JUSTIN**Total Invoice Amount:** \$72,113.64

## SCORPIOS Proof of Payment

VENDOR CODE: 278348 1

TRANS CODE: PV

VOUCHER NO: 58022528

NAME: U.S. ARMY CORP OF ENGINEERS

TRAVEL ADVANCE NUM:

ADDRESS: USACE FINANCE CENTERCEFC-AO

NO CHECK DISB FLAG: N

: 5722 INTEGRITY DR

PROMPT PAY TYPE:

: MILLINGTON , TN 38054-5005

APPROVED BY: GOTTESMAN, JUSTIN

DESCRIPTION:

OCR PRINT FLAG: N

VOUCHER TYPE: M

CHECK TYPE:

D. O. : KC00

AGREEMENT #:

DISB RUN NUMBER: 0

SCHD FISC YR: 2010

SCHD CAT:

SCHD TYPE: M

SCHD NO: ACHC09338

VOUCHER DATE: 10/10/2009

VOUCHER AMT: 72,113.64

SCHD DATE: 12/08/2009

HOLDBACK AMT: 0.00

CLOSED DATE: 12/08/2009

CLOSED AMT: 72,113.64

SUBMITTING SFO: 27

OUTSTANDING AMT:

AGENCY HEAD APRVL:

IN TRANSIT AMT: 0.00

COMMENTS TO PRINT: DW96942166 58022528 E3 58022528 E3

INTER AGCY SYMBOL:

DIRECT DISB NUMBER:

FY: 2010

SCHEDULE CAT:

SCHEDULE TYPE: M

SCHEDULE NUMBER: ACHC09338

INDICATORS -

TREAS ACT: C

POST TREAS ACT: Y

POST DETAILS: Y

EXP: F

BACKOUT: N

## -----PAYMENT VOUCHER-----

VENDOR CODE	TC	NUMBER	ADV NUM	LN	SITE ID	PAYMENT AMOUNT	CHECK NUMBER	P O S T	C H K
278348 1	PV	B0002249402		001	02GZ	72,113.64	00000262	Y	