99EPA

SUPERFUND

**Billed Date:** 

04-Jan-2010

**Customer Order Number DW9694216601** 

**VOUCHER FOR TRANSFERS** 

**BETWEEN APPROPRIATIONS AND/OR FUNDS (AR 37-1)** 

Mission Assignment No:

**FYBO** 

**Accounts Of** 

D.O. Voucher No.

BU, Voucher No.

Bill No.

Paid By Check No.

Collection Vou. No.

58023368

Partial # 16

01-Dec-2009 Thru 04-Jan-2010

**Billing Office (Send Remittance To):** 

**USACE FINANCE CENTER** USACE FINANCE CENTER E3 **5722 INTEGRITY DRIVE** 

**MILLINGTON TN 38054-5005** 

Billed Office (Mail To):

**ENVIRONMENTAL PROTECTION AGENCY** FINANCIAL MANAGEMENT CENTER M S 002 ATTN JEFF MARSALA 26 W MARTIN LUTER KING DRIVE CINCINATTI OH 45268-7702

**Billed Accounting Classification** 

Billing Accounting Classification

96 NA X 3122.0000 E3 08 2421 868 012166 \$142.856.18

96303

\$142.856.18

\$282.50

\$17.381.04

\$24.968.45

**Amount** 

68 20 X 8145.0000 2008 00 0000 012166 2500 00000 68010727

**Eaid No** Description Line Item Moa 1 CONTRACT - OUTSIDE GOVERNMENT TRANSP OF GOVT EMPLOYEES OR OTHERS, PERDIEM ALLOW IN TVL STATUS & OTH INCIDENTAL TRVL EXP

1 INHOUSE - OTHER RESOURCES

SUPERFUND M&S

CORPS CERTIFICATION

"I CERTIFY THAT THE ABOVE ARTICLES WERE DELIVERED AND/OF THE SERVICES PERFORMED AS STATED AND THAT THE PAYMEN

REQUESTED IS CORRECT TO THE BEST OF MY KNOWLEDGE AND

SHOULD BE PAID AND CHARGED TO THE APPROPRIATIONS:

1 INHOUSE - LABOR 1 INHOUSE - LABOR

**Current Billed Amount** 

**Total Flux Billed:** 

**Prev Flux Billed:** 

**DEPARTMENTAL OVERHEAD COSTS** 

1 INHOUSE - LABOR

GENERAL AND ADMINISTRATIVE OVERHEAD COSTS

LABOR 1 REIMBURSABLE - INSIDE CORPS

AN FUNDIS) AS INDICATED."

WORK PERFORMED BY OTHER COE EST

\$10,678.83 \$54,070.12 \$35,475.24

Subtotal:

\$142.856.18

Total Billed Amount: **Less Partial Amount Paid:**  \$142,856.18 \$0.00

Payment Due Date: 03-Feb-2010

Pay This Amount:

\$142,856,18

IPMS INPIT

I7QKH

CERTIFIED BY

Funds Authorized: -------\$3,000,000.00

\$1,310,275.52 **Total Billed Amount:** \$1,167,419.34 **Prev Billed Amount:** 

20Jan

\$142,856.18 \$0.00

\$0.00

Date:

\$0.00 **Current Flux Billed:** 

CERTIFICATE OF OFFICE BILLED

I certify that the above articles were received and accepted or the services period median stated and should be charged to the appropriation(s) and/or fund(s) as indicated above, or that the advance

payment requested is approved and should be paid as indicated.

Authorized Administrative or Certifying Officer

DA Form 4445-R Approved by Treasury For Use In Lieu of SF 1080 DW96942166



TRANSACTION LISTING NEW YORK DISTRICT

AMSCO CODE:	012166		AC	COUN	TING PERIO	D: 12-2009	· · · · · · · · · · · · · · · · · · ·		. <b></b>	
ONTRACT - OUTSID	E GOVERNMENT									
Transaction Date		Obligation	Del Order	No	Emp ID	Line Item	Resource Code	Accrual	Ind	Total
4-DEC-2009	W16ROE93553631	W16ROB93553631	NA		-	1	TRANSPER			\$35.4
4-DEC-2009	W16ROE93553633	W16ROE93553633	NA			1	TRANSPER			\$46.9
4-DEC-2009	W16ROE93553636	W16ROB93553636	NA			1	TRANSPER			\$12.0
4-DBC-2009 4-DBC-2009	W16ROE93272398	W16ROE93272398	NA			1	TRANSPER			\$46.9
4-DBC-2009 4-DBC-2009	W16ROE93272399	W16ROE93272399	NA			1	TRANSPER			\$46.9
4-DBC-2009	W16ROE93412933	W16ROE93412933	NA			1	TRANSPER			\$46.9
4-DEC-2009	W16ROE93412932	W16ROE93412932	NA			1	TRANSPER			\$35.4
4-DEC-2009	W16ROE93412936	W16ROE93412936	NA			1	TRANSPER			\$12.0
4-DBC-2009	#10N0E3311E330				SUBTOTAL	r. Coem.				\$282.5
					SUBTUTAL	L COST:				<b>V</b> 202.3
NHOUSE - OTHER R	ESOURCES									
ransaction Date	PR&C	Obligation	Del Order	No	Emp ID	Line Item	Resource Code	Accrual	Ind	Total
2-DEC-2009	W16ROB83366152						SFMSFER			\$496.6
3-DBC-2009	W16ROB83366152						SFMSFEE			\$11.6
4-DBC-2009	W16ROB83366152						SFMSFEE			\$200.4
7-DEC-2009	W16ROE83366152						SFMSFEE			\$56.0
8-DEC-2009	W16ROE83366152						SFMSFRE			\$13.3
9-DEC-2009	W16ROE83366152						SFMSFRE			\$7,476.1
6-DBC-2009	W16ROE83366152						SFMSFRE			\$8,146.0
7-DEC-2009	W16ROE83366152						SFMSFEE			\$20.4
8-DEC-2009	W16ROE83366152						SFMSFBB			\$551.9
1-DEC-2009	W16ROB83366152						SFMSFRE			\$161.6
4-DBC-2009	W16ROE83366152						SFMSFRE			\$3.9
9-DBC-2009	W16ROE83366152						SFMSFEE			\$242.7
					SUBTOTA	L COST:				\$17,381.0
NHOUSE - LABOR										
ransaction Date	Charge Code	Work Date	Emp ID	FOA	Hours	Туре	Labor \$	G&A \$	Indirect \$	Total
3-DBC-2009	0B15B1	02-DEC-2009	CAMIM6900	)	16	RG	\$499.64	\$98.68	\$235.33	\$833.6
4-DEC-2009	0B15D9	05-DBC-2009	NBJAP4500	)	19	os	\$918.49	\$181.40	\$432.61	\$1,532.5
4-DEC-2009	0B15D9	04-DEC-2009	KOLBN9370	)	13	RG	\$1,190.02	\$235.03	\$560.50	\$1,985.5
4-DEC-2009	0B15F9	04-DEC-2009	WARDD1855	i	11	RG	\$796.57	\$157.32	\$375.18	\$1,329.0
4-DEC-2009	0E15D9	04-DEC-2009	NEJAP4500	)	29	RG	\$2,046.34	\$404.15	\$963.83	\$3,414.3
4-DBC-2009	0B15F9	02-DEC-2009	CALAA7523	,	4	RG	\$274.79	\$54.27	\$129.43	\$458.4
4-DEC-2009	0FC173	04-DEC-2009	B00009210	)	8	RG	\$408.94	\$80.77	\$192.61	\$682.3
4-DEC-2009	0E15D9	04-DEC-2009	HWBBR2054	ŀ	32	RG	\$2,079.82	\$410.76	\$979.60	\$3,470.1
4-DEC-2009	0E15D9	04-DEC-2009	HWEER2054	ł	14	os	\$640.22	\$126.44	\$301.54	\$1,068.2
4-DEC-2009	0E15D9	04-DEC-2009	KOLBN9370	)	4	os	\$225.43	\$44.52	\$106.18	\$376.1
7-DEC-2009	1212F1	04-DEC-2009	DABAR2457		30	RG	\$1,958.60	\$386.82	\$922.50	\$3,267.9
7-DEC-2009	1212F1	17-NOV-2009	DABAR2457	,	4	os	\$170.33	\$33.64	\$80.23	\$284.2
7-DEC-2009	1212F1	20-NOV-2009	DABAR2457	,	-16	RG	\$-1,044.59	\$ -206.31	\$ -492.00	\$-1,742.9
7-DBC-2009	1212F1	20-NOV-2009	DABAR2457	,	-20	os	\$ -973.26	\$ -192.22	\$ -458.41	\$-1,623.8
7-DEC-2009	0B155C	03-DEC-2009	LABEC3482		2	RG	\$144.83	\$28.60	\$68.21	\$241.0
17-DEC-2009	1212F1	30-NOV-2009	DABAR2457		-2	RG	\$ -130.57	\$-25.79	\$-61.50	\$ -217.8
11-050-2003	T-26-1			_			0061 04	4170 00	\$40E 64	e1 426 G

10

GAJDR5607

RG

\$170.09

\$861.24

\$405.64

\$1,436.97

07-DEC-2009

0B155C

04-DEC-2009

NEW YORK DISTRICT

Page: 2 cuort1.2.1.37 872 Date: 20-JAN-2010 TRANSACTION LISTING

AMSCO CODE:	012166		ACCOU	NTING PER	IOD: 12-2	2009			
		03-DEC-2009	DABAR2457	11	os	\$510.97	\$100.92	\$240.67	\$852.56
07-DBC-2009	1212F1	20-NOV-2009	DABAR2457	12	RG	\$783.44	\$154.73	\$369.00	\$1,307.17
07-DEC-2009	1212F1	19-NOV-2009	DABAR2457	7	os	\$312.57	\$61.73	\$147.22	\$521.52
07-DEC-2009	1212F1	30-NOV-2009	DABAR2457	-4	os	\$ -194.65	\$-38.44	\$-91.68	\$ -324.77
07-DEC-2009	1212F1	05-DEC-2009	NBJAP4500	4	os	\$217.03	\$42.86	\$102.22	\$362.11
08-DEC-2009	0E15D9 0E15D9	05-DEC-2009	HWEER2054	5	os	\$205.78	\$40.64	\$96.92	\$343.34
08-DEC-2009	0B15D9	05-DEC-2009	NEJAP4500	-8	os	\$ -397.19	\$-78.45	\$ -187.08	\$ -662.72
08-DEC-2009		05-DEC-2009	HWEER2054	3	os	\$149.94	\$29.61	\$70.62	\$250.17
08-DEC-2009	0B15D9	05-DEC-2009	NBJAP4500	8	os	\$397.19	\$78.45	\$187.08	\$662.72
08-DEC-2009	0B15D9 0B15D9	12-NOV-2009	KOLBN9370	2	RG	\$183.08	\$36.16	\$86.23	\$305.47
09-DEC-2009		12-NOV-2009	KOLBN9370	-2	os	\$-96.62	\$-19.08	\$-45.51	\$ -161.21
09-DEC-2009	0B15D9	12-NOV-2009	KOLBN9370	-2	RG	\$ -183.08	\$-36.16	\$-86.23	\$ -305.47
09-DBC-2009	0E15D9 0E15E1	18-DEC-2009	CAMIM6900	28	RG	\$874.36	\$172.69	\$411.82	\$1,458.87
17-DBC-2009		18-DBC-2009	NEJAP4500	80	RG	\$5,645.09	\$1,114.91	\$2,658.84	\$9,418.84
18-DEC-2009	0B15D9	14-DEC-2009	URBAB6275	2	CB	\$148.03	\$29.24	\$69.72	\$246.99
18-DEC-2009	0B15B5	19-DEC-2009	E00009210	2	CB	\$102.23	\$20.19	\$48.15	\$170.57
18-DEC-2009	0FC173	08-DEC-2009	KHALR4223	2	RG	\$144.83	\$28.60	\$68.21	\$241.64
18-DEC-2009	1129B2	13-DEC-2009	NEJAP4500	3	os	\$162.77	\$32.15	\$76.66	\$271.58
18-DEC-2009	0B15D9	19-DBC-2009	B00009210	4	os	\$191.97	\$37.91	\$90.42	\$320.30
18-DEC-2009	0FC173	12-DEC-2009	JOHNM8093	4	CB	\$316.28	\$62.47	\$148.97	\$527.72
18-DEC-2009	0B15D9	12-DBC-2009	HWEER2054	6	os	\$274.89	\$54.29	\$129.47	\$458.65
18-DEC-2009	0E15D9	18-DEC-2009	B00009210	6	RG	\$326.74	\$64.53	\$153.89	\$545.16
18-DEC-2009	0FC173	16-DEC-2009	URBAB6275	7	RG	\$690.80	\$136.43	\$325.37	\$1,152.60
18-DEC-2009	0E15E5	18-DEC-2009	KOLBN9370	7	os	\$450.85	\$89.04	\$212.35	\$752.24
18-DEC-2009	0B15D9 0B15D9	12-DEC-2009	JOHNM8093	8	os	\$667.60	\$131.85	\$314.44	\$1,113.89
18-DEC-2009	0E15D9	07-DBC-2009	SAIDS4570	9	RG	\$635.07	\$125.43	\$299.12	\$1,059.62
18-DEC-2009 18-DEC-2009	0E15F2	16-DEC-2009	CALAA7523	9	RG	\$618.27	\$122.11	\$291.21	\$1,031.59
18-DEC-2009	0E15F9	18-DEC-2009	WARDD1855	13	RG	\$941.40	\$185.93	\$443.40	\$1,570.73
18-DEC-2009	0B15D9	18-DEC-2009	HWEER2054	32	os	\$1,440.49	\$284.50	\$678.47	\$2,403.46
18-DBC-2009	0B15D9	18-DEC-2009	KOLBN9370	32	RG	\$2,929.28	\$578.53	\$1,379.69	\$4,887.50
18-DEC-2009	0E15D9	18-DEC-2009	NEJAP4500	35	os	\$1,737.69	\$343.19	\$818.45	\$2,899.33
18-DEC-2009	0E15D9	11-DBC-2009	HWEER2054	38	RG	\$2,631.29	\$519.68	\$1,239.34	\$4,390.31
18-DEC-2009	0B15D9	18-DEC-2009	HWEER2054	40	RG	\$2,599.77	\$513.45	\$1,224.49	\$4,337.71
18-DEC-2009	0FC173	19-DEC-2009	000008710	17	os	\$971.24	\$191.82	\$457.45	\$1,620.51
21-DEC-2009	1212F1	17-DEC-2009	DABAR2457	7	os	\$290.25	\$57.32	\$136.71	\$484.28
21-DEC-2009 21-DEC-2009	1212F1 1212F1	16-DEC-2009	DABAR2457	4	CE	\$245.10	\$48.41	\$115.44	\$408.95
21-DEC-2009	1212F1	10-DEC-2009	DABAR2457	5	RG	\$306.38	\$60.51	\$144.30	\$511.19
21-DEC-2009	1212F1	04-DEC-2009	DABAR2457	-16	RG	\$-1,044.59	\$ -206.31	\$ -492.00	\$-1,742.90
21-DEC-2009 21-DEC-2009	1212F1	18-DBC-2009	DABAR2457	36	RG	\$2,350.31	\$464.19	\$1,107.00	\$3,921.50
21-DEC-2009 21-DEC-2009	1212F1	19-NOV-2009	DABAR2457	-8	RG	\$ -522.29	\$ -103.15	\$ -246.00	\$ -871.44
21-DEC-2009 21-DEC-2009	1212F1	19-NOV-2009	DABAR2457	-7	os	\$ -312.57	\$-61.73	\$ -147.22	\$ -521.52
21-DEC-2009 21-DEC-2009	1212F1	02-DBC-2009	DABAR2457	-7	os	\$ -340.64	\$-67.28	\$ -160.44	\$ -568.36
21-DEC-2009	1212F1	17-NOV-2009	DABAR2457	-4	os	\$ -170.33	\$-33.64	\$-80.23	\$ -284.20
21-DEC-2009	1212F1	06-NOV-2009	DABAR2457	6	RG	\$367.65	\$72.61	\$173.16	\$613.42
21-DEC-2009	1212F1	19-NOV-2009	DABAR2457	7	os	\$316.32	\$62.47	\$148.99	\$527.78
21-DEC-2009 21-DEC-2009	0B155C	15-DEC-2009	TSOLJ8375	1	RG	\$61.28	\$12.10	\$28.86	\$102.24
21-DBC-2009 21-DBC-2009	1212F1	18-NOV-2009	DABAR2457	8	RG	\$522.29	\$103.15	\$246.00	\$871.44
21-DEC-2009	1212F1	18-NOV-2009	DABAR2457	4	CE	\$245.10	\$48.41	\$115.44	\$408.95
21-DEC-2009 21-DEC-2009	127A1A	16-DBC-2009	LO R1483	15	RG	\$1,058.45	\$209.04	\$0.00	\$1,267.49
21-DEC-2009	1212F1	02-DEC-2009	DABAR2457	16	RG	\$1,044.59	\$206.31	\$492.00	\$1,742.90
21-DEC-2009 21-DEC-2009	1212F1 1212F1	02-DEC-2009	DABAR2457	3	os	\$145.99	\$28.83	\$68.76	\$243.58
21-DEC-2009 21-DEC-2009	1212F1 1212F1	02-DEC-2009	DABAR2457	4	CB	\$245.10	\$48.41	\$115.44	\$408.95
21-DBC-2009 21-DBC-2009	0E155C	17-DEC-2009	GAJDR5607	28	RG	\$2,411.47	\$476.27	\$1,135.80	\$4,023.54
ZI-DBC-2009	OHIJJC	1. 520 200				• •			

TRANSACTION LISTING

Date: 20-JAN-2010 NEW YORK DISTRICT

Page: 3

AMSCO CODE:	012166		ACCOUN	TING PERIOD	: 12-2009				
	0B15B5	30-DEC-2009	URBAE6275	2	RG	\$197.37	\$38.98	\$92.96	\$329.31
29-DBC-2009	0B15B5	30-DEC-2009	URBAE6275	2	CE	\$197.37	\$38.98	\$92.96	\$329.31
29-DBC-2009	0B15D9	29-DEC-2009	KOLBN9370	2	RG	\$183.08	\$36.16	\$86.23	\$305.47
29-DEC-2009	0E15D9	23-DEC-2009	NBJAP4500	24	RG	\$1,693.52	\$334.47	\$797.65	\$2,825.64
29-DEC-2009	0FC173	23-DEC-2009	B00009210	24	RG	\$1,226.82	\$242.30	\$577.83	\$2,046.95
29-DEC-2009	0E155C	31-DEC-2009	GAJDR5607	22	RG	\$1,894.71	\$374.21	\$892.41	\$3,161.33
29-DEC-2009	0E15D9	24-DEC-2009	HWEBR2054	26	RG	\$1,800.35	\$355.57	\$847.96	\$3,003.88
29-DEC-2009	0B15D9 0FC173	23-DEC-2009	B00009210	11	os	\$503.93	\$99.53	\$237.35	\$840.81
29-DEC-2009	0FC173 0B15D9	23-DEC-2009	NEJAP4500	11	os	\$521.31	\$102.96	\$245.54	\$869.81
29-DEC-2009		20-DEC-2009	NBJAP4500	12	os	\$623.97	\$123.23	\$293.89	\$1,041.09
29-DEC-2009	0E15D9	20-DEC-2009	GENTD7883	12	os	\$616.83	\$121.82	\$290.53	\$1,029.18
29-DEC-2009	0B15F2	21-DEC-2009	DABAR2457	3	RG	\$183.83	\$36.31	\$86.58	\$306.72
29-DEC-2009	1212F1 0B15F2	21-DEC-2009	GENTD7883	6	RG	\$401.07	\$79.21	\$188.90	\$669.18
29-DEC-2009 29-DEC-2009	0B15F2 0B15D9	23-DBC-2009	HWEER2054	7	os	\$349.86	\$69.10	\$164.78	\$583.74
., bac 2009	·			SUBTOTAL	. co \$	54,070.12	\$10,678.83	\$24,968.45	\$89,717.40
REIMBURSABLE - IN									
		Obligation	Del Order No	Rimo TD	Line Item	Resource Co	ode Accrual I	Ind	Total
Transaction Date	PR&C	W16ROE82882646	NA	13. p 12	1	WKBOTHCOB			\$15,002.08
02-DBC-2009	W16R0E82882646	W16ROE82882646	NA NA		3	WKBOTHCOB			\$2,613.58
02-DEC-2009 02-DEC-2009	W16ROB82882646 W16ROB82882646	W16ROE82882646	NA NA		2	WKBOTHCOB			\$17,859.58
2-DBC-2009	WIGHORN 2002040			SUBTOTAL	COST:				\$35,475.24
								TOTAL COST:	\$142,856.18

\* \*\*\* E N D O F R E P O R T - 20-JAN-2010 - 20:25 - SID B3CBFMP1 \*\*\* \*

ARRA	·
Site:	Cornell OU2 - Soils
IA Number:	DW96942166
IA Award Date:	05/01/2009
IA Expiration Date:	12/30/2012
Reporting Period:	From: 01 December 09 To: 31 December 09
	10. Of December 09
	Summary of USACE In-House Work Performed
USACE Reimbursable	Corps awarded ARRA funded contract modification for LTTD on
In-house work	August 09 for \$ 6,000,000 under Corps Contract: W912DO-04-D-0023 D O
reimbursed with the	#11, Line Item 1101 to Sevenson Environmental Services. Inc. Corps provided
Superfund	oversight and monitoring of the Remedial Action Contractor Sevenson
Appropriation (TAS:	Environmental Services, Inc. and its Low Temperature Thermal Desorption
68 20X 8145)	(LITD) contractor Maxymillian Technologies as per the EPA Remedial Project
	Wanager to ensure compliance with all contract requirements. The USACE
	provided weekly updates and meetings on the site to discuss construction
USACE Reimbursable	progress, problems, and any other pertinent issues.
In-house work	N/A
reimbursed with the	
ARRA Appropriation	
(TAS: 68 9/0 8195)	
	Summary of USACE Contractor Work Performed
USACE Direct	
Contractor work	
funded with the	N/A
Superfund	
Appropriation (TAS: 68 20X 8145)	
USACE Direct	
Contractor work	• Corps awarded ARRA funded contract modification for LTTD on 26 August
funded with the	1 09 101 \$ 0,000,000 under Corps Contract: W912DO-04-D-0023 D O #11 Line
ARRA Appropriation	Item 1101 to Sevenson Environmental Services, Inc., Sevenson's Low
(TAS: 68 9/0 8195)	Temperature Thermal Desorption (LTTD) contractor Maxymillian Technologies. In September ARRA funding funded the excavation and handling of
	contaminated materials within excavation limits; the mobilization, start-up and
	operation of a Low Temperature Thermal Desorption (LTTD) unit; Engineering
	Services supporting the obtainment of necessary permits for operation of the
	LTTD unit and conducting monitoring of the LTTD unit.
	Corps awarded ARRA funded contract modification for LTTD on 21
	December 09 for \$ 24,000,000 under Corps Contract: W912DO-04-D-0023
	D.O. #11, Line Item 1102 to Sevenson Environmental Services, Inc.
	Total ARRA contract awarded to date for Cornell OU2 Soils under Corns
	Contract W912DQ-04-D-0023, D.O. #11 is \$ 30,000,000.
	•

# **Expenditure Tables:** 01 December 09 – 31 December 09

# **USACE In-House Expenditures**

TAS	DCN	Funded	Current Bill	Previous Cum Billed	Remaining Funding
00 00V 0145		\$3,000,000	\$142,856.18	\$1,167,419.34	
68 20X 8145		\$0	\$0	\$0	\$0
68 9/0 8195					

TAS	DCN	Funded	Awarded	Available Funding	Previous Cum. Invoiced	Current Invoiced  Estimated Invoice *	EQUITOR OF THE	Remaining To Invoice Estimated Value *
Non-ARRA 68 20X 8145 ARRA 68 9/0 8195	HE0158	\$38,000,000 \$30,000,000	\$14,000,000 \$30,000,000	\$24,000,000 \$30,000,000	\$2,776,364.18 \$3,378,951.41	\$1,878,362.82		\$9,345,273.00 Estimated Value * \$25,144,285.00

Estimated Invoice and Estimated Value are estimated amounts to be billed for work as of 31 December 09 based upon information available as of 31 December 09. Actual negotiated cost/billing for the month is still being finalized for the month of December 09 as of the time of this report.

			· · · · · · · · · · · · · · · · · · ·	
Site:		U2) Superfund Site Plainfield, NJ	Phase: OU2 - Soils	Project Site P: 908-769-1601
Bill No. :	58023368	IAG Number:	DW	96942166-01-0
DIII NO. :	30023300	IAG Award Date:	26 S	eptember 2008
		IAG Expiration Date:	31 [	December 2012
	From:	To:	EPA RPM:	USACE TM:
Reporting Period:	01 December 09	31 December 09	Pietro Mannino 212-637-4395	Ken Maas 816-389-3709
Work Performed	<ul> <li>preparation of pla</li> <li>March 09 – Seve connections to the connections to the Apr 09 – Malcolm historically signific</li> <li>Apr 09 – Sevenso</li> <li>Apr 09 – Sevenso</li> <li>May 09 - Contract local utility (PSE8</li> <li>May 09 - Draft pre Malcolm Pirnie fo</li> <li>May 09 - Comme equivalency appli</li> <li>May 09 - Sevenso the contract for residue of the contract for residu</li></ul>	n Pirnie Archaeologist commenced cant remnants of structures and mon commenced excavation of content completed sampling along periotor completed switch to 100% render, comment.  The seliminary equivalency was submitted to USACE KCD and eview.  The submitted to USACE KCD and eview.  The submitted an equivalency permitted to commenced clearing opera	their LTTD subconts and procurement in menced installation of observation and donaterials within the extaminated soil at prometer of the side by sewable energy sour ted by Sevenson to SACE and MP with respect to the side or the side of the side o	related to the LTTD unit. of new sewer and water ocumentation of potentially excavation areas. oject site. the railroad property. oces for site power through the USEPA, USACE and egard to the LTTD permit obligate recovery money into Maxymillian Technologies, NJDEP.
	<ul> <li>June 09 - Verizo removal of exces</li> <li>July 09 - Boroug stockpile area but equivalency apple</li> <li>July 09 - Sevens</li> <li>July 09 - Sevens</li> </ul>	te.  n and PSE&G completed relocates utility poles at the site.  of of South Plainfield issued terrolliding.  A, USACE, Sevenson and local lications for the subject site.  son continued sampling at grids son's subcontractor Maxymillian	ation of utilities inclusion of utilities inclusion porary building per agencies conducted to determine bound	iding fiber optics and rmit for the Sevenson LTTD d a meeting to review permit dary of excavation limits.
	<ul> <li>July 09 – Sevens stockpiled the sa</li> <li>August 09 – Sev Technologies, In</li> <li>August 09 – Sevens Sevens</li> </ul>	ng for the LTTD unit.  son completed the initial clearing ame on site for future chipping a enson's Low Thermal Desorption c. commenced mobilization of penson Environmental Services, illing and associated compaction	t a later date. In unit subcontracto Iant equipment to the contractory  Inc (Sevenson) the	or Maxymillian he site. prime contractor.

the site.

- August 09 Maxymillian Technologies, Inc. placed staging material for their building construction, placed the footing for their treatment plant, and stockpiled staging area buildings,
- August 09 Middlesex County Utility Authority submitted a permit for the operation and discharge from a proposed Sevenson Water Treatment Building.
- August 09 Maxymillian received a Permit Equivalency permit for their LTTD unit from the NJDEP.
- August 09 Maxymillian commenced the mobilization and assembly of major components of their LTTD unit.
- September 09 Sevenson completed the installation of a temporary building/tent structure for their stockpile staging area building.
- September 09 Maxymillian's subcontractor DC Steel commenced the installation of a LTTD stockpile and Water Treatment Building.
- September 09 A Public Information meeting was held at the Borough of South Plainfield to discuss the commencement of the LTTD operation.
- 1 October 2009 Sevenson commenced screening of excavated material for LTTD unit.
- 26 October 2009 SES installed permanent power to the LTTD unit.
- 3 November 2009 LTTD unit commenced 24 hr clean material testing.
- 9 November 2009 LTTD unit commenced contaminated material treatment.
- 16 November 2009 LTTD unit commenced 24 hour operations for treatment of contaminated material.
- 16 November 2009 Sevenson commenced loading and transportation of debris with Haz-PCB TSCA classification for disposal at EQ facility in Michigan. Maxymillian continued operating their LTTD unit.
- 30 November 2009 Sevenson completed placement of fencing between the southwest portion of the site and the remaining portion of the site.
- 10 December 2009 NJDEP provided Conditional approval of the LTTD Performance Test Plan.

	LPA Region II
USACE	Corps awarded ARRA funded contract modification for LTTD on 26 August 09 for
Contractor	\$ 6,000,000 under Corps Contract: W912DQ-04-D-0023, D.O. #11, Line Item 1101 to Sevenson
work funded	Environmental Services, Inc., Sevenson's Low Temperature Thermal Description (LTTD) contractor
with the ARRA	Maxymillian Technologies. In September ARRA funding funded the excavation and handling of
Appropriation	contaminated materials within excavation limits; the mobilization, start-up and operation of a Low
	Temperature Thermal Desorption (LTTD) unit; Engineering Services supporting the obtainment of
(TAS: 68 9/0	necessary permits for operation of the LTTD unit and conducting monitoring of the LTTD unit.
8195)	Corps awarded ARRA funded contract modification for LTTD on 21  December 20 for \$ 24 and 200
	December 09 for \$ 24,000,000 under Corps Contract: W912DQ-04-D-0023, D.O. #11, Line Item 1102 to Sevenson Environmental Services, Inc
	1 Star Firm Froomact awarded to date for Cornell OUZ Solls under Corps
Meetings	Contract W912DQ-04-D-0023, D.O. #11 is \$ 30,000,000.
Meetings	Daily Safety Meetings and Weekly Progress/Cost Tracking Meetings
	•
Key	Award Date: 31 October 2008
Milestones	NTP Date: 31 October 2008
Completed	Pre-Construction Conference: 12 November 2008
	Pre-Work Conference: 10 December 2008
	Pre-Construction Safety Conference: 4 March 2009
	• ARRA Award: 26 August 2009 for \$ 6,000,000.
	ARRA Award: 21 December 2009 for \$ 24,000,000.
	• Total ARRA Award to date = \$ 30,000,000.
Projected Wor	<ul> <li>December 09 –.Anticipate LTTD unit will continue 24 hr contaminated material treatment.</li> <li>December – Anticipated SES will continue loading and transportation of debris with HAZ-PCB TSCA classification for off site disposal to EQ facility in Michigan.</li> </ul>
Meetings	Weekly Progress/Cost Tracking Meetings and Daily Safety Meetings
Key Milestones	Construction Physically Complete: 18 Aug 11
Forthcoming	The second of th
Technical Issues:	• None
Schedule Issues:	• None
Funding:	Estimate Cost At Completion: \$53,688,143.00

NWK % 82882646, E&DDC, A/E (CDM) - \$35,475.24 expended in December 09.

M&S Fee %. 83366152 - \$ 17,381.04 expended in December 09

MIPR to Other

Corps:

**IAG Summary** 

USACE	Direct Fund Cite	Total Amend	Total IAG	Date
\$2,000,000	\$14,000,000	\$16,000,000	\$16,000,000	26 Sep 08
\$0 ARRA Funds	\$30,000,000 ARRA	\$30,000,000	\$46,000,000	1 May 09
\$1,000,000	\$24,000,000	\$25,000,000	\$71,000,000	22 June 09

#### **Expenditures**

#### **USACE**

Funded	Current Bill	Previous Cum Billed	Remaining Funding
\$3,000,000	\$142,856.18	\$1,167,419.34	\$1,689,724.48

#### **Contract**

Funded	Awarded	Available Funding	Previous Cum. Invoiced	Current Invoice	Total Invoiced	Remaining To Invoice
\$38,000,000	\$14,000,000	\$24,000,000	\$2,776,364.18	Estimated Invoice * \$1,878,362.82	Estimated Value * \$4,654,727.00	Estimated Value * \$9,345,273.00
\$ 30,000,000 ARRA	\$30,000,000	\$ 30,000,000	\$3,378,951.41	Estimated Invoice * \$1,476,763.59	Estimated Value * \$4,855,715.00	Estimated Value * \$25,144,285.00

<sup>\*</sup> Estimated Invoice and Estimated Value are estimated amounts to be billed for work as of 31 December 09 based upon information available as of 31 December 09. Actual negotiated cost/billing for the month is still being finalized for the month of December 09 as of the time of this report.

## **Obligations Plan (FY09)**

Contract	Planned	Date	Actual	Date	Notes
W912DQ-04-D-00023/0011/0001		31 Oct 08	\$14,000,000	31 Oct 08	Award
W912DQ-04-D-00023/0011/1101	+ + + + + + + + + + + + + + + + + + + +	26 Aug 09	\$6,000,000	26 Aug 09	ARRA Award
W912DQ-04-D-00023/0011/1101	\$24,000,000	21 Dec 09	\$24,000,000	21 Dec 09	ARRA Award

## Site History & IAG Scope of Work Summary

BACKGROUND:

The Cornell Dubilier Electronics site is located at 333 Hamilton Boulevard in South Plainfield, New Jersey. During its years of operation at the site (1936 to 1962), Cornell Dubilier Electronics, Inc. manufactured electronic parts and components, including capacitors. It is reported that transformer oils were tested for an unknown period of time during plant operations. It is alleged that during their operations, Cornell Dubilier Electronics, Inc. dumped material contaminated with polychlorinated biphenyls (PCBs) and other hazardous substances directly onto site soils. The site is currently known as Hamilton Industrial Park and is occupied by an estimated 15 commercial businesses. Through

### Intergovernmental Document On-line Tracking System (IDOTS)

# Project Officer Approval Information from IDOTS for: Interagency Agreement (IAG) No. DW96942166

Invoice No. 58023368

Site/ProjectSite NameAmount02GZRA02CORNELL-DUBILIER ELECTRONICS, INC.\$142,856.18

Project Officer Approval By: GOTTESMAN, JUSTIN

Total Invoice Amount: \$142,856.18

**PROMPT PAY TYPE:** 

142,856.18 00000248

### SCORPIOS Proof of Payment

**VENDOR CODE: 278348 1** TRANS CODE: PV **VOUCHER NO: 58023368** 

NAME: U.S. ARMY CORP OF ENGINEERS TRAVEL ADVANCE NUM: ADDRESS: USACE FINANCE CENTERCEFC-AO **NO CHECK DISB FLAG: N** 

: 5722 INTEGRITY DR

: MILLINGTON, TN 38054-5005

APPROVED BY: GOTTESMAN, JUSTIN

**DESCRIPTION: OCR PRINT FLAG: N** 

**VOUCHER TYPE:** M **CHECK TYPE:** D. O.: KC00

**AGREEMENT #: DISB RUN NUMBER:** 0

SCHD FISC YR: 2010 SCHD CAT: **SCHD TYPE:** M SCHD NO: ACHC10074

**VOUCHER DATE: 01/20/2010 VOUCHER AMT:** 142,856.18

**SCHD DATE:** 03/17/2010 **HOLDBACK AMT:** 0.00

**CLOSED DATE: 03/17/2010 CLOSED AMT:** 142,856.18

**SUBMITTING SFO: 27 OUTSTANDING AMT:** 

AGENCY HEAD APRVL: IN TRANSIT AMT: 0.00

**COMMENTS TO PRINT:** DW96942166 58023368 E3 58023368 E3

INTER AGCY SYMBOL: **DIRECT DISB NUMBER: FY**: 2010 SCHEDULE CAT: **SCHEDULE TYPE:** M **SCHEDULE NUMBER: ACHC10074** 

INDICATORS -TREAS ACT: C **POST TREAS ACT:** Y POST DETAILS: Y EXP: F **BACKOUT:** N

0 С -----PAYMENT VOUCHER-----SITE S H **PAYMENT** CHECK **AMOUNT** Т ID **NUMBER VENDOR CODE** TC NUMBER **ADV NUM** LN Κ 278348 1 PV B0001757297 001 02GZ