DIVINGLOF 125/45
SUPLEFUED

E25 JEH = 0 AT 10 52

TENETURE TENETUR

December 16, 1994

TO: DSF Files

BKK

FROM: Brenda Apple, NFO

RE: Saad Site # 19-533

Subject: Demobilization of Contractor



Fred Stroud, EPA, called this date to up-date TN of on-site activities. Signal Company, contractor for the steering committee PRP group and Alcoa, was demobing today since soil/waste excavation as outlined under this latest Consent Agreement was complete. Their trailer will be left on-site, however, in anticipation of a return in January. completed excavation of their agreed upon 1000 cubic yards (and \$400,000) on Tuesday of this week. Much of the soil/waste did not pass TCLP testing and had to be disposed accordingly (as a hazardous waste). Fred estimates that approximately 1200 yd3 remains next to the berm and 2000 yd3 total remains on-site. One of the excavated trenches has been backfilled the other has been partially backfilled. Approximately 60,000 gallons of water had been contained onsite in a frac tank and then disposed. Fred will summarize activities such as how much was removed and to where, etc. for us.

Fred anticipates meeting with all the PRP's within the next 30 days to discuss remaining issues such as final site disposition and dye trace progress. He anticipates the dye trace will continue for several months with 2 on-site monitoring wells being installed at the end of all activities. Some discussion has ensued concerning sampling of Croft Springs. We discussed possibly using State (WPC) equipment to sample for a 72 hour period with EPA providing the analyses.

xc: DSF Central Office