

CIC #: 99EPA SUPERFUND
 Billed Date: 03-Jan-2012
 Customer Order Number DW96957718

**VOUCHER FOR TRANSFERS
 BETWEEN APPROPRIATIONS AND/OR FUNDS (AR 37-1)**

Mission Assignment No:

RARITAN BAY SLAG 328687 BZ796
 EPA 633

D.O. Voucher No. BU. Voucher No. Bill No. Paid By Check No. Collection Vou. No.

27056500

Partial # 26 01-Dec-2011 Thru 03-Jan-2012

Billed Office (Mail To):

U S ENVIRONMENTAL PROTECTION AGENCY
 ACCOUNTING OPERATIONS OFFICE
 26 W MARTIN LUTHER KING DRIVE
 CINCINNATI OH 45268-7002

Billing Office (Send Remittance To):

USACE FINANCE CENTER G5
 KANSAS CITY DISTRICT G5
 5720 INTEGRITY DRIVE
 MILLINGTON TN 38054-5005

 Accounts Of

 Facility: Raritan Bay Slag
 A/C#: DW96957718-01-1
 RPM: Tanya Mitchell
 Date: 1/25/12

Billed Accounting Classification	Billing Accounting Classification
68 68 X 8145.0000 2009 00 0000 000000000000 00000	\$133,066.45 96 NA X 3122.0000 G5 08 2416 868 012718 96231 \$133,066.45

Line/Item	Moa	Description	Eaid No	Amount
1	CONTRACT - OUTSIDE GOVERNMENT	PVT SCTR CONTRACTUAL ARCHITECTURAL & ENGINEERING SERVICES (AE CONTRACTOR EARNINGS)		\$121,270.10
1	CONTRACT - OUTSIDE GOVERNMENT	TRANSP OF GOVT EMPLOYEES OR OTHERS, PERDIEM ALLOW IN TVL STATUS & OTH INCIDENTAL TRVL EXP		\$239.79
1	INHOUSE - OTHER RESOURCES	SUPERFUND M&S		\$1,577.86
1	INHOUSE - LABOR	DEPARTMENTAL OVERHEAD COSTS		\$2,913.04
1	INHOUSE - LABOR	GENERAL AND ADMINISTRATIVE OVERHEAD COSTS		\$867.71
1	INHOUSE - LABOR	LABOR		\$6,197.95
Subtotal:				\$133,066.45

CORPS CERTIFICATION

"I CERTIFY THAT THE ABOVE ARTICLES WERE DELIVERED AND OR THE SERVICES PERFORMED AS STATED AND THAT THE PAYMENT REQUESTED IS CORRECT TO THE BEST OF MY KNOWLEDGE. AND SHOULD BE PAID AND CHARGED TO THE APPROPRIATION(S) OR FUNDS AS INDICATED."

DATE

SIGNATURE

Kristine M. Stein

Total Billed Amount:	\$133,066.45
Less Partial Amount Paid:	\$0.00
Payment Due Date: 02- Feb-2012	Pay This Amount: \$133,066.45

Funds Authorized:	\$4,951,997.00
Total Billed Amount:	\$4,352,333.40
Prev Billed Amount:	\$4,219,266.95
Current Billed Amount	\$133,066.45
Total Flux Billed:	\$0.00
Prev Flux Billed:	\$0.00
Current Flux Billed:	\$0.00

CERTIFICATE OF OFFICE BILLED

I certify that the above articles were received and accepted or the services performed as stated and should be charged to the appropriation(s) and/or fund(s) as indicated above, or that the advance payment requested is approved and should be paid as indicated.

Date:

Authorized Administrative or Certifying Officer

PROGRESS REPORT

KANSAS CITY DISTRICT
RARITAN BAY SLAG, NJ

IA Number: DW96957718

MONTHLY REPORT FOR DECEMBER 2011

	Revised Reimbursable (96X3122)	Direct Fund Cite	IA Totals (96X3122)
STATEMENT OF CHARGES FOR PERIOD:			
Total Funds Authorized:	\$4,951,997.00	\$0.00	\$4,951,997.00
Less Total Expenditures: (-)	\$4,352,333.40	\$0.00	\$4,352,333.40
Less Undelivered Orders: (-)	\$458,656.61	\$0.00	\$458,656.61
Less Commitments: (-)	\$22,586.30	\$0.00	\$22,586.30
Funds Available Balance:	\$118,420.69	\$0.00	\$118,420.69

BILLING ACTIVITY (96X3122):

Bill Number: 27056500

Funds Expended During Report Period: \$133,066.45
Total Billed to Date: \$4,352,333.40

DIRECT FUND CITE PAYMENTS:

Funds Expended During Report Period: \$0.00
Total Expended to Date: \$0.00

KANSAS CITY DISTRICT
RARITAN BAY SLAG, NJ

PROGRESS REPORT

IA Number: DW96957718

Bill Number: 27056500

Bill Invoice Date: 03-JAN-2012

Monthly Billing Amount(96X3122): \$133,066.45

Monthly Direct Fund Cite Contract Cost(68X8145): \$0.00

Budget Categories	Costs for Current Month	Prior Month's Summary	Project Costs to Date
a Personnel	\$4,024.88	\$74,784.62	\$78,809.50
b Fringe Benefits	\$2,173.07	\$40,267.80	\$42,440.87
c Travel	\$239.79	\$9,194.49	\$9,434.28
d Equipment	\$0.00	\$0.00	\$0.00
e Supplies	\$0.00	\$0.00	\$0.00
f Procurement	\$121,270.10	\$3,975,927.29	\$4,097,197.39
g Construction	\$0.00	\$0.00	\$0.00
h Other	\$1,577.86	\$48,314.68	\$49,892.54
i Total Direct Charges	\$129,285.70	\$4,148,488.88	\$4,277,774.58
j Total Indirect Charges	\$3,780.75	\$70,778.07	\$74,558.82
k TOTAL	\$133,066.45	\$4,219,266.95	\$4,352,333.40

LABOR BREAKOUT FOR MONTH:

Individual	Location	Function	Hours	Labor Amount
JAMES M. ARMSTRONG	KANSAS CITY DISTRICT	PROGRAM ANALYST	4.00	\$302.03
JUSTIN COFER	KANSAS CITY DISTRICT	CONTRACT SPECIALIST	4.00	\$430.52
AMY DARPINIAN	KANSAS CITY DISTRICT	CHEMIST	4.75	\$508.05

PROGRESS REPORT

KANSAS CITY DISTRICT
RARITAN BAY SLAG, NJ

LABOR BREAKOUT FOR MONTH:

<u>Individual</u>	<u>Location</u>	<u>Function</u>	<u>Hours</u>	<u>Labor Amount</u>
KRISTINE M STEIN	KANSAS CITY DISTRICT	ENVIRONMENTAL ENGINEER (PR	22.50	\$2,494.72
DELOS C. HALTERMAN	KANSAS CITY DISTRICT	SUPV CONTRACT SPECIALIST	0.50	\$53.82
JENNIFER L KOLARIK	KANSAS CITY DISTRICT	PROJECT MANAGEMENT SPECIAL	2.00	\$113.49
KRIS A HUBER	KANSAS CITY DISTRICT	CONTRACT SPECIALIST	2.00	\$170.05
ROBERT M PENDER, JR	KANSAS CITY DISTRICT	HTRW PROJECT MANAGER	5.00	\$635.96
LYNN M. THOMAS	KANSAS CITY DISTRICT	CONTRACT SPECIALIST	22.00	\$2,511.17
LORI L VOLLINK	KANSAS CITY DISTRICT	CIVIL ENGINEER	25.00	\$2,608.58
SCOTT E YOUNG	KANSAS CITY DISTRICT	SUPV PROGRAM MANAGER	1.00	\$150.31
TOTAL LABOR:			92.75	\$9,978.70

Progress Report for EPA Region II – Raritan Bay Slag Site – Remedial Investigation

Site:	Raritan Bay Slag Site – NJN000206276		Phase:	Remedial Investigation – Original IAG			
Bill No.:	27056500-26	IAG No.:	DW9695771801(BZ796)	IAG Expiration Date:	Aug 2016		
Reporting Period:	From: 01-Dec-11	To: 03-Jan-12	EPA RPM Tanya Mitchell	USACE PM Kristine Stein			
Work Performed							
Narrative	<p>Support EPA through in-house resources by awarding contract task order to CDM to complete Remedial Investigation and Feasibility Study for Raritan Bay Slag Site. Performed administrative activities, including project billing and other support services. Supported the below actions:</p> <p>CDM - Contract W912DQ-08-D-0018, Task Order 0018:</p> <ul style="list-style-type: none"> Submitted Final RI Report Submit revised PRG tables Submit revised Final HHRA and SLERA Reports Submitted draft FS Reports 						
Meetings	<p>Planning calls (12/7, 12/14, 12/19, 12/20, 12/21, 12/28) with Tanya Mitchell, EPA, to discuss project status, status of documents and data, and action items. Planning conference calls (numerous dates) with CDM to discuss project status, status of documents and data, and planning short-term scheduled tasks.</p>						
Key Milestones Completed	<ul style="list-style-type: none"> Submit Final RI Report Submit Draft FS Report 						
Projected Work							
Narrative	<p>USACE Will:</p> <p>Perform administrative activities, including project billing and other support services. Support the below actions.</p> <p>CDM will:</p> <ul style="list-style-type: none"> Submit additional copies of Final RI Report as requested Begin answering comments on Draft FS Begin work on documents/presentation for NRRB 						
Meetings	<p>Weekly strategic planning conference calls with Tanya Mitchell, EPA, and Frank Tsang, CDM to discuss project status, major issues, and challenges of the week, and review short-term scheduled tasks. Continue to participate in conference calls and meetings associated with RI/FS development.</p>						
Key Milestones Forthcoming	<ul style="list-style-type: none"> Submit additional copies of Final RI Report as requested Begin work on NRRB documents 						
Issues							
Technical:	None						
Schedule:	None at this time.						
Funding:	<p>New task order includes remaining FS work, project management, beach cleaning and post RI/FS work. Estimated funding to complete all scoped RI/FS work ~415,000. If BERA is needed, need funding for that, not scoped in current task order.</p>						

Expenditures: USACE – Please see attached

Progress Report for EPA Region II – Raritan Bay Slag Site – Remedial Investigation

Obligations Plan (FY10)

- Funding - initial CDM contract task order negotiated for \$290,473.00. This is fully funded
- Funding - Modification 1 negotiated for \$366,233.00. This is fully funded.
- Funding – Modification 2 (early RI field work/treatability study) negotiated for \$1,636,002. This is fully funded.
- Funding – Modification 3 (complete RI field work, reports and FS) negotiated at \$2,123,175. This is partially funded at \$2,063,977. No longer able to add funds to this task order. Some work will be transferred to new task order.
- Funding – new CDM contract task order to be awarded in Dec 2011, negotiated at \$531,874. This will be partially funded at \$199,169 and includes optional PP and ROD related tasks as well as site maintenance/beach cleaning thru CY12.
- Estimated total required to fully fund all remaining scoped work: ~\$415,000.


Scope of Work Summary

The Raritan Bay Slag Site ("Site") (United States Environmental Protection Agency (EPA) Identification Number NJN000206276) includes a 1.3 mile stretch of water-front area, from Margaret's Creek in Old Bridge, New Jersey, to the area just beyond the western jetty at Cheesequake Creek Inlet in Sayreville, New Jersey. The area includes a seawall, park and playground, several public beaches, and numerous jetties. USEPA has tasked USACE with completing an RI/FS as well as associated activities such as identification of potential Early Actions and "green" remedial technologies, community involvement activities, and site security support.

Project Development Team

Allen	Shelly	Program Analyst	816-389-3354	Vollink	Lori	Project Engineer	816-389-3554
Darpinian	Amy	Project Chemist	816-389-3897	Brink	Brad	Project Geologist	816-389-3883
Stein	Kristine	USACE Project Manager	816-389-3172	Huber	Kris Ann	Contracting Officer	816-389-3766

ELECTRONIC



Kristine Stein, Project Manager
816-389-3172

January 17, 2012

Date