

**Ackerman, Joyce**

---

**From:** Jonathan H. Steeler <JSteeler@sennlaw.com>  
**Sent:** Friday, April 20, 2018 9:34 AM  
**To:** 'Patrick Medland'; Ackerman, Joyce; jason.king@coag.gov  
**Cc:** Dave Folkes; Tobi L. Moore; Richard Dean; Jonathan Gillen; Piggott, Amelia  
**Subject:** RE: Neuhauser Landfill Site Schedule  
**Attachments:** Stratus Redtail Sch.xlsx

Joyce: With regard to the attached Schedule, please be advised that Mr. Dean will be out of the country from May 17 through May 30 and while we do our best to meet the schedule attached, we wanted to make you aware of this as there may be some slippage in the event something unanticipated comes up during this time frame. Thanks Jon

Jonathan H. Steeler  
Senn Visciano Canges P.C.  
1700 Lincoln Street, Suite 4300  
Denver, CO 80203  
Direct: (303) 291-4039  
Phone: (303) 298-1122  
Cellular: (303) 349-4220  
Fax: (303) 296-9101  
[JSteeler@sennlaw.com](mailto:JSteeler@sennlaw.com)  
[www.sennlaw.com](http://www.sennlaw.com)

---

**From:** Patrick Medland [mailto:PMedland@Geosyntec.com]  
**Sent:** Thursday, April 19, 2018 4:17 PM  
**To:** Ackerman, Joyce; Stovall - CDPHE, Curtis  
**Cc:** Dave Folkes; Jonathan H. Steeler; Tobi L. Moore; Richard Dean; Jonathan Gillen  
**Subject:** Neuhauser Landfill Site Schedule

Joyce and Curt,

Attached is the current schedule for work at the Neuhauser Landfill Site based on Geosyntec's and ACT's best estimates at the moment. This is obviously subject to change based on actual work that can be performed in a day and items outside our control (weather, delays with disposal facility approvals, etc.), but in general, I think both the roadmap and approximate days are reasonable. This has been created as a planning document for purposes of logistics and communication.

It is my understanding both Joyce Ackerman and Richard Dean will be out of the country for portions of May. If exact dates can be provided, I would appreciate it.

If there are questions or comments, please let me know.

Thanks,  
Patrick

Patrick Medland  
Scientist

Geosyntec Consultants  
5670 Greenwood Plaza Blvd Ste 540

Greenwood Village, CO 80111

Office: 303-790-1340

Direct: 720-509-8907

**SVC** | SENN VISCIANO CANGES P.C.

**EMAIL NOTICE AND DISCLAIMER:** The information contained in this communication (including any attachments) is for the sole use of the intended recipient. It may contain proprietary, confidential or legally privileged information which may be exempt from disclosure under applicable law. No confidentiality or privilege is waived or lost by any mistransmission. If the reader of this message is not an intended recipient, you are hereby notified that any unauthorized review, use, distribution, or copying of this communication, or any of its contents, is strictly prohibited. If you have received this communication in error, please reply to the sender and destroy all copies of the message.

## Ackerman, Joyce

---

**From:** Patrick Medland <PMedland@Geosyntec.com>  
**Sent:** Thursday, April 19, 2018 4:17 PM  
**To:** Ackerman, Joyce; Stovall - CDPHE, Curtis  
**Cc:** Dave Folkes; Jonathan H. Steeler; Tobi L. Moore; Richard Dean; Jonathan Gillen  
**Subject:** Neuhauser Landfill Site Schedule  
**Attachments:** Stratus Redtail Sch.xlsx

Joyce and Curt,

Attached is the current schedule for work at the Neuhauser Landfill Site based on Geosyntec's and ACT's best estimates at the moment. This is obviously subject to change based on actual work that can be performed in a day and items outside our control (weather, delays with disposal facility approvals, etc.), but in general, I think both the roadmap and approximate days are reasonable. This has been created as a planning document for purposes of logistics and communication.

It is my understanding both Joyce Ackerman and Richard Dean will be out of the country for portions of May. If exact dates can be provided, I would appreciate it.

If there are questions or comments, please let me know.

Thanks,  
Patrick

Patrick Medland  
Scientist

Geosyntec Consultants  
5670 Greenwood Plaza Blvd Ste 540  
Greenwood Village, CO 80111

Office: 303-790-1340  
Direct: 720-509-8907

Neuhauser Landfill Site Schedule - Tentative

	Phase 1	Phase 2A	Phase 2B	Phase 3	Clean Stockpiles	Impacted Stockpiles (Tobi to arrange end dumps)	Roll-off bins (Tobi to arrange transport)	EM Anomaly
Friday, April 20, 2018								
Saturday, April 21, 2018								
Sunday, April 22, 2018								
Monday, April 23, 2018								
Tuesday, April 24, 2018								
Wednesday, April 25, 2018		Excavate						
Thursday, April 26, 2018	Start Excavation, if time	Stockpile and Confirmation						
Friday, April 27, 2018	Excavate	Sampling						
Saturday, April 28, 2018	Excavate							
Sunday, April 29, 2018								
Monday, April 30, 2018	Excavate							
Tuesday, May 1, 2018	Excavate							
Wednesday, May 2, 2018	Stockpile and Confirmation							
Thursday, May 3, 2018	Sampling							
Friday, May 4, 2018		Approximate Analytical Due						
Saturday, May 5, 2018								
Sunday, May 6, 2018								
Monday, May 7, 2018		Survey?						
Tuesday, May 8, 2018		Backfill?						
Wednesday, May 9, 2018								
Thursday, May 10, 2018	Approximate Analytical Due							
Friday, May 11, 2018								
Saturday, May 12, 2018								
Sunday, May 13, 2018								
Monday, May 14, 2018	Survey?							
Tuesday, May 15, 2018	Backfill?							
Wednesday, May 16, 2018								
Thursday, May 17, 2018								
Friday, May 18, 2018								
Saturday, May 19, 2018								
Sunday, May 20, 2018								
Monday, May 21, 2018	Backfill as needed	Backfill as needed	Backfill as needed	Backfill as needed	Complete as needed	Complete as needed		Complete this week?
Tuesday, May 22, 2018								
Wednesday, May 23, 2018								
Thursday, May 24, 2018								
Friday, May 25, 2018								
Saturday, May 26, 2018								
Sunday, May 27, 2018								
Monday, May 28, 2018								
Tuesday, May 29, 2018								
Wednesday, May 30, 2018								
Thursday, May 31, 2018								