

Ackerman, Joyce

From: Thomas J. Krasovec <TJKrasovec@Geosyntec.com>
Sent: Wednesday, January 24, 2018 5:00 PM
To: Ackerman, Joyce
Subject: Revised Schedule
Attachments: schedule rev 1 24 2018.pdf

Joyce,

Based on current information attached is our best estimate at a revised schedule for the Neuhauser Drum Removal Project. Please let me know if you have any questions.

Thanks TJK

Thomas J Krasovec
Senior Professional
Geosyntec Consultants
Ph: 720-509-8911
Cell: 517-719-4984
Geosyntec Consultants, Inc.
5670 Greenwood Plaza Blvd, Suite 540
Greenwood Village, CO 80111

This message and any attachments may contain confidential information protected by attorney-client or other privilege. If you believe this message has been sent to you in error, please reply to the sender that you received it in error and delete the message. Thank you

REVISED SCHEDULE FOR THE NEUHAUSER DRUM REMOVAL PROJECT

ID	Name	Duration	Start	November				December				January				February				March				April	
				11/5	11/12	11/19	11/26	12/3	12/10	12/17	12/24	12/31	1/7	1/14	1/21	1/28	2/4	2/11	2/18	2/25	3/4	3/11	3/18	3/25	4/1
1	Draft AOC and DRWP Submittal Including Attachments.	0.6 wks	Wed 11/15/17																						19 wks
2	EPA Review and Comment	0.6 wks	Thu 11/16/17																						18.8 wks
3	CDPHE Review and Comment	0.6 wks	Thu 11/16/17																						18.8 wks
4	Final Submittal of DRWP and all Attachments	1 wk	Wed 12/6/17																						15.6 wks
5	Public Meeting	0.2 wks	Mon 12/4/17																						16.8 wks
6	Additional EM Survey and Investigation	0.6 wks	Wed 11/29/17																						17 wks
7	Data Assessment and Reporting	1.2 wks	Mon 12/4/17																						15.8 wks
8	Mobilization of Equipment to Site	0.8 wks	Mon 11/27/17																						17.2 wks
9	Setup Air Monitoring Equipment	2 wks	Fri 12/1/17																						15.2 wks
10	Site Preparation, including Roads, Staging Areas etc.	2.8 wks	Mon 12/4/17																						14.2 wks
11	Install Sediment Control Berms and Silt Fence etc.	0.8 wks	Mon 12/4/17																						16.2 wks
12	Excavation and staging of clean soils to uncover buried Drums, Phase 2 B	11 wks	Mon 12/11/17																						5 wks
13	Drum sampling, containment and staging for transport Phase 2 B	11 wks	Mon 12/11/17																						5 wks
14	Removal of Impacted soils around drums Phase 2B and	11 wks	Mon 12/11/17																						5 wks
15	Excavation of Sludge area and loading into transports/rolloffs for Disposal Phase 3	4 wks	Mon 1/29/18																						5 wks
16	Sampling and characterization of Sludge materials for Transport and Disposal	4 wks	Tue 1/2/18																						8.8 wks
17	Transportation and Disposal of Hazardous Wastes Phases 2A and 2B	12 wks	Mon 12/11/17																						4 wks
18	Transportation and Disposal of non-hazardous waste Phases 1 and 3.	12 wks	Mon 12/11/17																						4 wks
19	General grading, cleanup and decontamination of equipment	2.6 wks	Mon 2/19/18																						3.4 wks
20	Personnel Decontamination	14 wks	Mon 11/27/17																						4 wks
21	Demobilization	1.2 wks	Mon 2/26/18																						3.8 wks
22																									
23	Reporting	18 wks	Mon 11/27/17																						

The schedule is dependent on where wastes can be disposed, locations, trucking , hours of operation and the amount that can be disposed of daily at the facility. In addition weather conditions may slow removal processes digging and trucking.

Critical		Milestone		Project Summary		External Milestone		Manual Task		Start-only	
Critical Split		Slack		Rolled Up Critical		Inactive Task		Duration-only		Finish-only	
Task		Slippage		Rolled Up Critical Split		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		Summary		External Tasks		Inactive Summary		Manual Summary		Progress	