Ackerman, Joyce

From:

Patrick Medland < PMedland@Geosyntec.com>

Sent:

Tuesday, May 8, 2018 9:29 PM

To:

Ackerman, Joyce; Jonathan H. Steeler; Richard Dean

Cc:

Dave Folkes; Tobi L. Moore; Jonathan Gillen; Piggott, Amelia; Sandusky, Eric; Stovall -

CDPHE, Curtis

Subject:

RE: Neuhauser Landfill Site Schedule

Attachments:

Stratus Redtail Sch.xlsx

All,

I have updated the schedule based on work completed through last week and anticipated schedule for the remaining few weeks. Please let me know if you have any questions.

Thanks, Patrick

Patrick Medland Scientist

Geosyntec Consultants 5670 Greenwood Plaza Blvd Ste 540 Greenwood Village, CO 80111

Office: 303-790-1340 Direct: 720-509-8907

From: Patrick Medland

Sent: Monday, April 30, 2018 12:44 PM

To: 'Ackerman, Joyce' <Ackerman.Joyce@epa.gov>; Jonathan H. Steeler <JSteeler@sennlaw.com>; Richard Dean

<rdean@stratuscompanies.com>

Cc: Dave Folkes < DFolkes@Geosyntec.com>; Tobi L. Moore < tmoore@ACTEnviro.com>; Jonathan Gillen

<JGillen@Geosyntec.com>; Piggott, Amelia <Piggott.Amelia@epa.gov>; Sandusky, Eric

<Eric.Sandusky@WestonSolutions.com>; Stovall - CDPHE, Curtis <curtis.stovall@state.co.us>

Subject: RE: Neuhauser Landfill Site Schedule

Joyce,

As discussed this morning, we plan to remove the entirety of the Phase 2B stockpile. Speaking with Tobi, we will have end dumps available to haul the soil starting this Friday the 4th. I have updated the schedule based on the current activities completed and current future work plans.

Please let mw know if you have any questions.

Patrick

Patrick Medland Scientist

Geosyntec Consultants

5670 Greenwood Plaza Blvd Ste 540 Greenwood Village, CO 80111

Office: 303-790-1340 Direct: 720-509-8907

From: Ackerman, Joyce < Ackerman. Joyce@epa.gov >

Sent: Friday, April 27, 2018 4:22 PM

To: Jonathan H. Steeler <JSteeler@sennlaw.com>; Patrick Medland <PMedland@Geosyntec.com>; Richard Dean

<rdean@stratuscompanies.com>

Cc: Dave Folkes < DFolkes@Geosyntec.com >; Tobi L. Moore < tmoore@ACTEnviro.com >; Jonathan Gillen

<<u>JGillen@Geosyntec.com</u>>; Piggott, Amelia <<u>Piggott.Amelia@epa.gov</u>>; Sandusky, Eric

<<u>Eric.Sandusky@WestonSolutions.com</u>>
Subject: RE: Neuhauser Landfill Site Schedule

Dear Mr. Dean and Mr. Steeler – Thank you for the schedule, and it appears that site work is progressing satisfactorily.

I noted that the schedule does not have a line item for removing the contaminated stockpiled soils from Phase 2b. As I discussed in my e-mail dated April 17, 2018, and in my conversations with site personnel, I do not know of an adequate methodology to re-segregate this stockpile due to the highly elevated concentrations of contaminants shown in lab results.

Please advise no later than COB Monday April 30, 2018, the schedule for removing this stockpile for disposal off-site.

Thank you for your assistance.

Sincerely,

Joyce Ackerman
On-Scene Coordinator and START P.O.
U.S. EPA Region 8
1595 Wynkoop Street
Denver, CO 80202
(303) 312-6822

From: Jonathan H. Steeler [mailto:JSteeler@sennlaw.com]

Sent: Friday, April 20, 2018 9:34 AM

To: 'Patrick Medland' < PMedland@Geosyntec.com'>; Ackerman, Joyce < Ackerman.Joyce@epa.gov'>;

jason.king@coag.gov

Cc: Dave Folkes < DFolkes@Geosyntec.com >; Tobi L. Moore < tmoore@ACTEnviro.com >; Richard Dean

<rdean@stratuscompanies.com</p>
; Jonathan Gillen <</p>
JGillen@Geosyntec.com
; Piggott, Amelia

<Piggott.Amelia@epa.gov>

Subject: RE: Neuhauser Landfill Site Schedule

Joyce: With regard to the attached Schedule, please be advised that Mr. Dean will be out of the country from May 17 through May 30 and while we do our best to meet the schedule attached, we wanted to make you aware of this as there may be some slippage in the event something unanticipated comes up during this time frame. Thanks Jon

Jonathan H. Steeler Senn Visciano Canges P.C. 1700 Lincoln Street, Suite 4300

Denver, CO 80203 Direct: (303) 291-4039 Phone: (303) 298-1122 Cellular: (303) 349-4220 Fax: (303) 296-9101 JSteeler@sennlaw.com www.sennlaw.com

From: Patrick Medland [mailto:PMedland@Geosyntec.com]

Sent: Thursday, April 19, 2018 4:17 PM **To:** Ackerman, Joyce; Stovall - CDPHE, Curtis

Cc: Dave Folkes; Jonathan H. Steeler; Tobi L. Moore; Richard Dean; Jonathan Gillen

Subject: Neuhauser Landfill Site Schedule

Joyce and Curt,

Attached is the current schedule for work at the Neuhauser Landfill Site based on Geosyntec's and ACT's best estimates at the moment. This is obviously subject to change based on actual work that can be performed in a day and items outside our control (weather, delays with disposal facility approvals, etc.), but in general, I think both the roadmap and approximate days are reasonable. This has been created as a planning document for purposes of logistics and communication.

It is my understanding both Joyce Ackerman and Richard Dean will be out of the country for portions of May. If exact dates can be provided, I would appreciate it.

If there are questions or comments, please let me know.

Thanks, Patrick

Patrick Medland Scientist

Geosyntec Consultants 5670 Greenwood Plaza Blvd Ste 540 Greenwood Village, CO 80111

Office: 303-790-1340 Direct: 720-509-8907



EMAIL NOTICE AND DISCLAIMER: The information contained in this communication (including any attachments) is for the sole use of the intended recipient. It may contain proprietary, confidential or legally privileged information which may be exempt from disclosure under applicable law. No confidentiality or privilege is waived or lost by any mistransmission. If the reader of this message is not an intended recipient, you are hereby notified that any unauthorized review, use, distribution, or copying of this communication, or any of its contents, is strictly prohibited. If you have received this communication in error, please reply to the sender and destroy all copies of the message.

Neuhauser Landfill Site Schedule - Tentative								For Yorks
	Phase 1	Phase 2A	Phase 2B	Phase 3	Stockpiles	Roll-off bins	EM Anomaly	Frac Tanks
Friday, April 20, 2018								
Saturday, April 21, 2018								
Sunday, April 22, 2018								
Monday, April 23, 2018								
Tuesday, April 24, 2018								
Tuesday, April 24, 2018								
Wednesday, April 25, 2018								
Thursday, April 26, 2018	Completed through 5/4:	Completed through 5/4:			Completed through 5/4: Used some clean	Through 5/4: Ongoing -		
Friday, April 27, 2018	Excavation of soils based on PID	Excavation of Soils, stockpile		Completed through	stockpiles to backfill Phase 3	arragnged by Tobi		
Saturday, April 28, 2018		and confirmation sampling,		5/4: Backfilled				
Sunday, April 29, 2018	screening. Stockpile sampling.	survey						
Monday, April 30, 2018			Installation of remedial system					
			Installation of remedial system and					
Tuesday, May 1, 2018			Survey					Sample Frac Tank 2
100009, 11109 2, 2020								
Wednesday, May 2, 2018			Installation of remedial system					
Thursday, May 3, 2018			Installation of remedial system					
			Installation of remedial system					
Friday, May 4, 2018			matanation of remedia system	•				
Saturday, May 5, 2018								
Sunday, May 6, 2018								Start removal of liquids in
			Installation of remedial system		Begin backfill of Phase 2B	Continue removal of bins		Frac Tank 1
Monday, May 7, 2018			installation of remedial system		Remove Phase 1 (old) and 2B impacted stockpiles			
					Remove Phase 2A stockpiles (pending EPA			
			to a distance of some distance		decition)			
Tuesday, May 8, 2018	Dewater	2 1 2 1 2 1	Installation of remedial system		USK(MOS)	_		
	-	Begin Backfilling as soils are			Begin backfill of Phase 2A is soils are available			
Wednesday, May 9, 2018	Dewater	available			begin backini of Phase 2A is soils are available			
Thursday, May 10, 2018	Confirmation sampling?							
	Confirmation sampling? Survey				Begin backfill of Phase 1			
Friday, May 11, 2018	and begin backfilling		Survey		begin backfill of Phase 1			
Seturday, May 12, 2018								
Sunday, May 13, 2018								
	Approximate Stockpile Analytical							
Monday, May 14, 2018	Due							Sample Frac Tank 37
Tuesday, May 15, 2018					Removal of impacted piles of Phase 1 (new)?			Sample Frac Talls 31
Wednesday, May 16, 2018							Complete around now	
	Approximate Confirmation						or next week?	
Thursday, May 17, 2018	Analytical Due						of next week:	
Friday, May 18, 2018								
Saturday, May 19, 2018								
Sunday, May 20, 2018								
Monday, May 21, 2018	Backfill as needed	Backfill as needed	Backfill as needed	Backfill as needed	Complete as needed			
Tuesday, May 22, 2018								
Wednesday, May 23, 2018								
Thursday, May 24, 2018								
Friday, May 25, 2018								
Saturday, May 26, 2018								
Sunday, May 27, 2018								
Monday, May 28, 2018								
Tuesday, May 29, 2018								
Wednesday, May 30, 2018								
Thursday, May 31, 2018								
inursuey, wey 31, 2010								