


Smoke and Dye-Water Observation Summary

Western Run Pilot Project - Baltimore Maryland

FIELD SKETCH



Sketch No:


193

Filename Path:

 $X:\Baltimore\ City\Western\ Run\ Pilot\ Area\ -\ Data\ Files\Smoke\ Testing\ Pictures\Sketches\ 193.tif$

Image Status: Image found and displayed.

NOTE: Sanitary sewer alignments and connectivity in the Western Run GIS have been revised following smoke testing to reflect updated information from various sources and may no longer match the field sketches shown.





3 Campus Drive
Pleasantville, NY 10570
Tel: (914) 769-3200, Fax: (914) 747-6686

Savin Engineers, P.C.

INSPECTION REPORT

DATE: 04/14/2005	WORK ORDER:	WEATHER: SUNNY, DRY	OPERATOR: J.A.M.	SECTION NR: 40	SECTION NAME:
PRESENT:	VEHICLE: TV 175	CAMERA: PAN/TILT	PRESET:	CLEANED: NO	RATE: 1950

STREET: TANEY RD. 193 B 1 MAP #1: 1 MH: 1521253 MH: 1521251 CITY: **BALTIMORE** MAP #2: TV'D LGTH: 120.03 ft LOCALE: SMALL RESIDENTIAL STREET TAPE #: JAM 4

PIPE SIZE: INSPECT REASON: DYE TESTING 8 in

VCP JT LGTH: 3 ft MATERIAL: SECTION TYPE: WASTEWATER MISCELLANEOUS RELINED LINING:

01-WR05 AREA: RSRVD:

EMARK:	DYE TEST 193 B 1				
1:300	DIST	OBSERVATION	RATE	VCR #	РН
1521253	0.00 4.00 7.00 8.25 9.76 14.59 32.80	inspection begins at downstream manhole, 1521253 service connection capped at 02 o'clock Circumferential Crack at joint from 08 to 11 o'clock offset joint medium, from 07 to 11 o'clock service connection at 02 o'clock service connection at 10 o'clock service connection capped at 10 o'clock	0 0 3 2 0 0	00:23:37 00:24:21 00:24:50 00:25:39 00:25:58 00:26:23 00:27:44	<mark>30a</mark> 31a
	60.97	service connection at 10 o'clock	0	00:29:19	
	98.10 101.12 104.13	Infiltration Running at joint from 04 to 08 o'clock Infiltration Running at joint at 08 o'clock Infiltration Running at joint at 04 o'clock	3 3 3	00:31:56 00:32:19 00:32:56	36a 37a 38a
	107.05 113.29	Infiltration Dripping at joint at 12 o'clock Infiltration Running at joint from 05 to 07 o'clock	1	00:33:22 00:34:00	39a 40a
521251	120.03	inspection ends, NO MORE DYE LEAKS SEEN.	0	00:34:55	41a



Savin Engineers, P.C. 3 Campus Drive Pleasantville, NY 10570 Tel: (914) 769-3200, Fax: (914) 747-6686

INSPECTION IMAGES

With the state of						
CITY:	STREET:	DATE:	SECTION NR:	SECTION NAME:		
BAI TIMORE	TANEY RD 193 B 1	04/14/2005	40			




IMAGE: 30a, TAPE #: JAM 4, 00:24:50 7FT, Circumferential Crack at joint from 08 to 11 o'clock



IMAGE: 31a, TAPE #: JAM 4, 00:25:39 8.25FT, offset joint medium, from 07 to 11 o'clock



IMAGE: 36a, TAPE #: JAM 4, 00:31:56 98.1FT, Infiltration Running at joint from 04 to 08 o'clock




IMAGE: 37a, TAPE #: JAM 4, 00:32:19 101.12FT, Infiltration Running at joint at 08 o´clock



Savin Engineers, P.C.
3 Campus Drive
Pleasantville, NY 10570
Tel: (914) 769-3200, Fax: (914) 747-6686

INSPECTION IMAGES

CITY:	STREET:	DATE:	SECTION NR:	SECTION NAME:
BAI TIMORE	TANEY RD. 193 B 1	04/14/2005	40	




IMAGE: 38a, TAPE #: JAM 4, 00:32:56 104.13FT, Infiltration Running at joint at 04 o'clock




IMAGE: 39a, TAPE #: JAM 4, 00:33:22 107.05FT, Infiltration Dripping at joint at 12 o´clock




IMAGE: 40a, TAPE #: JAM 4, 00:34:00 113.29FT, Infiltration Running at joint from 05 to 07 o'clock



IMAGE: 41a, TAPE #: JAM 4, 00:34:55 120.03FT, inspection ends, NO MORE DYE LEAKS SEEN.