



Site 12 Field Work Update

Former Naval Station Treasure Island

December 2018 BCT Meeting

Site 12 Field Work Update




- **Chemical Excavations**

- **41 excavations on the northern end of Site 12**

- Pre-excavation sampling ongoing
 - Excavations start January 7, 2019



Direct Push Drill Rig for
Pre-excavation Sampling



41 Discrete Chemical Excavation Locations



Surveying of Discrete
Excavation Locations


Site 12 Field Work Update



• Building Demolitions

– Buildings 1126 & 1217

- ACM survey complete
- ACM Abatement to begin December 17
- Demolition to begin in January 14, 2019



Buildings 1127 & 1217



Radiological Scanning at Building 1217

Site 12 Field Work Update



- **Monitored groundwater wells in the Gateview Arsenic/TPH Area**
 - 2018 Q3 sampling event will be reported in the Q3/Q4 Basewide Groundwater Report (March 2019)
 - 2nd event occurring this week



Upcoming Field Work




- **Extension of previous excavation**
 - Additional 4000 cubic yards of soil for debris (creosote wood)
 - Excavation to begin February 7, 2019
 - Rad scanning of excavated material to be conducted at Site 32




Upcoming Field Work



- **Removal of 2 Underground Storage Tanks**
 - Lot next to Building 225 (E of Site 20)
 - 2 Tanks, approximately 1000 gallons
 - Gilbane to remove in March
 - **Removal Work Plan in Internal Review**
 - Out to agencies in January



Site 12 Project Schedule



QUESTIONS?