

CONSTRUCTION QUALITY CONTROL PLAN

Old American Zinc Plant Superfund Site
Surrounding Properties Remedial Design

ST. CLAIR COUNTY, IL

REVISION 0.0

IN SUPPORT OF

CONTRACT NO: W912P9-18-D-0014

15 April 2019

PREPARED FOR



**US Army Corps
of Engineers®**

St. Louis District

US Army Corps of Engineers – St. Louis District

1222 Spruce Street

St. Louis, MO 63103-2822

PREPARED BY




Environmental | Analytical | Management | Safety


ARDL, Inc.

400 Aviation Drive, P.O. Box 1566

Mount Vernon, IL 62864

Signature Sheet

Prepared by:  Date: 10 April 2019
Print Name: Randall Jenkins, CQM Title: CQC Systems Manager Alternate

Reviewed by:  Date: 10 April 2019
Print Name: Robert Dismang Title: Senior Program Manager - ARDL


Approved by:  Date: 10 April 2019
Print Name: Valerie Jenkins Title: President – ARDL

Table of Contents

Introduction	3
Organizational Chart	4
Resumes and Responsibilities	5
Letter of Authorization	7
Letter of Authorization	8
Three Phase Control System	9
Preparatory Phase.....	9
Initial Phase	10
Follow-up Phase	10
Testing and Reporting.....	11
Testing Labs.....	12
Physical Testing Laboratory	12
Chemical Testing Laboratory	12
SD-06 Test Reports.....	13
31 23 23 – Backfill Materials	13
32 91 13 – Topsoil Preparation	14
Failed Test	15
Testing Procedure	15
Submittal Approval	16
Submittals Transmittal Forms	16
Identifying Submittals	16
Submittal Format	16
Submittal Descriptions	17
Disapproved /Rejected Submittals	17
Approved/Accepted Submittals	18
Approved Samples	18
Stamps.....	18
Tracking Deficiencies.....	19
Non-Conforming Items	19
Punch-Out Inspection	20
Pre-Final Inspection	20
Final Inspection	20
Major Definable Features of Work	21
APPENDIX A – RESUMES	A
APPENDIX B – LABORATORY CERTIFICATIONS	B
APPENDIX C – FORMS	C

Introduction


ARDL, Inc. (ARDL) has prepared the following Quality Control Plan (QCP) for the construction of the Old American Zinc Plant Superfund Site Surrounding Properties Remedial Design project in St. Clair County, IL. The project consists of: remediation of select portions of residential properties and alleyways contaminated with certain heavy metals; and, restoration of these properties with clean soil and plantings (yard areas) and compacted base and rock in the alleyways.

The Project Organization Chart below shows the Quality Control (QC) staff with lines of authority. This organization shall execute the USACE three-phase control system.

ARDL considers QC an important part of the project to ensure that all work is completed according to the contract documents. Deficiencies from the plans and specifications must be detected immediately and the proper action taken.

The overall management of Contractor Quality Control (CQC) will be the responsibility of the Construction Quality Control Systems Manager (CQCSM). The CQCSM, or an appointed alternate, will have the authority to act in all construction quality control matters and will be responsible for ensuring that all materials and work comply with the contract plans and specifications. All inspection and testing firms will be at the disposal of the CQCSM to ensure that all aspects of this work are compliant with the contract.

Organizational Chart



Resumes and Responsibilities

This section describes the organization and authority of project personnel, including subcontractors. The organizational structure, functional responsibilities, levels of authority, and lines of communication have been established within the organization to ensure high-quality work. A CQC project organization chart is shown on the preceding page and the responsibilities and authorities of the key personnel for QC are described in the following paragraphs.

Senior Program Manager (SPM) – Robert Dismang

The PM is granted authorization to act on behalf of ARDL in all matters of Construction Management and will function as corporate manager of the project activities performed under this Work Order and for its successful completion. The SPM's duties and authorities include:

- Performing overall project management/control
- Ensuring the overall project scope, work requirements, and goals are fulfilled
- Management oversight of the project cost and schedule
- Providing formal technical direction to the project team as needed

Project Manager/Superintendent (PM/S) – Mitchell Jenkins

The PM/S will report directly to the SPM and has the same responsibility and authority as the SPM in his absence. The PM/S is granted authorization to act on behalf of ARDL in matters of Construction Management and will function as the day-to-day manager of the project activities performed under this Work Order and is responsible for its successful completion. The PM/S duties and authorities include:

- Performing project management
- Ensuring the project scope and work requirements are fulfilled
- Overseeing the project cost and schedule
- Leading the project team in completion of all contract construction requirements

Construction Quality Control Systems Manager (CQCSM) – Ann Jacobs

The CQCSM will report directly to the President and has the responsibility and authority to perform the following:

- Implement the three-phase control system for all definable features of work
- Day-to-day inspection of the work
- Daily QC reports
- Ensure all work meets contract requirements
- Maintain document control
- Establish and maintain the CQC program for the project
- Oversee the QC program, including data acquisition
- Work directly with USACE, EPA, Property Owners, and Contractor to ensure implementation of the CQC Plan
- Act as the focal point for coordination of all QC project-related matters and resolve all QC issues
- Provide QC direction and training to others performing QC functions
- Suspend project activities if quality standards are not maintained
- Perform reviews of audit and surveillance reports conducted by others
- Maintain RMS

Construction Quality Control Systems Manager Alternate (CQCSMA) – Randall Jenkins

The CQCSMA will report directly to the President and has the same responsibility and authority as the CQCSM in her absence.

Material Testing Services

Geotechnology, Inc. will conduct material testing services (as needed) to ensure full compliance with the plans and specifications. Reports will be signed by an authorized official of the testing laboratory that a material, product, or system identical to the material, product, or system to be provided has been tested in accordance with specified requirements; report which includes findings of a test required to be performed by the Contractor on an actual portion of the work or prototype prepared for the project before shipment to job site; and report which includes finding of a test made at the job site or on a sample taken from the job site, on portion of work during or after installation, including investigation reports, daily logs and checklists, final acceptance test, and operation test procedures reports.

USACE Representative

Corps Project Engineer, Capt. John Rossi, is the point of contact for the USACE.

Resumes attached in Appendix A include:

ARDL Staff

Robert Dismang – Senior Program Manager

Mitchell Jenkins – Project Manager/Superintendent

Ann Jacobs – Construction Quality Control Systems Manager

Randall Jenkins – Construction Quality Control Systems Manager Alternate

Letter of Authorization

Date: April 15, 2019

Project: W912P9-18-D-0014, Old American Zinc Plant Superfund Site
Surrounding Properties Remedial Design

From: Valerie Jenkins, President


To: Ann Jacobs, CQCSM

Subject: Construction Quality Control Systems Manager

This Letter of Authorization outlines your responsibility as our site Construction Quality Control Systems Manager (CQCSM) for the project referenced above. As the CQCSM, you shall report directly to me. You shall review the specifications, amendments, plans and drawings in their entirety and implement the Contractor Quality Control (CQC) Plan. This plan encompasses the three phase Inspection: Preparatory Meetings, Initial and Follow-Up Inspections. All inspections and testing shall be recorded in the daily reports and submitted to the Project Manager. Test reports shall be submitted no later than three official work days after the test was performed. You and/or your staff shall be responsible for reviewing specifications, as-built plans, and shop drawings for compliance to the contractual requirements. You are also responsible for maintaining the submittals and submittal register. This includes preparing submittals, modifying and amending them during the approval process, and ensuring the submittal register is up to date and complete at all times. Additionally, this applies to all subcontractor documents.

You and/or your staff shall make daily inspections to ensure that the workmanship and materials used in the construction of the project are in compliance with the plans, drawings, and specifications. **You are authorized to stop work that does not comply with the plans and specifications.** You and/or your staff shall witness all tests required by the specifications and coordinate such tests with the US Army Corps of Engineers as necessary by specification. You and your staff must document all non-conforming conditions, items and/or workmanship noted, and will constantly monitor and alert safety staff members to safety violations. If at any time you should require assistance with the implementation of the CQC plan, please contact the Project Manager.

Sincerely,



Valerie Jenkins
President

Letter of Authorization

Date: April 15, 2019

Project: W912P9-18-D-0014, Old American Zinc Plant Superfund Site
Surrounding Properties Remedial Design

From: Valerie Jenkins, President


To: Randall K. Jenkins, CQCSMA

Subject: Construction Quality Control Systems Manager Alternate

This Letter of Authorization outlines your responsibility as our site Construction Quality Control Systems Manager (CQCSM) for the project referenced above. As the CQCSM, you shall report directly to me. You shall review the specifications, amendments, plans and drawings in their entirety and implement the Contractor Quality Control (CQC) Plan. This plan encompasses the three phase Inspection: Preparatory Meetings, Initial and Follow-Up Inspections. All inspections and testing shall be recorded in the daily reports and submitted to the Project Manager. Test reports shall be submitted no later than three official work days after the test was performed. You and/or your staff shall be responsible for reviewing specifications, as-built plans, and shop drawings for compliance to the contractual requirements. You are also responsible for maintaining the submittals and submittal register. This includes preparing submittals, modifying and amending them during the approval process, and ensuring the submittal register is up to date and complete at all times. Additionally, this applies to all subcontractor documents.

You and/or your staff shall make daily inspections to ensure that the workmanship and materials used in the construction of the project are in compliance with the plans, drawings, and specifications. **You are authorized to stop work that does not comply with the plans and specifications.** You and/or your staff shall witness all tests required by the specifications and coordinate such tests with the US Army Corps of Engineers as necessary by specification. You and your staff must document all non-conforming conditions, items and/or workmanship noted, and will constantly monitor and alert safety staff members to safety violations. If at any time you should require assistance with the implementation of the CQC plan, please contact the Project Manager.

Sincerely,



Valerie Jenkins
President

Three Phase Control System

Preparatory Phase

Preparatory - This phase will identify those areas of work that are scheduled for execution. This will allow the QC personnel to discuss any issues regarding the plans, specifications, submittals, materials, testing plan, and work method as they relate to the schedule.

Preparatory Meetings shall be performed prior to the beginning of any major definable feature of work. A meeting shall be held for each crew performing the feature or when members of the crew change. Preparatory Meetings shall be conducted by the CQCSM and/or designee after a complete review of all applicable construction drawings, specifications, shop drawings and related submittals have been made. At the Preparatory Meeting, the Superintendent and Foreman (involved in this phase of construction) shall coordinate with QC personnel and shall introduce their plan for accomplishing the work. A USACE Representative shall also be invited to this meeting.

- a. Review of applicable specifications.
- b. Review of contract drawings.
- c. Review of related submittals and a check that all related submittals, shop drawings, and materials have been tested (if applicable), submitted, and approved.
- d. A check to assure that provisions have been made for required quality control inspections and testing.
- e. Examination of the work area to ensure that all required preliminary work has been completed and is in compliance with the contract.
- f. A physical examination of required materials, equipment, and sample work to assure that they are on hand, conform to approved shop drawings or submitted data, and are properly stored.
- g. A review of the appropriate activity hazard analysis to insure safety requirements are met.
- h. Discussion of procedures for constructing the work including repetitive deficiencies. Document construction tolerances and workmanship standards for that phase of work.
- i. A check to ensure that the portion of the plan for the work to be performed has been accepted.
- j. The results of the preparatory phase actions shall be documented by separate minutes prepared by the QC Manager and attached to the daily QC report. The CQCSM shall instruct applicable workers as to the acceptable level of workmanship required in order to meet contract specifications. The QC report shall be submitted to the Project Manager.

Initial Phase

Initial - This section will discuss work previously identified in the preparatory phase and actively being performed that day. The form will also detail the testing being performed to ensure QC.

Initial Inspections shall be performed at the beginning of any definable feature of work and must be repeated at any time new workmen or new crews are assigned to the work or if the required standard of work is not being met. Personnel who attended the Preparatory Meeting shall also attend the Initial Inspection. USACE Representative shall also be invited to this meeting. The following shall be accomplished during such meetings:

- a. Review minutes of the Preparatory Meeting and verify that the work complies with the contract documents; i.e., submittals, specifications, blueprints, and/or shop drawings.
- b. Verification of full contract compliance. Verify required control inspection and testing.
- c. Establish a level of workmanship and verify that it meets the minimum acceptable workmanship standards. Comparison with sample panels is appropriate.
- d. Resolve all differences.
- e. Check safety to include compliance with and upgrading of the safety plan and activity hazard analysis. Review the activity analysis with each worker.
- f. Separate minutes of this phase shall be prepared by the QC Manager and attached to the daily QC report. The exact location of initial phase shall be indicated for future reference and comparison with follow-up phases.
- g. The initial phase should be repeated for each new crew to work on-site, or any time acceptable specified quality standards are not being met.

Follow-up Phase

Daily checks shall be performed to assure continuing compliance with contract requirements, including control testing, until completion of the particular feature of work. The checks shall be made a matter of record in the QC documentation. Final follow-up checks shall be conducted and all deficiencies corrected prior to the start of additional features of work which may be affected by the deficient work. The Contractor shall not build upon or conceal non-conforming work.

Testing and Reporting

The QC personnel shall perform specified or required tests to verify that control measures are adequate to provide a product that conforms to contract requirements. Testing includes operation and/or acceptance tests when specified. The QC personnel shall procure the services of a testing lab on or off site that is validated by the Material Testing Center for the Corps of Engineers. The Contractor shall perform the following activities and record and provide the following data:

- a. Verify that testing procedures comply with contract requirements.
- b. Verify that facilities and testing equipment are available and comply with testing standards.
- c. Check test instrument calibration data against certified standards.
- d. Verify that recording forms and test documentation requirements have been prepared.
- e. Results of all tests taken, both passing and failing, shall be recorded on the QC report for the date taken, and the sequential control number identifying the test shall be given. If approved by the Project Manager, actual test reports may be submitted later with a reference to the test number and date taken. Failure to submit timely test reports as stated may result in nonpayment for related work performed and disapproval of the test facility for this contract.

Information recorded on the daily quality control report will include:

- Definable features of work that was addressed.
- Description of trades working on the project.
- Number of personnel.
- Weather conditions.
- Types and numbers of tests performed.
- Results of testing.
- Nature of defects or cause for rejection.
- Proposed corrective action(s).
- Corrective action taken and date.
- Delays encountered.
- Directions received from USACE and actions taken.
- Health and safety issues or deficiencies and how they were resolved.
- Deficiencies.

The QC Team will have on-site representatives to inspect the work and observe for compliance with the plans and specifications.

Testing Labs

Physical Testing Laboratory

Geotechnology, Inc.

11816 Lackland Road, Ste. 150
St. Louis, MO 63146
(314) 997-7440

Expiration Date: March 1, 2020

Aggregate: ASTM C117, C123, C127, C128, C136, C29, C40, C131, C142, C535, C566, C702, C1077, C1252, D75, D2419, D3666, D4791, D5821, and E329.

Bituminous: ASTM D2041, D2726, D2950, D3203, D3666, D5444, D6307, D6926, D6927, and E329.

Concrete: C31, C39, C138, C143, C172, C173, C231, C1064, C78, C192, C511, C617, C1074, C1077, C1218, C1231, and E329

Soils: ASTM D421, D422, D698, D854, D1140, D1556, D1557, D1883, D2166, D2216, D2435, D2487, D2488, D2850, D2937, D3740, D4318, D4546, D4767, D4972, D5084, D6913, D6938, and E329.

AASHTO Accredited

Chemical Testing Laboratory

ARDL, Inc.

400 Aviation Drive
P. O. Box 1566
Mount Vernon, IL 62864
(618) 244-3235

DOD ELAP

Expiration Date: 7/31/19

NELAP

Expiration Date: 4/30/19

See Appendix B for Certifications

SD-06 Test Reports

31 23 23 – Backfill Materials

Chemical Analyses - Submit the compliance samples to the laboratory for testing for the following analyses:

1. Target compound list (TCL) organics (volatile organic compounds (VOCs) and semi-volatile organic compounds (SVOCs)), TCL pesticides, TCL polychlorinated biphenyls (PCBs), herbicides, and target analyte list (TAL) metals.
2. Fertility and salinity will also be analyzed for topsoil samples.

After borrow source(s) are identified and approved, collect continued compliance samples throughout the project at a frequency of one sample per 1,000 cubic yards. The materials must also meet the Illinois Clean Fill Operations criteria (IAC 35 Part 1100) to be determined to be “clean”.

Physical Testing - Collect one sample per 1,000 cubic yards of backfill material for gradation analysis and standard proctor when identifying borrow source(s) to be used for backfill. Additionally, the following must be met:

GENERAL BACKFILL

- A. In accordance with IDOT Standard Specifications for Road and Bridge Construction, Sections 204 and 205, and in accordance with Table 8.4-1 of the IDOT Geotechnical Manual.
- B. Free from rocks larger than 3 inches, from roots, peat, and other organic matter, ashes, cinders, trash, debris, and other deleterious materials.
- C. Will not contain more than 10 percent gravel, stones, or shale particles.

GRANULAR FILL (IF REQUIRED)

- A. 1-inch minus crushed gravel or crushed rock.
- B. Free from dirt, clay balls, and organic material.
- C. Well graded from coarse to fine and containing sufficient fines to bind material when compacted, but with maximum 8 percent by weight passing No. 200 sieve.

GRAVEL

- A. Free from clods, organic matter, or other deleterious material.
- B. Provide materials in accordance with current IDOT Standard Specifications for Road and Bridge Construction, gradation CA-6.
- C. Physical Qualities: Per Section 1004 of the IDOT Standard Specifications for Road and Bridge Construction.
- D. Gradation: Per 1004 of the IDOT Standard Specifications for Road and Bridge Construction.

STABILIZATION ROCK

- A. Free from clods, organic matter, or other deleterious material.
- B. Provide materials in accordance with current IDOT Standard Specifications for Road and Bridge Construction, gradation CA-1, or alternative material approved by Owner's Representative.
- C. Gradation: Per 1004 of the IDOT Standard Specifications for Road and Bridge Construction.

Compaction Testing - Perform two compaction tests, in place, per lift per yard area, unless directed otherwise by the Owner's Representative. Locations of compaction tests will be spread out over the footprint of the area being backfilled. Owner's Representative may direct Contractor to perform additional compaction testing, at no additional cost, for quality assurance on a random basis in a manner to minimize interruption to backfill and compaction operations. The compaction tests will be performed in accordance with ASTM D698.

32 91 13 – Topsoil Preparation

Chemical Analyses - Submit the compliance samples to the laboratory for testing for the following analyses:

1. Target compound list (TCL) organics (volatile organic compounds (VOCs) and semi-volatile organic compounds (SVOCs)), TCL pesticides, TCL polychlorinated biphenyls (PCBs), herbicides, and target analyte list (TAL) metals.
2. Fertility and salinity will also be analyzed for topsoil samples using the AgSource Harris 'Diagnostic Test'.

After borrow source(s) are identified and approved, collect continued compliance samples throughout the project at a frequency of one sample per 1,000 cubic yards. The materials must also meet the Illinois Clean Fill Operations criteria (IAC 35 Part 1100) to be determined to be "clean".

Physical Testing - Collect one sample per 1,000 cubic yards of backfill material for gradation analysis and standard proctor when identifying borrow source(s) to be used for backfill. Additionally, the following must be met:

TOPSOIL

- A. Topsoil will be free from objects larger than 1 inch maximum dimension, and free of subsoil, roots, grass, other foreign matter, hazardous or toxic substances, and deleterious material that may be harmful to plant growth or may hinder grading, planting, or maintenance.
- B. Topsoil will consist of humus-bearing soils adapted to the sustenance of plant life.
- C. Topsoil borrow will range from a silt loam, loam, clay loam, sandy clay loam, or sandy loam soils for general use as a turf growing medium. The Contractor will collect samples with the Owner's Representative, for gradation analysis when identifying borrow source(s) to be used for topsoil. Topsoil will meet the requirements as described below:
 - i. Material passing No. 4 inch sieve: ≥85 percent.
 - ii. Sand: 10 – 75 percent passing No. 10 sieve.
 - iii. Silt: 5 – 70 percent, 0.05 – 0.002 mm diameter.
 - iv. Clay: 5 – 35 percent, less than 0.002 mm diameter.
 - v. pH: 6.1 – 7.8.
 - vi. Organic matter – 3 to 15 percent of dry weight as determined in accordance with ASTM D2974.
 - vii. Largest materials size dimension not to exceed 2.5 inches.

SELECT TOPSOIL

Select topsoil will consist mostly of a loam ranging into sandy clay loam, sandy loam, silt loam, and clay loam soils, as a plant growing medium for landscape and planting beds. The Contractor will collect samples with the Owner's Representative, for gradation analysis when identifying borrow source(s) to be used for select topsoil. Select topsoil will meet the requirements as described below. Select topsoil may be amended with peat, as needed, to obtain the required organic matter content.

- i. Material passing 3/4 inch sieve: 100 percent.
- ii. Material passing No. 4 inch sieve: ≥90 percent.
- iii. Sand: 15 – 60 percent passing No. 10 sieve.
- iv. Silt: 10 – 60 percent, 0.05 – 0.002 mm diameter.
- v. Clay: 5 – 35 percent, less than 0.002 mm diameter.
- vi. pH: 6.1 – 7.5.
- vii. Organic matter – 3 to 15 percent of dry weight as determined in accordance with ASTM D2974.

Failed Test

Failing tests shall be cleared by one of the following methods:

- a. Retest – Retest if there is any doubt that the first test was not adequate.
- b. Rework – Re-inspect and retest.
- c. Failed Material – Remove, replace, re-inspect, and retest.

Testing Procedure

- a. Verify that testing procedures comply with contract requirements.
- b. Verify that facilities and testing equipment are available and comply with testing standards.
- c. Check test instrument calibration data against certified standards.
- d. Verify that recording forms and the test identification control number system, including all of the test documentation requirements, have been prepared.
- e. Results of all tests taken, both passing and failing, shall be recorded on the CQC report for the date taken. Specification paragraph reference, location where tests were taken, and the sequential control number identifying the test shall be given. If approved by the Project Manager, actual test reports may be submitted later with a reference to the test number and date taken. Failure to submit timely test reports as stated may result in nonpayment for related work performed and disapproval of the test facility for this contract. The QC team will compile the test results and provide the USACE Representative with a copy "For Information Only".

Submittal Approval

Governmental approval is required for extensions of design, critical materials, deviations, equipment whose compatibility with the entire system must be checked, and other items as designated by the Contracting Officer. Within the terms of the Contract Clause entitled "Specifications and Drawings for Construction," they are considered to be "shop drawings".

All submittals not requiring Government approval will be for information only. They are not considered to be "shop drawings" within the terms of the Contract Clause referred to above. These submittals shall be filed and maintained in the Contractor's field office subject to Government spot check.

Submittals Transmittal Forms

The sample transmittal form (ENG Form 4025-R), attached to this section, shall be used for submitting Government approved submittals in accordance with the instructions on the reverse side of the form. This form should also be used to document the Contractor Quality Control review and approval of, For Information Only submittals prior to filing and maintaining them in the field office. These forms will be furnished to the Contractor. This form shall be properly completed by filling out all the heading blank spaces and identifying each item submitted. Special care shall be exercised to ensure proper listing of the specification paragraph and/or sheet number of the contract drawings pertinent to the data submitted for each item. The ENG Form 4025-R may be prepared by use of the Resident Management System (RMS) QC module.

Identifying Submittals

When submittals are provided by a Subcontractor, the Prime Contractor is to prepare, review, and stamp with Contractor's approval all specified submittals prior to submission to the government for approval. Identify submittals, except sample installations and sample panels, identically with the following information permanently adhered to or noted on each separate component of each submittal and noted on transmittal form:

- a. Project title and location.
- b. Construction contract number.
- c. Date of the drawings and revisions.
- d. Name, address, and telephone number of subcontractor, supplier, manufacturer and any other subcontractor associated with the submittal.
- e. Section number of the specification section by which submittal is required.
- f. Submittal description (SD) number of each component of submittal.
- g. With a resubmission, add alphabetic suffix onto submittal description, for example, submittal 18 would become 18.1, to indicate resubmission.
- h. Product identification and location in project.

Submittal Format

The format for submittals shall be in accordance with **Section 01 33 00 SUBMITTAL PROCEDURES**

Submittal Descriptions

- **SD-01 Preconstruction Submittals**
Submittals which are required prior to start of construction (work) or the start of the next major phase of the construction on a multi-phase contract. For example, schedules, work plans, lists of data, or lists including location, features, or other pertinent information regarding products, materials, equipment, or components to be used in the work are considered preconstruction submittals.
- **SD-03 Product Data**
Catalog cuts, illustrations, schedules, diagrams, performance charts, instructions, and brochures illustrating size, physical appearance, and other characteristics of materials, systems, or equipment for some portion of the work.
- **SD-04 Samples**
Fabricated or unfabricated physical examples of materials, equipment, or workmanship that illustrate functional and aesthetic characteristics of a material or product; color samples from the manufacturer's standard line (or custom color samples if specified) to be used in selecting or approving colors for the project.
- **SD-05 Design Data**
Design calculations, mix designs, analyses, or other data pertaining to a part of work.
- **SD-06 Test Reports**
A report signed by an authorized official of the testing laboratory that a material, product, or system identical to the material, product, or system to be provided has been tested in accordance with specified requirements; report which includes findings of a test required to be performed by the Contractor on an actual portion of the work or prototype prepared for the project before shipment to job site; and report which includes findings of a test made at the job site or on a sample taken from the job site, on portion of work during or after installation, including investigation reports, daily logs and checklists, final acceptance test, and operation test procedures reports.
- **SD-07 Certificates**
Statements printed on the manufacturer's letterhead and signed by responsible officials of manufacturer of product, system or material attesting that product, system or material meets specification requirements; document required of Contractor, or of a manufacturer, supplier, installer or subcontractor through Contractor, the purpose of which is to further quality of orderly progression of a portion of the work by documenting procedures, acceptability of methods, or personnel qualifications.

Disapproved /Rejected Submittals

Contractor shall make corrections required by the Government. If the Contractor considers any correction or notation on the returned submittals to constitute a change to the contract drawings or specifications, notice as required under the clause entitled "Changes", is to be given to the CQCSM for review. Contractor is responsible for the dimensions and design of connection details and construction of work.

If changes are necessary to submittals, the Contractor shall make such revisions and submission of the submittals in accordance with the procedures above. No item of work requiring a submittal change is to be accomplished until the changed submittals are approved.

Approved/Accepted Submittals

The Contracting Officer's approval or acceptance of submittals is not to be construed as a complete check, and indicates only that the general method of construction, materials, detailing, and other information are satisfactory.

Approval or acceptance will not relieve the Contractor of the responsibility for any error which may exist, as the Contractor, under the Contractor Quality Control (CQC) requirements of this contract, is responsible for dimensions, the design of adequate connections and details, and the satisfactory construction of all work design, dimensions, all design extensions, such as the design of adequate connections and details, etc., and the satisfactory construction of all work.

After submittals have been approved or accepted by the Contracting Officer, no resubmittal for the purpose of substituting materials or equipment will be considered unless accompanied by an explanation of why a substitution is necessary.

Approved Samples

Approval of a sample is only for the characteristics or use named in such approval and is not to be construed to change or modify any contract requirements. Before submitting samples, the Contractor must assure that the materials or equipment will be available in quantities required in the project. No change or substitution will be permitted after a sample has been approved.

Match the approved samples for materials and equipment incorporated in the work. If requested, approved samples, including those which may be damaged in testing, will be returned to the Contractor, at his expense, upon completion of the contract. Samples not approved will also be returned to the Contractor, at its expense, if so requested.

Failure of any materials to pass the specified tests will be sufficient cause for refusal to consider, under this contract, any further samples of the same brand or make of that material.

Approval of the Contractor's samples by the Contracting Officer does not relieve the Contractor of his responsibilities under the contract.

Stamps

Stamps used by the Contractor on the submittal data to certify that the submittal meets contract requirements are to be similar to the following:

- ☐ NO EXCEPTION TAKEN, APPROVED ☐ APPROVED AS NOTED
☐ REVISE & RESUBMIT ☐ FOR INFORMATION, NOT SUBJECT FOR REVIEW

SUBMITTAL WAS REVIEWED FOR DESIGN CONFORMITY AND GENERAL CONFORMANCE TO CONTRACT DOCUMENTS ONLY. THE CONTRACTOR IS RESPONSIBLE FOR CONFIRMING AND CORRELATING DIMENSIONS AT JOBSITE FOR TOLERANCE, CLEARANCE, QUANTITIES, FABRICATION PROCESSES AND TECHNIQUES OF CONSTRUCTION COORDINATION OF HIS WORK WITH OTHER TRADES AND FULL COMPLIANCE WITH CONTRACT DOCUMENTS.

By: Date:

Tracking Deficiencies

Non-Conforming Items

1. Non-conforming items are those conditions which deviate from the requirements delineated in the specifications, prints, and/or shop drawings. The CQCSM shall be responsible for the control and documentation of non-conforming items.
2. The CQCSM shall prevent non-conforming items from being installed.
3. Minor non-conforming items, which are corrected in the same day, shall be documented in the daily QC report.
4. All other non-conformances shall be documented on a Non-Conformance Report (NCR) prepared by the CQCSM and will include the following information, as appropriate:
 - a. Description of the non-conformance including relevant details of the occurrence.
 - b. Identification of material, component, or system by part number, blueprint, shop drawing and/or specification number, and intended installation location.
 - c. Source of material or item (name of supplier, owner, or subcontractor).
 - d. Current status of item in shop, warehouse, lay-down yard or structure.
 - e. Individual and organization which detected the non-conformance.
 - f. Recommendation for corrective action: including sketches, test data, and/or repair procedures necessary to substantiate the recommendation.
 - g. Cause of the non-conformance and steps taken to prevent reoccurrence indicating action taken, positions or titles of persons contacted, letters written, and/or procedural changes proposed.
5. The CQCSM and/or designee shall sign and forward the NCR to USACE, the Project Manager, and appropriate Contractor.
6. Each NCR shall be entered into the Non-Conformance Report Log. The NCR (original) shall be filed and copies distributed accordingly.
7. Action to be taken shall be entered into the NCR Log. The CQCSM, or designated representative, shall initiate the disposition necessary to clear the item.
8. Verification of "Corrective Action" (e.g., completion of repairs) shall be by quality control personnel after the work in question has been re-inspected and/or retested. Entries shall be made in the NCR Log indicating the Final Disposition of the NCR.

Punch-Out Inspection

A CQC report should contain a Punch List (deficiencies) throughout the life of the project and demonstrate that the CQC personnel are overseeing correction of any deficiencies in a timely manner. CQC personnel will not wait until the project is finished to develop a Punch List. The Punch List shall be submitted to the Project Manager for corrective action. Corrections shall be accomplished within the time stated. The CQC personnel shall perform Follow-Up Inspections and submittals to ensure the deficiencies have been corrected.

Pre-Final Inspection

After the completion of the Punch-Out Inspection, the CQCSM, Project Manager, Contractor, and USACE Representative shall perform a Pre-Final Inspection and develop a Punch List of noted deficiencies. The Punch List shall be formally documented along with the estimated date by which the deficiencies shall be corrected. The CQC personnel shall perform Follow-Up Inspections to ensure that all deficiencies have been corrected.

Final Inspection

Upon completion of the items listed in the Pre-Final Inspection Punch List, the Project Manager shall notify the USACE Representative 14 days prior to the Final Inspection (or as agreed to) with the assurance that all items listed in the Pre-Final Inspection and all other remaining work has been completed and shall be acceptable by the date of the Final Inspection.

Major Definable Features of Work

A definable feature of work (DFOW) is defined as an activity or task separate and distinct from other activities that requires separate control activities. The DFOW establishes the control measures required to verify both the quality of work performed and compliance with specified requirements, which include inspecting materials and workmanship before, during, and after each DFOW. Preparatory and Initial inspections will be performed on all DFOWs, with the exception of mobilization, site cleanup, and final inspection (demobilization).

1. Mobilization of Contractor personnel, equipment, Subcontractors, and materials to the project; and site preparation, including preparation of storage and staging area(s).
2. Development of property specific plans.
3. Utility locates, erosion controls, temporary fencing at residential properties and alleys.
4. Debris Removal from within designated yard areas, easements, and alleys.
5. Excavation and loading of contaminated soil from within designated yard areas, easements, and alleys.
6. Transportation of contaminated soil from the residential properties and alleys to the Facility Area.
7. Backfill of excavated area with general backfill, topsoil, select topsoil and gravel, and associated sampling of imported material.
8. Restoration of excavated surfaces and Work areas. Tree, shrub, and perennial replacement with species similar to those removed. Maintenance for 6 weeks.
9. Soil stockpile stabilization at the Facility Area.
10. Demobilization

APPENDIX A – RESUMES

**Rob Dismang – Remedial Project Manager (RCRA/CERCLA/Superfund) (ARDL)****Why Selected for ARDL Team:**

✓ <i>More than 30 years of management experience providing solutions to environmental problems</i>	✓ <i>Extensive experience performing RCRA/CERCLA remediation projects, environmental site investigations, data quality evaluations, and site assessments.</i>
✓ <i>Managed HTRW remediation and sampling projects for the past 25 years for federal, state and commercial clients</i>	✓ <i>More than 20 years managing Federal Agency contracts of similar size and complexity</i>
✓ <i>Planned and budgeted the excavation, transportation and disposal of thousands of tons of HTRW contaminated materials to approved waste facilities</i>	✓ <i>Managed large chemical/biological applied research and development projects for U. S. Government clients (Classified)</i>
✓ <i>Managed multiple contractors simultaneously working on large projects</i>	✓ <i>Subject matter expert in analytical methodologies - USEPA CLP, DOD QSM, SW-846, EPA-500 & -600 Series</i>

a. Education:	BA, Biology, (Minors-Chemistry, Microbiology) Southern Illinois University, Carbondale, IL 1982	
Special Qualifications:	<ul style="list-style-type: none">• Over 30 years of project management experience• Managed many state and federally funded projects within budget and on-time• Experienced leading diverse subcontractor teams• Extensive experience working with Federal, State and local Project Managers and Regulators	
Professional Affiliations:	American Chemical Society Society of American Military Engineers (SAME)	
Years Experience:	35	Location: Mt. Vernon, IL

b. Experience:

In his role as Vice President – Environmental Services at ARDL, Mr. Dismang has managed contracts totaling over \$30 million, encompassing over 200 individual Task Orders. Mr. Dismang has 30 years of management experience providing environmental engineering, including aquatic toxicology, water resource management, wetland delineations, drainage determinations, levee maintenance, environmental construction, sample collection, and environmental laboratory procedures. Mr. Dismang has prepared USACE sampling and analysis plans, site safety and health plans, activity hazard and analysis plans, and industrial hygiene reports. He has extensive experience providing laboratory data review and QA/QC procedures review for such clients as USEPA, Illinois EPA, Indiana Department of Environmental Management, Rocky Mountain Arsenal (Army), Air Force, USACE, and many private firms.

(1) Bachelors level degree (or higher) in environmental sciences (chemistry, biology, etc): Meets Requirement

Mr. Dismang has a Bachelors degree in Biology with minors in Chemistry and Microbiology.



(2) > 10 years site investigation and remediation experience, including EPA Superfund Site Remediation project experience: Exceeds Requirement

Mr. Dismang has performed many site investigations over the past 23 years, some of which required remediation. Several investigations were designated as Superfund, CERCLA and/or RCRA designated sites including: 1) the Doe Run Lead Smelter in Herculaneum, MO.; 2) Wisconsin Steel in Chicago, IL.; 3) Area 1, including Segments A-F of Dead Creek and adjacent sites G, H, I, L, M, and N; and Area 2, made up of sites Q, R, S, and P (landfills) and site O (backfilled lagoons), all in Sauget, IL; 4) NL Industries/Taracorp Lead Smelter Superfund site involving remediation of soil at Eagle Park Acres in Madison County IL; 5) Big River Newberry Riffle, capture and remove contaminated channel sediments within a 40-acre site adjacent to the Big River located near the confluence of the Flat River, downstream from multiple lead contaminated superfund sites in St. Francois County, MO; 6) Byrnes Mill, MO, remediate the lower portion of the Byrnes Mill City Park (adjacent to the Big River) of contaminated lead sediments, backfill with 12 inches of clean fill, verify the area was free of lead contamination; and 7) Eagle Zinc Superfund Site, Hillsboro, IL, an on-going project, perform sampling and in-situ testing of lead contaminated soils in residential yards, a floodplain area, and on-site to determine if lead concentrations would require the excavation and relocation of soils/residue to an on-site containment cell or approved landfill.

(3) Must have recent (< 3 years) experience with CERCLA/RCRA site investigations and remediation: Meets Requirement

Mr. Dismang was the project manager for the Big River Newberry Riffle remediation project, designed to capture and remove contaminated channel sediments within a 40-acre site adjacent to the Big River located near the confluence of the Flat River, downstream from multiple lead contaminated superfund sites in St. Francois County, MO in 2015. The project involved the review of all submittals, density tests, and blueprints for the excavation of river sediments; installation of an in-stream Newberry Riffle, behind which sediments accumulate for removal; and construction of a system of berms and pipes to capture high flows from the Big River, retain them off-channel to allow sediment fallout, capture, and discharge the flows back to the river. Mr. Dismang was the project manager for the Byrnes Mill City Park Pilot Project on the Big River in 2016. The project involved excavating the top 12 inches of soil, removing the lead contaminated soil to an approved landfill, backfilling with clean topsoil, building a parking lot and boat ramp, and landscaping the park floor to drain toward the river. In an on-going Superfund remediation project beginning in 2017, Mr. Dismang is the project manager for the Eagle Zinc Superfund Site requiring soil sampling, in-situ soil testing, excavation backfilling, and transportation of contaminated soil to an approved landfill and/or an on-site containment cell.

(4) Must have strong proven technical report writing skills: Exceeds Requirement

Mr. Dismang has authored multiple Sampling and Analysis Plans, Site Safety and Health Plans, Work Plans, Phase I and II Assessment Reports and Final Project Reports, many for USACE. Other notable reports written by Mr. Dismang for USACE include updating the Water Quality Assessment Section of the *Morganza to the Gulf of Mexico Feasibility Study, Volume 2, Engineering Investigations*.

(5) Must have the following OSHA certifications: 40- hour HAZWOPER, 8- hour HAZWOPER Supervisor and 30- hour Construction: Meets Requirement

Mr. Dismang maintains all the certifications listed below.

(6) Must demonstrate an understanding of and experience with USACE, USEPA, and state regulations that relate to site investigation and remediation such as clean up levels; classifying and managing the transportation and disposal of waste; and negotiations with various agencies: Exceeds Requirement

Mr. Dismang has spent most of his 35-year career working with USACE, USEPA, and state regulators. As Vice President of Environmental Services at ARDL, Mr. Dismang has mediated negotiations between



USACE, USEPA, IEPA, and county officials regarding soil clean up levels, classifying waste soils as either hazardous or non-hazardous and arranging the disposal (transportation) of those soils to the appropriate disposal facilities based on the contaminants and contaminant concentrations found. The Eagle Park Remediation project mentioned above is an example of a remediation project performed by ARDL and administered by USACE, USEPA, IEPA and Madison county officials requiring negotiations between agencies, agreement on clean up levels and transportation destinations. As project manager of The Big River Newberry Riffle project, Mr. Dismang coordinated discussions between the USEPA, USACE, Big River Task Force (BRTF), U.S. Fish and Wildlife Service, the Missouri Department of Natural Resources, and the Missouri Department of Conservation to coordinate and streamline project goals cost effectively. The Byrnes Mill City Park Pilot Project was another superfund remediation project funded by the USEPA and managed by the USACE in which Mr. Dismang was the project manager. Park soils were in-situ and laboratory tested to determine if lead concentrations exceeded cleanup levels established by the USEPA. All contaminated soils were transported to an approved landfill. The lower park area was lined with orange geotextile fabric, backfilled with clean topsoil, leveled, and sodded.

Relevant Project Experience

- Currently the overall program manager at Eagle Zinc Superfund site in Hillsboro, IL. This is an on-going project at an abandoned zinc smelter on approximately 132 acres.(2017)
- Program manager for the Byrnes Mill City Park Pilot project. Tasks included soil sampling, in-situ testing with XRF, excavation of lead contaminated soils, replacement with clean soils, construction of a parking lot and boat ramp, and transporting lead contaminated soils to an approved landfill. THIS PROJECT WON A 2016 CHIEF OF ENGINEERS AWARD OF EXCELLENCE HONOR AWARD.(2016)
- Program manager for a multidisciplinary team to excavate river sediments, build a Newberry Riffle, and construct a pipe and berm system to trap lead contaminated sediments in the Big River in St. Francois County, MO. THE FEDERAL EXECUTIVE BOARD GRANTED THIS PROJECT AN AMERICA AT ITS BEST EXCELLENCE IN GOVERNMENT AWARD PRESENTED TO BIG RIVER RIFFLE PDT, U.S. ARMY CORPS OF ENGINEERS, (2015).
- Program manager for a team to remediate an 84 acre, low-income subdivision, contaminated with soils from a lead smelter (Superfund site) under the direction of USACE, USEPA, and IEPA. The project required excavation, transport, and disposal of over 2600 tons of lead contaminated soils from residential properties at multiple excavation sites. (8/2012)
- Managed a group of report writers to update the Water Quality Assessment section of the *Morganza to the Gulf of Mexico Feasibility Study, Volume 2, Engineering Investigations*. (1/2011)
- Supervised the installation of monitoring wells for sample collection to delineate an underground organic plume as part of a Phase II evaluation for USACE at Hartford, IL. The monitoring wells were drilled, installed, developed, sampled, and abandoned the same day. (2011)
- Managed the Phase II sampling and remediation of HTRW mixed materials from a gravel pit to be used as a dredge depository near the Mississippi River in Wabasha, MN. (2011)
- Supervised the demolition and disposal of 5 USACE communication towers contaminated with HTRW lead-based paint along the Mississippi River. (2010)
- Managed a team to install, develop, and analyze 9 well clusters (3 wells per cluster) at depths of 20, 50, and 100 foot in accordance to *EM 1110-1-4000 and Technical Standard for Water-Table of Potential Wetland Site, Wetlands Regulatory Assistance Program, ERDC TN-WRAP-05-2 June 2005 and EM 385-1-1 Safety and Health Requirements Manual*. (2010)
- Performed HTRW Pre-Assessment Screen, Phase II ESA Design Deficiency Corrections for the East St. Louis, Illinois Flood Protection Project. (2010)
- Directed a team performing Phase I and Phase II environmental assessments of potential borrow areas for levee construction adjacent to Devils Lake in Devils Lake, North Dakota. (2010)
- Managed the removal and disposal of an abandoned, asbestos covered, 1600' long pipeline discovered in a sand depository along the Chain-of-Rocks Canal. (2009)



- Managed the asbestos abatement of the air delivery systems at Jefferson Barracks Hospital VA center. Included the design and implementation of a pilot project to simulate the entire building ventilation systems. (2009)
- Performed asbestos inspections and abatement of 20 condemned cabins on USACE properties along the Illinois and Mississippi Rivers in Illinois and Missouri. (2009)
- Conducted an Initial Assessment in association with the ongoing East St. Louis Ecosystem Restoration and Flood Damage Reduction Project efforts in the Elm Slough action area. (2008)
- Performed an Initial Assessment for Bois Brule Levee and Drainage District Deficiency Correction Project and provided HTRW Initial Assessment Documentation. (2008)
- Developed the ARDL Well Cleanout Procedure. ARDL was required to analyze well barrel sediments, perform prototype cleanout procedure, and sample after cleanout procedure on several relief wells along the Chain-of-Rocks Canal and submitted a final report. (2005)
- Conducted a Phase 1 Environmental Assessment on lands associated with a joint design/construction ecosystem enhancement project located at Shelbyville Lake. (2002)
- Performed a Phase II Environmental Assessment of the Deer Creek project area to determine the impact of suspected environmental conditions on the proposed rehabilitation of Deer Creek. (2002)

Professional Development

- OSHA General Site Worker (40-Hour) - HAZWOPER
- OSHA 8 Hour HAZWOPER Supervisor Training.
- OSHA Permit Required Confined Space Training-General and Site Specific.
- OSHA Construction 30 Hour Training.
- Water Well & Pump Performance Attendee, American Ground Water Trust.
- PEC Safety Certified.
- U.S. Army Corps of Engineers- Construction Quality Management for Contractors #784
- First Aid/CPR Certified - ARC

**Construction Quality Control Manager– Mitchell S. Jenkins (ARDL)**

Qualifications	
➤ <i>More than 10 years of management experience providing solutions to environmental, construction, quality control, and health and safety problems</i>	➤ <i>Extensive experience performing RCRA/CERCLA remediation projects, environmental site investigations, data quality evaluations, and site assessments.</i>
➤ <i>Managed projects excavating, transporting, and disposing of thousands of tons of HTRW contaminated materials and then restoring the properties</i>	➤ <i>Managed multiple contractors simultaneously working on large projects</i>
➤ <i>More than 6 years managing Federal Agency contracts of similar size and complexity</i>	➤ <i>Provided Project management for environmental site investigations, construction, and remediation projects throughout the Midwest</i>

Education:	BS, Marketing Mississippi State University, Starkville, MS	
Special Qualifications:	<ul style="list-style-type: none">• Competent Person for Heavy Equipment onsite inspections• Construction Quality Management for Contractors - #784 Certificate MVM0011400107• Completed QCS/RMS training for USACE projects• OSHA 30 Hour Construction Safety (OSHA30)• OSHA HAZWOPER (40 Hour),• OSHA HAZWOPER Supervisor (8 Hour)• OSHA HAZWOPER 8 HOUR Refresher (Annual)• OSHA Permit Required Confined Space Training (General and Site Specific)• First Aid/CPR Certified – ARC• USACE RMS/QCS (Quality Control System) Training• Conoco Phillips Safety• UTV Safety Training• eRailSafe 7494	
Professional Affiliations:	Society of American Military Engineers (SAME) National Safety Council American Society of Safety Engineers	
Years Experience:	10	Location: Troy, IL



Technical Experience

- 10 years of project management experience providing both prime contract and subcontract team management for remediation, construction, and field testing projects
- Development and Implementation of ARDL Environmental Health and Safety Plan, Environmental Protection Plan, Accident Prevention Plan, and Air Monitoring Plans.
- Preparation and implementation of ARDL Quality Management plan and Construction Quality Control documents.
- 10 years experience working with both construction and environmental representatives of various agencies managing long term projects.

Contract Relevant Experience

- Project Manager at Eagle Zinc Site for Environmental Services/Safety for the past 3 years. Work has involved; Geoprobe sampling of off-site properties, remediation, and restoration of contaminated properties; excavation
- On-Site Project Manager for Big River Lead Remediation Structures project consisting of construction of a low water dam, installation of culverts, berm and swale construction, road construction, aggregate road resurfacing, asphalt road resurfacing, clearing, grading, and incidental related work. The work was a lead remediation project and the work site was contaminated with lead sediments. The project, as completed, works as a trap for lead sediments in the river.
- Program Manager for the environmental cleaning of over 300 wood stave relief wells along the eastern banks of the Mississippi River. Managed four union crews and equipment for two years in completion of this project. Project Manager of capacity pump testing crews that completed this portion of the same project.
- Asst. Project Manager for removal and disposal of off-site potentially contaminated soils and debris and restoration of Byrnes Mill Park, Byrnes Mill, MO. ARDL was the recipient of the 2016 National Honor Award from the USACE Chief of Engineers.
- Asst. Project Manager for remediation of an 84 acre, low-income subdivision, contaminated with soils from a lead smelter (Superfund site) under the direction of the USACE, USEPA, and IEPA. The project required excavation, transporting, and disposal of more than 2000 cy of lead contaminated soils from residential properties at multiple excavation sites.
- Program Manager of ARDL cable construction subsidiary for two years. This work involved managing crews involved in trenching and conduit installations as well as borings of roadways up to 120 feet. He was responsible for managing, scheduling, and supervising all crews, interfacing with customers, and performing QC on all installs.



Professional Development

- GIS Training, Kaskaskia College, Centralia IL
- OSHA Certified Specialist in Safety and Health – Construction Industry
- OSHA Certified Specialist in Safety and Health – General Industry
- Certified Trainer in OSHA Standards for the Construction Industry - OSHA 500 (OSHA 30-hour)
- Certified in Standards for General Industry – OSHA 511
- Certified in Standards for Construction Industry – OSHA 510
- Certified in Guide to Industrial Hygiene – OSHA 521
- Certified in Hazardous Material Regulations – OSHA 2015

**Construction Quality Control Systems Manager– Ann Jacobs (ARDL)*****Qualifications***

- | | |
|---|--|
| <ul style="list-style-type: none">➤ <i>15+ years in assessment, remediation, and release of radiological & hazardous waste sites</i>➤ <i>Provided Construction Quality Control management for environmental site investigations, remediation projects and site assessments nationwide</i>➤ <i>Extensive background in preparing reports and presentations including daily briefings that successfully communicate remediation goals, needs, status, and/or progress</i>➤ <i>Diligently record test data and interpret results through reports, summaries, and charts</i> | <ul style="list-style-type: none">➤ <i>Dually orientated in quality control and client satisfaction</i>➤ <i>Effective at communicating and building rapport with all levels of management, staff, and clientele</i>➤ <i>Skilled at providing scientific and technical guidance, support, coordination, and oversight to governmental agencies and environmental programs</i>➤ <i>Successfully maintain critical files including but not limited to: hazardous waste database, chemical usage data, personnel exposure information, and diagrams showing equipment locations</i> |
|---|--|

Education:	Masters Certificate; Project Management, Villanova, University BS Plant & Soil Science, Southern Illinois University, Carbondale, IL	
Special Qualifications:	<ul style="list-style-type: none">• Over 15 years of project management experience• Completed QCS/RMS training for USACE projects• OSHA 30 Hour Construction Safety (OSHA30)• OSHA HAZWOPER (40 Hour)• 8-hour Hazardous Waste Refresher Training• OSHA HAZWOPER Supervisor (8 Hour)• OSHA Permit Required Confined Space Training (General and Site Specific)• Over 10 years onsite Quality Control experience on more than 10 projects• Radiation Worker II Training• Radiation Worker II Refresher Training CPR / Standard First Aid Training• Extensive experience working with Federal, State and local Project Managers and Regulators	
Professional Affiliations:	Board of Certified Safety Professional – CHST American Society of Safety Engineers	
Years Experience:	22	Location: St. Louis MO



Technical Experience

- Over 10 years of Contractor Quality Control management experience overseeing the quality of the project and ensuring all work meets the standards of contractual obligations. Preparing quality control reports on a daily basis, as well as tracking daily, weekly, and monthly metrics to ensure conformance to project plans, schedule, and costs. Performing inspections, identifying issues that affect quality, and bringing to resolution those issues.
- Successfully managing field crews, ensuring compliance with standard operating procedures, instrument quality control, and addressing technical questions from clients on a wide variety of environmental procedures and projects.
- Successfully executing a variety of environmental data gathering, management, and reporting including supervision and guidance to field crews and ensuring compliance with relevant plans and procedures
- Successfully conducted a wide variety of environment data gathering and reporting from soil, air, and water samplings to radiological surveys and GPS walkovers. Responsible for field instrument repairs, data downloads, and packaging samples for shipment.
- Trained and supervised Assistant Instructors, Interns, and students, taught skills for field/outdoor/wilderness courses including successfully maintaining morale, managing risk, and meeting curriculum requirements. Participated in crisis management and family mediation.

Contract Relevant Experience

Provided Quality Control Management of the following representative projects:

- Contractor Quality Control Systems Manager: Luckey Formerly Utilized Sites Remedial Action Program (FUSRAP) Project
- Contractor Quality Control Systems Manager: Eagle Zinc
- Contractor Quality Control Systems Manager/Site Manager: WR Grace
- Contractor Quality Control Systems Manager/Health and Safety: Floyd Bennett Field
- Contractor Quality Control Systems Manager: Frankfort Arsenal

Relevant Experience

- Lead Health Physics Technician: Linde
- ISOCS Operator: Shallow Area Landfill Disposal Area
- Site Manager: St. Louis Formerly Utilized Site Remedial Action Program (FUSRAP)
- Health Physics Technician: Middlesex Landfill
- Radiation Site Lead: Wayne Interim Storage Site (WISS)
- Radiation Site Lead: Safety Light
- Radiation Site Lead/Waste Supervisor: Lake City Army Ammunition Plant (LCAAP)



- Soil Scientist/GIS Specialist: Formerly Utilized Site Remedial Action Program (FUSRAP)
- Field Manager/Health Physics Technician: Iowa Army Ammunition Plant (IAAP)
- Site Analysis Team: Guardian Project – Marine Corps Air Station (MCAS)
- Environmental Auditor: Verizon
- Health Physics Technician: Edwards Landfill
- Health Physics Technician: HARSHAW Formerly Chemical Works Sites
- Field Manager/Health Physics Tech/GIS Specialist: FUSRAP

Professional Development

- 40-hour OSHA: Hazardous Waste Training
- 30-hour OSHA: Construction Safety & Health
- 8-hour Hazardous Waste Refresher Training
- 8-hour OSHA: Supervisor Training
- Radiation Worker II Training
- Radiation Worker II Refresher Training CPR / Standard First Aid Training GIS/ARCVIEW/ Pathfinder/Trimble GPS
- USACE CQCSM (Construction Quality Management) Training
- Board of Certified Safety Professionals – Construction Health and Safety Technician (CHST)
- OSHA Construction 30 Hour Training
- OSHA General Site Worker (40-Hour) - HAZWOPER
- OSHA 8 Hour HAZWOPER Supervisor Training.
- OSHA Permit Required Confined Space Training-General and Site Specific..
- First Aid/CPR Certified – ARC
- USACE QCS (Quality Control System) Training

**Construction Quality Control Systems Manager– Randall K. Jenkins (ARDL)*****Qualifications***

- *More than 30 years of management experience providing solutions to environmental, construction and applied research and development problems*
- *Extensive experience performing RCRA/CERCLA remediation projects, environmental site investigations, data quality evaluations, and site assessments.*
- *Provided Construction Quality Control management for environmental site investigations, remediation projects and site assessments nationwide*
- *More than 23 years managing Federal Agency contracts of similar size and complexity*
- *Managed multiple contractors simultaneously working on large projects*
- *Planned and budgeted the excavation, transportation and disposal of thousands of tons of HTRW contaminated materials to approved waste receptacles*
- *Provided contract administration management for more 100 contracts, totaling over \$100 million dollars.*

Education:	BA, Business, (Production Management) Eastern Illinois University, Charleston, IL	
Special Qualifications:	<ul style="list-style-type: none">• Over 30 years of project management experience• Construction Quality Management for Contractors - #784 Certificate MVM011100020• Completed QCS/RMS training for USACE projects• OSHA 30 Hour Construction Safety (OSHA30)• OSHA HAZWOPER (40 Hour)• OSHA HAZWOPER Supervisor (8 Hour)• OSHA Permit Required Confined Space Training (General and Site Specific)• Competent Person for Heavy Equipment onsite inspections• Over 12 years onsite Quality Control experience on more than 40 projects• Extensive experience working with Federal, State and local Project Managers and Regulators	
Professional Affiliations:	Society of Military Engineers National Safety Council American Society of Safety Engineers National Contract Management Association	
Years Experience:	37	Location: Mt. Vernon, IL



Technical Experience

- 39 years of management experience providing both prime contract and subcontract team management for environmental engineering, construction, and applied research and development projects
- Development and Implementation of ARDL Environmental Health and Safety Policies and Procedures document
- Preparation of Quality Control Management plans for construction and environmental projects
- Familiar with NEPA guidelines and environmental impact statement requirements

Relevant Experience

- Over 30 years of management experience providing environmental engineering including aquatic toxicology, water resource management, wetland delineations, drainage determinations, levee maintenance, environmental construction and environmental laboratory procedures. ARDL construction quality control manager for over 15 years.
- Prepared USACE/USEPA quality control management plans, sampling and analysis plans, site safety and health plans, activity hazard and analysis plans, and industrial hygiene reports.
- Have provided laboratory data review and QA/QC procedures review for such clients as USEPA, Illinois EPA, Indiana Department of Environmental Management, Rocky Mountain Arsenal (Army), Air Force USACE, and many private firms.
- Successfully planned, designed, and implemented pilot programs calculated to solve large complex issues within a limited budget and timeframe

Contract Relevant Experience

Provided Quality Control Management of the following representative projects:

- Big River Lead Remediation Structures consisting of construction of a low water dam, installation of culverts, berm and swale construction, road construction, aggregate road resurfacing, asphalt road resurfacing, clearing, grading, and incidental related work. The work was a lead remediation project and the work site was contaminated with lead sediments. The project, as completed, works as a trap for lead sediments in the river.
- Removal and disposal off-site of potentially contaminated soils and debris and restoration of Byrnes Mill Park with clean fill, sod, and reseeded. These actions will be in accordance with the 2012 Record of Decision (ROD), *Historical Mining – Residential Soils, Operable Unit 1, Southwest Jefferson County Mining Site, Jefferson County, Missouri*, as specified by the United States Environmental Protection Agency (USEPA).
- Remediation of an 84 acre, low-income subdivision, contaminated with soils from a lead smelter (Superfund site) under the direction of the USACE, USEPA, and IEPA. The project required excavation, transporting, and disposal of lead contaminated soils from residential properties at the multiple excavation sites.



- Demolition and removal of five (5) communication towers located in challenging environs. Involved the use of multiple rough terrain cranes as well as cutting (torch) operations in heavily forested areas.
- Remediation (excavation and disposal) of HTRW mixed materials from a gravel pit to be used as a dredge depository near the Mississippi River in Wabasha, MN
- Environmental cleaning and capacity pump testing of over 300 wood stave relief wells along the eastern banks of the Mississippi River.
- Removal and disposal of abandoned, asbestos covered, 1600' long pipeline discovered in a sand depository along the Chain-of-Rocks Canal.
- Asbestos abatement of the air delivery systems at Jefferson Barracks Hospital VA center. Included the design and implementation of a pilot project to simulate the entire building ventilation systems.
- Asbestos inspections and abatement of 20 condemned cabins on USACE properties along the Illinois and Mississippi Rivers in Illinois and Missouri.
- Developed the ARDL Well Cleanout Procedure. ARDL was required to analyze well barrel sediments, perform prototype cleanout procedure, and sample after cleanout procedure on several relief wells along the Chain-of-Rocks Canal.
- Phase 2 investigation by collection of sediment cores within the upstream and downstream area of the Auxiliary Lock at Lock and Dam 24. Samples were collected to a depth of core refusal or the base of the Auxiliary Lock within a pre-approved grid pattern.
- HTRW Phase II for Valley Park Levee Reach 3A and 3B consists of the collection of soil, sediment, and surface water samples from borings performed within the project right-of-way and a ponded area adjacent to the project right-of-way.
- Phase II site investigation at former Wisconsin Steel Works, a Superfund site for USACE. Duties included writing Quality Control Plan, Work Plan, and Site Safety & Health plan, installation of investigative borings and monitoring wells, and the collection of soil and water samples.
- HTRW Pre-Assessment Screen, Phase II ESA Design Deficiency Corrections for the East St. Louis, Illinois Flood Protection Project.
- Phase I and Phase II environmental assessments of potential borrow areas for levee construction adjacent to Devils Lake in Devils Lake, North Dakota.

Professional Development

- Construction Quality Management Training Course – USACE (Memphis)
- OSHA Construction 30 Hour Training
- OSHA General Site Worker (40-Hour) - HAZWOPER
- OSHA 8 Hour HAZWOPER Supervisor Training.
- OSHA Permit Required Confined Space Training-General and Site Specific..
- First Aid/CPR Certified – ARC
- USACE QCS (Quality Control System) Training

APPENDIX B – LABORATORY CERTIFICATIONS



PERRY JOHNSON LABORATORY ACCREDITATION, INC.

Certificate of Accreditation

Perry Johnson Laboratory Accreditation, Inc. has assessed the Laboratory of:

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864

(Hereinafter called the Organization) and hereby declares that Organization has met the requirements of ISO/IEC 17025:2005 "General Requirements for the competence of Testing and Calibration Laboratories" and the DoD Quality Systems Manual for Environmental Laboratories Version 5.1 January 2017 and is accredited in accordance with the:

United States Department of Defense Environmental Laboratory Accreditation Program (DoD-ELAP)

***This accreditation demonstrates technical competence for the defined scope:
Environmental Testing
(As detailed in the supplement)***

Accreditation claims for such testing and/or calibration services shall only be made from addresses referenced within this certificate. This Accreditation is granted subject to the system rules governing the Accreditation referred to above, and the Organization hereby covenants with the Accreditation body's duty to observe and comply with the said rules.

For PJLA:

Tracy Szerszen
President/Operations Manager

Initial Accreditation Date:

January 5, 2015

Issue Date:

July 6, 2017

Expiration Date:

July 31, 2019

Revision Date:

February 6, 2019

Accreditation No.:

84648

Certificate No.:

L17-279-R1

Perry Johnson Laboratory
Accreditation, Inc. (PJLA)
755 W. Big Beaver, Suite 1325
Troy, Michigan 48084

The validity of this certificate is maintained through ongoing assessments based on a continuous accreditation cycle. The validity of this certificate should be confirmed through the PJLA website: www.pjilabs.com



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous	EPA 200.7	ICP	Aluminum
Aqueous	EPA 200.7	ICP	Antimony
Aqueous	EPA 200.7	ICP	Arsenic
Aqueous	EPA 200.7	ICP	Barium
Aqueous	EPA 200.7	ICP	Beryllium
Aqueous	EPA 200.7	ICP	Boron
Aqueous	EPA 200.7	ICP	Cadmium
Aqueous	EPA 200.7	ICP	Calcium
Aqueous	EPA 200.7	ICP	Chromium
Aqueous	EPA 200.7	ICP	Cobalt
Aqueous	EPA 200.7	ICP	Copper
Aqueous	EPA 200.7	ICP	Iron
Aqueous	EPA 200.7	ICP	Lead
Aqueous	EPA 200.7	ICP	Magnesium
Aqueous	EPA 200.7	ICP	Manganese
Aqueous	EPA 200.7	ICP	Nickel
Aqueous	EPA 200.7	ICP	Potassium
Aqueous	EPA 200.7	ICP	Selenium
Aqueous	EPA 200.7	ICP	Silver
Aqueous	EPA 200.7	ICP	Sodium
Aqueous	EPA 200.7	ICP	Thallium
Aqueous	EPA 200.7	ICP	Vanadium
Aqueous	EPA 200.7	ICP	Zinc
Aqueous	EPA 245.1	CVAA	Mercury
Aqueous	EPA 300.0	IC	Chloride
Aqueous	EPA 300.0	IC	Fluoride
Aqueous	EPA 300.0	IC	Nitrate (as N)
Aqueous	EPA 300.0	IC	Orthophosphate (as P)
Aqueous	EPA 300.0	IC	Sulfate
Aqueous	EPA 608	GC/ECD	4,4'-DDD
Aqueous	EPA 608	GC/ECD	4,4'-DDE
Aqueous	EPA 608	GC/ECD	4,4'-DDT
Aqueous	EPA 608	GC/ECD	Aldrin
Aqueous	EPA 608	GC/ECD	alpha-BHC
Aqueous	EPA 608	GC/ECD	alpha-Chlordane
Aqueous	EPA 608	GC/ECD	beta-BHC



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous	EPA 608	GC/ECD	delta-BHC
Aqueous	EPA 608	GC/ECD	Dieldrin
Aqueous	EPA 608	GC/ECD	Endosulfan I
Aqueous	EPA 608	GC/ECD	Endosulfan II
Aqueous	EPA 608	GC/ECD	Endosulfan sulfate
Aqueous	EPA 608	GC/ECD	Endrin
Aqueous	EPA 608	GC/ECD	Endrin aldehyde
Aqueous	EPA 608	GC/ECD	Endrin ketone
Aqueous	EPA 608	GC/ECD	gamma-BHC (Lindane)
Aqueous	EPA 608	GC/ECD	gamma-Chlordane
Aqueous	EPA 608	GC/ECD	Heptachlor
Aqueous	EPA 608	GC/ECD	Heptachlor epoxide (beta)
Aqueous	EPA 608	GC/ECD	Methoxychlor
Aqueous	EPA 608	GC/ECD	PCB-1016 (Aroclor)
Aqueous	EPA 608	GC/ECD	PCB-1221 (Aroclor)
Aqueous	EPA 608	GC/ECD	PCB-1232 (Aroclor)
Aqueous	EPA 608	GC/ECD	PCB-1242 (Aroclor)
Aqueous	EPA 608	GC/ECD	PCB-1248 (Aroclor)
Aqueous	EPA 608	GC/ECD	PCB-1254 (Aroclor)
Aqueous	EPA 608	GC/ECD	PCB-1260 (Aroclor)
Aqueous	EPA 624	GC/MS	1,1,1,2-Tetrachloroethane
Aqueous	EPA 624	GC/MS	1,1,1-Trichloroethane
Aqueous	EPA 624	GC/MS	1,1,2,2-Tetrachloroethane
Aqueous	EPA 624	GC/MS	1,1,2-Trichloroethane
Aqueous	EPA 624	GC/MS	1,1-Dichloroethane
Aqueous	EPA 624	GC/MS	1,1-Dichloroethene
Aqueous	EPA 624	GC/MS	1,1-Dichloropropene
Aqueous	EPA 624	GC/MS	1,2,3-Trichlorobenzene
Aqueous	EPA 624	GC/MS	1,2,3-Trichloropropane
Aqueous	EPA 624	GC/MS	1,2,4-Trichlorobenzene
Aqueous	EPA 624	GC/MS	1,2,4-Trimethylbenzene
Aqueous	EPA 624	GC/MS	1,2-Dibromo-3-chloropropane (DBCP)
Aqueous	EPA 624	GC/MS	1,2-Dibromoethane (EDB)
Aqueous	EPA 624	GC/MS	1,2-Dichlorobenzene
Aqueous	EPA 624	GC/MS	1,2-Dichloroethane



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous	EPA 624	GC/MS	1,2-Dichloropropane
Aqueous	EPA 624	GC/MS	1,2-Xylene (o-Xylene)
Aqueous	EPA 624	GC/MS	1,3,5-Trimethylbenzene
Aqueous	EPA 624	GC/MS	1,3-Dichlorobenzene
Aqueous	EPA 624	GC/MS	1,3-Dichloropropane
Aqueous	EPA 624	GC/MS	1,4 - Isopropyltoluene
Aqueous	EPA 624	GC/MS	1,4-Dichlorobenzene
Aqueous	EPA 624	GC/MS	m,p-Xylene
Aqueous	EPA 624	GC/MS	2,2-Dichloropropane
Aqueous	EPA 624	GC/MS	2-Butanone (MEK)
Aqueous	EPA 624	GC/MS	2-Chlorotoluene
Aqueous	EPA 624	GC/MS	2-Hexanone
Aqueous	EPA 624	GC/MS	4-Chlorotoluene
Aqueous	EPA 624	GC/MS	4-Methyl-2-pentanone (MIBK)
Aqueous	EPA 624	GC/MS	Acetone
Aqueous	EPA 624	GC/MS	Acrylonitrile
Aqueous	EPA 624	GC/MS	Benzene
Aqueous	EPA 624	GC/MS	Bromo methane
Aqueous	EPA 624	GC/MS	Bromobenzene
Aqueous	EPA 624	GC/MS	Bromochloromethane
Aqueous	EPA 624	GC/MS	Bromodichloromethane
Aqueous	EPA 624	GC/MS	Bromoform
Aqueous	EPA 624	GC/MS	Carbon disulfide
Aqueous	EPA 624	GC/MS	Carbon tetrachloride
Aqueous	EPA 624	GC/MS	Chlorobenzene
Aqueous	EPA 624	GC/MS	Chloroethane
Aqueous	EPA 624	GC/MS	Chloroform
Aqueous	EPA 624	GC/MS	Chloromethane
Aqueous	EPA 624	GC/MS	cis-1,2-Dichloroethene
Aqueous	EPA 624	GC/MS	cis-1,3-Dichloropropene
Aqueous	EPA 624	GC/MS	Di chlorodifluoromethane
Aqueous	EPA 624	GC/MS	Dibromochloromethane
Aqueous	EPA 624	GC/MS	Dibromomethane
Aqueous	EPA 624	GC/MS	Ethyl benzene
Aqueous	EPA 624	GC/MS	Hexachlorobutadiene



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous	EPA 624	GC/MS	Isopropylbenzene
Aqueous	EPA 624	GC/MS	m,p-Xylene
Aqueous	EPA 624	GC/MS	Methylene chloride (Dichloromethane)
Aqueous	EPA 624	GC/MS	Methyl-tert-butyl ether (MTBE)
Aqueous	EPA 624	GC/MS	Naphthalene
Aqueous	EPA 624	GC/MS	n-Butylbenzene
Aqueous	EPA 624	GC/MS	n-Propylbenzene
Aqueous	EPA 624	GC/MS	Sec-Butylbenzene
Aqueous	EPA 624	GC/MS	Styrene
Aqueous	EPA 624	GC/MS	Tert-Butylbenzene
Aqueous	EPA 624	GC/MS	Tetrachloroethene
Aqueous	EPA 624	GC/MS	Toluene
Aqueous	EPA 624	GC/MS	trans-1,2-Dichloroethene
Aqueous	EPA 624	GC/MS	trans-1,3 Dichloropropene
Aqueous	EPA 624	GC/MS	Trichloroethene
Aqueous	EPA 624	GC/MS	Trichlorofluoromethane
Aqueous	EPA 624	GC/MS	Vinyl chloride
Aqueous	EPA 624	GC/MS	Xylenes, total
Aqueous	EPA 625	GC/MS	1,2,4,5-Tetrachlorobenzene
Aqueous	EPA 625	GC/MS	1,2,4-Trichloro benzene
Aqueous	EPA 625	GC/MS	1,2-Dichloropbenzene
Aqueous	EPA 625	GC/MS	1,3-Dichlorobenzene
Aqueous	EPA 625	GC/MS	1,4-Dichlorobenzene
Aqueous	EPA 625	GC/MS	2,4,5-Trichlorophenol
Aqueous	EPA 625	GC/MS	2,4,6-Trichlorophenol
Aqueous	EPA 625	GC/MS	2,4-Dichlorophenol
Aqueous	EPA 625	GC/MS	2,4-Dimethylphenol
Aqueous	EPA 625	GC/MS	2,4-Dinitrophenol
Aqueous	EPA 625	GC/MS	2,4-Dinitrotoluene
Aqueous	EPA 625	GC/MS	2,6-Dinitrotoluene
Aqueous	EPA 625	GC/MS	2-Chloronaphthalene
Aqueous	EPA 625	GC/MS	2-Chlorophenol
Aqueous	EPA 625	GC/MS	2-Methyl-4,6-Dinitrophenol
Aqueous	EPA 625	GC/MS	2-Methylnaphthalene
Aqueous	EPA 625	GC/MS	2-Methylphenol (o-Cresol)



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous	EPA 625	GC/MS	2-Nitroaniline
Aqueous	EPA 625	GC/MS	2-Nitrophenol
Aqueous	EPA 625	GC/MS	3,3'-Dichlorobenzidine
Aqueous	EPA 625	GC/MS	3-Nitroaniline
Aqueous	EPA 625	GC/MS	4-Bromophenyl-phenylether
Aqueous	EPA 625	GC/MS	4-Chloro-3-methylphenol
Aqueous	EPA 625	GC/MS	4-Chloroaniline
Aqueous	EPA 625	GC/MS	4-Chlorophenyl phenyl ether
Aqueous	EPA 625	GC/MS	4-Methylphenol (p-Cresol)
Aqueous	EPA 625	GC/MS	4-Nitroaniline
Aqueous	EPA 625	GC/MS	4-Nitrophenol
Aqueous	EPA 625	GC/MS	Acenaphthene
Aqueous	EPA 625	GC/MS	Acenaphthylene
Aqueous	EPA 625	GC/MS	Anthracene
Aqueous	EPA 625	GC/MS	Benzo(a)anthracene
Aqueous	EPA 625	GC/MS	Benzo(a)pyrene
Aqueous	EPA 625	GC/MS	Benzo(g,h,i)perylene
Aqueous	EPA 625	GC/MS	Benzo(b)fluoranthene
Aqueous	EPA 625	GC/MS	Benzo(k)fluoranthene
Aqueous	EPA 625	GC/MS	Benzoic acid
Aqueous	EPA 625	GC/MS	Benzyl Alcohol
Aqueous	EPA 625	GC/MS	Bis(2-chloroethyl) ether
Aqueous	EPA 625	GC/MS	Bis(2-chloroisopropyl)ether
Aqueous	EPA 625	GC/MS	Bis(2-ethylhexyl)phthalate
Aqueous	EPA 625	GC/MS	Bis(2-chloroethoxy)methane
Aqueous	EPA 625	GC/MS	Butyl benzyl phthalate
Aqueous	EPA 625	GC/MS	Carbazole
Aqueous	EPA 625	GC/MS	Chrysene
Aqueous	EPA 625	GC/MS	Dibenzo(a,h)anthracene
Aqueous	EPA 625	GC/MS	Dibenzofuran
Aqueous	EPA 625	GC/MS	Diethylphthalate
Aqueous	EPA 625	GC/MS	Dimethylphthalate
Aqueous	EPA 625	GC/MS	Di-n-butylphthalate
Aqueous	EPA 625	GC/MS	Di-n-octylphthalate
Aqueous	EPA 625	GC/MS	Fluoranthene
Aqueous	EPA 625	GC/MS	Fluorene



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous	EPA 625	GC/MS	Hexachlorobenzene
Aqueous	EPA 625	GC/MS	Hexachlorobutadiene
Aqueous	EPA 625	GC/MS	Hexachlorocyclopentadiene
Aqueous	EPA 625	GC/MS	Hexachloroethane
Aqueous	EPA 625	GC/MS	Indeno(1,2,3-cd)pyrene
Aqueous	EPA 625	GC/MS	Isophorone
Aqueous	EPA 625	GC/MS	Naphthalene
Aqueous	EPA 625	GC/MS	Nitrobenzene
Aqueous	EPA 625	GC/MS	N-Nitrosodimethylamine
Aqueous	EPA 625	GC/MS	N-Nitroso-di-n-propylamine
Aqueous	EPA 625	GC/MS	N-Nitrosodiphenylamine
Aqueous	EPA 625	GC/MS	Pentachlorophenol
Aqueous	EPA 625	GC/MS	Phenanthrene
Aqueous	EPA 625	GC/MS	Phenol
Aqueous	EPA 625	GC/MS	Pyrene
Aqueous	EPA 625	GC/MS	Pyridine
Solid	EPA 160.3	General Chemistry	Percent Moisture
Solid	EPA 7471A	CVAAS	Mercury
Solid	EPA 8330/8330A	LC	1,3,5-Trinitrobenzene
Solid	EPA 8330/8330A	LC	1,3-Dinitrobenzene
Solid	EPA 8330/8330A	LC	2,4,6-Trinitrotoluene
Solid	EPA 8330/8330A	LC	2,4-Dinitrotoluene
Solid	EPA 8330/8330A	LC	2,6-Dinitrotoluene
Solid	EPA 8330/8330A	LC	2-Amino-4,6-Dinitrotoluene
Solid	EPA 8330/8330A	LC	2-Nitrotoluene
Solid	EPA 8330/8330A	LC	3-Nitrotoluene (3-NT)
Solid	EPA 8330/8330A	LC	4-Amino-2,6-dinitrotoluene (4-Am-DNT)
Solid	EPA 8330/8330A	LC	4-Nitrotoluene (4-DNT)
Solid	EPA 8330/8330A	LC	Hexahydro-1,3,5-trinitro-triazine (RDX)
Solid	EPA 8330/8330A	LC	Nitrobenzene
Solid	EPA 8330/8330A	LC	octahydro-tetranitro-tetrazocine (HMX)
Solid	EPA 8330/8330A	LC	Tetryl
Aqueous/Solid	EPA 6010B/6010C	ICP	Aluminum
Aqueous/Solid	EPA 6010B/6010C	ICP	Antimony
Aqueous/Solid	EPA 6010B/6010C	ICP	Arsenic
Aqueous/Solid	EPA 6010B/6010C	ICP	Barium



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous/Solid	EPA 6010B/6010C	ICP	Beryllium
Aqueous/Solid	EPA 6010B/6010C	ICP	Boron
Aqueous/Solid	EPA 6010B/6010C	ICP	Cadmium
Aqueous/Solid	EPA 6010B/6010C	ICP	Calcium
Aqueous/Solid	EPA 6010B/6010C	ICP	Chromium
Aqueous/Solid	EPA 6010B/6010C	ICP	Cobalt
Aqueous/Solid	EPA 6010B/6010C	ICP	Copper
Aqueous/Solid	EPA 6010B/6010C	ICP	Iron
Aqueous/Solid	EPA 6010B/6010C	ICP	Lead
Aqueous/Solid	EPA 6010B/6010C	ICP	Magnesium
Aqueous/Solid	EPA 6010B/6010C	ICP	Manganese
Aqueous/Solid	EPA 6010B/6010C	ICP	Nickel
Aqueous/Solid	EPA 6010B/6010C	ICP	Potassium
Aqueous/Solid	EPA 6010B/6010C	ICP	Selenium
Aqueous/Solid	EPA 6010B/6010C	ICP	Silver
Aqueous/Solid	EPA 6010B/6010C	ICP	Sodium
Aqueous/Solid	EPA 6010B/6010C	ICP	Thallium
Aqueous/Solid	EPA 6010B/6010C	ICP	Vanadium
Aqueous/Solid	EPA 6010B/6010C	ICP	Zinc
Aqueous/Solid	EPA 7470A	CVAAS	Mercury
Aqueous/Solid	EPA 8081B	GC/ECD	4,4'-DDD
Aqueous/Solid	EPA 8081B	GC/ECD	4,4'-DDE
Aqueous/Solid	EPA 8081B	GC/ECD	4,4'-DDT
Aqueous/Solid	EPA 8081B	GC/ECD	Aldrin
Aqueous/Solid	EPA 8081B	GC/ECD	alpha-BHC
Aqueous/Solid	EPA 8081B	GC/ECD	alpha-Chlordane
Aqueous/Solid	EPA 8081B	GC/ECD	beta-BHC
Aqueous/Solid	EPA 8081B	GC/ECD	delta-BHC
Aqueous/Solid	EPA 8081B	GC/ECD	Dieldrin
Aqueous/Solid	EPA 8081B	GC/ECD	Endosulfan I
Aqueous/Solid	EPA 8081B	GC/ECD	Endosulfan II
Aqueous/Solid	EPA 8081B	GC/ECD	Endosulfan sulfate
Aqueous/Solid	EPA 8081B	GC/ECD	Endrin
Aqueous/Solid	EPA 8081B	GC/ECD	Endrin aldehyde
Aqueous/Solid	EPA 8081B	GC/ECD	Endrin ketone
Aqueous/Solid	EPA 8081B	GC/ECD	gamma-BHC (Lindane)



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous/Solid	EPA 8081B	GC/ECD	gamma-Chlordane
Aqueous/Solid	EPA 8081B	GC/ECD	Heptachlor
Aqueous/Solid	EPA 8081B	GC/ECD	Heptachlor epoxide (beta)
Aqueous/Solid	EPA 8081B	GC/ECD	Methoxychlor
Aqueous/Solid	EPA 8082	GC/ECD	PCB-1016 (Aroclor)
Aqueous/Solid	EPA 8082	GC/ECD	PCB-1221 (Aroclor)
Aqueous/Solid	EPA 8082	GC/ECD	PCB-1232 (Aroclor)
Aqueous/Solid	EPA 8082	GC/ECD	PCB-1242 (Aroclor)
Aqueous/Solid	EPA 8082	GC/ECD	PCB-1248 (Aroclor)
Aqueous/Solid	EPA 8082	GC/ECD	PCB-1254 (Aroclor)
Aqueous/Solid	EPA 8082	GC/ECD	PCB-1260 (Aroclor)
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,1,1,2-Tetrachloroethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,1,1-Trichloroethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,1,2,2-Tetrachloroethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,1,2-Trichloroethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,1-Dichloroethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,1-Dichloroethene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,1-Dichloropropene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,2,3-Trichlorobenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,2,3-Trichloropropane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,2,4-Trichlorobenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,2,4-Trimethylbenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,2-Dibromo-3-chloropropane (DBCP)
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,2-Dibromoethane (EDB)
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,2-Dichlorobenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,2-Dichloroethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,2-Dichloropropane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,2-Xylene (o-xylene)
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,3,5-Trimethylbenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,3-Dichlorobenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,3-Dichloropropane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,4 Isopropyltoluene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	1,4-Dichlorobenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	m,p-Xylene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	2,2-Dichloropropane



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous/Solid	EPA 8260B/8260C	GC/MS	2-Butanone (MEK)
Aqueous/Solid	EPA 8260B/8260C	GC/MS	2-Chlorotoluene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	2-Hexanone
Aqueous/Solid	EPA 8260B/8260C	GC/MS	4-Chlorotoluene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	4-Methyl-2-pentanone (MIBK)
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Acetone
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Acrylonitrile
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Benzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Bromobenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Bromochloromethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Bromodichloromethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Bromoform
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Bromomethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Carbon disulfide
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Carbon tetrachloride
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Chlorobenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Chloroethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Chloroform
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Chloromethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	cis-1,2-Dichloroethene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	cis-1,3-Dichloropropene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Di-chlorodifluoromethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Dibromochloromethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Dibromomethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Ethyl-benzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Hexachlorobutadiene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Isopropylbenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	m,p-Xylene
Aqueous/Solids	EPA 8260B/8260C	GC/MS	Methylene chloride (Dichloromethane)
Aqueous/Solids	EPA 8260B/8260C	GC/MS	Methyl-tert-butyl ether (MTBE)
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Naphthalene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	n-Butylbenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	n-Propylbenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Sec-Butylbenzene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Styrene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Tert-Butylbenzene



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Tetrachloroethene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Toluene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	trans-1,2-Dichloroethene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	trans-1,3 Dichloropropene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Trichloroethene
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Trichlorofluoromethane
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Vinyl chloride
Aqueous/Solid	EPA 8260B/8260C	GC/MS	Xylenes, total
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Acenaphthene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Acenaphthylene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Anthracene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Benzo(a)anthracene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Benzo(a)pyrene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Benzo(b)fluoranthene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Benzo(g,h,i)perylene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Benzo(k)fluoranthene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Chrysene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Dibenzo(a,h)anthracene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Fluoranthene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Fluorene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Indeno(1,2,3-cd)pyrene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	2-Methylnaphthalene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Naphthalene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Phenanthrene
Aqueous/Solid	EPA 8270C/8270D -SIM	GC/MS	Pyrene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	1,2,4,5-Tetrachlorobenzene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	1,2,4-Trichlorobenzene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	1,2-Dichlorobenzene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	1,3-Dichlorobenzene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	1,4-Dichlorobenzene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2,4,5-Trichlorophenol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2,4,6-Trichlorophenol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2,4-Dichlorophenol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2,4-Dimethylphenol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2,4-Dinitrophenol



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2,4-Dinitrotoluene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2,6-Dinitrotoluene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2-Chloronaphthalene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2-Chlorophenol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2-Methyl-4,6-Dinitrophenol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2-Methylnaphthalene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2-Methylphenol (o-Cresol)
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2-Nitroaniline
Aqueous/Solid	EPA 8270C/8270D	GC/MS	2-Nitrophenol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	3,3'-Dichlorobenzidine
Aqueous/Solid	EPA 8270C/8270D	GC/MS	3-Nitroaniline
Aqueous/Solid	EPA 8270C/8270D	GC/MS	4-Bromophenyl-phenylether
Aqueous/Solid	EPA 8270C/8270D	GC/MS	4-Chloro-3-methylphenol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	4-Chloroaniline
Aqueous/Solid	EPA 8270C/8270D	GC/MS	4-Chlorophenyl phenyl ether
Aqueous/Solid	EPA 8270C/8270D	GC/MS	4-Methylphenol (p-Cresol)
Aqueous/Solid	EPA 8270C/8270D	GC/MS	4-Nitroaniline
Aqueous/Solid	EPA 8270C/8270D	GC/MS	4-Nitrophenol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Acenaphthene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Acenaphthylene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Anthracene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Benzo(a)anthracene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Benzo(a)pyrene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Benzo(b)fluoranthene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Benzo(g,h,i)perylene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Benzo(k)fluoranthene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Benzoic acid
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Benzyl Alcohol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Bis(2-chloroethyl)ether
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Bis(2-chloroisopropyl)ether
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Bis(2-ethylhexyl)phthalate
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Bis(2-chloroethoxy)methane
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Butyl benzyl phthalate
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Carbazole
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Chrysene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Dibenzo(a,h)anthracene



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Dibenzofuran
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Diethylphthalate
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Dimethylphthalate
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Di-n-butylphthalate
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Di-n-octylphthalate
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Fluoranthene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Fluorene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Hexachlorobenzene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Hexachlorobutadiene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Hexachlorocyclopentadiene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Hexachloroethane
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Indeno(1,2,3-cd)pyrene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Isophorone
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Naphthalene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Nitrobenzene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	N-Nitrosodimethylamine
Aqueous/Solid	EPA 8270C/8270D	GC/MS	N-Nitroso-di-n-propylamine
Aqueous/Solid	EPA 8270C/8270D	GC/MS	N-Nitrosodiphenylamine
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Pentachlorophenol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Phenanthrene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Phenol
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Pyrene
Aqueous/Solid	EPA 8270C/8270D	GC/MS	Pyridine



Certificate of Accreditation: Supplement

ISO/IEC 17025:2005 and DoD-ELAP

ARDL, Inc.

400 Aviation Drive, Mt. Vernon, IL 62864
Contact Name: Dean Dickerson Phone: 618-244-3235

Accreditation is granted to the facility to perform the following testing:

Matrix	Standard/Method	Technology	Analyte
Aqueous	EPA 3010A	Acid Digestion	EPA 6010B/6010C
Aqueous	EPA 3510C	Extraction	EPA 8270C/8270D
Aqueous	EPA 3510C	Extraction	EPA 8081B
Aqueous	EPA 3510C	Extraction	EPA 8082
Aqueous	EPA 5030B	Purge/Trap	EPA 8260B/8260C
Solid	EPA 160.3	Gravimetric	EPA 160.3
Solid	EPA 1311	TCLP	EPA 6010B/6010C
Solid	EPA 1311	TCLP	EPA 8081B
Solid	EPA 1311	TCLP	EPA 7470A
Solid	EPA 1311-Zero Headspace	TCLP	EPA 8260B/ 8260C
Solid	EPA 1311	TCLP	EPA 8270C/8270D
Solid	EPA 3050B	Acid Digestion	EPA 6010B/6010C
Solid	EPA 3550B	Extraction	EPA 8270C
Solid	EPA 3550B	Extraction	EPA 8081B
Solid	EPA 3550B	Extraction	EPA 8082
Solid	EPA 5030	Purge/Trap	EPA 8260B/8260C
Solid	EPA 5035	Purge/Trap	EPA 8260B



STATE OF ILLINOIS
ENVIRONMENTAL PROTECTION AGENCY
NELAP - RECOGNIZED
ENVIRONMENTAL LABORATORY ACCREDITATION



is hereby granted to

ARDL, INC.

400 AVIATION DRIVE, P.O. BOX 1566

MT. VERNON, IL 62864

NELAP ACCREDITED

ACCREDITATION NUMBER #100308



According to the Illinois Administrative Code, Title 35, Subtitle A, Chapter II, Part 186, ACCREDITATION OF LABORATORIES FOR DRINKING WATER, WASTEWATER AND HAZARDOUS WASTES ANALYSIS, the State of Illinois formally recognizes that this laboratory is technically competent to perform the environmental analyses listed on the scope of accreditation detailed below.

The laboratory agrees to perform all analyses listed on this scope of accreditation according to the Part 186 requirements and acknowledges that continued accreditation is dependent on successful ongoing compliance with the applicable requirements of Part 186. Please contact the Illinois EPA Environmental Laboratory Accreditation Program (IL ELAP) to verify the laboratory's scope of accreditation and accreditation status. Accreditation by the State of Illinois is not an endorsement or a guarantee of validity of the data generated by the laboratory.

Celeste M. Crowley
Acting Manager
Environmental Laboratory Accreditation Program

John South
Accreditation Officer
Environmental Laboratory Accreditation Program

Certificate No.: 004357
Expiration Date: 04/30/2019
Issued On: 03/22/2018

State of Illinois Environmental Protection Agency

Certificate No.: 004357

Awards the Certificate of Approval to:

ARDL, Inc.
400 Aviation Drive, P.O. Box 1566
Mt. Vernon, IL 62864

According to the Illinois Administrative Code, Title 35, Subtitle A, Chapter II, Part 186, ACCREDITATION OF LABORATORIES FOR DRINKING WATER, WASTEWATER AND HAZARDOUS WASTES ANALYSIS, the State of Illinois formally recognizes that this laboratory is technically competent to perform the environmental analyses listed on the scope of accreditation detailed below.

The laboratory agrees to perform all analyses listed on this scope of accreditation according to the Part 186 requirements and acknowledges that continued accreditation is dependent on successful ongoing compliance with the applicable requirements of Part 186. Please contact the Illinois EPA Environmental Laboratory Accreditation Program (IL ELAP) to verify the laboratory's scope of accreditation and accreditation status. Accreditation by the State of Illinois is not an endorsement or a guarantee of validity of the data generated by the laboratory.

FOT Name: Non Potable Water, Inorganic

Method: USEPA200.7,1994

Matrix Type: NPW/SCM

Aluminum	Antimony
Arsenic	Barium
Beryllium	Boron
Cadmium	Calcium
Chromium	Cobalt
Copper	Iron
Lead	Magnesium
Manganese	Nickel
Potassium	Selenium
Silver	Sodium
Thallium	Vanadium
Zinc	

Method: USEPA300.0R2.1,1993

Matrix Type: NPW

Chloride	Fluoride
Nitrate	Orthophosphate
Sulfate	

FOT Name: Non Potable Water, Organic

Method: USEPA608

Matrix Type: NPW

4,4'-DDD	4,4'-DDE
4,4'-DDT	Aldrin
alpha-BHC	beta-BHC
delta-BHC	Dieldrin
Endosulfan I	Endosulfan II
Endosulfan sulfate	Endrin
Endrin aldehyde	gamma-BHC (Lindane)

State of Illinois
Environmental Protection Agency
Awards the Certificate of Approval

Certificate No.: 004357

ARDL, Inc.
400 Aviation Drive, P.O. Box 1566
Mt. Vernon, IL 62864

FOT Name: Non Potable Water, Organic

Method: USEPA608

Matrix Type: NPW

Heptachlor epoxide

Heptachlor

Methoxychlor

Method: USEPA624

Matrix Type: NPW

1,1,1-Trichloroethane

1,1,2-Trichloroethane

1,1-Dichloroethene

1,2-Dichloroethane

1,3-Dichlorobenzene

Acrylonitrile

Bromodichloromethane

Bromomethane

Chlorobenzene

Chloroform

cis-1,3-Dichloropropene

Dichloromethane (Methylene chloride)

Methyl tert-butyl ether (MTBE)

Toluene

trans-1,3-Dichloropropene

Trichlorofluoromethane

Xylenes (total)

1,1,2,2-Tetrachloroethane

1,1-Dichloroethane

1,2-Dichlorobenzene

1,2-Dichloropropane

1,4-Dichlorobenzene

Benzene

Bromoform

Carbon tetrachloride

Chloroethane

Chloromethane

Dibromochloromethane

Ethylbenzene

Tetrachloroethene

trans-1,2-Dichloroethene

Trichloroethene

Vinyl chloride

Method: USEPA625

Matrix Type: NPW

1,2,4-Trichlorobenzene

1,3-Dichlorobenzene

2,2-Oxybis (2-chloropropane)

2,4,6-Trichlorophenol

2,4-Dimethylphenol

2,4-Dinitrotoluene (2,4-DNT)

2-Chloronaphthalene

2-Methyl-4,6-dinitrophenol

3,3'-Dichlorobenzidine

4-Chloro-3-methylphenol

4-Nitrophenol

1,2-Dichlorobenzene

1,4-Dichlorobenzene

2,4,5-Trichlorophenol

2,4-Dichlorophenol

2,4-Dinitrophenol

2,6-Dinitrotoluene (2,6-DNT)

2-Chlorophenol

2-Nitrophenol

4-Bromophenyl phenyl ether

4-Chlorophenyl phenyl ether

Acenaphthene

State of Illinois
Environmental Protection Agency
Awards the Certificate of Approval

Certificate No.: 004357

ARDL, Inc.
400 Aviation Drive, P.O. Box 1566
Mt. Vernon, IL 62864

FOT Name: Non Potable Water, Organic

Method: USEPA625

Matrix Type: NPW

Anthracene
Benzo(a)pyrene
Benzo(g,h,i)perylene
Benzyl butyl phthalate
Bis(2-chloroethyl) ether
Chrysene
Diethyl phthalate
Di-n-butyl phthalate
Fluoranthene
Hexachlorobenzene
Hexachlorocyclopentadiene
Indeno(1,2,3-cd) pyrene
Naphthalene
N-Nitrosodimethylamine
N-Nitrosodiphenylamine
Phenanthrene
Pyrene

Acenaphthylene
Benzo(a)anthracene
Benzo(b)fluoranthene
Benzo(k)fluoranthene
Bis(2-chloroethoxy) methane
Bis(2-ethylhexyl) phthalate
Dibenz(a,h)anthracene
Dimethyl phthalate
Di-n-octyl phthalate
Fluorene
Hexachlorobutadiene
Hexachloroethane
Isophorone
Nitrobenzene
N-Nitrosodi-n-propylamine
Pentachlorophenol
Phenol

FOT Name: Solid and Chemical Materials, Inorganic

Method: 1311

Matrix Type: NPW/SCM

TCLP (Organic and Inorganic)

Method: 6010B

Matrix Type: NPW/SCM

Aluminum
Arsenic
Beryllium
Cadmium
Chromium
Copper
Lead
Manganese
Potassium
Silver

Antimony
Barium
Boron
Calcium
Cobalt
Iron
Magnesium
Nickel
Selenium
Sodium

State of Illinois
Environmental Protection Agency
Awards the Certificate of Approval

Certificate No.: 004357

ARDL, Inc.
400 Aviation Drive, P.O. Box 1566
Mt. Vernon, IL 62864

FOT Name: Solid and Chemical Materials, Inorganic

Method: 6010B

Matrix Type: NPW/SCM

Thallium

Zinc

Strontium

Vanadium

Method: 6010C

Matrix Type: NPW/SCM

Aluminum

Arsenic

Beryllium

Cadmium

Chromium

Copper

Lead

Manganese

Potassium

Silver

Thallium

Zinc

Antimony

Barium

Boron

Calcium

Cobalt

Iron

Magnesium

Nickel

Selenium

Sodium

Vanadium

Method: 7470A

Matrix Type: NPW/SCM

Mercury

FOT Name: Solid and Chemical Materials, Organic

Method: 8081B

Matrix Type: NPW/SCM

4,4'-DDD

4,4'-DDT

alpha-BHC

beta-BHC

Dieldrin

Endosulfan II

Endrin

Endrin ketone

gamma-Chlordane

Heptachlor epoxide

4,4'-DDE

Aldrin

alpha-Chlordane

delta-BHC

Endosulfan I

Endosulfan sulfate

Endrin aldehyde

gamma-BHC (Lindane)

Heptachlor

Methoxychlor

Method: 8082

State of Illinois
Environmental Protection Agency
Awards the Certificate of Approval

Certificate No.: 004357

ARDL, Inc.
400 Aviation Drive, P.O. Box 1566
Mt. Vernon, IL 62864

FOT Name: Solid and Chemical Materials, Organic

Method: 8082

Matrix Type: NPW/SCM

PCB-1016

PCB-1221

PCB-1232

PCB-1242

PCB-1248

PCB-1254

PCB-1260

Method: 8260B

Matrix Type: NPW/SCM

1,1,1,2-Tetrachloroethane

1,1,1-Trichloroethane

1,1,2,2-Tetrachloroethane

1,1,2-Trichloroethane

1,1-Dichloroethane

1,1-Dichloroethene

1,1-Dichloropropene

1,2,3-Trichlorobenzene

1,2,3-Trichloropropane

1,2,4-Trichlorobenzene

1,2,4-Trimethylbenzene

1,2-Dibromo-3-chloropropane (DBCP)

1,2-Dibromoethane (EDB)

1,2-Dichlorobenzene

1,2-Dichloroethane

1,2-Dichloropropane

1,3,5-Trimethylbenzene

1,3-Dichlorobenzene

1,3-Dichloropropane

1,4-Dichlorobenzene

2,2-Dichloropropane

2-Butanone (Methyl ethyl ketone, MEK)

2-Chlorotoluene

2-Hexanone

4-Chlorotoluene

4-Methyl-2-pentanone (Methyl isobutyl ketone, MIBK)

Acetone

Acrylonitrile

Benzene

Bromobenzene

Bromochloromethane

Bromodichloromethane

Bromoform

Bromomethane

Carbon disulfide

Carbon tetrachloride

Chlorobenzene

Chlorodibromomethane (Dibromochloromethane)

Chloroethane

Chloroform

Chloromethane

cis-1,2-Dichloroethene

cis-1,3-Dichloropropene

Dibromomethane

Dichlorodifluoromethane

Dichloromethane (Methylene chloride)

Ethylbenzene

Hexachlorobutadiene

Isopropylbenzene

m&p-xylene

Methyl-t-butyl ether

Naphthalene

n-Butylbenzene

n-Propylbenzene

o-Xylene

p-Isopropyltoluene

State of Illinois
Environmental Protection Agency
Awards the Certificate of Approval

Certificate No.: 004357

ARDL, Inc.
400 Aviation Drive, P.O. Box 1566
Mt. Vernon, IL 62864

FOT Name: Solid and Chemical Materials, Organic

Method: 8260B

Matrix Type: NPW/SCM

Styrene
Tetrachloroethene
trans-1,2-Dichloroethene
Trichloroethene
Vinyl chloride

sec-Butylbenzene
tert-Butylbenzene
Toluene
trans-1,3-Dichloropropene
Trichlorofluoromethane
Xylenes (Total)

Method: 8260C

Matrix Type: NPW/SCM

1,1,1,2-Tetrachloroethane
1,1,2,2-Tetrachloroethane
1,1-Dichloroethane
1,1-Dichloropropene
1,2,3-Trichloropropane
1,2,4-Trimethylbenzene
1,2-Dibromoethane
1,2-Dichloroethane
1,3,5-Trimethylbenzene
1,3-Dichloropropane
2,2-Dichloropropane
2-Chlorotoluene
4-Chlorotoluene
Acetone
Benzene
Bromochloromethane
Bromoform
Carbon disulfide
Chlorobenzene
Chloroethane
Chloromethane
cis-1,3-Dichloropropene
Dichlorodifluoromethane
Hexachlorobutadiene
m&p-xylene
Methylene chloride
n-Butylbenzene

1,1,1-Trichloroethane
1,1,2-Trichloroethane
1,1-Dichloroethene
1,2,3-Trichlorobenzene
1,2,4-Trichlorobenzene
1,2-Dibromo-3-chloropropane
1,2-Dichlorobenzene
1,2-Dichloropropane
1,3-Dichlorobenzene
1,4-Dichlorobenzene
2-Butanone (MEK)
2-Hexanone
4-Methyl-2-pentanone (MIBK)
Acrylonitrile
Bromobenzene
Bromodichloromethane
Bromomethane
Carbon tetrachloride
Chlorodibromomethane
Chloroform
cis-1,2-Dichloroethene
Dibromomethane
Ethylbenzene
Isopropylbenzene
Methyl tert-butyl ether (MTBE)
Naphthalene
n-Propylbenzene

State of Illinois
Environmental Protection Agency
Awards the Certificate of Approval

Certificate No.: 004357

ARDL, Inc.
400 Aviation Drive, P.O. Box 1566
Mt. Vernon, IL 62864

FOT Name: Solid and Chemical Materials, Organic

Method: 8260C

Matrix Type: NPW/SCM

p-Isopropyltoluene
Styrene
Tetrachloroethene
trans-1,2-Dichloroethene
Trichloroethene
Vinyl chloride

o-Xylene
sec-Butylbenzene
tert-Butylbenzene
Toluene
trans-1,3-Dichloropropene
Trichlorofluoromethane
Xylenes (total)

Method: 8270C

Matrix Type: NPW/SCM

1,2,4,5-Tetrachlorobenzene
1,2-Dichlorobenzene
1,3-Dichlorobenzene
2,2-Oxybis (1-chloropropane)
2,4,6-Trichlorophenol
2,4-Dimethylphenol
2,4-Dinitrotoluene (2,4-DNT)
2-Chloronaphthalene
2-Methylnaphthalene
2-Nitroaniline
3,3'-Dichlorobenzidine
4,6-Dinitro-2-methylphenol
4-Chloro-3-methylphenol
4-Chlorophenyl phenyl ether
4-Nitroaniline
Acenaphthene
Anthracene
Benzo(a)pyrene
Benzo(g,h,i)perylene
Benzoic acid
Bis(2-chloroethoxy) methane
Bis(2-ethylhexyl) phthalate
Carbazole
Dibenz(a,h)anthracene
Diethyl phthalate
Di-n-butyl phthalate

1,2,4-Trichlorobenzene
1,2-Diphenylhydrazine
1,4-Dichlorobenzene
2,4,5-Trichlorophenol
2,4-Dichlorophenol
2,4-Dinitrophenol
2,6-Dinitrotoluene (2,6-DNT)
2-Chlorophenol
2-Methylphenol (o-Cresol)
2-Nitrophenol
3-Nitroaniline
4-Bromophenyl phenyl ether
4-Chloroaniline
4-Methylphenol (p-Cresol)
4-Nitrophenol
Acenaphthylene
Benzo(a)anthracene
Benzo(b)fluoranthene
Benzo(k)fluoranthene
Benzyl alcohol
Bis(2-chloroethyl) ether
Butyl benzyl phthalate
Chrysene
Dibenzofuran
Dimethyl phthalate
Di-n-octyl phthalate

State of Illinois
Environmental Protection Agency
Awards the Certificate of Approval

Certificate No.: 004357

ARDL, Inc.
400 Aviation Drive, P.O. Box 1566
Mt. Vernon, IL 62864

FOT Name: Solid and Chemical Materials, Organic

Method: 8270C

Matrix Type: NPW/SCM

Fluorene
Hexachlorobutadiene
Hexachloroethane
Isophorone
Nitrobenzene
N-Nitrosodi-n-propylamine
Pentachlorophenol
Phenol
Pyridine

Fluoranthene
Hexachlorobenzene
Hexachlorocyclopentadiene
Indeno(1,2,3-cd) pyrene
Naphthalene
N-Nitrosodimethylamine
N-Nitrosodiphenylamine
Phenanthrene
Pyrene

Method: 8270D

Matrix Type: NPW/SCM

1,2,4,5-Tetrachlorobenzene
1,2-Dichlorobenzene
1,3-Dichlorobenzene
2,2-Oxybis (1-chloropropane)
2,4,6-Trichlorophenol
2,4-Dimethylphenol
2,4-Dinitrotoluene (2,4-DNT)
2-Chloronaphthalene
2-Methylnaphthalene
2-Nitroaniline
3,3'-Dichlorobenzidine
4,6-Dinitro-2-methylphenol
4-Chloro-3-methylphenol
4-Chlorophenyl phenyl ether
4-Nitroaniline
Acenaphthene
Anthracene
Benzo(a)pyrene
Benzo(g,h,i)perylene
Benzoic acid
Bis(2-chloroethoxy) methane
Bis(2-ethylhexyl) phthalate
Carbazole

1,2,4-Trichlorobenzene
1,2-Diphenylhydrazine
1,4-Dichlorobenzene
2,4,5-Trichlorophenol
2,4-Dichlorophenol
2,4-Dinitrophenol
2,6-Dinitrotoluene (2,6-DNT)
2-Chlorophenol
2-Methylphenol (o-Cresol)
2-Nitrophenol
3-Nitroaniline
4-Bromophenyl phenyl ether
4-Chloroaniline
4-Methylphenol (p-Cresol)
4-Nitrophenol
Acenaphthylene
Benzo(a)anthracene
Benzo(b)fluoranthene
Benzo(k)fluoranthene
Benzyl alcohol
Bis(2-chloroethyl) ether
Butyl benzyl phthalate
Chrysene

State of Illinois
Environmental Protection Agency
Awards the Certificate of Approval

Certificate No.: 004357

ARDL, Inc.
400 Aviation Drive, P.O. Box 1566
Mt. Vernon, IL 62864

FOT Name: Solid and Chemical Materials, Organic

Method: 8270D

Matrix Type: NPW/SCM

Dibenzofuran
Dimethyl phthalate
Di-n-octyl phthalate
Fluorene
Hexachlorobutadiene
Hexachloroethane
Isophorone
Nitrobenzene
N-Nitrosodi-n-propylamine
Pentachlorophenol
Phenol
Pyridine

Dibenz(a,h)anthracene
Diethyl phthalate
Di-n-butyl phthalate
Fluoranthene
Hexachlorobenzene
Hexachlorocyclopentadiene
Indeno(1,2,3-cd) pyrene
Naphthalene
N-Nitrosodimethylamine
N-Nitrosodiphenylamine
Phenanthrene
Pyrene

Method: 8330

Matrix Type: NPW/SCM

1,3,5-Trinitrobenzene (1,3,5-TNB)
2,4,6-Trinitrotoluene (2,4,6-TNT)
2,6-Dinitrotoluene (2,6-DNT)
4-Amino-2,6-dinitrotoluene (4-Am-DNT)
Methyl-2,4,6-trinitrophenylnitramine (Tetryl)
Nitrobenzene
o-Nitrotoluene (2-Nitrotoluene, 2-NT)

1,3-Dinitrobenzene (1,3-DNB)
2,4-Dinitrotoluene (2,4-DNT)
2-Amino-4,6-dinitrotoluene (2-Am-DNT)
Hexahydro-1,3,5-trinitro-1,3,5-triazine (RDX)
m-Nitrotoluene (3-Nitrotoluene, 3-NT)
Octahydro-1,3,5,7-tetranitro-1,3,5,7-tetrazocine (HM)
p-Nitrotoluene (4-Nitrotoluene, 4-NT)

Method: 8330A

Matrix Type: SCM

1,3,5-Trinitrobenzene (1,3,5-TNB)
2,4,6-Trinitrotoluene (2,4,6-TNT)
2,6-Dinitrotoluene (2,6-DNT)
2-Nitrotoluene (2-NT)
4-Amino-2,6-dinitrotoluene (4-Am-DNT)
Hexahydro-1,3,5-trinitro-1,3,5-triazine (RDX)
Nitrobenzene

1,3-Dinitrobenzene (1,3-DNB)
2,4-Dinitrotoluene (2,4-DNT)
2-Amino-4,6-dinitrotoluene (2-Am-DNT)
3-Nitrotoluene (3-NT)
4-Nitrotoluene (4-NT)
Methyl-2,4,6-trinitrophenylnitramine (Tetryl)
Octahydro-1,3,5,7-tetranitro-1,3,5,7-tetrazocine(HM)

APPENDIX C – FORMS

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER
		Page 1 of 2
PROJECT		DATE
CONTRACTOR		CONTRACT NUMBER
CONTRACTOR		WEATHER
QC NARRATIVES		
Activities in Progress:		
Materials Delivered:		
General Comments:		
PREP MEETING:		
INITIAL INSPECTION:		
Safety Inspection / Safety Meetings:		
PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)		
A preparatory inspection was held today for the following feature:		
An initial inspection was held today for the following feature:		
ACTIVITY START/FINISH		
The following activity was started today:		
Activity No Description		
No activities were finished today		
QC REQUIREMENTS		
QA/QC DEFICIENCY (Describe QC Deficiency items issued, Report QC and QA Deficiency items corrected)		

[illegible]

Erosion Control Inspection Report

.....
....

Date of Inspection: _____ County: _____

Name of Inspector: _____ Section: _____

Type of Inspection: Weekly ☐ Route: _____

>0.5" Precip. ☐ Precip. Amt: _____ " District: _____

Contractor: _____ Contract No: _____

Subs: _____ Job No. _____

_____ Project: _____

NPDES/ESC Deficiency Deduction: \$ _____ NPDES Permit No: _____

Total Disturbed Area: _____ acre Ready for Final Cover: _____ acre

Final Cover Established: _____ acre

Erosion and Sediment Control Practices

Item # / BMP	YES	NO	N/A
1. Slopes: Do all slopes and exposed areas where soil disturbing activities have temporarily or permanently ceased, and not permanently stabilized, have adequate temporary seed or other stabilization in accordance with the NPDES permitted 7 and 14 day rule?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Ditches Are all ditches (existing and temporary) clear of sediment and/or debris? Do all ditches have adequate stabilization and structural practices in place?	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
3. Perimeter Erosion Barrier: Are all perimeter erosion barriers in good working order? Has perimeter barrier no longer needed been removed and the area stabilized?	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
4. Temporary Ditch Checks: Are all temporary ditch checks in good working order? Are the current ditch checks adequate to control erosion?	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
5. Temp Diversions/ Slope Drains: Are all Temporary Diversions and Slope Drains functioning properly?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Inlet Protection: Are ALL inlet protection devices in good working order? Are ALL inlet filters less than 25% full and fabric unobstructed?	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
7. Sediment Basins/Traps: Are ALL sediment basins/traps in good working order? Does sufficient capacity exist for the design stormwater event?	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
8. Areas of Interest – Wetland/Prairie/Tree Preservation: Has the contractor remained clear of all designated “no entry” areas? Are all “no intrusion” areas adequately marked to prevent accidental entry?	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
9. Stock Piles: Are all stockpiles properly situated and maintained to prevent runoff and protected to minimize discharge of materials or residue in case of erosion?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Borrow/Waste Sites: Are all borrow and waste locations, including those located offsite, in compliance with NPDES requirements?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Other Installations: Are all other BMP installations shown in the plans properly functioning? (note in comments)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

General Site Maintenance Required of the Permit

12. Vehicle Tracking: Is the site free from mud, sediment and debris from the vehicles entering/leaving off road areas throughout the site?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Are Stabilized Construction field entrances properly located?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Are Stabilized Construction field entrances in good working condition?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Item # / BMP

YES NO N/A

13. Concrete Washout Areas:	Are concrete washout areas adequately signed and maintained? Has all washout occurred only at designated washout locations?	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
14. Staging/Storage Areas:	Are all staging/storage facilities free of litter, leaking containers, leaking equipment, spills, etc?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Fuel/Chemical Storage:	Are all fuels and chemicals stored only in designated locations? Are all designated locations free of evidence of leaks and or spills?	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
16. Previous Inspection Follow Up:	Have all corrections from the last report been properly completed? If not, has a NPDES/ESC Deficiency Deduction been assessed?	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
17. Update SWPPP:	Have all changes to the projects SWPPP been noted on the graphic site plan, signed and dated?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Off-site Discharge of Sediment:	Has sediment or other pollutants of concern been released from the project site? If Yes, has the Illinois Environmental Protection Agency been notified within 24 hours of your observation of the discharge and an Incidence of Non-Compliance (ION) mailed within 5 days?	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>

Specific Instructions Related to "No" Answers From Above:

Item #	Station or Station to Station	Practice	Comments/Actions Required	Time for Repair

Other Comments:

Additional Pages (Attached As Needed)

<input type="checkbox"/> Outfalls / Receiving Waters	Other: _____ _____ _____
<input type="checkbox"/> Drainage Structure/Ditch Check Locations	
<input type="checkbox"/> Additional Instructions to Contractor	

If the answer to any of Items 1-16 above is "No", the contractor is hereby ordered to correct the deficiency. Repairs and stabilization are to be completed within 24 hours of this report (or as indicated above) or the DAILY NPDES/ESC Deficiency Deduction will be assessed for each noted deficiency until the required action is completed.

Inspector's Signature _____	Date/Time: _____
Contractor's Signature _____	Date/Time: _____

