

OMAHA DISTRICT RAPID RESPONSE WEEKLY REPORT	
Project Name: PEMACO REMEDIAL ACTION	For Week Ending: 11/05/05
Project Location: MAYWOOD, CALIFORNIA	Report #: Week 14
Name: Sam Serpa	Title: Construction Manager
Company Name & Address: TN & Associates	
Phone: (805) 585-2110	Fax: (805)585-2111
Reporting Period: 10/30 - 11/05	
Percent field work completed: 94%	
Percent project completed: 37%	
<p>Summary of work completed on site:</p> <ul style="list-style-type: none"> • In general, all well vault pits have hand-dug out. Well vaults installed and lines plumbed into well vault. • The following wells vaults were backfilled and the soil around the vaults compacted DA-4, DB-4, DAB-6, DA-12, DB-12, DA-11, DB-11, PC-2, DA-10, and DB-10. • Plumbing was mostly completed at DA-4, DB-4, and DAB-6 (minor adjustments remain). • Plumbing was partially completed for DA-8 is 90%, DA-11 is 90%, DB-10 is 40%, DA-10 is 50%, DB-12 is 50%, and DA-12 is 90%. These wells are awaiting fittings to complete. Fittings should arrive on 11-7-05. • General site clean up was done and is on going. Organized remaining construction materials, removed construction and demolition debris via roll off container in accordance with Waste Management Plan. • Continued monitoring of stormwater/erosion control BMPs in accordance with City requirements. 	
<p>Summary of work completed off site:</p> <p>None.</p>	
<p>Explanation of deviation from work plan (including modifications and schedule slippages):</p> <p>None.</p>	
<p>Recommendations:</p> <p>Focus on completion of well vaults in the Park area.</p>	
<p>Key personnel changes:</p> <p>None.</p>	

OMAHA DISTRICT RAPID RESPONSE WEEKLY REPORT CONT'D.

Work anticipated to be performed the following week:

Continue well vault installations, prioritizing completion of vaults in the Park Area. Start construction of plumbing to well heads inside vaults (Deep wells only).

Unit price quantities reached to date:

Unit Priced Item	Unit	Quantity to Date	Quantity Anticipated
12x49 Office Trailer	Ea	1	1
8x20 Office Trailer	Ea	1	Out on 11/02
8x20 Storage Container Refurbished	Ea	1	1
8x40 Storage Container Refurbished	Ea	1	1
Andy Gump Portable Restroom	Ea	1	1
Temporary Fence	Ea	1	1
Mini Rae 2000 PID with Deluxe Kit	Ea	1	1
Weather Station	Ea	1	Out on 11/01
Water Level Indicator	Ea	1	1
Nikon Coolpix 7900 Digital Camera	Ea	1	1
Canon ZR300 Mini DV	Ea	1	1
Lexmark 4200 All-in-One	Ea	1	1
Lexmark 816 Printer	Ea	1	1
Canon Super G3 All-in-One	Ea	1	1
200a Overhead Meter Pole	Ea	1	1
Forklift JCB 520	Ea	2	2
Light Tower	Ea	1	1
Plate Compactor MQ MVC90H	Ea	1	1

OMAHA DISTRICT RAPID RESPONSE WEEKLY REPORT CONT'D.			
Water Tank (poly)	Ea	1	1
Concrete Mixer	Ea	1	1
DeWalt 6KW Generator	Ea	1	1
Water Tank Trailer	Ea	In on 11/02	1
Other remarks: None.			
Signature: Sam Serpa - Construction Manager			

OMAHA DISTRICT RAPID RESPONSE WEEKLY REPORT	
Project Name: PEMACO REMEDIAL ACTION	For Week Ending: 11/12/05
Project Location: MAYWOOD, CALIFORNIA	Report #: Week 15
Name: Sam Serpa	Title: Construction Manager
Company Name & Address: TN & Associates	
Phone: (805) 585-2110	Fax: (805) 585-2111
Reporting Period: 11/06 - 11/12	
Percent field work completed: 94%	
Percent project completed: 37%	
<p>Summary of work completed on site:</p> <ul style="list-style-type: none"> • In general, worked on finishing the plumbing into remaining well vaults. Continued to backfill and compact the soil around well vaults that have been plumbed. • The following well vaults were backfilled and the soil around the vaults was compacted this week: MW-24-140, DB-11, PB-6 (remote vault), and DA-11. Also backfilled with ¾" crushed rock around and over PA-2 well head. • Plumbing was mostly completed at PA-2, DA-8, DB-8, DA-11, DB-11, DA-12, DB-12, and DA-10. All these wells listed are 100% plumbed (minor adjustments remain). • Removed vault over PC-2 to raise the well vault 13" higher than previously. Change on grade requires this vault to be modified. • General site clean up was done and is on going next week. Organized remaining construction materials. Removed construction and demolition debris via roll off container in accordance with Waste Management Plan. • Continued monitoring of stormwater/erosion control BMPs in accordance with City requirements. 	
<p>Summary of work completed off site:</p> <p>None.</p>	
<p>Explanation of deviation from work plan (including modifications and schedule slippages):</p> <p>None.</p>	

OMAHA DISTRICT RAPID RESPONSE WEEKLY REPORT CONT'D.

Recommendations:

Focus on completion of well vaults in the Park area and demobilization for next week.

Key personnel changes:

None.

Work anticipated to be performed the following week:

Continue well vault installations and site clean up for demobilization next week.

Unit price quantities reached to date:

Unit Priced Item	Unit	Quantity to Date	Quantity Anticipated
12x49 Office Trailer	Ea	1	1
8x20 Storage Container Refurbished	Ea	1	1
8x40 Storage Container Refurbished	Ea	1	1
Andy Gump Portable Restroom	Ea	1	1
Temporary Fence	Ea	1	1
Mini Rae 2000 PID with Deluxe Kit	Ea	1	1
Water Level Indicator	Ea	1	1
Nikon Coolpix 7900 Digital Camera	Ea	1	1
Canon ZR300 Mini DV	Ea	1	1
Lexmark 4200 All-in-One	Ea	1	1
Lexmark 816 Printer	Ea	1	1
Canon Super G3 All-in-One	Ea	1	1
200a Overhead Meter Pole	Ea	1	1
Forklift JCB 520	Ea	2	2
Light Tower	Ea	1	1

OMAHA DISTRICT RAPID RESPONSE WEEKLY REPORT CONT'D.			
Plate Compactor MQ MVC90H	Ea	1	1
Water Tank (poly)	Ea	1	1
Concrete Mixer	Ea	1	1
DeWalt 6KW Generator	Ea	1	1
Water Tank Trailer	Ea	1	1
<p>Other remarks:</p> <p>None.</p>			
<p>Signature:</p> <p>Sam Serpa - Construction Manager</p>			

OMAHA DISTRICT RAPID RESPONSE WEEKLY REPORT	
Project Name: PEMACO REMEDIAL ACTION	For Week Ending: 11/19/05
Project Location: MAYWOOD, CALIFORNIA	Report #: Week 16
Name: Sam Serpa	Title: Construction Manager
Company Name & Address: TN & Associates	
Phone: (805) 585-2110	Fax: (805)585-2111
Reporting Period: 11/13 - 11/19	
Percent field work completed: 94%	
Percent project completed: 37%	
<p>Summary of work completed on site:</p> <ul style="list-style-type: none"> • In general, worked on completing the installation of well vaults and one condensate sump vault and connecting plumbing to the vaults. All well vaults and plumbing were completed on 11-16-05. Worked demobe'ing facilities until next phase. • Removed the vault over PD-6 to raise the well vault 6" higher than previously. Change on grade required this vault to be modified. • Started installing the vault over condensate sump near PD-3. The condensate sump vault will be completed on 11-21-05. • Inventory for all materials and equipment on site was completed. Prepared to move the inventory from the site to storage. • General site clean up was done and is on going. Organized remaining construction materials. • Prepare site for demobilization • Continued monitoring of stormwater/erosion control BMPs in accordance with the city requirements. 	
<p>Summary of work completed off site:</p> <p>None.</p>	
<p>Explanation of deviation from work plan (including modifications and schedule slippages):</p> <p>Condensate sump and groundwater sump cannot be completed prior to the Thanksgiving Holiday. See recommendation below.</p>	
<p>Recommendations:</p> <p>Condensate sumps and groundwater sump should be completed by a subcontractor under one mobilization to take place in December prior to anticipated January rain.</p>	
<p>Key personnel changes:</p> <p>Laid-off two laborers on Friday 11/18/05. Two laborers remain for final week under this phase.</p>	

OMAHA DISTRICT RAPID RESPONSE WEEKLY REPORT

Work anticipated to be performed the following week:

Demobilize the site and move the remaining inventory to the storage. Complete condensate sump vault near PD-3.

Unit price quantities reached to date:

Unit Priced Item	Unit	Quantity to Date	Quantity Anticipated
12x49 Office Trailer	Ea	1	1
8x20 Storage Container Refurbished	Ea	1	1
8x40 Storage Container Refurbished	Ea	1	1
Andy Gump Portable Restroom	Ea	1	1
Temporary Fence	Ea	1	1
Mini Rae 2000 PID with Deluxe Kit	Ea	1	1
Water Level Indicator	Ea	1	1
Nikon Coolpix 7900 Digital Camera	Ea	1	1
Canon ZR300 Mini DV	Ea	1	1
Lexmark 4200 All-in-One	Ea	1	1
Lexmark 816 Printer	Ea	1	1
Canon Super G3 All-in-One	Ea	1	1
200a Overhead Meter Pole	Ea	1	1
Forklift JCB 520	Ea	2	1 off on 11-18-05
Light Tower	Ea	1	1
Plate Compactor MQ MVC90H	Ea	1	Off on 11-18-05
Water Tank (poly)	Ea	1	Off on 11-18-05
Concrete Mixer	Ea	1	Off on 11-18-05
DeWalt 6KW Generator	Ea	1	Off on 11-18-05

OMAHA DISTRICT RAPID RESPONSE WEEKLY REPORT			
Water Tank Trailer	Ea	1	Off on 11-18-05
<p>Other remarks:</p> <p>None.</p>			
<p>Signature:</p> <p>Sam Serpa - Construction Manager</p>			

OMAHA DISTRICT RAPID RESPONSE WEEKLY REPORT	
Project Name: PEMACO REMEDIAL ACTION	For Week Ending: 11/26/05
Project Location: MAYWOOD, CALIFORNIA	Report #: Week 17
Name: Sam Serpa	Title: Construction Manager
Company Name & Address: TN & Associates	
Phone: (805) 585-2110	Fax: (805)585-2111
Reporting Period: 11/20 - 11/26	
Percent field work completed: 100%	
Percent project completed: 37%	
<p>Summary of work completed on site:</p> <ul style="list-style-type: none"> • Worked on completing the installation of the condensate sump near PD-3. The condensate sump was 100% completed on 11-21-05. • Demobilized site for construction phase break. Re-mobilization expected to take place in February 2006 for the construction of the treatment compound. Demobilization tasks included: <ul style="list-style-type: none"> - Performed general clean-up and disposal of construction debris. - Inventoried all equipment (Inventory is included in attached spreadsheet) - Moved equipment to storage, with the exception of office trailer and several items that will be used during interim. • General site clean-up was done by 2 laborers. • All rental equipment were called off before Wed. 11-23-05. Vendors scheduled pick-up for week of Nov. 28. Items to be picked up include: Dumpster - Consolidated Disposal Service, Andy Gump Toilet, Storage Containers - Southwest, Fuel Tank - Dion and Sons, Forklift and Light Tower - United Rental. • Security will be kept onsite until all equipment has been picked up by provider and pipe returned. • Monitoring of storm water/erosion control BMPs was terminated since demobilization, but will require inspection after rain events. 	
<p>Summary of work completed off site:</p> <p>Moved equipment to storage unit and Ventura office.</p>	

OMAHA DISTRICT RAPID RESPONSE WEEKLY REPORT CONT'D.

Explanation of deviation from work plan (including modifications and schedule slippages):

None.

Recommendations:

Cancel site security following removal of all equipment and pipe from the site - anticipated to be on Dec. 5.

Subcontract for condensate sump and groundwater sump installation in December.

Key personnel changes: Laid-off final two laborers after Wednesday 11/23/05.

Work anticipated to be performed the following week:

Confirmation of equipment and pipe pick up.

Unit price quantities reached to date:

Unit Priced Item	Unit	Quantity to Date	Quantity Anticipated
12x49 Office Trailer	Ea	1	1
8x20 Storage Container Refurbished	Ea	1	Off on 11-30-05
8x40 Storage Container Refurbished	Ea	1	Off on 11-30-05
Andy Gump Portable Restroom	Ea	1	Off on 11-23-05
Temporary Fence	Ea	1	1
200a Overhead Meter Pole	Ea	1	1
Light Tower	Ea	1	Off on 11-22-05

Other remarks:

None.

Signature:

Sam Serpa - Construction Manager