

November 21, 2008

GeoInsight Project 2491-001

Frank Gardner U.S. Environmental Protection Agency One Congress Street, Suite 1100-HBR Boston, Massachusetts 02114-2023

RE: Fifty-Third Progress Report

Administrative Order on Consent for Removal Action

Wells G&H Superfund Site

Olympia Nominee Trust Property

60 Olympia Avenue Woburn, Massachusetts

CERCLA Docket # 01-2004-0059

Dear Mr. Gardner:

GeoInsight, Inc. (GeoInsight) prepared this progress report to describe activities completed at 60 Olympia Avenue in Woburn, Massachusetts (the Site) during the fifty-third progress report period (October 21, 2008 to November 21, 2008). This report was prepared in accordance with the June 21, 2004 United States Environmental Protection Agency (USEPA) Administrative Order on Consent for Removal Action (CERCLA Docket No. 01-2004-0059; the "Order"). The report was prepared by GeoInsight at the request of Olympia Nominee Trust, current owner of the 60 Olympia Avenue property.

Additional Activities

Sodium permanganate injection activities were performed at the Site between November 10 and 14, 2008. Approximately 4,800 gallons of two to three percent sodium permanganate solution were injected inside the treatment cell. Approximately 94% of the sodium permanganate solution (4,500 gallons) was delivered to the subsurface via direct push injection methods using a geoprobe. The remaining 6 percent (300 gallons) were injected via gravity into existing injection wells and trenches.

Permanganate Monitoring

To evaluate the distribution of sodium permanganate after the October 2008 injection event, monitoring wells inside and outside the treatment cell (i.e., MW-200 series) were monitored for



the presence of permanganate (i.e., purple color) on a weekly basis, on October 23, 30, and November 6, 2008. Monitoring wells were visually monitored for color using a peristaltic pump and clear tubing. The results of these monitoring events will be presented in subsequent progress reports.

The next sodium permanganate injection event is scheduled to occur during the week of December 8, 2008.

Please contact us at 978-692-1114 if you have questions regarding the content of this progress report.

Michael Webster, P.G., L.S.P.

Senior Associate

Sincerely,

GEOINSIGHT, INC.

Christene A. Binger Senior Hydrogeologist

Chub Whitten, Olympia Nominee Trust

David P. Rosenblatt, Esq., Burns & Levinson LLP

Attachments:

cc:

Work Plan Implemenation Schedule



WORK PLAN IMPLEMENTATION SCHEDULE 60 OLYMPIA AVENUE WOBURN, MASSACHUSETTS

TASK DESCRIPTION	SCHEDULE
Permits	
Submit permit application to Massachusetts	Completed October 2004
Water Resources Authority (MWRA) to drive	•
sheet pile and continue construction activities.	
MWRA Approval	October 26, 2004
Site Preparation	
Bridge Enhancements for Sheet Pile Crane	Completed November 2004
Brush Clearing	·
Sheet Pile Installation	Completed January 2005
Injection Well and Trench Installation	
Trenching Horizontal Wells (5 days)	Completed January 2005
Drilling Vertical Injection Wells (10 days)	
Monitoring Well Installation	Completed February 2005
Additional Injection Wells	G 1 . 1 . 2005
F-5, F-6, F-7	Completed August 2005
K-Series	Completed May 2007
Installation of Liquid Permanganate	
Delivery System	
Staging Area for Permanganate Storage	Completed May 2005
	1 ✓
Delivery of Permanganate (70 drums total)	May 11, 2005 and June 10, 2005
Delivery of Permanganate (70 drums total)	October 7, 2005 and October 28, 2005
Delivery of Permanganate (21 drums total)	December 2, 2005
Delivery of Permanganate (4 drums total)	September 5, 2007
Delivery of Permanganate (8 drums total)	May 19, 2008
Delivery of Permanganate (5 drums total)	October 13, 2008
Delivery of Permanganate (4 drums total)	November 10, 2008
Up to 20 Injection Events - Dependent on	1 st Injection: September 1, 2005 (Trenches)
Site Monitoring	2 nd Injection: September 15, 2005 (Trenches)
(1,000 gallons of 40 percent NaMnO ₄ per event)	3 rd Injection: September 29, 2005 (Wells) 4 th Injection: October 13, 2005 (Trenches)
event)	5 th Injection: November 3, 2005 (Wells)
	6 th Injection: November 10, 2005 (Trenches)
	7 th Injection: November 22, 2005 (Wells)
	8 th Injection: December 16, 2005
	(Wells/Trenches)



WORK PLAN IMPLEMENTATION SCHEDULE 60 OLYMPIA AVENUE WOBURN, MASSACHUSETTS

TASK DESCRIPTION	SCHEDULE
Focused Injection Events	a
(220 gallons of 40 percent NaMnO ₄)	9 th Injection: September 6, 2007 (Wells)
(3,200 gallons of 5 percent NaMnO ₄)	10 th Injection: May 20 to 22, 2008 (Direct Push/Wells/Trenches)
(3,700 gallons of 2 to 4 percent NaMnO ₄)	11 th Injection: October 14 to 17, 2008 (East Side, Direct Push/Trenches)
(4,800 gallons of 2 to 3 percent NaMnO ₄)	12 th Injection: November 10 to 14, 2008 (Direct Push/Trenches)
Ground Water Monitoring	A 11 12 11 4 2005
2005 Baseline Comprehensive Sampling Event	April 13 and 14, 2005
Focused Sampling Events	September 13, 2005
	January 11, 2006
,	February 9, 2006
	March 10, 2006
2006 Comprehensive Sampling Event	April 24, 25, and 26, 2006
Focused Sampling Events	July 19, 2006
Toodsea Samping Events	August 31, 2006
and the Mark the section of the section of	September 28, 2006
	October 30, 2006
	December 14, 2006
	March 28, 2007
2007 Comprehensive Sampling Event	April 24, 25, 26, 2007
Focused Sampling Event	November 5, 2007
2008 Comprehensive Sampling Event	April 22, 23, and 24, 2008
Focused Sampling Event	August 6, 2008
1 ocused Samping Event	August 0, 2000
Additional Assessment Activities included in November 28, 2006 Scope of Work	
Subsurface Investigation Activities	May 14 to 18, 2007
Focused Ground Water Sampling Event	June 18, 2007



WORK PLAN IMPLEMENTATION SCHEDULE 60 OLYMPIA AVENUE WOBURN, MASSACHUSETTS

TASK DESCRIPTION	SCHEDULE
Additional Assessment Activities included in March 14, 2008 Scope of Work	
Subsurface Investigation Activities	June 9 to 11, 2008