



Monthly Progress Report

Delivery Order No. 0016-08-038

Date: 31 October 1998

Title: North Denver Soils
I-70 & Vasquez
Denver, CO.

EPA Client Organization: EPA Region VIII 8 EPR-ER
OSC - Pete Stevenson

Period of Performance: 1 October to 31 October 1998

Scope of Work:

The ERRS - West team mobilized to the site on October 1, 1998 for the purpose of excavating, backfilling, and restoring 19 residential properties containing lead, cadmium, and arsenic contaminated soils. The first 2 weeks on site were spent setting up the site facilities and carrying on surveying and engineering activities. All properties were photo documented with still photos, video tape and digital photos for computer imaging. Negotiation with property owners and the EPA began on this week and pre-excavation and construction plans for each property included in the program were written by the ERRS Quality Control Officer. Transportation and disposal arrangements were arranged for along with all other subcontracted needs. Support employees from CET and ECC were on site to complete this phase of work. Consent packages and completed subcontracts were sent to the EPA for approval.

Excavations began with 2 properties on 13 OCT 98 and were completed with backfill on 16 Oct 98. To this date 13 of the original 19 properties have been excavated and backfilled with clean topsoils. All excavation and backfilling should be complete for all 19 properties by 25 NOV 98. Landscaping, concrete replacement and fence replacement activities are ongoing at this time and are scheduled for completion by 12 DEC 98.

Future Activities:

Future activities planned are completion of all phases of this project by 15 DEC 98.
Demobilization of all crews and equipment is expected to be completed by 30 NOV 98.

Total Funds spent at this time : \$ 599,854.27
D.O. Ceiling : \$ 1,000,000.00