









Figure 7 Removal Action Master Schedule VB/I70 Operable Unit #2 Task Name Duration Start Finish 2016 Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Wed 4/15/15 Planning and Design 169 days Tue 12/8/15 Project Plans Wed 4/15/15 2 Mon 7/13/15 89 edays Draft SOW and MMP Wed 4/15/15 Wed 5/20/15 3 35 edays Draft RAWP, SAP, and HASP 28 edays Mon 5/4/15 Mon 6/1/15 Agency Review of Draft Plans 21 edays Mon 6/1/15 Mon 6/22/15 5 Finalize SOW, RAWP, SAP, and HASP 14 edays Mon 6/22/15 Mon 7/6/15 6 Agency Review and Approval of Planning Docs 7 edays Mon 7/6/15 Mon 7/13/15 8 9 Design 155 edays Mon 7/6/15 Tue 12/8/15 10 28 edays Mon 7/6/15 Mon 8/3/15 Design Investigation 11 Lab Analytical and Geotechnical Testing 35 edays Mon 7/13/15 Mon 8/17/15 12 Data Validation 21 edays Mon 8/10/15 Mon 8/31/15 13 Draft Data Summary Report and Final MMP 28 edays Mon 8/17/15 Mon 9/14/15 14 Agency Review of Draft DSR and Final MMP 21 edays Mon 9/14/15 Mon 10/5/15 15 Mon 10/5/15 Finalize DSR 7 edays Mon 10/12/15 16 Agency Review and Approval of DSR and MMP 7 edays Mon 10/12/15 Mon 10/19/15 17 Preliminary Design (50%) 28 edays Mon 8/17/15 Mon 9/14/15 18 Agency Review of Preliminary Design 21 edays Mon 9/14/15 Mon 10/5/15 19 Pre-Final Design (95%) Mon 10/5/15 Mon 10/26/15 21 edays 20 Agency Review of Pre-Final Design Mon 11/16/15 21 edays Mon 10/26/15 21 Final Design Mon 11/16/15 Tue 12/1/15 15 edays 22 Agency Review and Approval of Final Design 7 edays Tue 12/1/15 Tue 12/8/15 23 24 Procurrement and Construction Tue 12/1/15 Tue 11/15/16 250 days 25 Procurement 90 edays Tue 12/1/15 Mon 2/29/16 26 Mobilization, Setup, Permitting, Initial Dewatering 60 edays Mon 2/29/16 Fri 4/29/16 27 Excavation and Liner Installation Tue 11/15/16 200 edays Fri 4/29/16 Rolled Up Progress Task Summary External Milestone Split Rolled Up Task External Tasks Deadline Progress Rolled Up Split Project Summary Milestone Rolled Up Milestone External Milestone Page 1