



Project Summary Report

SDMS Document ID



2022488

Contractor's Name: Project Resources Inc.

Contract Number: DACA45-01-D-0001 Task Order 014

Site Name & Location: VB I-70 Superfund Site

**PUBLIC
DOCUMENT**

Time Period:	18JUL03	25JUL03	Report #	001
--------------	---------	---------	----------	-----

Project Safety Report

Days Worked To Date:	7	Date of Last Accident:	N/A
Project Man-hours To Date:	712.50	Hours Worked w/o Accident:	712.50
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		20
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		0
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		0
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		10

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Site administration representatives on site to conduct procurement of materials, finalize work plans, and set up site.
- Site coordination team mobilized to site to begin contacting homeowners by means of an access agreement. All access agreements were mailed for 144 homes.

Upcoming Project Activities

- Site coordination will begin Restoration appointments next week.
- Excavation activities will begin August 12, 2003.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	0	0	
Square Footage Excavated	SF	0	0	

Project Photos

--	--

Additional Comments/Observations

<input type="checkbox"/> None

25 Jul 03

Signed: _____

Date: _____