



Project Summary Report

SDMS Document ID



2022492

Contractor's Name: **Project Resources Inc.**
Contract Number: **DACA45-01-D-0001 Task Order 014**
Site Name & Location: **VB I-70 Superfund Site**

Time Period:	16AUG03	22AUG03	Report #	005
--------------	----------------	----------------	----------	------------

Project Safety Report

Days Worked To Date:	42	Date of Last Accident:	N/A
Project Man-hours To Date:	4,725.75	Hours Worked w/o Accident:	4,725.75
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC
DOCUMENT**

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		20
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		0
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		20

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

<ul style="list-style-type: none">Initiated second field crew currently working on remediation.Seven sites remediated to backfill this week, for a total of ten homes.Sixty-six restoration agreements completed.First half Initial twenty-day air monitoring completed.

Upcoming Project Activities

<ul style="list-style-type: none">Fourteen restoration appointments scheduled for next week.Four homes scheduled for remediation for next week, for a total of 12,000 sq. feet.
--

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	3	10	
Square Footage Excavated	SF	12,975	30,913	

Project Photos

--	--

Additional Comments/Observations

<input type="checkbox"/> None

Signed: _____

Date: **22 AUG 03** _____