

Project Summary Report

SDMS Document ID



2022493

Contractor's Name: Project Resources Inc.
Contract Number: DACA45-01-D-0001 Task Order 014
Site Name & Location: VB I-70 Superfund Site

Time Period:	23AUG03	29AUG03	Report #	006
--------------	---------	---------	----------	-----

Project Safety Report

Days Worked To Date:	49	Date of Last Accident:	N/A
Project Man-hours To Date:	6,109.25	Hours Worked w/o Accident:	6,109.25
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC
DOCUMENT**

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		25
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		0
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		20

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Four sites remediated to backfill this week, for a total of fourteen homes.
- Eighty restoration agreements completed.
- Rotation for out-of-town crew 8/30/04-9/01/04.

Upcoming Project Activities

- Nine restoration appointments scheduled for next week.
- Four homes scheduled for remediation for next week.
- Crew will rotate back on 9/01/04.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	10	14	
Square Footage Excavated	SF	30,913	45,067	

Project Photos

--	--

Additional Comments/Observations

<input type="checkbox"/> None

Signed: _____

Date: _____

29 AUG 03