



## Project Summary Report

SDMS Document ID



2022494

Contractor's Name: Project Resources Inc.  
Contract Number: DACA45-01-D-0001 Task Order 014  
Site Name & Location: VB I-70 Superfund Site

Time Period:	30AUG03	05SEP03	Report #	007
--------------	---------	---------	----------	-----

### Project Safety Report

Days Worked To Date:	56	Date of Last Accident:	N/A
Project Man-hours To Date:	7,176.50	Hours Worked w/o Accident:	7,716.50
Comments/Issues: None.			

### Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC  
DOCUMENT**

### Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		30
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		0
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		20

\* These dates are actual dates.

### Conditions/Events which have/may result in delayed progress

None.

### Current Project Activities

- Four sites remediated to backfill this week, for a total of eighteen homes.
- One hundred restoration agreements completed.
- Crew rotated back on 9/01/03.

### Upcoming Project Activities

- Nine restoration appointments scheduled for next week.
- Four homes scheduled for remediation for next week.

**Project Quantities**

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	14	18	
Square Footage Excavated	SF	45,067	61,930	

**Project Photos**

--	--

**Additional Comments/Observations**

<input type="checkbox"/> None
-------------------------------

Signed: \_\_\_\_\_

Date: \_\_\_\_\_

**05 SEP 03**