



Project Summary Report

SDMS Document ID



2022496

Contractor's Name: Project Resources Inc.
Contract Number: DACA45-01-D-0001 Task Order 014
Site Name & Location: VB I-70 Superfund Site

Time Period:	13SEP03	19SEP03	Report #	009
--------------	---------	---------	----------	-----

Project Safety Report

Days Worked To Date:	70	Date of Last Accident:	N/A
Project Man-hours To Date:	10,583.50	Hours Worked w/o Accident:	10,583.50
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC
DOCUMENT**

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		40
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		0
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		20

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Nine homes remediated to backfill this week, for a total of thirty-six homes.
- One hundred-sixteen restoration agreements completed.
- Completion agreement format created and completion process began.
- Out-of-town crew will rotate 9/19/04.

Upcoming Project Activities

- Seven restoration appointments scheduled for next week.
- Six homes scheduled for remediation for next week.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	27	36	
Square Footage Excavated	SF	95,799	126,252*	

*approximate total

Project Photos

--	--

Additional Comments/Observations

<input type="checkbox"/> None

Signed: _____

Date: _____

19 SEP 03