



Project Summary Report

SDMS Document ID



2022497

Contractor's Name: Project Resources Inc.
Contract Number: DACA45-01-D-0001 Task Order 014
Site Name & Location: VB I-70 Superfund Site

Time Period:	20SEP03	26SEP03	Report #	010
--------------	---------	---------	----------	-----

Project Safety Report

Days Worked To Date:	77	Date of Last Accident:	N/A
Project Man-hours To Date:	12,471.75	Hours Worked w/o Accident:	12,471.75
Comments/Issues:	None.		

**PUBLIC
DOCUMENT**

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		45
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		0
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		30

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Six homes remediated to backfill this week, for a total of forty-two homes completed to date.
- One hundred-twenty restoration agreements completed.
- Sixteen Completion Agreements obtained.
- Out-of-town crew rotated back on 9/22/04.

Upcoming Project Activities

- Four restoration appointments scheduled for next week.
- Six homes scheduled for remediation for next week.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	36	42	
Square Footage Excavated	SF	126,252	157,539*	

*approximate total

Project Photos

--	--

Additional Comments/Observations

<input type="checkbox"/> None

Signed: _____

Date: _____

26 SEP 03