



## Project Summary Report

SDMS Document ID



2022498

Contractor's Name: **Project Resources Inc.**  
Contract Number: **DACA45-01-D-0001 Task Order 014**  
Site Name & Location: **VB I-70 Superfund Site**

Time Period:	<b>27SEP03</b>	<b>03OCT03</b>	Report #	<b>011</b>
--------------	----------------	----------------	----------	------------

### Project Safety Report

Days Worked To Date:	<b>84</b>	Date of Last Accident:	<b>N/A</b>
Project Man-hours To Date:	<b>14,468.75</b>	Hours Worked w/o Accident:	<b>14,468.75</b>
Comments/Issues: <b>None.</b>			

### Project QC/QA Report

Project Deficiencies:	<b>None.</b>
Comments/Issues:	<b>None.</b>

**PUBLIC  
DOCUMENT**

### Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		50
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		0
Final Report	02FEB04	20Feb04					0
<b>PROJECT</b>	<b>21JUL03</b>	<b>20FEB04</b>		<b>21JUL03*</b>	<b>20FEB04</b>		<b>30</b>

\* These dates are actual dates.

### Conditions/Events which have/may result in delayed progress

**None.**

### Current Project Activities

- Eleven homes remediated to backfill this week, for a total of fifty-three homes completed to date.
- One hundred-twenty restoration agreements completed.
- Twenty-three Completion Agreements obtained.
- Watering restrictions are lifted as of 10/01/03.

### Upcoming Project Activities

- Five restoration appointments scheduled for next week.
- Eight homes scheduled for remediation for next week.

**Project Quantities**

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	36	42	
Square Footage Excavated	SF	157,539	198,639*	

\*approximate total

**Project Photos**

--	--

**Additional Comments/Observations**

<input type="checkbox"/> None
-------------------------------

**03OCT03**

Signed: \_\_\_\_\_

Date: \_\_\_\_\_