



Project Summary Report

SDMS Document ID



2022499

Contractor's Name: **Project Resources Inc.**
Contract Number: **DACA45-01-D-0001 Task Order 014**
Site Name & Location: **VB I-70 Superfund Site**

Time Period:	04OCT03	10OCT03	Report #	012
--------------	----------------	----------------	----------	------------

Project Safety Report

Days Worked To Date:	91	Date of Last Accident:	N/A
Project Man-hours To Date:	16,114.25	Hours Worked w/o Accident:	16,114.25
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC
DOCUMENT**

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		55
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		0
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		40

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Eight homes remediated to backfill this week, for a total of sixty-one homes completed to date.
- One hundred-twenty five restoration agreements completed.
- Thirty-one Completion Agreements obtained.
- Crew rotation 10/10/03-10/12/03

Upcoming Project Activities

- Four restoration appointments scheduled for next week.
- Seven homes scheduled for remediation for next week.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	42	50	
Square Footage Excavated	SF	198,639	245,982*	

*approximate total

Project Photos

--	--

Additional Comments/Observations

<input type="checkbox"/> None

10OCT03

Signed: _____

Date: _____