



2022501

Project Summary Report

Contractor's Name: **Project Resources Inc.**
 Contract Number: **DACA45-01-D-0001 Task Order 014**
 Site Name & Location: **VB I-70 Superfund Site**

Time Period:	18OCT03	24OCT03	Report #	014
--------------	----------------	----------------	----------	------------

Project Safety Report

Days Worked To Date:	105	Date of Last Accident:	N/A
Project Man-hours To Date:	19,949.25	Hours Worked w/o Accident:	19,949.25
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC
DOCUMENT**

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		70
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		15
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		50

* These dates are actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Fourteen homes remediated to backfill this week, for a total of eighty-two homes completed to date.
- One hundred-twenty five restoration agreements completed.
- Forty-five Completion Agreements obtained.
- Completion packages being composed and digital files of property information being created.

Upcoming Project Activities

- Eleven homes scheduled for remediation for next week.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	57	71	
Square Footage Excavated	SF	245,982	282,184*	

*approximate total

Project Photos

--	--

Additional Comments/Observations

<input type="checkbox"/> None

24OCT03

Signed: _____

Date: _____