



Project Summary Report

SDMS Document ID



2022502

Contractor's Name: **Project Resources Inc.**
Contract Number: **DACA45-01-D-0001 Task Order 014**
Site Name & Location: **VB I-70 Superfund Site**

Time Period:	6NOV03	12DEC03	Report #	021
--------------	---------------	----------------	----------	------------

Project Safety Report

Days Worked To Date:	135	Date of Last Accident:	24OCT03
Project Man-hours To Date:	30,307.25	Hours Worked w/o Accident:	9,717.50
Comments/Issues:	None.		

Project QC/QA Report

Project Deficiencies:	None.
Comments/Issues:	None.

**PUBLIC
DOCUMENT**

Project Schedule Report

Task	Scheduled			Current			% Complete
	Start	Finished	DUR	Start	Finished	DUR	
Site Set-up	21JUL03	11AUG03		21JUL03*	12AUG03*		100
Remediation	12AUG03	24AUG03		13AUG03*	12DEC03		100
Property Close-Out	15SEP03	20FEB04		16SEP03*	20FEB04		40
Final Report	02FEB04	20Feb04					0
PROJECT	21JUL03	20FEB04		21JUL03*	20FEB04		92

* Actual dates.

Conditions/Events which have/may result in delayed progress

None.

Current Project Activities

- Completed excavation of final 8 properties scheduled for this fall.
- Staging area was shut down for winter.
- Rental equipment was cleaned and returned.
- Crew mobilized out 12/12/03, with a planned re-mobilization of 2/03.
- Site coordination team to remain on site to conduct property close-outs, access agreements, and final measurements.
- Obtained 3 completion agreements.
- Daily air monitoring completed with PDR.
- Weekly meeting with Victor Ketellapper, EPA RPM.

Upcoming Project Activities

- Mailed 12 Request for Access letters to begin scheduling properties for February remediation.
- Reviewed work plan for next years activities, along with air-monitoring and soil sampling procedures.
- Daily work orders and QC will cease on 12/12/03 and will resume when field crew re-mobilizes to site.

Project Quantities

Item	Unit	Last Report	To Date	Comment
Completed Properties	Property	129	133	
Square Footage Excavated	SF	431,508	451,000*	

*Approximate totals. Adjusted to reflect actual final square footage.

Project Photos



Additional Comments/Observations

☐ None

Signed: _____

Date: _____

12DEC03